



ORIGINAL

Florida Power & Light Company, P.O. Box 029100, Miami, FL 33102-9100

RECEIVED-FPSC

07 FEB 15 PM 12:45

COMMISSION
CLERK

February 15, 2007

Ms. Blanca Bayo
Division of Commission Clerk and Administrative Services
Florida Public Service Commission
Capital Circle Office Center
2540 Shumard Oak Blvd.
Tallahassee, Florida 32399-0850

**RE: Docket 060038-EI
Storm Restoration Remaining Projects as of December 31, 2006**

Dear Ms. Bayo:

In accordance with the Storm Securitization Order No. 06-0464 in the above referenced Docket, Florida Power & Light submits the attached schedule.

If you have any questions or concerns, please contact me at (305) 552-2358

Sincerely,

H. Antonio Cuba
Director, Regulatory & Tax Accounting

Attachment

RECEIVED & FILED

FPSC-BUREAU OF RECORDS

DOCUMENT NUMBER-DATE

01533 FEB 15 07

FPSC-COMMISSION CLERK

Florida Power & Light Company
2005 Storm Restoration Remaining Projects
As Of
December 31, 2006 *1

ORIGINAL

Project In Progress	Amount Spent Or Accrued Through Dec. 31, 2006	Accrual For Work Remaining To Be Done	Estimated Total Cost	Start Date	Estimated Completion Date	Project Status
Service Center Repairs - Roof, Windows, Fencing & Gates, Landscaping Restoration	3,630,467	68,438	3,698,904	9/1/2005	1/31/2007	In Progress
Ft. Lauderdale Plant - Repair Damage - Buildings/Grounds, Electrical, Cooling Ponds/Towers, Insulation Lagging, Contractor Demobilize/Mobilize, Site Prep/Restoration, Misc. Materials,	875,991	32,876	908,867	10/25/2005	12/31/2007	In Progress
Port Everglades - Repair damage - Buildings/Grounds, Electrical, Cooling Ponds/Towers, Insulation Lagging, Contractor Demobilize/Mobilize, Site Prep/Restoration, Misc. Materials/Supplies, Tanks, HRSG/Boilers, Chimney Stack,	3,701,171	930,000	4,631,171	9/6/2005	5/31/2007	In Progress
Turkey Point Plant - Repair Damage - Buildings/Grounds, Electrical, Insulation/Lagging, HRSG/Boilers	392,225	126,700	518,925	10/1/2005	3/31/2007	In Progress
Martin Plant - Repair Damage - Buildings/Grounds, Electrical, Cooling Ponds/Towers/Basins, Insulation Lagging, Contractor Demobilize/Mobilize, Site Prep/Restoration, Misc. Materials, Chimney Stack, HRSG/Boilers, Instruments & Controls, Intake Systems, Tanks,	2,009,739	2,785,364	4,795,103	10/25/2005	5/31/2008	In Progress
Riveria Plant - Repair Damage - Buildings/Grounds, Electrical, Insulation Lagging, Chimney Stack, HRSG/Boilers, Instruments/Controls, Intake System, Tanks	124,182	1,051,821	1,176,003	10/1/2005	6/30/2008	In Progress
Remaining Projects As Of December 31, 2006	10,733,775	4,995,199	15,728,973			
PSL Facility Repairs Outside NEIL Boundary *2 Deductible *2	35,462 -	- 2,000,000	35,462 2,000,000	9/1/2006 TBD	12/31/2006 6/30/2007	Completed In Progress
PTN Facility Repairs Outside NEIL Boundary *2 PTN Estimated Uninsured Losses *2 PSL Estimated Uninsured Losses *2	73,371 - -	194,156 300,000 700,000	267,527 300,000 700,000	5/1/2006 TBD TBD	6/30/2007 12/31/2007 12/31/2007	In Progress In Progress In Progress
Estimated Nuclear Costs as of December 31, 2006	108,833	3,194,156	3,302,989			
Projects Completed As Of December 31, 2006	105,636,921	-	105,636,921			
TOTALS	116,479,528	8,189,355	124,668,883			

Note:
*1 As required per FPSC Order No. PSC-06-0464-FOF-EI, Docket No. 060038-EI, page 22, Item 41, FPL is providing the information for 2005 storm restoration costs that were identified in the proceeding for which construction had physically begun as of December 31, 2006 and the storm related repairs to its Nuclear units for which construction will physically begin by December 31, 2008.

*2 These amounts are the portion of damage to nuclear assets that are not expected to be covered by the NEIL insurance policy or other insurance. FPL will submit claims following completion of restoration work on nuclear facilities, until the NEIL insurance claim is completely resolved. Once all claim processes are complete, FPL will credit or charge the reserve to the extent it recovers more or less from insurance than it expects.

DOCUMENT NUMBER - DATE

01533 FEB 15 06

FPSC-COMMISSION CLERK