FILED 8/8/2018 DOCUMENT NO. 05157-2018 FPSC - COMMISSION CLERK



## **Public Service Commission**

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD TALLAHASSEE, FLORIDA 32399-0850

## -M-E-M-O-R-A-N-D-U-M-

DATE:	August 8, 2018
то:	Carlotta S. Stauffer, Commission Clerk, Office of Commission Clerk
FROM:	Robert E. Graves, Public Utilities Supervisor, Division of Engineering Ph
RE:	Docket No. 20150010-WS - Application for staff-assisted rate case in Brevard County by Aquarina Utilities, Inc.

Please file the attached, "Email communication, providing an update of pro forma projects," in the above referenced docket file.

Thank you.

RG/pz

Attachment

## **Robert Graves**

From: Sent: To: Subject: Clayton Lewis Thursday, July 26, 2018 12:22 PM Robert Graves FW: Aquarina Utilities

Fyi

From: Kevin Burge [mailto:aquarinautilities@bellsouth.net] Sent: Wednesday, July 25, 2018 12:32 PM To: Clayton Lewis Subject: Aquarina Utilities

Dear Clayton-

Sorry we missed your call-

We are continuing our efforts to complete our pro-forma items. Here is the status of each item- if something is not on the list that we need to address before November, please let us know so we can get it handled.

Reverse Osmosis System- we have the new quote, we have the funding, we are waiting for the company's A/R dept to call us to make a down payment. Installation has been quoted and arranged and will be scheduled as soon as the unit is delivered.

Compressor for sand filters- the compressor was purchased a year ago, but the company has not been cooperative in getting it installed. The new unit is on a pallet at the utility plant and we have several calls in to the company (ACF Standby Systems in Tampa) to have installation scheduled. They are working to determine when the installation can be done.

2 New Blowers for the Wastewater plant: New quotes have been obtained and a down payment has been made to order the units. They will be installed as soon as they are delivered.

System Mapping- We are working with Florida Rural Water Association to complete system mapping but we are subject to their delays and time table, which could mean a completion date of more than one year from now.

New catwalks and platforms for the sewer plant and sand filters: Re-quoted and accepted. Just waiting on them to tell us how to make a down payment and how they will manage installation which will be an additional charge.

Again, Please let us know if we are missing anything or if you prefer this information in a different format. Call Kevin if you need any additional info (772) 708-7946.

Thanks so much,

Holly Burge Account Manager; Aquarina Utiltiies, Inc.