1		BEFORE THE
2	FLORIE	DA PUBLIC SERVICE COMMISSION
3	In the Matter of:	DOCKET NO. 110009-EI
4	NUCLEAR COST RECO	VERY CLAUSE.
5		/
6		
7		
8		
9		
10		VOLUME 12
11	P	ages 1984 through 2205
12		
13	PROCEEDINGS:	HEARING
14	COMMISSIONERS	
15	PARTICIPATING:	CHAIRMAN ART GRAHAM COMMISSIONER LISA POLAK EDGAR
16		COMMISSIONER RONALD A. BRISÉ COMMISSIONER EDUARDO E. BALBIS
17		COMMISSIONER JULIE I. BROWN
18	DATE:	Wednesday, August 17, 2011
19	TIME:	Commenced at 9:33 a.m. Concluded at 2:09 p.m.
20	PLACE:	Betty Easley Conference Center
21		Room 148 4075 Esplanade Way Tallahassee, Florida
22	REPORTED BY:	
23	REPORTED BI:	LINDA BOLES, RPR, CRR JANE FAUROT, RPR Official EDSC Benertand
24		Official FPSC Reporters (850) 413-6734/(850) 413-6732
25	APPEARANCES :	(As heretofore noted.)
		DOCUMENT NUMBER-DATE
	FLORIDA	PUBLIC SERVICE COMMISSION () 5996 AUG 22 =
		FPSC-COMMISSION CLERK

7	
1	INDEX
2	WITNESSES
3	NAME: PAGE NO.
4	WILLIAM R. JACOBS, JR.
5	Direct Examination by Mr. Rehwinkel 1987
6	Prefiled Direct Testimony Inserted 1990 Cross Examination by Ms. Huhta 2015
7	Redirect Examination by Mr. Rehwinkel 2045
8	JOHN ELNITSKY
9	Direct Examination by Mr. Walls 2049
10	Prefiled Rebuttal Testimony Inserted2051Cross Examination by Mr. Whitlock2088
11	Cross Examination by Mr. Moyle 2097 Cross Examination by Ms. White 2126
12	Cross Examination by Mr. Sayler 2128 Cross Examination by Mr. Brew 2149
13	Further Cross Examination by Mr. Moyle 2178 Redirect Examination by Mr. Walls 2192
14	
15	
16	
17	
18	
19	
20	
21	
22	
23	
24	
25	
	FLORIDA PUBLIC SERVICE COMMISSION

....

1	EXHIBITS		
2	NUMBER :	ID.	ADMTD.
3	166		2048
4	167		2048
5	168		2048
6	169		2048
7	170		2048
8 9	210 CONFIDENTIAL (Late-Filed ERC RFP Transmission Estimate)	2131	2200
10	211 Progress Risk Management Documents	2132	2200
11	189-193		2198
12	213 Handwritten Major Current 2010 and 2011 Activities	2201	2201
13	2010 and 2011 Activities		
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
	FLORIDA PUBLIC SERVICE COMMIS	SSION	

1	PROCEEDINGS
2	(Transcript follows in sequence from Volume
3	11.)
4	CHAIRMAN GRAHAM: Good morning, everyone. We
5	will reconvene Docket Number 110009-EI, Nuclear Cost
6	Recovery Clause. Yesterday we ended, we ended the
7	direct testimony of Elnitsky, and we have excused
8	Foster, and we're on the testimony of Dr. Jacobs.
9	MR. REHWINKEL: Good afternoon, Mr. Chairman,
10	Commissioners. The Citizens call William Jacobs.
11	WILLIAM R. JACOBS, JR.
12	was called as a witness on behalf of the Citizens of the
13	State of Florida and, having been duly sworn, testified
14	as follows:
15	DIRECT EXAMINATION
15 16	DIRECT EXAMINATION BY MR. REHWINKEL:
16	BY MR. REHWINKEL:
16 17	BY MR. REHWINKEL: Q Dr. Jacobs, can you state your name and your,
16 17 18	BY MR. REHWINKEL: Q Dr. Jacobs, can you state your name and your, who you're employed by for the record, please.
16 17 18 19	<pre>BY MR. REHWINKEL: Q Dr. Jacobs, can you state your name and your, who you're employed by for the record, please. A Yes. My name is William R. Jacobs. I'm</pre>
16 17 18 19 20	<pre>BY MR. REHWINKEL: Q Dr. Jacobs, can you state your name and your, who you're employed by for the record, please. A Yes. My name is William R. Jacobs. I'm employed by GDS Associates.</pre>
16 17 18 19 20 21	<pre>BY MR. REHWINKEL: Q Dr. Jacobs, can you state your name and your, who you're employed by for the record, please. A Yes. My name is William R. Jacobs. I'm employed by GDS Associates. Q And on, on whose behalf are you testifying</pre>
16 17 18 19 20 21 22	<pre>BY MR. REHWINKEL: Q Dr. Jacobs, can you state your name and your, who you're employed by for the record, please. A Yes. My name is William R. Jacobs. I'm employed by GDS Associates. Q And on, on whose behalf are you testifying here today?</pre>
16 17 18 19 20 21 22 23	<pre>BY MR. REHWINKEL: Q Dr. Jacobs, can you state your name and your, who you're employed by for the record, please. A Yes. My name is William R. Jacobs. I'm employed by GDS Associates. Q And on, on whose behalf are you testifying here today? A On behalf of the Office of Public Counsel.</pre>

Yes.

Α

2 And I would ask you at this time if you have Q 3 any changes or corrections to your testimony, but 4 Commissioners, as a housekeeping matter, I believe that 5 the, the testimony that you have was refiled with two corrections to it. One was Dr. Jacobs' withdrawing the 6 7 portions of his testimony that related to CR3 in 8 response to the motion to defer that you granted, as 9 well as the stipulation that was entered into by the 10 parties. 11 Also, Dr. Jacobs, did you file -- make any 12 corrections to your testimony that are already shown in 13 the, in the document that the Commissioners have? 14 Α Excuse me. That are already shown? 15 Q Yes. 16 Α Yes. 17 Okay. And those are on pages 6, 19, 20 and 22 0 in strike and type format? 18 19 Α That's correct. 20 0 Okay. If I asked you the questions that are 21 contained in your testimony with the corrections that 22 are made, would it be -- and you gave -- would the 23 answers you gave be true today? 24 Α Yes. 25 MR. REHWINKEL: Mr. Chairman, I would ask that

FLORIDA PUBLIC SERVICE COMMISSION

1 Dr. Jacobs' direct testimony be admitted into the record 2 as though read. 3 CHAIRMAN GRAHAM: We will enter Dr. Jacobs' 4 record -- I'm sorry. We will enter Dr. Jacobs' testimony into the record as though read. 5 6 BY MR. REHWINKEL: 7 Q Dr. Jacobs, did you cause to be filed five 8 exhibits numbered WRJ(PEF)-1 through WRJ(PEF)-5? 9 Α Yes. 10 Do you have any changes or corrections to make Q 11 to those exhibits? 12 Α No, I do not. 13 MR. REHWINKEL: Mr. Chairman, Dr. Jacobs' exhibits have been identified in Staff's composite 14 15 exhibits as -- exhibit as Exhibits 166 through 170. 16 CHAIRMAN GRAHAM: So noted. 17 18 19 20 21 22 23 24 25 FLORIDA PUBLIC SERVICE COMMISSION

1 **DIRECT TESTIMONY** 2 Of 3 WILLIAM R. JACOBS JR., Ph.D. 4 On Behalf of the Office of Public Counsel 5 Before the 6 Florida Public Service Commission 7 Docket No. 110009-EI 8 9 I. **INTRODUCTION** 10 Q. PLEASE STATE YOUR NAME, TITLE AND BUSINESS ADDRESS. 11 A. My name is William R. Jacobs, Jr., Ph.D. I am a Vice President of GDS Associates, 12 Inc. My business address is 1850 Parkway Place, Suite 800, Marietta, Georgia, 13 30067. 14 Q. DR. YOUR **EDUCATIONAL** 15 JACOBS, PLEASE **SUMMARIZE** 16 **BACKGROUND AND EXPERIENCE.** I received a Bachelor of Mechanical Engineering in 1968, a Master of Science in 17 A. 18 Nuclear Engineering in 1969 and a Ph.D. in Nuclear Engineering in 1971, all from the Georgia Institute of Technology. I am a registered professional engineer and a 19 member of the American Nuclear Society. I have more than thirty years of 20 21 experience in the electric power industry including more than twelve years of power 22 plant construction and start-up experience. I have participated in the construction and 23 start-up of seven power plants in this country and overseas in management positions including start-up manager and site manager. As a loaned employee at the Institute of 24 Nuclear Power Operations ("INPO"), I participated in the Construction Project 25

Evaluation Program, performed operating plant evaluations and assisted in the 1 2 development of the Outage Management Evaluation Program. Since joining GDS 3 Associates, Inc. in 1986, I have participated in rate case and litigation support 4 activities related to power plant construction, operation and decommissioning. I have 5 evaluated nuclear power plant outages at numerous nuclear plants throughout the 6 United States. I am currently on the management committee of Plum Point Unit 1, a 650 MWe coal fired power plant under construction near Osceola, Arkansas. As a 7 member of the management committee, I assist in providing oversight of the 8 9 Engineering, Procurement and Construction ("EPC") contractor for this project. I am 10 currently the Georgia Public Service Commission's ("GPSC") Independent 11 Construction Monitor for Georgia Power Vogtle 3 and 4 nuclear project. As the 12 Independent Construction Monitor, I assist the GPSC Commissioners and Staff in providing regulatory oversight of the project. My monitoring activities include 13 regular meetings with project management personnel and regular visits to the Vogtle 14 15 plant site to monitor construction activities and assess the project schedule and 16 budget. My resume is included as Exhibit WRJ(PEF)-1.

17

18 Q. WERE YOU ASSISTED BY OTHER GDS PERSONNEL IN THIS EFFORT?

A. Yes I was. The GDS team involved in the review and evaluation of the requests for
authorization to recover costs consisted of me and Mr. James P. McGaughy, Jr., a
former nuclear utility executive with over 37 years of experience. The resume of Mr.
McGaughy is attached to this testimony as Exhibit WRJ(PEF)-2. I have reviewed the
work of Mr. McGaughy and am familiar with his input and have incorporated and
adopted it as my own.

Q. WHAT IS THE NATURE OF YOUR BUSINESS?

2 A. GDS Associates, Inc. ("GDS") is an engineering and consulting firm with offices in 3 Marietta, Georgia; Austin, Texas; Corpus Christi, Texas; Manchester, New 4 Hampshire; Madison, Wisconsin; and Auburn, Alabama. GDS provides a variety of 5 services to the electric utility industry including power supply planning, generation 6 support services, rates and regulatory consulting, financial analysis, load forecasting 7 and statistical services. Generation support services provided by GDS include fossil 8 and nuclear plant monitoring, plant ownership feasibility studies, plant management 9 audits, production cost modeling and expert testimony on matters relating to plant 10 management, construction, licensing and performance issues in technical litigation 11 and regulatory proceedings.

12

13 Q. WHOM ARE YOU REPRESENTING IN THIS PROCEEDING?

- 14 A. I am representing the Florida Office of Public Counsel ("OPC") who represents the 15 ratepayers of Progress Energy Florida ("PEF" or "Company").
- 16

17 Q.

WHAT WAS YOUR ASSIGNMENT IN THIS PROCEEDING?

18 A. I was asked to assist the OPC to conduct a review and evaluation of requests by PEF 19 for authority to collect historical and projected costs associated with the Extended 20 Power Uprate ("EPU") project being pursued at Crystal River Unit 3 ("CR3"), and 21 historical and projected costs associated with PEF's Levy County Units 1 and 2 22 project ("LNP") through the capacity cost recovery clause.

1	Q.	HAVE YOU PREVIOUSLY TESTIFIED BEFORE THIS COMMISSION?
2	А.	Yes. I testified on behalf of the Florida Office of Public Counsel in the previous
3		NCRC proceedings in Dockets Nos. 080009-EI, 090009-EI and 100009-EI.
4		
5	Q.	PLEASE SUMMARIZE PEF'S REQUEST FOR COST RECOVERY IN THIS
6		DOCKET UNDER THE NUCLEAR COST RECOVERY CLAUSE.
7	А.	The total estimated revenue requirements for the CR3 EPU project are \$13.3 million
8		for 2011 with projected total revenue requirements of \$22.7 million in 2012. For the
9		LNP Project, PEF is requesting total revenue requirements to be collected in 2011 of
10		\$81 million and projecting total revenue requirements of \$135.4 million in 2012.
11		
12		II. <u>METHODOLOGY</u>
13	Q.	PLEASE DESCRIBE THE METHODOLOGY THAT YOU USED TO
14		REVIEW AND EVALUATE THE REQUESTS FOR AUTHORIZATION TO
15		COLLECT COSTS SUBMITTED BY PEF UNDER THE NUCLEAR COST
16		RECOVERY CLAUSE.
17	A.	I first reviewed the Company's filings in this docket and assisted in the issuance of
18		numerous interrogatories and requests for production of documents. To evaluate the
19		issues related to project schedule, cost and risk management, I reviewed many
20		internal documents, status reports and correspondence with regulatory authorities. I
21		reviewed responses to discovery requests and issued additional discovery requests as
22		needed. I attended the depositions of Mr. Franke related to CR3 and Mr. Elnitsky
23		related to the LNP.

1	Q.	WERE YOU ASKED BY THE OPC TO MAKE ANY ASSESMENT OF, OR
2		PROVIDE ANY JUDGEMENT ABOUT, THE ADEQUACY OF PEF'S
3		PROJECT MANAGEMENT AND COST CONTROLS?
4	A.	No. Due to the time constraints of this docket this year, I was not asked to focus my
5		efforts in that area. So I offer no opinions as to the adequacy of these efforts.
6		
7		III. <u>SUMMARY OF RECOMMENDATIONS</u>
8	Q.	PLEASE SUMMARIZE YOUR RECOMMENDATIONS REGARDING THE
9		CRYSTAL RIVER 3-EPU PROJECT?
10	A.	The Commission should not approve 2009 and 2010 CR3 EPU costs as prudent due
11		to the uncertainty of the impact of other prudence determinations of PEF's activities
12		related to the delamination of the Containment Building.
13	L	
14	Q.	PLEASE SUMMARIZE YOUR RECOMMENDATIONS REGARDING THE
15		LEVY NUCLEAR PROJECT?
16	A.	The following is a summary of my recommendations related to the LNP project:
17		1. Only costs necessary to support processing the Combined Operating License
18		Application ("COLA") should be recovered from the customers in 2011 and 2012.
19		2. No transmission or transmission related costs (land acquisition, studies,
20		engineering designs, etc.) should be recovered from the customers in 2011 and
21		2012.
22		3. All preconstruction and construction costs not directly associated with pursuing
23		the Combined License ("COL") should be deferred or determined to be
24		unreasonable at this time.

- PEF's request for accelerated recovery of <u>from</u> the remaining deferred balance should be denied.
- 5. To further minimize ratepayer impact in 2012, the costs associated with negotiating the Final Notice to Proceed ("FNTP") or further amendments to the EPC contract should be deferred for consideration for recovery until after the receipt of the LNP COL.
- 6. PEF should have the burden of affirmatively demonstrating that it is not considering further delays in the scheduled LNP Commercial Operation Date ("COD").

IV.

THE CRYSTAL RIVER 3 EPU PROJECT

Q. PLEASE BRIEFLY DESCRIBE THE CRYSTAL RIVER UNIT 3 EXTENDED POWER UPRATE PROJECT.

A. As I described in my testimony last year, the CR3 Extended Power Uprate project is supposed to add a total of 180 MWe to the existing plant. This would be accomplished by increasing reactor power output and thus steam output, increasing the size and efficiency of the steam turbine and generator and increasing the accuracy of instrumentation in the plant's steam system. The project was planned to be carried out in three phases. Phase 1 improved the steam plant measurement accuracy of process parameters and allowed the power output to be increased by about 12 MWe. These improvements were made in 2007 and were placed in service on January 31, 2008.

According to the initial plans, Phase 1 was to be followed by a Phase 2 that would increase the capacity and efficiency of the turbine-generator and other nonnuclear parts of the plant in a 2009 outage. This would make the plant more efficient

	1		and allow it to receive the 15.5% increase in steam flow that would become available
•	2		after the reactor upgrade planned for a Phase 3 to be implemented in a 2011 outage.
	3	:	The efficiency increases in Phase 2 would increase the output 28 MWe, while using
	4		only the current steam flow. Phase 3 would increase output by increasing reactor
	5		power and steam flow adding 140 MWe for a total uprate of 180 MWe. The initial
	6		plan has been modified because of two unplanned occurrences:
	7		• The new low pressure turbines failed testing in the manufacturer's German
	8		facilities necessitating repair and modification.
	9		• The reactor containment building was damaged during the 2009 outage to replace
	10		the steam generators. The steam generators are very large components for which
	11		PEF made the decision to cut a large hole in the side of the cylindrical, concrete
	12		containment structure, rather than utilizing the available equipment hatch. In the
~	13		process, the concrete separated from the rebar necessitating extensive analysis,
	14		redesign and repair.
	15		
	16	Q.	WHAT IS THE CURRENT STATUS OF THE PROJECT?
	17	A.	The CR3 nuclear plant continues to be in an extended outage due to the damaged
	18		Containment Building. During the retensioning of the Containment Building, a
	19		second delamination occurred. The Company has evaluated various repair options
	20		along with retirement of the unit. On June 27, 2011 the Company filed a status report
	21		with the Commission in Docket No. 100437 EI announcing its decision to attempt a
	22		repair to the unit and provided an initial, preliminary estimated cost of between \$900
	23		million and \$1.3 billion and an estimated return to service date of 2014.
			V

DOES THE DECISION TO ATTEMPT A REPAIR TO THE UNIT 1 Q. **ELIMINATE** CONCERNING THE FUTURE 2 THE UNCERTAINTY **OPERATION OF THE UNIT?** 3 No, it does not. The decision to attempt a repair to the unit removes uncertainty of 4 A. whether the unit will be retired at this time. However, the remaining uncertainties 5 related to the repair option are extensive. 6 7 PLEASE EXPLAIN 8 Q. Notwithstanding the Company's optimism, there are tremendous uncertainties about 9 A. the future of the CR3 Containment Building. These range from whether the 10 Company can successfully repai the building for return to service by 2014 to whether 11 the Containment Building can be repaired at all. Repair of a post tensioned 12 containment building involving removal and replacement of most of the original 13 concrete as planned for CR3 has never been done. This is truly uncharted territory. 14 Assuming that the building can be successfully repaired, the uncertainties related to 15 the ultimate cost and schedule are also extremely large. At this time, there is no way 16 to know with any accuracy how long the repair will take and how much it will cost. 17 The Company's initial estimate of \$900 million to \$1.3 billion and return to service in 18 2014 is very preliminary and, as stated by the Company, could be affected by 19 regulatory reviews, ultimate work scope, engineering designs, testing, weather and other 20 developments. Another uncertainty is the licensability of the repaired containment 21 building. Once the building has been repaired, it is unclear if the NRC will be able to 22 license the plant for continued operation. In summary, at this time, PEF does not 23 know if the containment building can be repaired and, if it can be repaired, how long 24 it will take and how much it will cost. On July 1, 2011, PEF filed a motion seeking 25

1		that its request for recovery in 2012 of 2011 and 2012 costs be deferred from
2		consideration in the August 2011 NCRC hearing. This is consistent with the
3		uncertainty surrounding the CR3 EPU project.
4		
5	Q.	WHAT APPROACH ARE YOU TAKING IN YOUR TESTIMONY IN LIGHT
6		OF THE PEF MOTION?
7	A.	In reliance upon that Motion (and what I understand to be the OPC's likely position
8		on the essence of the Motion), I will not address the substantive issues related to cost
9		recovery for the 2011 and 2012 years. I will briefly address the pending Commission
10		determinations relating to 2009 and 2010 periods as they relate to the pending and
11		expected prudence determinations in Docket No. 100347-EI and any other separate
12		case where prudence determinations related to the delamination(s) are to be made by
13		the Commission.
15		
14		
	Q:	SHOULD THE COMMISSION APPROVE 2009 & 2010 CR3 EPU COSTS AS
14	Q:	
14 15	Q: A:	SHOULD THE COMMISSION APPROVE 2089 & 2010 CR3 EPU COSTS AS
14 15 16		SHOULD THE COMMISSION APPROVE 2009 & 2010 CR3 EPU COSTS AS BEING PRUDENT?
14 15 16 17		SHOULD THE COMMISSION APPROVE 2009 & 2010 CR3 EPU COSTS AS BEING PRUDENT? No. Due to uncertainty surrounding the prudence of PEF's activities related to the
14 15 16 17 18		SHOULD THE COMMISSION APPROVE 2069 & 2010 CR3 EPU COSTS AS BEING PRUDENT? No. Due to uncertainty surrounding the prudence of PEF's activities related to the delamination of the CR3 Containment Building, the Commission should not make
14 15 16 17 18 19		SHOULD THE COMMISSION APPROVE 2009 & 2010 CR3 EPU COSTS AS BEING PRUDENT? No. Due to uncertainty surrounding the prudence of PEF's activities related to the delamination of the CR3 Containment Building, the Commission should not make any final prudence determination related to EPU costs incurred after October 2, 2009.
14 15 16 17 18 19 20		SHOULD THE COMMISSION APPROVE 2009 & 2010 CR3 EPU COSTS AS BEING PRUDENT? No. Due to uncertainty surrounding the prudence of PEF's activities related to the delamination of the CR3 Containment Building, the Commission should not make any final prudence determination related to EPU costs incurred after October 2, 2009. There is no need for the Commission to reach such a determination while the
14 15 16 17 18 19 20 21		SHOULD THE COMMISSION APPROVE 2009 & 2010 CR3 EPU COSTS AS BEING PRUDENT? No. Due to uncertainty surrounding the prudence of PEF's activities related to the delamination of the CR3 Containment Building, the Commission should not make any final prudence determination related to EPU costs incurred after October 2, 2009. There is no need for the Commission to reach such a determination while the delamination prudence case is pending. Furthermore, the Commission should take
14 15 16 17 18 19 20 21 22		SHOULD THE COMMISSION APPROVE 2009 & 2010 CR3 EPU COSTS AS BEING PRUDENT? No. Due to uncertainty surrounding the prudence of PEF's activities related to the delamination of the CR3 Containment Building, the Commission should not make any final prudence determination related to EPU costs incurred after October 2, 2009. There is no need for the Commission to reach such a determination while the delamination prudence case is pending. Furthermore, the Commission should take note of the fact that the October 22, 2009 (Rev. 2) Integrated Project Plan ("IPP")

1	and without a full understanding or appreciation of the legal implications of a
2	prudence determination in this docket on the Commission's available remedies in
3	other prudence determinations docket(s), no EPU costs incurred after October 2, 2009
4	should receive final approval or be determined to be prudent.

6

V. <u>THE LEVY NUCLEAR PROJECT</u>

7 Q. PLEASE PROVIDE A BRIEF OVERVIEW OF THE RECENT HISTORY OF 8 THE LEVY NUCLEAR PROJECT FOR THE COMMISSION.

9 As I described in my prior testimony, on December 31, 2008 PEF signed an EPC A. contract with the Westinghouse - Shaw consortium (Consortium) to design and 10 construct two AP1000 nuclear power plants at the Levy County site. Consistent with 11 the testimony in the 2008 need determination, the projected COD's for these two 12 units at that time was the summer of 2016 for the first unit and the summer of 2017 13 for the second unit at an estimated cost of \$17.2 billion, including Allowance for 14 Funds Used During Construction ("AFUDC").¹ The project schedule which formed 15 the basis for the EPC agreement was predicated on the project receiving a Limited 16 17 Work Authorization ("LWA") from the NRC. The LWA would have allowed certain 18 safety related work to proceed before the project was issued its COL.

Approximately three weeks after executing the EPC contract, the Company received notification from the NRC that the anticipated schedule for NRC approval of the requested LWA would not be possible due primarily to the complex geology at the Levy County site. Upon receipt of this notification, the EPC contract – executed just three weeks before – was no longer viable. Instead of cancelling the EPC, on May 1, 2009, the Company announced a schedule shift of at least 20 months for the

¹ See Order No. PSC-11-0095-FOF-EI at 22.

Levy project. The Company issued a letter to the Consortium requesting the Consortium to conduct six schedule and cash flow analyses for the project (See Exhibit WRJ(PEF)-3). The results of these analyses formed the basis for the Company's announced plan going forward for the Levy Nuclear Project with projected COD's of 2021 and 2022 at an estimated cost of \$22.5 billion, including AFUDC.²

7

8 Q. IN YOUR OPINION, IS PEF COMMITTED TO COMPLETION OF THE 9 LEVY NUCLEAR PROJECT?

A. Notwithstanding Mr. Elnitsky's frequent deposition reference to completion of the
LNP as PEF's "program of record," in my opinion PEF's actions demonstrate that its
internal resolve to complete the LNP appears to be weakening. I base my opinion on
a number of factors as discussed below:

141. MANAGEMENT ATTENTION OF KEY PEF MANAGERS IS BEING DIVERTED TO15OTHER ACTIVITIES.

16 Unlike NCRC proceedings in prior years, Mr. Jeff Lyash, the PEF officer 17 responsible for the Levy Nuclear Project has failed to provide any direct testimony in support of the LNP. Ms. Sue Hardison, the LNP contract 18 19 administrator has been reassigned to presumably more pressing PEF projects 20 while retaining some LNP responsibility. Mr. John Elnitsky, the PEF Vice 21 President directly responsible for development of the LNP, has been assigned 22 more responsibility within Progress Energy for all generation construction and 23 all major projects in 2010 and presumably increased responsibilities for the 24 CR3 return to service. (See June 17, 2011, Elnitsky deposition transcript at

² See Order No. PSC-11-0095-FOF-EI at 22.

p.14; March 1, 2011, Elnitsky testimony at p. 1). With the LNP on hold except for activities related to the COL, he and the other members of the LNP team are presumably being retasked to focus on other more pressing projects. These changes demonstrate a lessening of the significance of the project to Progress Energy.

2. FEASIBILITY/COST-EFFECTIVENESS OF THE LNP PROJECT.

7 PEF touts the 2011 version of the feasibility analysis filed in the testimony of 8 John Elnitsky and contained in the March 2011 LNP IPP as demonstrating 9 that the LNP project is favorable or cost effective in more cases than not. 10 However, when the 2011 Cumulative Present Value Revenue Requirement 11 ("CPVRR") analysis is compared with the 2010 CPVRR analysis contained in 12 Commission Order No. PSC-11-0095-FOF-EI at pp. 23-24, the 2011 CPVRR 13 analysis demonstrates that the project is unfavorable and not cost effective in 14 more cases this year. It is important to note that the fuel sensitivity cases 15 where the LNP remains cost effective (mid fuel, high fuel, and carbon 16 regulation) are trending unfavorably according to PEF's own enterprise risk analysis. The decline in cost effectiveness demonstrates that this trend was 17 18 not ignored by the senior management of Progress Energy as demonstrated by 19 the extensive, formal scenario planning effort (discussed below) which the 20 Company undertook last year but did not reveal to the Commission until after 21 the 2010 hearing.

22

23

1

2

3

4

5

6

3. INCREASED ENTERPRISE RISKS

In his discussion of enterprise risks, Mr. John Elnitsky concludes:

24While we have noticed a few favorable or slightly25favorable trends in the LNP enterprise risks, most26enterprise risks remain neutral compared to our27evaluation last year, and there are a couple of

(Elnitsky May 2, 2011, Direct Testimony, page 27, 5 lines 14 - 18) 6 The two enterprise risks with unfavorable trends are related to the lack of 7 8 legislation for greenhouse gas legislation and lower natural gas prices. Both 9 of these risks are fundamental drivers in the economic feasibility of the LNP. 10 In my opinion, given the importance of these two variables in the overall 11 economics of nuclear power, the unfavorable trend in these two enterprise 12 risks demonstrates an overall unfavorable trend in enterprise risks. 13 4. LACK OF JOINT OWNERS (JO) 14 Joint ownership does not appear to be any more likely in 2011 than in prior years. While PEF has indicated that they have continued to seek potential 15 16 joint owners, merely meeting with three potential JO in two years does not 17 constitute progress in this area. In fact, circumstances listed below 18 demonstrate no foreseeable receipt of JO anytime soon, if ever: 19 The increased estimated total project cost; • 20 Possible delays in the receipt of AP1000 DCD and LNP COL; 21 Lack of a NCRC statute to guarantee recovery for any non-IOU JO 22 partners if the project was canceled; 23 The announced change to the COD from 2016 to no sooner than 2021: 24 Possible future changes to the COD beyond 2021;

unfavorable trends that we are watching closely to

determine if they represent fundamental changes in

the project enterprise risks.

1

2

3

4

1

3

4

5

6

7

8

9

 A recent statement in the media by Progress Energy's spokesman on nuclear matters that no final decision has been made to build LNP.³ (See Exhibit WRJ(PEF)-4)

5. DIMINISHED PUBLIC SUPPORT

Public support for the LNP and new nuclear power construction in general appears to be declining due to several recent events. These events include:

- The Fukushima accident the intense negative publicity due to the extensive damage and radiation releases at the Fukushima plant in Japan have decreased public acceptance of nuclear power in general;
- CR3 publicity the situation at CR3 related to the damaged
 Containment Building and the possibility that the plant may be retired
 after spending hundreds of millions of dollars in the uprate project has
 received extensive local press attention.
- NRC questions about the AP1000 Design recent questions by the
 NRC on the AP1000 design and associated potential to delay
 certification of the AP1000 design.
- Flooding at the Ft. Calhoun nuclear power plant dramatic pictures
 showing the floodwaters surrounding the Ft. Calhoun nuclear power
 plant and fears that the plant could have flooded with catastrophic
 consequences.
- 21

6. PLANNING SCENARIOS

PEF's extensive, methodical and senior executive level analysis of planning
scenarios indicate that PEF is seriously studying the possibility of further
delaying the LNP and relying primarily on gas generation in the current

³ "Maligned nuclear power fights to remain a U.S. option" By Robert Trigaux, Times Business Columnist, May 27, 2011.

3 4

1

2

resource planning horizon. These scenario planning activities appear to demonstrate PEF's effort to do realistic planning about what actual resources will be deployed to meet customer growth and demand in the increasingly likely event that the LNP project is not pursued on the current schedule.

- 5
- 6

7

Q. WHAT IS THE SIGNIFICANCE OF THE COMPANY'S VARIOUS PLANNING SCENARIOS?

A. 8 As mentioned above and extensively in Witness Elnitsky's June 17, 2011 deposition 9 testimony, scenario planning is an important analytical tool used by the Company to 10 do realistic planning about its resources. Attached to my testimony is an exhibit 11 which contains the August 23, 2010, SMC Strategic Planning Retreat Scenario 12 Analysis for Progress Energy Florida (Exhibit WRJ(PEF)-5). Although the 13 presentation about various planning scenarios is heavily redacted, it demonstrates 14 PEF's realistic consideration of the possibility of a change to the COD's for Levy 1 & 15 2. Of the scenarios considered, the Moderate Change scenario appears to be the most 16 likely scenario with 2027 and 2029 COD's for Levy 1 & 2. This reasonable 17 assumption about the Moderate Change scenario is based on several factors: 1) the 18 location of the Moderate Change scenario within the presentation; 2) its frequent 19 comparison with the March 2010 "program of record" scenario throughout the 20 presentation; 3) the number of completely redacted pages immediately following the 21 comparison with the March 2010 "program of record"; 4) the relative similarity of it 22 to the March 2010 "program of record" scenario; and 5) the relative reasonableness of this scenario compared with the other scenarios discussed in the presentation. While 23 24 there are other planning scenarios discussed in the August 23, 2010 presentation, 25 those scenarios in my opinion are less likely than the Moderate Change scenario.

Q. IN YOUR OPINION, IS THE PROPOSED MERGER WITH DUKE ENERGY NECESSARILY A POSITIVE DEVELOPMENT FOR COMPLETION OF THE LNP?

4 No, the proposed merger with Duke Energy is not necessarily a positive development A. 5 for completion of the LNP. As noted on page 28 of Mr. Elnitsky's May 2, 2011 6 testimony, the Duke-Progress merger may bring an influx of cash and access to 7 capital to the merged companies and benefit Progress Energy in general; however, the merger has not been consummated. Moreover, there is no guarantee that the Florida-8 9 based LNP will remain a focus of the merged companies or whether PEF will remain a core component of the merged companies largely centered in the Carolinas. The 10 11 effects of the merger on the LNP and PEF will remain largely unknown until after the 12 merger is consummated and it may be some time before the merged companies' 13 position on either LNP or PEF are clearly known. While an improved balance sheet 14 of the merged entities may have some marginal impact on the theoretical viability of 15 the LNP project, there has been no overt signal from credit rating agencies that they 16 would not consider a downgrade for the merged entity when the overall economics of 17 LNP have not improved relative to the enterprise risks of natural gas prices and 18 greenhouse gas legislation and the uncertainties that remain about the future of the 19 CR3 unit.

20

Q. WHAT IS YOUR RECOMMENDATION CONCERNING PEF'S REQUEST TO RECOVER COSTS RELATED TO LNP IN 2011 AND 2012?

A. I recommend that only costs strictly necessary to support processing the COLA
should be recovered from the customers in 2011 and 2012. As discussed in my
testimony, the reason for this is my overall conclusion that there is significant doubt

about the ultimate completion, or timely COD, of the LNP. Specifically, reasons for my conclusion include: (1) the lack of a firm commitment to the completion of the project beyond the COL receipt; (2) increasing indicators of dormancy and lack of interest in pursuing the project beyond the COL receipt; (3) no foreseeable subscription by, or even interest from, joint owners; and (4) an active, formal and serious scenario planning process that appears to be looking at a target COD of 2027 and 2029.

1

2

3

4

5

6

7

8 While the Commission may have found PEF meets the minimum test set out 9 in the 2010 NCRC order of "demonstrating an intent to build," PEF's actions 10 continue to demonstrate doubt as to the likelihood of completion of the project on the 11 current schedule – if at all. For this reason, customers should not be forced to bear 12 any of the costs beyond that needed to meet PEF's Commission-endorsed goal of 13 spending hundreds of millions of dollars to receive the COL before then deciding 14 where to go next.

15 In light of the Commission's endorsement of the Company's proposed 16 approach in the 2010 NCRC hearing, the Commission should tightly scrutinize all 17 LNP costs and only allow actual COLA-necessary costs to be recovered from the customer and either defer all non-COLA costs to a later date or determine they are 18 19 unreasonable at this time. No transmission or transmission related costs (land 20 acquisition, studies, engineering designs, etc.) should be authorized for recovery in 21 2011 and 2012. All preconstruction and construction costs not directly attributed to 22 achieving the COL should be deferred or determined to be unreasonable at this time. 23 To further minimize ratepayer impact in 2012, the costs associated with negotiating 24 the FNTP or further amendments to the EPC contract should be deferred for 25 consideration for recovery until after the receipt of the LNP COL.

3

Q. IN YOUR OPINION, DO THE FACTS AND CIRCUMSTANCES RELATING TO THE LNP PROJECT "DEMONSTRATE AN INTENT" TO BUILD THE LNP ON THE CURRENT SCHEDULE?

4 A. While I understand that the Commission made a finding in last year's docket that PEF 5 had demonstrated an intent to build the plant sufficient for PEF to continue charging 6 customers in advance of the LNP COD, the perceived overall weakening in 2011 of 7 PEF's and Progress Energy's resolve to build the project on the current timeline is 8 troubling to me. As described in my testimony, the facts and circumstances taken as 9 a whole cause me concern and they should cause the Commission concern. 10 Especially troubling is the formal scenario planning that PEF is doing while publicly 11 maintaining that it intends to complete the LNP by 2021 and 2022. If PEF is 12 seriously considering constructing the plant – if at all – to meet a COD of 2027 and 13 2029, then it is my opinion that PEF is not realistically demonstrating an intent to 14 build the LNP within a reasonable time frame. The Commission should require 15 further testimony and impose the burden of proof of an affirmative demonstration by 16 PEF that the Company is not considering further delays in the project. Otherwise, I 17 believe that PEF may not be meeting the Commission's standard for maintaining 18 eligibility for advanced cost recovery under Section 366.93, F.S.

19

Q. ARE YOU SAYING THAT PEF SHOULD NOT BE ABLE TO RECOVER COSTS THAT THEY HAVE SPENT IN RELIANCE ON THE COMMISSION'S APPROVAL OF THE COL-RECEIPT APPROACH?

A. No, I am not saying that. The Commission has made its determination in PEF's favor
for the COL-receipt approach. Absent evidence that the Commission was misled by
the Company about its intent to complete the LNP, PEF can reasonably rely on that

1 determination as long as the Company can affirmatively demonstrate by a totality of the facts and circumstances that it intends to build the LNP by 2021 and 2022. This 2 3 affirmative demonstration is necessary for the Commission to exercise some real-time 4 and forward looking monitoring of a project that has reached the \$1 billion mark and is on its way to an ultimately customer borne overall cost of between \$22-25 billion 5 or more. As it stands today, the customers are on the hook for all of the \$1 billion 6 whether the plant ever enters commercial service. If the Commission only makes 7 8 reactive, after-the fact determinations of prudence, customers will be obligated to pay 9 even more as doubts persist or increase. The Commission should be flexible to the 10 evolving circumstances of large nuclear construction projects and exercise all of its 11 regulatory authority to protect customers from increased costs in times of increased 12 uncertainty.

14 **Q.**

13

15

OF THE DEFERRED BALANCE AS RECOMMENDED BY MR. FOSTER?

WHAT IS OPC'S POSITION CONCERNING ACCELERATED RECOVERY

16 Α. OPC objects to accelerated recovery of the remaining deferred balance. PEF is requesting accelerated recovery of \$115 55 million plus the \$15.1-million in carrying 17 18 charges associated with that \$55 million the remaining deferred balance which was 19 authorized by Order No. PSC-09-0783-FOF-EI, p. 38. Order No. PSC-09-0783-FOF-20 EI permits PEF "greater flexibility to manage rates" and allows PEF "to annually 21 reconsider changes to the deferred amount and recovery schedule...." However, the 22 Commission retains jurisdiction on whether to allow PEF to accelerate recovery of 23 the deferred amount. By Order No. PSC-09-0783-FOF-EI, the Commission approved 24 a deferral amount of \$273,889,606. Recovery, of that deferred amount started in 2010 and is scheduled to end in 2014. PEF is two years into a five year rate 25


1 mitigation plan, and is now seeking to accelerate recovery of the deferred amount. 2 and collect the remaining deferred balance in one year. This accelerated recovery in 3 one year would adversely affect PEF's customers. In these trying economic times for 4 PEF's customers, PEF should not be allowed to accelerate the recovery of this deferred amount. In addition, PEF's intent to accelerate recovery of the remaining 5 deferred balance in 2012 may indicate that Progress Energy is not committed to the 6 7 LNP as discussed above. It may indicate that Progress Energy may consider cancelling the LNP project once all the outstanding monies approved for recovery for 8 9 the LNP have been recovered from the customer. In other words, PEF may not wish to cancel the LNP at this time while there are millions of dollars remaining to be 10 11 recovered.

12

13 Q. PLEASE SUMMARIZE YOUR REASONS FOR OBJECTING TO 14 ACCELERATED RECOVERY OF THE DEFERRED BALANCE.

A. In light of the lack of a demonstrable improved likelihood of the LNP being built in a
reasonable timeframe – if at all – I fundamentally do not believe it is reasonable for
customers' bills to be any higher than absolutely necessary. Therefore I recommend
against allowing PEF to accelerate the recovery of the deferred recovery amount.
Further reasons for not allowing the accelerated recovery are due to customers
already paying in rates for the following:

The CR3 replacement steam generators' related revenue requirement. The
 revenue requirement associated with these assets was included in base rates,
 beginning January 1, 2010, even though the steam generators have not gone
 into service due to the extended outage at CR3 caused by engineering and
 construction activities overseen by PEF;



1 3. All preconstruction and construction costs not directly associated with 2 pursuing the COL should be deferred or determined to be unreasonable at 3 this time. 4 4. PEF's request for accelerated recovery of from the remaining deferred balance should be denied. 5 6 5. To further minimize ratepayer impact in 2012, the costs associated with 7 negotiating the FNTP or further amendments to the EPC contract should be 8 deferred for consideration for recovery until after the receipt of the LNP 9 COL. 10 6. PEF should have the burden of affirmatively demonstrating that it is not 11 considering further delays in the scheduled LNP COD. 12 13 Q. **DOES THAT CONCLUDE YOUR TESTIMONY?** 14 Yes, it does. A.

2

3

4

5

6

7

8

9

BY MR. REHWINKEL:

Dr. Jacobs, do you have a five-minute or less Q summary to give of your direct testimony?

> Α Yes, I do.

Would you give that at this time. 0

Good morning, Mr. Chairman and Commissioners. Α In my testimony, I recommend that the Commission take steps to limit costs, customer costs in light of PEF's declining resolve, declining resolve and diminished commitment to complete the Levy nuclear project in the 10 2021 and 2022 time frame. I also recommend that the 11 Commission deny the company's request to accelerate 12 collection of an additional \$55 million from the 13 deferred balance in the rate mitigation plan. 14

PEF's resolve and commitment to complete the 15 Levy nuclear project in 2021 for Unit 1 and 2022 for 16 Unit 2 is clearly weakening. Factors supporting my 17 conclusion include planning scenarios conducted by the 18 company and senior management of the company. 19

One of the most significant indicators of 20 PEF's extensive, methodical, and senior executive -- I'm 21 sorry. One of the most significant indicators is PEF's 22 extensive, methodical, and senior executive level 23 analysis of planning scenarios, which indicate that PEF 24 is seriously studying the possibility of further 25

FLORIDA PUBLIC SERVICE COMMISSION

delaying the LNP and relying primarily on gas generation in the current planning horizon.

1

2

3

4

5

6

7

Declining feasibility and cost-effectiveness of the LNP project. When the 2011 CPVRR analysis is compared with the 2010 CPVRR analysis, the 2011 CPVRR analysis demonstrates that the project is unfavorable and not cost-effective in more cases.

8 Increased enterprise risks. The two 9 enterprise risks identified by the company with 10 unfavorable trends are related to the lack of carbon 11 legislation and lower natural gas prices. Both of these 12 risks are fundamental drivers in the economic 13 feasibility of the LNP.

Lack of joint ownership. Joint ownership does not appear to be any more likely in 2011 than in prior years. Circumstances including increased estimated project costs, schedule delays, and recent statements by PEF that no final decision has been made to build LNP indicate no foreseeable receipt of joint owners any time soon, if ever.

Diminished public support. Public support for the LNP and new nuclear power construction in general appears to be declining due to several recent events, including the Fukushima event in Japan, publicity related to the CR3, Crystal River 3 outage, NRC

FLORIDA PUBLIC SERVICE COMMISSION

questions on the AP1000 design, and recent flooding at Fort Calhoun Nuclear Plant that got a lot of publicity.

3 The following is a summary of my recommendations related to the LNP project. Because of 4 5 the increased uncertainty with the Levy nuclear project, 6 the Commission should approve as reasonable only those 7 costs which are necessary to support processing of the 8 COLA. This means that the Commission should not approve 9 as reasonable costs which have yet to be incurred in 10 2011 and 2012 related to transmission costs, costs 11 associated with negotiating the final notice to proceed, or further amendments to the EPC contract, and 12 13 preconstruction costs or construction costs not directly 14 associated with pursuing the COL.

In light of the significance of the scenario planning that PEF senior executives undertook, PEF should have the burden of affirmatively demonstrating that it is not considering further delays in the scheduled LNP commercial operation date.

20 Concerning the company's request to accelerate 21 the deferred balance requested by Mr. Foster, I believe 22 that accelerated recovery of the remaining deferred 23 balance should not be allowed at this time. PEF is 24 requesting accelerated recovery of \$55 million. Given 25 the current economic situation, the costs imposed on PEF

FLORIDA PUBLIC SERVICE COMMISSION

customers for Crystal River 3 replacement steam 1 generators, replacement power costs due to the extended 2 outage at Crystal River 3, and costs for the LNP which 3 currently contribute nearly \$5 per month to the 4 residential bill, I do not believe it is reasonable for 5 customer bills to be any higher than absolutely 6 necessary. That concludes my opening statement. 7 MR. REHWINKEL: Dr. Jacobs is available for 8 cross-examination. 9 CHAIRMAN GRAHAM: Mr. Rehwinkel, I'm not sure 10 if I heard you ask if he was sworn. 11 MR. REHWINKEL: I didn't ask, but I watched 12 him be sworn yesterday. 13 CHAIRMAN GRAHAM: Okay. 14 THE WITNESS: That's correct. 15 CHAIRMAN GRAHAM: Okay. I just wanted to make 16 sure we had it on the record. 17 MR. REHWINKEL: Yes. 18 CHAIRMAN GRAHAM: Progress. 19 MS. HUHTA: Thank you, Chairman. 20 CROSS EXAMINATION 21 BY MS. HUHTA: 22 Good morning, Dr. Jacobs. 23 Q Good morning. Α 24 Dr. Jacobs, you were asked to review Progress Q 25 FLORIDA PUBLIC SERVICE COMMISSION

Energy Florida's filings in this docket and identify any issues that might be relevant to the ratepayers of Progress Energy Florida; correct?

4

5

6

7

8

9

1

2

3

That's correct.

Α

Q You would agree you are -- turning to the Levy nuclear project, you would agree you are providing no opinion on the prudence or reasonableness of PEF's project management, contracting, accounting, or cost oversight controls for the LNP for 2010; correct?

10 A Could you repeat that? There were several 11 items in there, and I want to make sure I'm clear on all 12 of them.

Q Of course. You would agree you are providing no opinion on the prudence or reasonableness of PEF's project management, contracting, accounting, or cost oversight controls for the LNP for 2010; is that correct?

18

A That's correct.

19QYou would agree that your testimony does not20include any opinion that PEF's accounting treatment of21the amounts PEF requested for recovery for the LNP is22imprudent or unreasonable.

A That's correct, with the clarification that requesting for accelerated recovery is not determined to be an accounting treatment.

FLORIDA PUBLIC SERVICE COMMISSION

Okay. But you, you have not included any Q 1 opinion that PEF's accounting treatments of the amounts 2 that it's requesting for recovery for the LNP are 3 imprudent or unreasonable. 4 That's correct. Α 5 Can you turn to page 3, line 17 of your 0 6 testimony, 2011 testimony, Dr. Jacobs. 7 Your assignment in this docket included review 8 and evaluation of Progress Energy Florida's request to 9 collect historical costs associated with the Levy 10 nuclear project; correct? 11 That's correct. Α 12 And you would agree that your testimony Q 13 includes no opinion that PEF's LNP actual costs incurred 14 for 2010 are imprudent. 15 That's correct. 16 Α Turning to LNP estimated projected costs, in 17 0 the 2010 NCRC proceeding, the Commission determined that 18 PEF's decision regarding the LNP schedule shift was 19 reasonable; correct? 20 21 Α Yes. You would agree that the 2010 NCRC order by 22 Q the Commission in Docket 100009-EI approving PEF's 23 decision on a schedule shift did not in any way limit 24 cost recovery to COLA only costs; right? 25 FLORIDA PUBLIC SERVICE COMMISSION

That was not specifically included in the Α 1 That's correct. order. 2 Did the order in any way limit PEF's recovery 0 3 to COLA only costs? 4 No, it did not. 5 Α Aren't all of the costs incurred by Progress Q 6 Energy Florida in 2010 and 2011 and projected to be 7 incurred in 2012 based on moving forward with the 8 approach that the Commission approved in the 2010 NCRC? 9 I don't agree with that. No. 10 Α Which costs that the company has --11 0 Dr. Jacobs, did Progress Energy Florida take your 12 deposition on July 15th, 2011? 13 Yes, they did. 14 Α During that deposition you were providing 0 15 sworn testimony; correct? 16 Α Yes. 17 Do you have a copy of your deposition 18 0 transcript with you? 19 Yes, I do. Α 20 Page 61, lines 23 through 25, and 62, did you 21 Q give the following answer to the following question in 22 23 that deposition? "Aren't all of the costs incurred by Progress 24 Energy Florida in 2010 and projected to be incurred in 25 FLORIDA PUBLIC SERVICE COMMISSION

2011 and 2012 based on moving forward with the approach 1 that the Commission approved in 2010?" 2 Answer, "Yes, that's correct." 3 Is that accurate? 4 That's accurate. But if I could Yes. Α 5 explain. 6 Thank you. No pending question. Q 7 MR. REHWINKEL: Mr. Chairman, under the rules 8 of evidence, if impeachment is made by deposition, a 9 witness is offered -- is entitled to the opportunity to 10 explain a deposition answer used to attempt to impeach 11 his, his testimony. 12 CHAIRMAN GRAHAM: I agree with the objection. 13 He's got, he's got the ability to answer the question 14 and then to explain his answer. 15 MR. REHWINKEL: Mr. Chairman, the -- my point 16 is specifically to the evidence code, not the 17 Commission's rule practice. Ms. Huhta was attempting to 18 use the deposition to impeach his live testimony. And 19 under the rules of evidence, he is, he has an absolute 20 right to explain an answer in a deposition. It's, it's 21 different than the answer yes and explain and the 22 Commission's rule, order. 23 CHAIRMAN GRAHAM: Staff? 24 MR. YOUNG: If we can hear Ms. Huhta's 25 FLORIDA PUBLIC SERVICE COMMISSION

2

9

10

11

12

13

14

15

16

17

20

21

response to that and then --

CHAIRMAN GRAHAM: Sure.

MS. HUHTA: Certainly. I would disagree with that and say that the impeachment was appropriately provided. The deposition is a sworn transcript. Dr. Jacobs had a chance to review it even after his deposition and make any corrections. And the impeachment was appropriately presented.

MR. YOUNG: If Mr. Rehwinkel could point to the specific rule of evidence he's talking about.

MR. REHWINKEL: I don't have the evidence code with me. But impeachment by, with a deposition comes with the right to explain an answer.

MR. YOUNG: If you could give us one second. (Pause.)

MR. REHWINKEL: I was under the impression you, you did not sustain my objection. Am I incorrect?

18 CHAIRMAN GRAHAM: I agreed with your19 objection.

MR. YOUNG: He sustained it.

MR. REHWINKEL: I apologize.

22 MR. YOUNG: I think what happened is you want, 23 you want a ruling under the rules of evidence. He 24 agrees with your objection that the witness, per the 25 Commission practice, has the ability to explain his

answer. MR. REHWINKEL: I apologize, Mr. Chairman. I, 2 I misheard your ruling. 3 4 (Laughter.) CHAIRMAN GRAHAM: I mean, I --5 MR. REHWINKEL: I'm not trying to undo your 6 ruling in my favor. 7 CHAIRMAN GRAHAM: I don't know if your 8 9 objection gives the witness more latitude to explanation, where mine would just allow him to 10 basically complete the thought. 11 MR. REHWINKEL: Either way works. Yes. 12 CHAIRMAN GRAHAM: Okay. Let's move forward. 13 MR. YOUNG: Yes. 14 CHAIRMAN GRAHAM: Briefly, sir. 15 16 THE WITNESS: Yes, sir. Thank you. In reviewing my deposition transcript, it 17 occurred to me that my answer during the deposition was 18 probably not correct in that the Commission, the 19 approach approved by the Commission was to move forward 20 21 with the COLA work. And there are costs included in 2011, 2012 which are not related to the COLA. 22 So in that regard, I don't agree with your, your question. 23 CHAIRMAN GRAHAM: Thank you, sir. 24 25 THE WITNESS: Thank you.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

BY MS. HUHTA:

Α

Q Dr. Jacobs -- excuse me. Dr. Jacobs, did you provide any of this explanation during your deposition, sworn deposition on July 15th, 2011?

A No. As I explained, in reviewing my, the transcript of my deposition.

Q And did you provide any of this explanation in the errata that you signed after you reviewed your deposition, likely a couple of weeks later?

l

No, I did not.

Q You would agree it is your understanding that it's necessary for Progress Energy Florida to perform additional land acquisition from the land they have now for the LNP going forward; correct?

A That's correct. But not to support the COLA.

Q But it would be necessary for the Levy nuclear project to perform additional land acquisition. That's correct?

A That's correct. At the point in time when the company has decided affirmatively, affirmatively to move forward with a project, they would need to acquire additional land. That's my understanding.

23 **Q** And you would agree that it will be necessary 24 for the company to perform an updated transmission study 25 for the Levy nuclear project; correct?

Again, at the time when the decision has 1 Α Yes. 2 been made to move forward with the project, they would 3 need to perform additional transmission analyses. 4 You would agree that it's necessary for the 0 5 project? Α Yes. 6 7 Q And you would agree that land acquisition is 8 going to take time and money. 9 Yes, it will. Α 10 Q You would agree that performing an updated 11 transmission study for the LNP will take time and money. 12 Α That's correct. I'm not disagreeing with the 13 necessity of those costs, merely with the timing. You would agree that time and money would be a 14 0 15 cost to the Levy nuclear project? 16 Α Excuse me? 17 You would agree that the time and money that 0 18 we referenced in the above question would be a cost 19 incurred by the Levy nuclear project. 20 The money would be a cost. I don't know if Α the time would be a cost or not. 21 22 0 You would agree that nowhere in your 2011 23 testimony filed in this docket have you disputed the 24 amount of transmission-related costs or land acquisition 25 costs PEF has incurred or projects to incur in 2011 or

1	2012 as unreasonable or imprudent; right?
2	A That's correct. Again, I just take issue with
3	the timing of those costs.
4	Q So you have no opinion that any specific
5	2011 or 2012 LNP cost is unreasonable or imprudent in
6	amount?
7	A In amount. That's correct.
8	Q Isn't it true that Progress Energy Florida
9	will have to negotiate a full notice to proceed for the
10	LNP?
11	A Yes.
12	Q You would agree that Progress should not
13	simply accept whatever terms its vendor, the consortium,
14	puts forth for the full notice to proceed; right?
15	A That's correct.
16	${f Q}$ And that wouldn't be in the best interest of
17	Progress or its customers; correct?
18	A Correct.
19	Q You would agree that Progress Energy should
20	formulate a negotiation strategy, conduct negotiations
21	with the consortium on the full notice to proceed;
22	right?
23	A Yes, I would. Again, those, those costs are
24	not needed to go forward with the, pursuing the COL.
25	${f Q}$ But you would agree that, that full notice to
	FLORIDA PUBLIC SERVICE COMMISSION

1 proceed costs are necessary for the Levy nuclear 2 project. 3 Α Yes, I would. 4 0 And you, you would agree that that would be a cost to the Levy nuclear project. 5 6 Α That's correct. 7 Q You would agree that nowhere in your 2011 8 testimony have you disputed the amount of the full 9 notice to proceed related costs PEF has incurred or 10 projects to incur. 11 Α That's correct. Not the amount. Again, only the timing. 12 13 Is it true that it's necessary -- isn't it Q 14 true that it's necessary for Progress Energy Florida to 15 perform preconstruction and construction work for the 16 LNP? 17 Α Yes. That's correct. 18 Q Mr. Elnitsky, as project manager, has testified the in-service dates for the Levy nuclear 19 20 project are 2021 and 2022; isn't that correct? He has testified that those are the dates 21 Α 22 included in the plan of record. That's correct. 23 Q So Mr. Elnitsky has testified that the in-service dates are 2021 and 2022 in front of this 24 25 Commission?

1	A That's correct.
2	Q And you have no reason to disagree with
3	Mr. Elnitsky that non-COL related preconstruction and
4	construction work would be necessary to meet those
5	in-service dates; correct?
6	A That's correct.
7	Q Nowhere in your 2011 testimony do you state
8	that any of the non-COL preconstruction or construction
9	costs estimated for 2011 and 2012 are unreasonable;
10	right?
11	A That's correct. Only to the extent that they
12	are, would be performed prior to receiving the COL.
13	Q You don't state anywhere that they're
14	unreasonable in amount.
15	A No. That's correct.
16	Q You don't state anywhere that they're
17	unnecessary for the LNP.
18	A That's correct.
19	${f Q}$ You would agree then that your testimony for
20	2011 includes no opinion that any specific 2011 or
21	projected 2012 LNP cost is unreasonable.
22	A In amount, that's correct. But not in timing
23	of those, of those expenses.
24	Q Turning to feasibility, Dr. Jacobs, is it your
25	testimony that the LNP is is it your testimony that

FLORIDA PUBLIC SERVICE COMMISSION

3

4

5

6

7

8

9

the LNP is not feasible for 2011?

A No. In my testimony I point out that it's trending to be less feasible due to the changes in some of the enterprise risks. The number of cases of, in which the plant is feasible in 2011 are less than in 2010.

Q You would agree then that even if something is less feasible, that does not mean that it's still not feasible.

10 11

12

A That's correct.

Q You have no opinion that the LNP is not feasible.

A That's correct. As I said, it's trending less
feasible, but I don't have an opinion that it's not
feasible at this time.

Q Dr. Jacobs, have you reviewed the Levy March 2009 integrated project plan attached to Mr. Elnitsky's rebuttal testimony as Exhibit JE-12?

19

20

21

22

23

16

17

18

A Yes, I have.

Q You would agree, Dr. Jacobs, that the Progress Energy Florida approved plan for the LNP is for in-service of Unit 1 in 2021 and Unit 2 18 months later; correct?

24AThat's correct. That's their current plan of25record.

1 0 You would agree that as of March 29, 2011, in 2 the LNP integrated project plan, Progress Energy Florida's senior management approved continued spend and 3 in-service dates of 2021 and 2022 for the LNP project; 4 5 correct? 6 That's correct. Α 7 You would agree this year PEF is implementing Q 8 the decision it presented and the Commission approved in the 2010 NCRC docket; correct? 9 10 Α Yes. 11 Q You would agree with me that PEF's plan for 12 the LNP has not changed since that presented in the 2010 13 NCRC docket; correct? 14 Α I believe there were some minor changes in the 15 2011 IPP compared to the 2010 IPP, but the overall plan 16 has not changed. 17 0 The plan has not material change -- materially 18 changed in your opinion? 19 Α That's correct. Particularly in terms of 20 in-service date. 21 You would agree that PEF's senior management Q 22 reviewed and approved the LNP IPP as of March 29, 2011, 23 which shows COD 2021 and 2022, and the company's 24 commitment to fund the Levy nuclear project several 25 months after the scenario analyses were reviewed?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

22

25

That's correct.

Α

Q You're not testing that P -- you're not testifying that PEF does not have the intent to build the Levy nuclear project, are you?

A Well, what I have testified to is that it appears to me that their intent to build the project is, is decreasing. Specifically, I believe they have an intent to pursue the COLA and receive the COL from the Nuclear Regulatory Commission. At that time it's my understanding that the company will make a decision as to whether or not to proceed with the project. So it's difficult to say they have an intent to proceed with the project when they have publicly admitted that they haven't decided to proceed with the project.

Q In your July 15th, 2011, deposition -- do you have a copy of that transcript in front of you?

A I do.

Q On page 89, starting on line 10, did you give the following answer to the following question?

20 "So you are not testifying that they do not21 have the intent to build the LNP?"

"That's correct."

Is that an accurate statement of yourdeposition transcript testimony?

A That's correct. And I, I added additional

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

explanation to your prior question.

Q Is it your opinion that Progress Energy Florida should cancel the Levy nuclear project?

A No, it's not. I believe there is some value in pursuing the combined license from the Nuclear Regulatory Commission. There's very little, if any, additional cost to, to pursue the COL, and so I believe they're on the right course at this point in time and should not cancel the project.

Q Is it your opinion that PEF should terminate the EPC agreement and cancel the Levy nuclear project?

A No, it's not. In, in order to achieve the COL, they will need the assistance of the Westinghouse & Shaw. So I don't believe the EPC contract should be terminated, nor should the project be terminated at this time.

Q Turning briefly to rate management, Dr. Jacobs, on page 19 of your testimony, starting at line 16 of your 2011 testimony.

A Excuse me just a minute. I'll get there.
 Okay. Excuse me. What line were you

referring to?

Q Certainly. Starting on line 16.

A Okay.

Q OPC objects to what it characterizes as

accelerated recovery for the remaining deferred balance that was authorized by the Commission in Order Number PSC-090783. Isn't it true that Commission Order PSC-090783, that in that order that it says "PEF shall be permitted to annually reconsider changes to the deferred amount and recovery schedule for its rate management plan"?

> Α That's correct.

1

2

3

4

5

6

7

8

9

18

19

Q Are you aware that this money was already determined prudent in prior NCRC proceedings and is 10 already approved for recovery, notwithstanding what 11 12 happens with the LNP going forward?

13 Α That's correct. I'm not disagreeing with the recovery of this amount, merely with the timing and the 14 acceleration of these costs. 15

16 Q Thank you, Dr. Jacobs. That's all the questions I have. 17

> Thank you. Α

> > CHAIRMAN GRAHAM: Staff?

20 MR. YOUNG: Staff has any -- Staff has no 21 questions. Excuse me.

22 CHAIRMAN GRAHAM: Commission board. 23 Commissioner Edgar. 24 COMMISSIONER EDGAR: Thank you, Mr. Chairman. 25 Good morning.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

THE WITNESS: Good morning.

COMMISSIONER EDGAR: At the beginning of your prefiled testimony and also in the exhibit with your resumé or bio information you mentioned briefly that you're currently working for the Georgia Public Service Commission as an independent monitor. Can you briefly tell me how you were selected for that role?

THE WITNESS: I'm not sure of the process actually. The -- in a stipulation that was reached between the company and the Commission during the certification process, which is similar to the need, need hearing in Florida --

COMMISSIONER EDGAR: Okay.

THE WITNESS: -- in Georgia we call it the certification process, it was agreed that the, it would be helpful for the Georgia Public Service Commission to have an independent construction monitor to monitor the project, the progress of the Vogtle project on a day, day-to-day basis essentially.

This was, I guess, a result of the experience with the first Vogtle units, Units 1 and 2, that went approximately \$9 billion over budget, and then ten years later the Commission was left with the task of trying to figure out why and what happened during that, during that time frame. So they decided to -- that having

someone providing information really in real time to them would, would be very helpful.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

Approximately six weeks after that I was contacted that I had been selected by the Commission to perform that role. I had, I had worked for the Georgia Commission since the late 1980s on various nuclear related projects, so they were very familiar with me and my experience.

COMMISSIONER EDGAR: So you're not sure if others were contacted or if there was not a public interview process or --

> THE WITNESS: Not that I'm aware of. COMMISSIONER EDGAR: Not in the sunshine? THE WITNESS: Not that I'm aware of.

15 COMMISSIONER EDGAR: In that capacity, do you 16 consider yourself an advocate for the plant, the Vogtle 17 plant?

18 THE WITNESS: No, I'm not. I'm really 19 reporting the progress on the, on the project in the licensing, engineering, and construction areas, and also 20 21 in the area of budget. I explain issues as they arrive 22 to the Commission and to the Commission staff, and I 23 testify -- there's a semiannual hearing process up there 24 that I provide testimony and testify before the hearing, 25 before the Commission twice a year. So I'm not what I

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

would call an advocate for the project, no.

COMMISSIONER EDGAR: Is there a set term for your contract or for your arrangement to work for the Commission in that capacity?

THE WITNESS: The -- it essentially runs through the end of Unit 2, which is 2017, unless some party becomes unhappy with, with the arrangement.

COMMISSIONER EDGAR: Okay. I'm going to move on to page 17 of your prefiled testimony, and I'm looking at the sentence that begins on line 11. "For this reason, customers should not be forced to bear any of the costs beyond that needed to meet PEF's Commission-endorsed goal of spending hundreds of millions of dollars to receive the COL before then deciding where to go next."

I'm not sure that I understand the context of the statement that the Commission has endorsed the goal of spending hundreds of millions of dollars, and I'm wondering if you could describe that sentence or what you mean by that sentence, or more specifically what you point to by asserting that that is a Commission goal.

THE WITNESS: I would agree with the Commissioner, this is probably poorly worded. The comment here is that I believe the customers should not have to bear any costs beyond needed to meet the goal of

receiving the combined license for the project. The company will be, will have spent hundreds of millions of dollars by the time they receive the COL, but that's not to imply that it's the Commission's goal that they spend hundreds of millions of dollars.

1

2

3

4

5

6

7

19

20

23

COMMISSIONER EDGAR: Or endorsed as a goal? **THE WITNESS:** Or endorse that goal.

8 **COMMISSIONER EDGAR:** On the next page, page 9 18, and I'm looking at lines 13 and 14 specifically, you 10 say that it is your opinion that Progress is not, quote, 11 realistically demonstrating an intent to build the LNP 12 within a reasonable time frame. What would you deem to 13 be a reasonable time frame, or, in the reverse, not a 14 reasonable time frame?

15 THE WITNESS: I think that the, the current 16 time frame of 2021, '22 is a reasonable time frame. 17 Beyond that, I think it becomes more of a planning goal 18 rather than an actual project. So if it were --

> COMMISSIONER EDGAR: Is a planning goal --THE WITNESS: Excuse me?

21 COMMISSIONER EDGAR: I apologize. I did not
22 mean to speak over you.

THE WITNESS: Oh.

24 COMMISSIONER EDGAR: I was just thinking about25 what you were saying.

THE WITNESS: Let me continue then. If the project were --

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

23

24

25

COMMISSIONER EDGAR: Actually, no, let me. From that answer, and maybe I'm hearing you wrong, but I kind of infer that a planning goal is a bad thing. So could you elaborate on that point?

THE WITNESS: No. A planning goal is not a bad thing. But it's my opinion that the NCRC legislation is not meant to support planning goals. It's meant to support actual development of actual nuclear projects, not projects that may be happening 15 to 20 years in the future.

COMMISSIONER EDGAR: What do you believe, in the context of everything that we are dealing with right now, would be something that Progress should be doing to realistically demonstrate an intent that they are not doing?

18 **THE WITNESS:** Well, one thing would be to -- a 19 firm and written sworn testimony that they are planning 20 to build the project in 2021, 2022; that they don't have 21 another goal for the project and another time frame in 22 mind.

The other thing is that the company is sending out mixed messages. They say the project plan of record is 2021, 2022, but many statements they have they say

FLORIDA PUBLIC SERVICE COMMISSION

2021, 2022 or later. The spokesperson for the company says, well, we haven't really decided finally if we're actually going to build the plant or not. That decision is yet to come. So that's kind of a mixed message between our intent is to build it on one hand, but we haven't decided if we're going to build it or not on the other hand. So they need to be more -- clarify their intent, I believe.

1

2

3

4

5

6

7

8

9

10

11

12

20

21

22

23

24

25

COMMISSIONER EDGAR: All right. Thank you. THE WITNESS: Thank you.

CHAIRMAN GRAHAM: Commissioner Brisé. COMMISSIONER BRISÉ: Thank you, Mr. Chairman.

And I'm going to pick up where Commissioner Edgar left off on the, on the idea of intent. So if I understand right, part of the reason -- part of your concern with the idea of the company's intent is the fact that they haven't ironclad said that on the 20 --2020 or 2021 we're going to be completed with this project; is --

THE WITNESS: That's correct. They're not -in my mind, they're not committed to the project.

In addition, the scenario planning that, that we had talked about and Mr. Elnitsky reviewed indicate to me that they were seriously considering moving the project out to the 2027, 2029 time frame. And I think

1 that would be beyond the time frame that would be 2 appropriate under the NCRC for cost recovery. 3 COMMISSIONER BRISE: I'm going to reask a 4 question that was posed earlier, because I don't think I qot a clear answer. 5 What is the company not doing that would imply 6 that they are not on the path of seeking to complete by 7 the, by 2020 or 2021, other than inferences? 8 9 THE WITNESS: Well, they are clearly taking 10 the steps needed to achieve receipt of the combined license, but they are not saying that they're committed 11 12 to build the project. They're saying on one hand our intent is to build it; on the other hand we haven't 13 14 decided whether or not we're going to build it. To me 15 that's confusing. 16 COMMISSIONER BRISÉ: Okay. So I quess we'll move on from that. 17 18 Is part of your concern the impact to ratepayers with respect -- because you mentioned timing 19 20 as an issue and not that the project may be imprudent or 21 anything like that -- but part of it is timing, so the 22 impact on consumers, and with the backdrop that it may 23 never occur, as, as you imply? 24 THE WITNESS: Yeah. That's exactly right. 25 And the costs that we're talking about are really very

minor in terms of the overall project. But in some way they're symbolic that the company needs to spend only what's needed to get to the COL. They -- by that point in time they will have spent a billion dollars on this project and not have decided whether to go forward or not. It's time to draw a line in the sand and say only spend what's needed to get to the COL and no more.

1

2

3

4

5

6

7

8

9

10

11

COMMISSIONER BRISÉ: I want to ask you a broader question. Do you think that the nuclear cost recovery clause or rule established by the Legislature is bad policy?

12 THE WITNESS: I don't believe it's bad policy. 13 I believe the intent was to encourage the development of 14 nuclear power projects in Florida, and many states have 15 similar type rules in the country. But it needs to be 16 utilized to develop a project, as I stated earlier, not 17 to support a project that's out in the planning horizon, 18 but actual, real projects.

19 **COMMISSIONER BRISÉ:** On to the issue of joint 20 owners. Is it your opinion that the COL puts the 21 company in a better posture to actually go out and seek 22 joint owners?

THE WITNESS: Well, I think that would put them in a better posture. But in my opinion, they're not going to have any joint owners sign up until they

decide to build the project. I think as long as they're saying we haven't decided yet whether we're going to go forward or not, there are no joint owners who are going to want to step up and put money into the project.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

COMMISSIONER BRISÉ: Okay. That's all I have for now. Thank you.

CHAIRMAN GRAHAM: Commissioner Brown.

COMMISSIONER BROWN: Thank you, Mr. Chairman. On page 14 of your amended prefiled testimony you cite several recent events that, evidence that show a declining public support. And I wanted to point one out, and one item you identified was the NRC questions about the AP1000 design. Is that still your opinion at this point?

15 THE WITNESS: No. Those, those have been 16 resolved. Those questions have been resolved. When I 17 wrote this testimony, there were some concerns about 18 containment pressure analyses, shield building, stress 19 analyses, but those have been resolved with the issuance 20 of the final safety evaluation report by the NRC staff 21 last week.

22 **COMMISSIONER BROWN:** Thank you. That's all. 23 **CHAIRMAN GRAHAM:** Dr. Jacobs, I've got a 24 question for you. Commissioner Brisé asked a question 25 about spending money to receive the COL. Let me

understand if I understood your, your answer correctly, that they shouldn't be spending any other money until they receive their COL. Or if they spend any money, it's only in, in the process of receiving the COL; is that correct?

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

THE WITNESS: Only money needed to -- in support of receiving the COL. That's correct.

CHAIRMAN GRAHAM: Now if they did that and then at that point they decided to move forward, how far would that push the schedule back?

THE WITNESS: I don't believe it would have any schedule impact. There's quite a bit of float in the, in the schedule. They are, they are planning to receive their COL in 2013, and have Unit 1 online in 2021, some five years later. Georgia Power is going to do that in about a four-year period. So I think there's probably a year float in their, in their schedule, and so I don't think that would have any schedule impact.

19 CHAIRMAN GRAHAM: So if they don't move 20 forward with their transmission study right now, if they 21 wait until after the COL comes through, everything 22 should work fine and they should be on schedule for the 23 2021 startup?

24 **THE WITNESS:** Yes. I believe that, that work 25 could be accelerated to have no overall schedule impact.

CHAIRMAN GRAHAM: Okay. Commissioner Balbis. 1 2 COMMISSIONER BALBIS: Thank you, Mr. Chairman. And, and I had a very similar question as to 3 what you just asked, and I just wanted you to clarify. 4 So you reviewed the integrated project plan 5 that was included as an exhibit for a previous witness's 6 7 testimony; correct? THE WITNESS: That's correct. Yes. 8 9 COMMISSIONER BALBIS: Now I assume that your statement that only pursuing activities that are 10 necessary to obtain the COL are what Progress should be 11 doing. And in doing so, it would not affect the 12 in-service date of 2020 and 2021; correct? 13 14 THE WITNESS: That's correct. COMMISSIONER BALBIS: So I would assume then 15 that those activities that are not part of the COL, the 16 transmission work, land purchases, et cetera, are not on 17 the critical path for the project schedule? 18 THE WITNESS: That's correct. 19 20 COMMISSIONER BALBIS: And I looked through 21 this, the integrated project plan. Is that the only document you reviewed? Is there a more detailed 22 schedule that clearly shows what critical path items 23 24 are? THE WITNESS: I'm sure there is. I have not 25

reviewed -- I only relied on reviewing the IPP. But, but I, I'm familiar with the schedule required to build an AP1000 due to my work for the Vogtle project. I know that schedule in detail, and I know the durations of activities that are required. And there's enough float in the Levy County schedule to complete any work that's needed, any work that would be delayed.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

25

COMMISSIONER BALBIS: And just based on the information in the integrated project plan and your experience for the Georgia plan? I'm just trying to understand. Because that's a very powerful statement that you made in determining what is on a critical path and what is not, and I want to understand what you're basing that on. So if you can elaborate on that again.

THE WITNESS: Sure. Well, specifically we've 15 said the transmission studies, I don't know if that's 16 what you're referring to, but there's several years of 17 time to complete the transmission studies and any 18 transmission work that needs to be done, and that work 19 20 could be accelerated. I don't believe that work has to be done prior to receiving the COL. And, again, since 21 22 the company hasn't even decided to build the project, it seems to spend additional money before making that 23 decision is not reasonable. 24

COMMISSIONER BALBIS: Okay. Let me go and

FLORIDA PUBLIC SERVICE COMMISSION

2

3

4

5

6

7

8

9

change gears a little bit.

You had mentioned a few times, and you just mentioned it again, that the company has not made an ironclad decision to build the project; correct?

THE WITNESS: That's correct.

COMMISSIONER BALBIS: And would you agree that the purpose of the -- well, with the statute and with the Commission rules on our annual review of advanced, of advanced nuclear cost recovery includes a feasibility analysis?

11

10

THE WITNESS: Yes.

12 **COMMISSIONER BALBIS:** And so wouldn't the 13 purpose of the feasibility analysis is to determine if 14 it is still cost-effective or still makes sense to move 15 forward with the project?

16 **THE WITNESS:** That's certainly one factor. 17 And the company, I think, has testified on several 18 occasions that that's one of many factors that have to 19 be, have to be looked at and considered in making the 20 decision to move forward.

21 **COMMISSIONER BALBIS:** So I guess my point is 22 that it's never an ironclad decision in that every year 23 we will continue to look at and make sure there are, 24 there are no factors that have changed that would change 25 the decision whether or not to move forward. So I'm

3

4

5

6

7

8

9

18

19

20

21

22

just trying to understand what you mean by ironclad.

THE WITNESS: I'm not sure I used the word "ironclad." But a decision to move forward would be once they authorize the EPC contractor and issue a final notice to proceed, I would say that would be, that would be a final decision that the company had decided to move forward with the project.

COMMISSIONER BALBIS: And would it make sense to enter into the EPC contract before having the COL?

10 THE WITNESS: Most plants do. But in this 11 situation where they have had to defer it, I think it's 12 reasonable to get the COL and to attempt to negotiate a 13 new amendment to the EPC contract. I think those 14 negotiations are going to be potentially difficult, but 15 that's appropriate.

16 COMMISSIONER BALBIS: Okay. Thank you. No
 17 further questions.

CHAIRMAN GRAHAM: Any other Commissioners? Redirect.

MR. REHWINKEL: Thank you, Mr. Chairman.

REDIRECT EXAMINATION

BY MR. REHWINKEL:

23 **Q** Dr. Jacobs, when asked by Ms. Huhta about 24 whether you agree that Mr. Elnitsky testified about the 25 plan of record and the in-service or CODs of 2021 and

2023, you said you agreed that he testified about that, 1 2 to that; is that correct? 3 Α That's correct. Does your agreement mean that you agree that 4 0 those are the CODs for the plan? 5 I'm sorry. Could you repeat that? 6 Α Does your agreement that Mr. Elnitsky 7 Q testified to that plan of record mean that you agree 8 9 that those are the in-service or the CODs that, that 10 Progress would --I'm sorry. No. That -- I was agreeing 11 Α No. that that was what Mr. Elnitsky testified to. I would 12 point out that the plan of record can be changed at any 13 point in time and has been. 14 That was my next question. Has Progress ever 15 0 16 had a plan of record or contained in an IPP that they have changed? 17 Α Certainly. 18 Yes. Did they -- have they ever had a program of 19 Q record or an IPP that they have spent differently from? 20 21 Α Yes. Did your review of the IPP and the testimony 22 Q you heard here today change your opinion as to PEF's 23 intent to meet the COD of 2021 and 2023 for the LNP? 24 No, it has not. 25 Α

FLORIDA PUBLIC SERVICE COMMISSION

1 Q On page 89 of your deposition, when Ms. Huhta 2 asked you about -- she asked you a specific question: "So you are not testifying that they do not have the 3 intent to build the LNP?" And you said that is correct. 4 "That's correct." 5 Was there a date associated with that intent 6 7 to build in her question, a COD? Α Yes. I inferred that her date was in the 8 9 2021, 2022 time frame. Since 2008, the 2008 determination of need, 10 0 11 there have been three NCRC hearings that you've testified in; is that right? 12 13 Α Yes. 2009, 2010, and 2011; correct? 14 0 15 Α That's correct. In each of those proceedings, relative to 2008 16 Q 17 determination of need, has Progress been in a going forward mode or in a retreat or contraction mode with 18 19 respect to constructing the LNP? 20 Α I would say in a retreat mode. 21 MR. REHWINKEL: No further questions. Thank 22 you. CHAIRMAN GRAHAM: Sorry. Okay. We need to 23 enter some exhibits into the record? 24 25 MR. REHWINKEL: Yes, Mr. Chairman. The FLORIDA PUBLIC SERVICE COMMISSION

Citizens would move Exhibits 166 through 170 into the 1 2 record. CHAIRMAN GRAHAM: We will move, barring no 3 objections, 166, 67, 68, 69, and 170 into the record. 4 (Exhibits 166, 167, 168, 169, and 170 admitted 5 6 into evidence.) 7 Are there any other exhibits that need to be entered into the record? No? 8 9 MS. HUHTA: No, Chairman. CHAIRMAN GRAHAM: Okay. Are we done with this 10 witness? 11 MR. REHWINKEL: Yes. May Mr. -- Dr. Jacobs be 12 13 excused? CHAIRMAN GRAHAM: Are there any objections to 14 15 excusing Dr. Jacobs for the remainder? 16 MR. YOUNG: No, sir. He can be excused. CHAIRMAN GRAHAM: Okay. 17 18 THE WITNESS: Thank you. 19 CHAIRMAN GRAHAM: Sir, thank you for your testimony. 20 21 THE WITNESS: Thank you. 22 CHAIRMAN GRAHAM: Now are we to, based on the stipulation, to the rebuttal? 23 MR. WALLS: That's correct. And Progress 24 25 would call Mr. Elnitsky to the stand.

1	CHAIRMAN GRAHAM: Thank you.
2	JOHN ELNITSKY
3	was called as a rebuttal witness on behalf of Progress
4	Energy Florida and, having been duly sworn, testified as
5	follows:
6	DIRECT EXAMINATION
7	BY MR. WALLS:
8	Q Mr. Elnitsky, since you were here for hours
9	yesterday, I don't think we need to reintroduce you to
10	the Commission, so let's move on.
11	Have you filed rebuttal testimony with
12	exhibits in this proceeding on July 25, 2011?
13	A Yes.
14	Q And do you have a copy of that with you?
15	A Yes, I do.
16	Q Do you have any changes to make to this
17	rebuttal testimony or the exhibits?
18	A No, I do not.
19	Q If I asked you the same questions asked in
20	your rebuttal testimony today, would you give the same
21	answers?
22	A Yes, I would.
23	MR. WALLS: We request that the July 25, 2011,
24	prefiled rebuttal testimony of Mr. Elnitsky be moved in
25	evidence as if it was read in the record today.
	FLORIDA PUBLIC SERVICE COMMISSION

	u
1	CHAIRMAN GRAHAM: We will move Mr. Elnitsky's
2	July 25th, 2011, prefiled rebuttal testimony into the
3	record as though read today.
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22	
23 24	
24	
25	
	FLORIDA PUBLIC SERVICE COMMISSION

("SMC") and to make recommendations for the continued management and execution of the LNP to the SMC.

Q. Did you file direct testimony in this proceeding?

A. Yes, I did.

Q. Have you reviewed the Intervenor and Staff Witness Testimony in this Docket?

A. Yes. I reviewed this testimony and I provide rebuttal testimony to the testimony of William R. Jacobs, Jr., Ph.D. ("Jacobs") filed on behalf of the Office of Public Counsel ("OPC"). The testimony filed jointly by Mr. William Coston and Mr. Kevin Carpenter on behalf of the Florida Public Service Commission ("FPSC" or the "Commission") Staff includes no recommendations with respect to the LNP, therefore, no rebuttal testimony to the Commission Staff testimony is required. Mr. Thomas G. Foster will also provide rebuttal testimony to Jacobs' testimony with respect to the LNP on behalf of PEF in this proceeding.

II. PURPOSE AND SUMMARY OF REBUTTAL TESTIMONY.

Q. What is the purpose and summary of your rebuttal testimony?

A. I will first address the issues that must be decided by the Commission in this proceeding and explain that all of these issues are undisputed by any Intervenor or Staff witness in this proceeding. In particular, no witness has filed testimony in this proceeding disputing the prudence of any cost incurred by PEF on the LNP in

2010 or the reasonableness of any actual/estimated cost and projected cost that PEF has incurred or expects to incur on the LNP in 2011 and 2012. Further, no witness has filed testimony in this proceeding disputing PEF's analysis of the long-term feasibility of completing the LNP. Finally, no witness has filed testimony in this proceeding disputing the prudence of PEF's LNP project management, contracting, accounting, and cost oversight controls.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

Next, I will explain that, instead of raising any substantive challenge to PEF's testimony, OPC instead effectively asks the Commission to reconsider and reverse its determination last year that PEF's decision to proceed with the LNP on a slower pace was reasonable. Jacobs admits that the Commission determined last year that PEF demonstrated that PEF intends to build the LNP (Jacobs Test., p. 18, L. 4-5), and that PEF's decision to proceed with the LNP on a slower pace by extending the partial suspension of the EPC agreement was reasonable, and that PEF is, therefore, entitled to rely on that decision to recover its costs. (Jacobs Test., p. 18, L. 20-23). I testified on direct that PEF's actual/estimated 2011 LNP costs and projected 2012 LNP costs are reasonable and necessary to move the LNP forward on a schedule with the expected in-service dates for Levy Units 1 and 2 in 2021 and 2022, respectively. I further testified that PEF was moving forward with the work represented by these costs in 2011 and 2012 with the intent of meeting the current estimated in-service dates for Levy Units 1 and 2 in 2021 and 2022. (Elnitsky May 2, 2011 Direct Test., p. 20, L. 4-10). Jacobs cannot and does not dispute this and other PEF evidence that PEF has the present intent to build the LNP in 2021 and 2022.

Jacobs, nevertheless, recommends that the Commission deny PEF the recovery of certain reasonable costs for the LNP in 2011 and 2012, not because those costs are unreasonable in amount or because they are not necessary to the project to maintain the current LNP schedule, which Jacobs nowhere asserts in his testimony, but simply because Jacobs speculates that PEF may not intend to build the LNP in the future. This recommendation undermines the Commission's determination last year that PEF's decision to proceed with the LNP is reasonable and is inconsistent with the way cost recovery works under the nuclear cost recovery statute and, for that matter, under the regulatory compact in Florida.

Finally, I will address Jacobs' opposition to PEF's proposed 2012 LNP rate management plan that was initially approved by the Commission in Order No. PSC-09-0783-FOF-EI. Mr. Foster provides rebuttal testimony regarding Jacob's mischaracterization of the Order approving the plan and PEF's current proposed rate management plan. I will address Jacob's erroneous speculation that PEF's proposed 2012 rate management plan "may indicate that Progress Energy is not committed to the LNP." (Jacobs Test., p. 20, L. 5-6). Quite the opposite, PEF's proposed 2012 rate management plan reflects PEF's commitment to the LNP because the proposal reduces the customer rate impact in 2013 and 2014 when the LNP costs increase due to the contract amendment to end the partial suspension of the project under the EPC agreement and issuance of the full notice to proceed ("FTNP") to commence construction of the Levy units.

4

21 22

23

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15


16

17

18

19

1	Q. Do you have any exhibits to your rebuttal testimony?
2	A. Yes, I am sponsoring the following exhibits to my rebuttal testimony:
3	• Exhibit No (JE-12), the confidential LNP March 2011 Integrated Project
4	Plan ("IPP");
5	• Exhibit No (JE-13), the confidential LNP April 2010 IPP;
6	• Exhibit No (JE-14), the PEF July 27, 2010 scenario analysis;
7	• Exhibit No (JE-15), selected, relevant discovery requests in the 2010 and
8	2011 nuclear cost recovery clause ("NCRC") proceedings; and
9	• Exhibit No (JE-16), excerpts of Jacobs' deposition testimony in Docket
10	No. 090009-EI.
11	Exhibits Nos (JE-12) through (JE-15) were prepared by me or the Company
12	under my direction and control, or they are documents regularly used by the
13	Company in the normal course of business, and they are true and correct. Exhibit
14	No (JE-16) is an excerpt of the prior sworn testimony of Jacobs. I have
15	numbered my rebuttal exhibits as if the exhibits filed with my March 1, 2011
16	Direct Testimony (three exhibits, numbered JE1 through JE-3) and May 2, 2011
17	Direct Testimony (eight exhibits, numbered JE-1 through JE-8), were numbered
18	sequentially, which means my first rebuttal exhibit would be Exhibit No (JE-
19	12, as indicated above.
20	
21	
22	
23	



2

3

4

5

6

7

8

9

in his testimony, however, does Jacobs identify any historical 2010 LNP cost that PEF seeks to collect that he finds was imprudently incurred. As a result, no Staff or Intervenor witness in their testimony in this proceeding disputes PEF's testimony and other evidence that the actual costs for the LNP in 2010 were prudently incurred.

Q. Have the Staff or intervenor witnesses asserted in their testimony that any of PEF's actual/estimated 2011 costs and projected 2012 costs for the LNP are unreasonable?

10 A. No. The Staff witnesses and Jacobs do not identify any specific, actual/estimated 11 2011 LNP cost or any projected 2012 LNP cost that is not reasonable. Again, 12 OPC witness Jacobs says he was asked by OPC to conduct a review and 13 evaluation of PEF's requests for authority to collect projected costs associated 14 with the LNP. (Jacobs Test., p. 3, L. 17-22). Jacobs, however, nowhere identifies 15 any actual/estimated 2011 LNP cost or projected 2012 LNP cost that he claims is 16 unreasonable. Jacobs does recommend that the Commission deny PEF's request 17 to recover certain costs from customers in 2011 and 2012, but Jacobs, in essence, 18 is recommending that the Commission defer the recovery of these costs to some 19 period of time after 2012, not that the Commission deny recovery of these costs 20 outright because they are unreasonable. (Jacobs Test., p. 16, L. 21-24, p. 17, L. 21 15-25, p. 18, L. 20-25, p. 19, L. 1-2, p. 21, L. 17-24, p. 22, L. 1-9). Jacobs 22 nowhere asserts in his testimony that these costs were unreasonable because they were not necessary for the LNP under the current LNP schedule or because they 23

1 were unreasonable in amount. None of the Staff or intervenor witnesses, then, 2 challenge the reasonableness of any of PEF's specific cost estimates for the LNP 3 for 2011 and 2012. 4 5 Q. Do the Staff or intervenor witnesses assert that PEF's LNP 2010 project 6 management, contracting, and oversight controls are unreasonable or 7 imprudent? 8 A. No, they do not. 9 10 **Q**. Do the Staff or intervenor witnesses assert that PEF's 2010 LNP accounting 11 and cost oversight controls are unreasonable or imprudent? 12 Α. No, they do not. 13 14 Q. Do the Staff or intervenor witnesses assert that PEF has not demonstrated 15 the long-term feasibility of completing the LNP pursuant to Rule 25-16 6.0423(5)(c)(5)? 17 Α. No, they do not. 18 19 IV. **INTERVENOR RECOMMENDATIONS SHOULD BE REJECTED** 20 **BECAUSE THEY ARE CONTRARY TO THE EVIDENCE, THE** 21 COMMISSION'S ORDER LAST YEAR APPROVING PEF'S APPROACH 22 TO THE LNP, AND THE NUCLEAR COST RECOVERY STATUTE AND 23 RULE. If the intervenor witness does not make any of the claims you have just 24 Q. 25 described what does the intervenor witness claim in his testimony?

A. As noted previously, the Staff witnesses make no recommendations to the Commission with respect to the LNP. Jacobs, on the other hand, recommends that the Commission limit PEF's recovery of costs from customers in 2011 and 2012 to some unspecified amount that Jacobs asserts is "strictly necessary" to support processing the Combined Operating License Application ("COLA") for the LNP with the Nuclear Regulatory Commission ("NRC"). (Jacobs Test., p. 16, L. 23-25). Jacobs asserts that the recovery of all other 2011 and 2012 LNP costs specifically all transmission-related costs, EPC contract amendment and FTNP negotiation costs, and all other preconstruction and construction costs, including presumably long lead equipment ("LLE") costs, necessary to meet the current LNP schedule -- should be "deferred to a later date," presumably after 2012, or determined to be unreasonable "at this time." (Jacobs Test., p. 17, L. 15-25).

Jacobs states that he makes these recommendations despite "the Commission's endorsement of the Company's proposed approach in the 2010 NCRC hearing." (Jacobs Test., p. 17, L. 15-16). Indeed, Jacobs admits PEF is entitled to recover all costs PEF reasonably spends in reliance on the Commission's approval of the Company's decision to proceed with the LNP on a slower pace last year – what Jacobs calls the "COL-Receipt Approach." (Jacobs Test., p. 18, L. 20-24, 25). He testifies that he is <u>not</u> saying that PEF is not entitled to recover such costs in reasonable reliance on the Commission's decision as long as PEF demonstrates by the "totality of the facts and circumstances" that PEF intends to build the LNP by 2021 and 2022. (Jacobs Test., p. 19, L. 1-2).

9

23

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

Q. Does Jacobs testify that the "totality of the facts and circumstances" demonstrate that PEF does not presently intend to build the LNP on the current schedule with in-service dates for Levy Units 1 and 2 in 2021 and 2022?

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

A. No. Jacobs expresses his own subjective "significant doubt" about PEF's ultimate completion of the LNP or completion of the LNP by the current, scheduled inservice dates for Levy Units 1 and 2 based on his speculation about PEF's intent and the current enterprise risks associated with the LNP (Jacobs' Test. p. 16, L. 24-25, p. 17, L. 1-7), but he nowhere asserts an opinion that PEF does not presently intend to build the LNP on the current schedule. Jacobs cannot express that opinion because it is not correct.

Jacobs acknowledges that I repeatedly testified in my deposition that it is PEF's intent to complete the LNP by 2021 and 2022 as currently planned, i.e. the "program of record" for the LNP. (Jacobs Test., p. 11, L. 10-11). He simply chooses to ignore this testimony and the undisputed evidence that the "program of record" is established by SMC approval of the revised LNP Integrated Project Plan ("IPP") in March 2011. SMC approval of this IPP approves spending for the LNP in 2011 and 2012 based on the current LNP project schedule with in-service dates for Levy Units 1 and 2 in 2021 and 2022, respectively. PEF's requests for cost recovery in this docket for its actual/estimated 2011 and projected 2012 LNP costs are based on this IPP, as I explained above and in my direct testimony. See Elnitsky May 2, 2011 Direct Test., p. 12, L, 21-23, pp. 13-19, p. 20, L. 1-10. A copy of this IPP is attached to my rebuttal testimony as Exhibit No. ____(JE-12).

PEF's current IPP for the LNP reflects the Company's commitment to the LNP consistent with the Company's decision in March 2010 to proceed with the LNP on a slower pace by executing an amendment to the EPC agreement to continue the partial suspension and focusing near-term work on obtaining the Combined Operating License ("COL") for the LNP. This decision is reflected in the April 2010 IPP approved by SMC and attached as Exhibit No. ____ (JE-13) to my rebuttal testimony. The Commission determined that this decision was reasonable in Order No. PSC-11-0095-FOF-EI in Docket No. 100009-EI. The Company confirmed its commitment to the implementation of this decision for the LNP when it approved the current LNP IPP in March 2011.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

Jacobs cannot and does not dispute this testimony and evidence of PEF's commitment to the LNP and its present intent to build the LNP on the current schedule with in-service dates for Levy Units 1 and 2 in 2021 and 2022. As a result, there is no reasonable basis for Jacobs' "significant doubt," "concerns," and opinion that PEF's "internal resolve to complete the LNP appears to be weakening" – or however else he characterizes it in his testimony – because the Company has committed to proceed with building Levy Units 1 and 2 with the approval of the current IPP for the LNP consistent with the April 2010 decision that the Commission ruled was reasonable. The Company is incurring costs in 2011 and 2012 to implement that decision. See, e.g., Elnitsky May 2, 2011 Direct Test., p. 5, L. 12-23, p. 6.

Q. 1 Are Jacobs' recommendations consistent with the Commission's ruling last 2 year that PEF's decision to proceed with the LNP on a slower pace is 3 reasonable?

4 Α. No, they are not. Jacobs may claim that he is not saying that PEF is not entitled to 5 recover costs reasonably incurred in reliance on that Commission ruling (Jacobs 6 Test., p. 18, L. 20-23), but that is exactly what he is doing with his 7 recommendations. Despite his statements to the contrary, Jacobs recommends 8 that PEF should not recover from customers some of the costs that PEF must 9 incur in reliance on the Commission ruling approving PEF's approach to the LNP 10 to meet the scheduled in-service dates for the Levy units under that Commission-11 approved approach.

12

13

14

15

16

21

PEF is entitled to recover costs reasonably incurred in reliance on the Commission's approval of PEF's decision to proceed with the LNP on a slower pace – just as Jacobs admits. PEF requests cost recovery in 2011 and 2012 for costs reasonably incurred by PEF to implement that decision and PEF is entitled to recover those costs from customers.

17 Notably, Jacobs did not make this argument last year when the issues of 18 the reasonableness of PEF's decision to proceed with the LNP on a slower pace 19 and the reasonableness of PEF's projected 2011 costs were before the 20 Commission. The Commission determined that PEF's decision was reasonable and that PEF's then projected 2011 LNP costs were reasonable. Now, for the first 22 time, Jacobs asserts that the Commission should defer some of these 2011 LNP

costs and, in addition, some 2012 projected LNP costs necessarily incurred to implement the decision approved as reasonable by the Commission.

In his testimony this year, Jacobs appears to be concerned that customers are responsible for the prudent costs incurred through 2012 on the LNP whether or not the LNP enters commercial service. He complains that customers will be "on the hook" to pay that and more for the LNP because the Commission must make prudence determinations. (Jacobs Test., p. 19, L. 3-9). For this reason, he claims the Commission should be "flexible" and "protect customers from increased costs in times of increased uncertainty." (Id.). In other words, Jacobs asserts the Commission should ignore what the statute and rule provide and deny cost recovery for reasonable and prudent costs incurred on the LNP. This is the exact same argument that Jacobs and intervenors asserted last year and that the Commission has rightly rejected time and time again.

The nuclear cost recovery statute provides that PEF is entitled to recover its prudently incurred costs on the LNP. The nuclear cost recovery rule provides for the recovery of reasonable actual/estimated and projected costs in advance of the true-up of those costs estimates when they are reviewed for prudence. Nothing in the nuclear cost recovery statute or rule provides that the Commission can deviate from permitting the recovery of reasonable estimated and projected costs and the recovery of prudently incurred costs on a nuclear power plant project.

22

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

Q. Using Jacobs' term, are customers "on the hook" for costs under the nuclear cost recovery statute that they otherwise would not have to pay as customers of a regulated electric utility?

1

2

3

21

22

23

4 A. No. The enactment of the nuclear cost recovery statute and rule in Florida does 5 not mean that customers pay costs that they otherwise would not be obligated to 6 pay if the statue and rule did not exist. Customers are always obligated to pay the 7 reasonable and prudent costs incurred by the electric utility to provide them 8 reliable electric service. As I explained in the hearing last year, whether the 9 Company is putting in a new transmission line, substation, or power plant, the 10 costs to provide those assets necessary to provide customers with service are paid 11 by the customers that receive that service. In return, the Company is obligated to 12 provide them electric service at rates set by the Commission based on a reasonable return on the Company's investment. The nuclear cost recovery 13 14 statute and rule simply change the timing of the recovery of certain reasonable 15 and prudent costs incurred for nuclear power plant projects. They do not change 16 the fundamental regulatory compact between the regulated electric utility and its 17 customers that requires the utility to provide customers with reliable, around-theclock electric service and, in return, requires the customers to pay the reasonable 18 19 and prudent costs to provide that service, including a reasonable return on the 20 utility's investment.

This regulatory compact exists even if the utility cancels the project. If the utility prudently cancels a nuclear power plant project, the nuclear cost recovery statute and rule provide that the utility is entitled to recover its prudently incurred

costs from customers. This same result occurs on other, non-nuclear construction projects however. If the utility prudently cancels another power plant project or other utility project, the utility is still entitled to recover from customers the prudently incurred costs on that project prior to and as a result of the project cancellation. The recovery of such prudently incurred cancellation costs on projects other than a nuclear power plant project are simply addressed as a matter of the utility's rate base, and may or may not require an adjustment in the utility's rates, while the recovery of prudently incurred cancellation costs on a nuclear power plant project are addressed in the nuclear cost recovery clause docket. The principle, however, is the same; the utility is entitled to recover such prudently incurred costs from customers because that is the nature of the regulated utility business of providing reliable electric service to customers. These points are 12 relevant because every year, Jacobs continues to base his arguments and recommendations on his apparent dislike of the nuclear cost recovery statute and 14 rule notwithstanding the fact that the statute and rule did nothing to change the 15 fundamental principles of regulatory cost recovery. 16

17

18

1

2

3

4

5

6

7

8

9

10

11

13

23

Q. What about Jacobs' discussion of a number of factors that he says affects PEF's resolve to complete the LNP, can they be considered a reason for the Commission to deny cost recovery under the nuclear cost recovery statute? No, they cannot. Even Jacobs does not go this far in his recommendations based Α. on his discussion of these factors. To explain further, the factors that Jacobs discusses in his testimony do not demonstrate that PEF does not presently intend

to build the LNP on the current schedule and Jacobs is careful not to draw that conclusion from them. These factors also do not demonstrate that any 2010 cost incurred on the LNP was imprudent, nor do they demonstrate that the actual/estimated 2011 and projected 2012 LNP costs are unreasonable. Again, Jacobs does not draw those conclusions from his discussion of the identified factors. Jacobs further does not assert that PEF has failed to demonstrate that the LNP is feasible, despite the subjective doubts he claims to have about completion of the LNP because of the identified factors. He nowhere asserts in his testimony that PEF should terminate the EPC agreement and cancel the LNP project. In fact, because Jacobs recommends that the Company should continue to recover from customers the costs necessary to obtain the LNP COL from the NRC, Jacobs agrees that the Company should not cancel the LNP, but instead should proceed with the project.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

In his testimony, Jacobs discusses the following as factors that concern him: (1) the LNP management team, (2) the feasibility/cost effectiveness of the LNP, (3) the increased enterprise risks according to Jacobs' view, (4) the lack of joint owners, (5) the public support for the LNP and new nuclear development, and (6) the Company's so-called planning scenarios. Jacobs further questions the benefit of the proposed merger between Duke Energy and Progress Energy to the LNP. Based on Jacobs' mischaracterization or lack of understanding about a number of these factors that concern him, he concludes that these factors are "troubling" because he perceives an "overall weakening" in PEF's resolve to build the LNP on the current timeline, although, again, Jacobs is careful not to say

that PEF does not intend to build the LNP on the current project schedule. (Jacobs Test., p. 18, L. 1-9).

Before turning to address each of these factors that concern Jacobs, it bears emphasis that the factors Jacobs discusses in his testimony are not revelations that Jacobs has discovered or made about the LNP. Instead, most of the factors Jacobs discusses in his testimony are the very same enterprise risks or other factors that I discuss in my direct testimony, and that we have discussed now for several years. In fact, Jacobs quotes (sometimes incompletely) what I say about them when I explain the Company's qualitative feasibility analysis this year for the LNP.

11

12

10

1

2

3

4

5

6

7

8

9

(i) I

) Enterprise Risks.

13 Q. What factor that apparently caused Jacobs concern will you address first? 14 I will first address Jacobs' belief that enterprise risks have increased, although as I A. 15 note above, he does not believe the enterprise risks have increased such that PEF 16 should cancel the LNP. The Company likewise concluded that the LNP should 17 not be cancelled at this time. In the Company's assessment of the enterprise risks 18 on the LNP (see Elnitsky May 2, 2011 Direct Test., pp. 21-53), we determined 19 that the LNP is still feasible from a qualitative and quantitative perspective. As a result, we determined that the current LNP feasibility analysis confirmed the 20 Company's decision last year to proceed with the LNP on a slower pace that the 21 22 Commission approved in Order No. PSC-11-0095-FOF-EI. (Elnitsky May 2, 23 2011 Direct Test., p. 48, L. 12-21).

IN RE: NUCLEAR COST RECOVERY CLAUSE BY PROGRESS ENERGY FLORIDA FPSC DOCKET NO. 110009-EI

REBUTTAL TESTIMONY OF JOHN ELNITSKY

I. INTRODUCTION.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

Q. Please state your name and business address.

A. My name is John Elnitsky. My business address is 299 1st Avenue North, St.
 Petersburg, Florida.

Q. Are you the Progress Energy officer responsible for the Levy Nuclear Project?

A. Yes. I am the Vice President of New Generation Programs and Projects ("NGPP") for Progress Energy, Inc. In this position I am the officer responsible to Progress Energy Florida, Inc. ("PEF" or the "Company") for all aspects of the LNP, including engineering, licensing, transmission and the direct management of the Engineering, Procurement, and Construction ("EPC") agreement with Westinghouse and Shaw, Stone, & Webster (the "Consortium"). Mr. Jeffrey Lyash is the LNP Executive Sponsor at the senior management level of Progress Energy. He has responsibility for LNP governance and execution oversight, but I am the officer with direct responsibility for management of the LNP. It is my responsibility to report on the LNP to the Senior Management Committee

(ii) The so-called planning scenarios.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

Q. You mentioned that Jacobs mischaracterizes or does not understand some of the factors that he discusses in his testimony, can you explain what you mean?

A. Yes. I'll start with the so-called "planning scenarios" that Jacobs discusses at length in his testimony and that he attaches portions of as an incomplete exhibit to his testimony. These scenario analyses were prepared for both PEF and Progress Energy Carolinas, Inc. ("PEC"), and discussed by senior managers individually and for the combined operations of both PEF and PEC, as part of an ongoing effort to begin thinking strategically about hypothetical business environment scenarios that could conceivably occur in the future, however unlikely they may be to occur. Therefore, these scenario analyses were not part of the PEF and PEC resource and major project planning efforts.

Each year, PEF for example, engages in resource planning and planning for the LNP that accounts for existing and likely future business and environmental factors that affect or can affect the Company's resource planning decisions, including the LNP. This resource and project planning effort is reflected in the Company's Ten Year Site Plan ("TYSP") process that culminates in the annual TYSP filed with the Commission by the Company in April each year and the qualitative and quantitative feasibility analysis for the LNP filed with the Commission in May each year. Both of these efforts account for <u>existing</u> business and environmental conditions, such as actual Company sales, credit agency reports, LNP costs, and <u>likely</u> future business and environmental

conditions, such as fuel and carbon cost forecasts and projected LNP costs, among others, as explained more fully for the LNP in the qualitative and quantitative feasibility analysis included in my May 2, 2011 direct testimony. The scenario analyses referenced in Jacobs' testimony were undertaken by the Company to specifically think about possible, however <u>unlikely</u>, future business and environmental conditions, and what the impacts might be to the companies if the unlikely conditions in fact occurred in the future.

Q. Why did the Company engage in these scenario analyses?

A. In these scenario analyses the Company was preparing for the unexpected by strategically thinking about the future and what the Company might do if the unexpected occurred. We were intentionally thinking "outside the box" in these scenario analyses. It is important for the Company to think strategically about what might occur no matter how unlikely because we are all aware that sometimes the unexpected does in fact occur and it is best to be prepared for that unexpected event to the extent possible. I also repeatedly explained in my deposition that these scenario analyses, however, were not part of the Company's annual resource planning or planning for the LNP.

I am responsible for the LNP plan and that plan is represented in the current IPP for the project attached as Exhibit No. ____ (JE-12) to my rebuttal testimony. This is the current plan or "program of record" as I refer to it for the LNP that I repeatedly mentioned in my deposition and that serves as the base line in the scenario analyses Jacobs references. (See, e.g., Exhibit WRJ(PEF)-5, p. 2

of 34, referencing the "March 2010 scenario" as a "key assumption" and others as "sensitivity" analyses to that March 2010 scenario). Notably, these scenario analyses were prepared between mid-June to August 2010, after the Company made its decision to continue the LNP on a slower pace that is reflected in the April 2010 IPP attached as Exhibit No. __ (JE-13) to my rebuttal testimony, but <u>before</u> the Company approved the current IPP for the LNP <u>in March 2011</u> that is attached as Exhibit No. __ (JE-12) to my rebuttal testimony. As reflected in the current LNP IPP, the decision from the April 2010 IPP to proceed with the LNP on a slower pace with the intent to build Levy Units 1 and 2 in 2021 and 2022 remains unchanged. As I explained in my direct testimony in May, the Company is implementing that decision.

1

2

3

4

5

6

7

8

9

10

11

12

13 How does Jacobs characterize these scenario analyses in his testimony? Q. Jacobs attempts to use these scenario analyses documents as evidence of some 14 A. 15 sort of mysterious and clandestine plot to forego the LNP in an effort to support 16 his view that PEF may not ultimately intend to go forward with the LNP. For 17 example, he picks one of the scenarios and takes the position that this particular 18 possible but unlikely scenario is in fact more likely to occur than the other, 19 possible but unlikely scenarios that were identified in these documents. He infers 20 this despite the fact that there was no determination in the scenario analyses or 21 anywhere else by the Company that any of these scenarios were likely to occur or more likely to occur than other scenarios. (Jacobs Test., p. 15, L. 15-25). Jacobs 22 also goes so far as to say that these scenario analyses were prepared and reviewed 23

12

13

14

15

16

17

18

19

20

21

22

23

1

2

3

because of the Company's alleged recognition that the cost effectiveness of the LNP was trending unfavorably in the Company's 2011 cumulative present value revenue requirements ("CPVRR"), quantitative feasibility analysis compared to the Company's 2010 CPVRR analysis. (Jacobs Test., p. 12, L. 10-21). Jacobs concludes that these scenario analyses documents demonstrate that PEF is considering a change in the current LNP project schedule. (Id., p. 15, L. 1-4, 12-15, p. 14, L. 21-24).

I am surprised that Jacobs would characterize these scenario analyses as a "serious[] stud[y of] the possibility of further delaying the LNP," and "realistic planning" about what to do "in the increasingly likely event that the LNP project is not pursued on the current schedule," because Jacobs heard me explain what these scenario analyses are for several hours in my deposition this year. (Jacobs Direct Test., p. 14, L. 21-24, p. 15, L. 1-4). Jacobs, of course, did not prepare these scenario analysis documents, does not know why they were prepared, and was not present at the senior management meetings and retreat where they were discussed. I was present, I participated in the discussions regarding these documents, and I know why they were prepared. As I have explained, these documents were not used to make any planning decision for the LNP in either 2010 or in 2011. Those decisions are reflected in the 2010 IPP and the 2011 IPP for the LNP that I have included as exhibits to my rebuttal testimony.

Jacobs further is flat wrong and mischaracterizes these scenario analyses when he attempts to link them to what he calls the "declining cost effectiveness" of the Company's current CPVRR quantitative feasibility analysis. (Jacobs Direct

1	Test., p. 12, L. 17-21). Nothing could be further from the truth. There was no
2	link between the Company's current CPVRR quantitative feasibility analysis an
3	the scenario analyses. You will find no mention of the Company's 2011
4	quantitative CPVRR feasibility analysis for the LNP in the scenario analysis
5	documents. One obvious reason for this that Jacobs fails to inform the
6	Commission is that the current quantitative feasibility analysis was not prepa
7	until April 2011, prior to filing the Company's May 2011 testimony in this
8	proceeding. This quantitative feasibility analysis was, therefore, prepared mon
9	after the scenario analyses were prepared and discussed in June-August 2010.
10	The Company could not and did not know the results of the 2011 CPVRR
11	feasibility analysis when it prepared and discussed the scenario analyses
12	documents. Jacobs' statement that the claimed decline in the cost effectiveness
13	the LNP based on a comparison of the 2011 CPVRR analysis to the 2010 CPV
14	analysis was a factor in the development and review of the scenario analyses is
15	false and misleading. (Jacobs Test., p. 12, L. 6-21).
16	
17	Q. Did the Company plan to make a different decision with respect to the LN
18	as a result of the routine strategic planning sessions and scenario analyses
19	A. No, it did not. That was not the purpose of the scenario analyses. As I explain
20	above, the scenario analyses were the spring board for discussions about the
21	Company's responses to unlikely or unexpected future events that dramatically
22	altered the business environment from what the Company expected or thought
23	might be. This was made clear in one of the scenario analysis documents that

1

2

3

4

5

6

7

8

9

Jacobs omits from his exhibits to his testimony. I have attached as Exhibit No. ____ (JE-14) to my rebuttal testimony the precursor to the scenario analysis document Jacobs attached as an exhibit to his testimony. This PEF scenario analysis dated July 27, 2010 makes clear at page 6 that one of the considerations for the Company "to keep in mind" was that "we're not 'picking' a scenario." See Exhibit No. ____ (JE-14), p. 6 of 39, attached to my rebuttal testimony (emphasis added). In other words, the Company was not making any resource planning or project decision based on the scenario analyses. This was precisely because these scenario analyses were based on events or circumstances that the Company did not expect and believed were unlikely to occur.

Q. Do you agree with Jacobs' statement that the Company did not reveal these 12 13 scenario analyses to the Commission until after the 2010 hearing? 14 Α. No, I do not, because the implication is that they are somehow relevant to the 15 proceeding or asked for last year when that is not the case. If the Company 16 believed that it was obligated to provide these scenario analyses in response to 17 discovery requests in the proceeding last year or that they were in any way 18 relevant to the proceeding the Company would have provided them. I have 19 included as Exhibit No. __ (JE-15) to my rebuttal testimony, a composite exhibit 20 of the discovery requests last year and this year to demonstrate this point. Last 21 year, the requests for SMC presentations were drafted in the context of the 22 Company's decision to continue or cancel the LNP. See requests 1, 9, and 10 for 23 the 2010 NCRC discovery in Exhibit No. ____ (JE-15). The scenario analyses

were not prepared until June-August 2010 – well after the decision was made to continue the LNP – and as I explained above, they had nothing to do with that decision. These scenario analyses were not prepared by my project team for the LNP and they were not presented to SMC for any decision with respect to the LNP. In fact, as I pointed out, the scenario analyses on their face made clear that no decision would be made based on the discussions about the scenario analyses and no decision with respect to the LNP was in fact made based on these scenario analyses. See Exhibit No. ____ (JE-14), p. 6 of 39, attached to my rebuttal testimony.

We never considered these scenario analyses relevant to the LNP decision precisely because they were not relevant to that decision or to any SMC decision regarding the LNP. This year, however, the Company was asked a much broader question, requesting all documents including strategic plans or similarly named or functionally equivalent documents provided to SMC which include options for the LNP in service dates. See request 29 for the 2011 NCRC discovery in Exhibit No. ____ (JE-15) to my rebuttal testimony. The scenario analyses were prepared by the PEF strategic planning group and they did in fact include optional LNP in service dates based on various unlikely and unexpected future business or environmental circumstances as I explained above. Accordingly, we provided the documents in response to this specific question in the discovery even though they are irrelevant to any decision that was made or that will be made on the LNP.

(iii) The feasibility/cost effectiveness of the LNP.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

Q. You mentioned Jacobs' claim that the current CPVRR analysis for the LNP demonstrates a declining cost-effectiveness for the LNP, do you agree with that assessment?

A. No. Jacobs places too much emphasis on the year-to-year changes in the annual CPVRR analysis performed for the LNP. This is contrary to the opinion Jacobs expressed in the 2009 NCRC proceeding in Docket No. 090009-EI. There, he agreed that even if changes in the fuel, emissions, or other forecasts demonstrated that the nuclear power plant was not cost effective the Commission should not determine that the project should not go forward and the Company should not determine that it is not feasible to go forward with the project. He agreed that no utility would evaluate a long term, base load nuclear power plant based on yearto-year changes in forecasts because, if the utility did use the annual forecasts to evaluate a long-term base load project, the utility would never build the nuclear power plant. See Exhibit No. ____ (JE-16) to my rebuttal testimony. Jacobs was correct in his deposition in Docket No. 090009-EI, but he has apparently changed his opinion in this docket for some unexplained reason.

It is correct that the current LNP CPVRR analysis is different from the LNP CPVRR analysis in 2010, but that CPVRR analysis in 2010 was also different from the CPVRR analysis in the 2009 NCRC docket and the CPVRR analysis in the 2008 need determination docket for the LNP, Docket No. 080148-EI. The current LNP CPVRR analysis still demonstrates that the LNP is feasible in more cases than not – a point which Jacobs does not dispute – similar to but not

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

exactly the same as the CPVRR analysis that the Commission determined
demonstrated the LNP was cost effective in the 2008 need determination docket.
See Order No. PSC-08-0518-FOF-EI in Docket No. 080148-EI. We fully expect
that the CPVRR analysis for the LNP in 2012 will be different from the 2011
CPVRR analysis and all prior CPVRR analyses.

Annual changes in the CPVRR analyses are expected because there are annual changes to the inputs in the CPVRR modeling analysis, such as changes in the fuel forecasts, costs of resources, and load forecasts, to name a few. That is why we have consistently maintained that the CPVRR analysis should not be considered a litmus test for the LNP. As I explained in my May 2, 2011 direct testimony, the Company continues to believe that the long-term projections upon which the CPVRR analysis are based on are necessarily uncertain and subject to change from year-to-year. That is why this analysis cannot be considered the sole basis for a decision to proceed or not with the project. It is simply one factor among many factors that must be considered in making that decision. (Elnitsky May 2, 2011 Direct Test., p. 52, L. 19-23, p. 53, L. 1-4). The Commission agreed that the feasibility of a long term project like the LNP cannot be made on instant circumstances reflected in the annual CPVRR analyses. See Order No. PSC-09-0783-FOF-EI, p. 32, Docket No. 090009-EI. The Commission pointed out that the annual economic analysis should be used to track and evaluate trends, not make the ultimate feasibility decision apart from a consideration of all other relevant factors. Id. That is exactly the way the Company uses the CPVRR analysis.

The Company identified an unfavorable trend in the fuel forecasts and carbon costs this year from last year for the reasons that I explained in my May 2, 2011 Direct Testimony. The Company will continue to track and evaluate these forecast factors to see if the unfavorable trends represent fundamental rather than temporal changes in the forecast factors. That has not occurred yet, a one to twoyear trend is not a fundamental change, but it may still occur. If it does, the Company will consider that factor in its annual quantitative and qualitative feasibility analysis along with all other factors, just as the Commission contemplates the Company will do to make a decision about the LNP.

(iv) The LNP management team.

You mentioned that there were other mischaracterizations or Q. 12 misunderstandings in Jacobs' testimony, can you explain what they are? 13 14 Α. Yes. Jacobs points to the fact that Mr. Lyash is not providing testimony in the 15 NCRC proceeding this year as an indication that management attention is being diverted from the LNP and that PEF's resolve to complete the LNP "appears" to 16 17 be weakening. (Jacobs Direct Test., p. 11, L. 11-18). Mr. Lyash did not provide direct testimony in the NCRC proceeding this year because there is no reason for 18 him to do so. Mr. Lyash provided testimony last year because the SMC and 19 Progress Energy Board made an important decision to continue with the LNP 20 21 rather than cancel the project. The reasonableness of that decision was directly at issue in the NCRC proceeding last year and the Commission determined, based 22

1

2

3

4

5

6

7

8

9

10

11

on the evidence, that the Company's decision was reasonable in Order No. PSC-11-0095-FOF-EI.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

As I explained in my May 2, 2011 direct testimony, the Company is currently proceeding with the work on the LNP necessary to implement that decision. I am responsible for implementing the LNP work consistent with that Company decision in accordance with the current expected in service dates for Levy Units 1 and 2 in 2021 and 2022. Accordingly, I have provided direct testimony in this proceeding to explain the Company's implementation of that decision.

When the Company faces another decision on the LNP that requires senior management and Board approval, Mr. Lyash likely will again provide testimony explaining that decision and the reasons for it to the Commission. Mr. Lyash is still the Levy Program Executive Sponsor with responsibility for the LNP governance and execution oversight. Mr. Lyash is still a member of the SMC and he will be responsible for any presentations to the Board for the LNP as the Levy Program Executive Sponsor. Accordingly, when the Company makes another major decision with respect to the LNP Mr. Lyash likely will provide testimony before the Commission in the NCRC proceeding to explain that decision. In the meantime, there is no need for Mr. Lyash to provide testimony in the current NCRC proceeding because we are implementing the decision the Company made last year to continue with the LNP on a slower pace rather than cancel the project.

Jacobs also does not understand the LNP staffing when he draws conclusions about my role and Ms. Hardison's role on the LNP. Let me be clear

1

that the LNP has always been part of the Company's management of all of its major new projects. Previously the LNP was under the Nuclear Plant Development ("NPD") organization and now it is under the NGPP organization, but it was never its own, stand-alone department, especially in these early stages of the project's development. As a result, the leaders of the NPD and later the NGPP, which include me, always had responsibilities for projects other than just the LNP. That will likely remain the case in the early stages of the LNP project. Additionally, while Ms. Hardison has assumed another role in the Company, her position on the LNP project has been filled by another Progress employee. Ms. Hardison retained responsibility for the LNP during the transition between her leaving this position and her replacement coming up to speed on the LNP. Accordingly, Ms. Hardison's role on the LNP has been assumed by another individual, it has not been divided up with Ms. Hardison's new responsibilities.

In general, however, if Jacobs is trying to make the point that the staffing of the LNP has leveled off that should not be surprising with the Company's decision to proceed with the LNP on a slower pace. The staffing levels for the LNP will increase when the Company terminates the current, extended partial suspension of the project and proceeds with the current plan to build Levy Units 1 and 2 in 2021 and 2022. As I explained in my May 2, 2011 direct testimony, that decision will be made in the next year or two as the Company prepares for and negotiates an amendment to the EPC agreement to end the partial suspension and issue the FTNP.

(v) Joint Owners.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

Q. What other misunderstandings or mischaracterizations did you identify in Jacobs' testimony?

Α. I also take issue with Jacobs' characterization of the Company's position with respect to joint owners. The Company has maintained contact with the potential joint owners when there was a reason to have discussions with them. Jacobs ignores the fact that most of the factors he claims demonstrates that joint ownership participation in the LNP is not foreseeable were factors that were at issue last year in the NCRC proceeding when the reasonableness of the Company's decision to proceed with the LNP rather than cancel it was decided by the Commission. (Jacobs Direct. Test., p. 13, L. 17-24). The joint owners were well aware of this proceeding and this pending issue before the Commission. Until the Commission determined that the Company's decision was reasonable, there was no reason to discuss potential joint ownership with the potential joint owners. After the Commission determined that the Company's decision to proceed with the LNP was reasonable, the Company met with the joint owners. I was present at these meetings, and I heard what the joint owners had to say, Jacobs was not present and he therefore has no basis to opine on what interest the potential joint owners do or do not have in the LNP. I can say that none of the factors identified by Jacobs in his testimony were identified by the potential joint owners as impediments to their ultimate participation in joint ownership in the LNP. The potential joint owners continue to express their interest in joint ownership in the LNP at the appropriate time.

(vi). Public Support for the LNP and new nuclear projects.

Q. What about Jacobs' belief that there is diminished public support, do you agree with his concern that this represents a lack of resolve for the LNP? No. I believe Jacobs' claimed assessment of what he calls the diminished public Α. support reflects a mischaracterization or misunderstanding of what I said in my direct testimony. The Company evaluated the Fukushima incident and AP1000 Design issues as part of its qualitative assessment of the enterprise risks facing the LNP. See Elnitsky May 2, 2011 Direct Test., p. 10, L. 16-23, p. 11, L. 1-3, 15-23, p. 12, L. 1-19, p. 23, L. 14-23, p. 24-25, p. 26, L. 1-15. I did not say that these enterprise risks diminished our resolve to proceed with the LNP on the current program of record identified in the current LNP IPP attached as Exhibit No. (JE-12) to my rebuttal testimony. They do not. Neither do the alleged Crystal River Unit 3 ("CR3") publicity or the recent flooding at the Ft. Calhoun nuclear power plant that Jacobs mentions. (Jacobs Test., p. 14, L. 10-13, L. 17-20). While some of these enterprise risks may result in additional delays or costs associated with the AP1000 design document review by the NRC or the LNP COLA review, as I explained in my direct testimony, none of them are a reason at this time for the Company to determine that the overall qualitative analysis of enterprise risks favors a change in the Company's approach to the LNP.

20 21

22

23

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

1 (vii) The Proposed Merger.

2

3

4

18

19

20

21

Q. Jacobs takes issue with your assessment that the proposed merger with Duke
 Energy is a positive or favorable trend in the enterprise risks for the project.
 Do you agree with him?

5 No. I agree that the merger is not yet consummated, a point I made in my direct Α. 6 testimony, but I disagree that this means the potential merger is not a favorable or 7 positive trend for the LNP. Jacobs acknowledges that the potential merger may 8 improve PEF's access to capital (Jacobs Test., p. 16, L. 5-8), which is the very 9 reason the credit rating agencies have expressed their views that the potential 10 merger is in fact a positive development for PEF, and the reason I explained this was a favorable trend for the LNP. See Elnitsky May 2, 2011 Direct Test., 11 12 Exhibit No. (JE-5). There is, therefore, no reason to speculate about future 13 "overt signals" from the credit rating agencies regarding the LNP and the 14 proposed merger as Jacobs does. (Jacobs Test., p. 16, L. 13-19). The credit rating 15 agencies are well aware of the Company's LNP and they have issued overt signals 16 that the proposed merger is a favorable development for PEF. See Elnitsky May 17 2, 2011 Direct Test., Exhibit No. (JE-5).

V. PEF'S PROPOSED RATE MANAGEMENT PLAN IS APPROPRIATE BECAUSE OF THE CURRENT COMPANY PLAN TO COMPLETE THE LNP BY 2021 AND 2022.

- 22Q.Jacobs objects to the Company's proposed rate management plan for the23LNP. Do you have any response to his objections?
- A. Yes. Mr. Foster will address Jacobs' incorrect characterization of the Company's
 proposed rate management plan and the Commission's prior order approving that

plan. However, I wanted to address Jacobs' rank and incorrect speculation that the Company's proposal is an indication that the Company is not committed to the LNP. First, the exact opposite is true; the Company's proposal is an indication of the Company's commitment to build the Levy Units on the current planned schedule with in service dates for Levy Units 1 and 2 in 2021 and 2022. PEF proposes its current rate management plan to reduce the customer rate impact due to the LNP in 2013 and 2014 when the Company plans to increase spending on the LNP under the current plan to meet the 2021 and 2022 scheduled in-service dates for Levy Units 1 and 2.

Second, PEF is entitled to recover the costs under the LNP rate management plan no matter what decision the Commission makes with respect to the Company's proposal. These prudent costs do not represent "dollars remaining to be recovered" in the sense that Jacobs apparently uses these words because they are not subject to disallowance no matter what decision the Company makes in the future with respect to the LNP. (Jacobs Test., p. 20, L. 7-9). These costs were determined prudent by the Commission and, therefore, PEF is entitled to recover them from customers, whether or not PEF in the future cancels the LNP or completes the LNP.

19

20

21

22

23

18

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

VI. CONCLUSION.

Q. What should the Commission determine in this proceeding?

A. The Commission should determine the issues that must be decided by theCommission in this proceeding. They are: (1) whether PEF's 2010 LNP costs are

1

15 **A**.

Q.

Yes.

Does this conclude your testimony?

prudent; (2) whether PEF's 2010 project management, contracting and oversight controls are prudent; (3) whether PEF's 2010 accounting and cost controls are prudent; (4) whether PEF's actual/estimated 2011 LNP costs are reasonable; (5) whether PEF's projected 2012 LNP costs are reasonable; and (6) whether the Commission should approve PEF's analysis of the long-term feasibility of completing the LNP. On these issues the Company's testimony and other evidence is undisputed. OPC has also raised again the issue of whether PEF intends to proceed with the LNP sufficient to obtain cost recovery under the nuclear cost recovery statute. Once again, PEF demonstrated its present intent to build the LNP on the current project schedule and Jacobs cannot and does not dispute that intent. Accordingly, I believe the Commission should decide these issues favorable to PEF.

1	BY MR. WALLS:
2	Q Mr. Elnitsky, do you have a summary of your
3	rebuttal testimony?
4	A Yes, I do.
5	Q Will you please provide that to the Commission
6	at this time?
7	A All right. Good morning, Commissioners.
8	As you know, I'll be providing rebuttal
9	testimony to the OPC Witness William Jacobs. And, you
10	know, I had a rebuttal summary prepared and, you know, I
11	think we talked about most of my rebuttal testimony
12	yesterday. So I will go to just one key point, and that
13	really is this question of project execution and what's
14	in my rebuttal testimony about intent to build.
15	We talked yesterday at length about big "I,"
16	small "i", options, final decisions. I'm just going to
17	speak to you as the project manager.
18	I think that my testimony clearly articulates,
19	both in the direct testimony and rebuttal, our actions
20	to proceed with this project on a current schedule, and
21	I would ask you to judge us by those actions. We have a
22	detailed project plan, a detailed project execution plan
23	that clearly articulates the critical path activities
24	necessary to move forward with this project and achieve
25	a 2021 in-service date for the first unit.

FLORIDA PUBLIC SERVICE COMMISSION

We've met every key milestone within our 1 2 control to execute that project plan. And just by way of example, the discussion around equipment or 3 activities other than those that directly support the 4 5 license, we are currently manufacturing reactor coolant loop piping, pressurizers, variable frequency drives, 6 and core makeup tanks. Those are part of the 7 dispositional long-lead equipment purchase orders last 8 9 year and items that it was more economical to continue 10 work on than it was to suspend or cancel. We will make 11 payments for those long-lead equipment items in 2011, 2012, and beyond. 12

We have not taken any irreversible actions 13 14 regarding construction. We continue to review each year, as part of our preparations for updating the 15 16 integrated project plan and as part of these 17 proceedings, the decision to move forward with a full 18 notice to proceed for construction. And that certainly 19 is a very critical decision in this process and 20 something that we would come in front of the Commission again to discuss before taking that action. 21

I'm available to answer any questions regarding my rebuttal testimony.

22

23

24

25

MR. WALLS: We tender Mr. Elnitsky for cross. CHAIRMAN GRAHAM: Thank you. Who's going

FLORIDA PUBLIC SERVICE COMMISSION

1	first?
2	Mr. Whitlock.
3	MR. WHITLOCK: Thank you, Mr. Chairman.
4	CROSS EXAMINATION
5	BY MR. WHITLOCK:
6	Q Good morning, Mr. Elnitsky.
7	A Good morning.
8	Q It probably doesn't seem like too long ago for
9	you that you got out of that chair, but I appreciate you
10	coming back and visiting with us this morning.
11	Just a quick question on your summary. I
12	believe you said in regards to Progress's intent moving
13	forward you'd ask the Commission to judge based on your
14	plan and your actions; correct?
15	A I said judge us by our actions.
16	Q By your actions. And would you also agree
17	that the Commission should also judge on the evidence in
18	the record before them?
19	A Yes, I would.
20	Q Okay. And I believe you testified yesterday
21	that Progress has not made a final decision of whether
22	or not to build the Levy nuclear project; correct?
23	A That's correct.
24	Q Okay. In fact, are you familiar with one of
25	the exhibits, it's Exhibit WRJ-4 to Mr. Jacobs'

FLORIDA PUBLIC SERVICE COMMISSION

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

testimony?

A You'll have to point me to that. I'm not --Q Okay. It's a, it's a news articles from the St. Petersburg Times where a Progress spokesman, a Mr. Hughes, made a statement. Are you familiar with that?

A If that is the same news article that was referenced in my deposition, my first deposition, then, yes, I am.

Q Okay. I'm not sure if it was or not. But what this -- this article attributes the following quote to Mr. Hughes. "We have not changed the intended technology for Levy County, Hughes says," quote, "but, importantly, we also have not made a final decision to build. That decision is still a few years away." Are you familiar with that?

A I'm familiar with that statement from that article. Yes.

Is that an accurate statement?

19

0

20

A I think on his part, yes.

21 Q Okay. And when it says the decision is still 22 a few years away, this article is dated, anyway, 23 May 27th, 2011. So I guess we could probably agree to 24 assume the statement was made somewhere around that 25 time?

FLORIDA PUBLIC SERVICE COMMISSION

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

22

23

25

That's correct.

Α

Q Okay. So the decision is still a few years away. Would that -- would it be fair to say that that decision is most likely going to be made after receipt of the combined operating license?

A No. I would say it's more accurate to say it's consistent with the timing we would expect for a full notice to proceed.

Q Okay. But it also would be consistent with -a few years from May of 2011 would be consistent with the second quarter of 2013; correct?

A Yes. I would agree that if the calendar doesn't change, that's right.

Do you expect the calendar to change?

A No, I do not.

Q

Q Okay. I didn't know if you knew something I didn't that I needed to know. Thank you.

A You never know.

19QLooking at your, your rebuttal testimony, kind20of in keeping along the same line of questioning, on21page 4.

Let me just get there a minute.

Q Okay. Sure.

24 **A** Okay.

Α

Q I'm looking kind of starting at the beginning

FLORIDA PUBLIC SERVICE COMMISSION

of that page, but focusing on lines 4 and 5. 1 2 Α Okay. You state, "but simply because Jacobs 3 0 speculates that PEF may not intend to build the LNP in 4 the future." Do you see that? 5 Yes, I do. 6 Α Okay. And we, we established yesterday and 7 0 we've, we've reestablished again this morning, Progress 8 has not made a final decision of whether or not to build 9 the Levy nuclear project; correct? 10 11 Α Yes. So saying that Mr. Jacobs is speculating that 12 Q Progress may not build that in the future would not be 13 an accurate statement, would it? 14 I think that mischaracterizes how this 15 Α Yes. overall sentence is put together. If you start at the 16 17 beginning again, this is referencing solely based on a speculation that PEF may not intend to build. 18 It doesn't talk about final decision to build. 19 Okay. But there's been no final decision to 20 0 build; correct? 21 22 Α Yes. 23 Q Okay. And I think, I think we reached agreement yesterday that it's somewhat illogical to say 24 you intend to do something when you haven't made a final 25 FLORIDA PUBLIC SERVICE COMMISSION

decision to actually do that thing; correct? 1 2 Α No. You did not agree with that statement 3 0 yesterday; is that your testimony? 4 You did not allow me to finish my explanation 5 Α of that statement yesterday. 6 Okay. I certainly don't recall prohibiting Q 7 you from saying anything you wanted to yesterday. But 8 if that's your testimony today, we'll roll with it. 9 MR. WALLS: I would object to Mr. Whitlock's 10 comment on record. That wasn't a question. That was a 11 statement, and he's not here to testify. 12 MR. WHITLOCK: He's accurate, Mr. Chairman, 13 I'm not here to testify. 14 If you like, we can go back CHAIRMAN GRAHAM: 15 and the court reporter -- and find out what was asked 16 and what was completed. 17 MR. WHITLOCK: That'd be fine. 18 I wasn't THE COURT REPORTER: That wasn't me. 19 20 here. CHAIRMAN GRAHAM: We cannot do that, is that 21 what I'm hearing? 22 THE COURT REPORTER: That wasn't my record, it 23 was Jane's. So we'd have to get Jane to do that. 24 CHAIRMAN GRAHAM: Can she -- is that something 25 FLORIDA PUBLIC SERVICE COMMISSION

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

23

that she can work on?

2 THE COURT REPORTER: Yes, sir, we can. But we 3 need to get note to the office.

CHAIRMAN GRAHAM: Okay.

MR. WHITLOCK: Mr. Chairman, I'm not too worried about it. I just want the record to be clear that Mr. Elnitsky is contradicting his testimony from yesterday by inferring that I didn't allow him to say something, to finish an answer, when I gave him every opportunity to, to qualify his answer or what not.

CHAIRMAN GRAHAM: I do not recall specifically that question. So short of us pulling the, pulling it back out from the court reporter, which I would imagine we can have in a couple of hours?

MR. YOUNG: Hopefully. I think we can.

CHAIRMAN GRAHAM: Short of that, I'll offer his statement to be, because basically what counsel said was he disagreed, that I believe I did give you the time to answer that question.

20 MR. WALLS: I understand. But we can 21 stipulate the record is what the record is and we can 22 address it in briefs.

CHAIRMAN GRAHAM: Okay.

24 MR. WHITLOCK: That's fine, Mr. Chairman.
25 Thank you.

1	BY MR. WHITLOCK:
2	Q Mr. Elnitsky, looking at page 14 of your
3	rebuttal testimony.
4	A Okay.
5	Q Let's see. And going over to page 15, you go
6	into somewhat of an editorial discussion on the
7	regulatory compact. Is that accurate?
8	A No.
9	Q Do you discuss the regulatory compact?
10	A Yes, I do.
11	Q Okay. Did Mr. Jacobs' testimony say anything
12	about the regulatory compact, the fundamental principle
13	of the existence of a regulatory compact? Was that
14	addressed in Mr. Jacobs' testimony?
15	A No.
16	${\tt Q}$ So, therefore, the fact that you've included
17	it in your rebuttal testimony would be accurately
18	characterized as editorializing; correct?
19	A No.
20	Q Now the nuclear cost recovery statute and rule
21	provide for advanced recovery of, of prudently incurred
22	costs; correct?
23	A Yes.
24	Q Does the regulatory compact provide for
25	advanced recovery of costs?
	FLORIDA PUBLIC SERVICE COMMISSION

4

5

6

7

8

18

19

20

21

22

23

24

25

A No.

Q So when you say on page 15, lines 15 and 16, "the fact that the statute and rule did nothing to change the fundamental principles of regulatory cost recovery," that's not an accurate statement, is it?

A Yes, it is.

Q Then why do we have the statute and the rule, Mr. Elnitsky?

9 Α The statute and the rule provides no 10 substantial fundamental change to the fact that all 11 costs incurred by the utility are subject to recovery 12 pending the prudence review. What the nuclear cost recovery clause does is provide for early recovery of 13 14 those costs. But the fundamental principle that I talk about here in terms of prudence and in terms of all 15 costs incurred by a utility being recovered, if they are 16 17 reasonable and prudent, does not change.

Q So the nuclear -- there's no, there's no real need for the nuclear cost recovery statute and rule; is that your testimony?

A No.

Q Would Progress be proceeding with the Levy nuclear project absent the rule and the statute?

A No.

Q

So it's certainly had a fundamental change on

1	Progress's plans and activities relating to the Levy
2	nuclear project, the statute and the rule have; correct?
3	A Yes.
4	Q Thank you.
5	If I could direct you to, please, sir, to page
6	18, lines 7 through 10.
7	A Okay.
8	Q And would it be an accurate characterization
9	of that testimony essentially to say Progress continues
10	to evaluate enterprise risks, and should there be a
11	fundamental change, as you, as you characterize it,
12	Progress will then determine if it is prudent to
13	continue with the LNP or to cancel the LNP? Is that an
14	accurate characterization? I probably could have read
15	it as fast as I tried to characterize it, but
16	A Yes. I would say the testimony is as written.
17	Q Okay. Okay. So ultimately that, that's a
18	decision for the Commission to make, is it not?
19	A Which decision?
20	Q The decision of whether or not ultimately
21	Progress should be allowed to continue with the Levy
22	project or not.
23	A I think the decision is to review whether a
24	decision made by the company is reasonable and prudent.
25	${f Q}$ Right. And if the Commission were to rule,

fl

FLORIDA PUBLIC SERVICE COMMISSION

l	say, that Progress doesn't have the intent to actually
2	construct the LNP and therefore is not eligible for cost
3	recovery, would that be the end of the Levy nuclear
4	project?
5	A Yes.
6	Q Thank you. Mr. Elnitsky, I think those are
7	all my questions for you this morning. Thank you, sir.
8	A Thank you, sir.
9	CHAIRMAN GRAHAM: Mr. Moyle.
10	CROSS EXAMINATION
11	BY MR. MOYLE:
12	Q Good morning.
13	A Good morning.
14	${f Q}$ You did testify last night, did you not, that
15	it would be illogical to have an intent to do X if a
16	decision to do X had not yet been made; correct?
17	A Yes. But I was not allowed to finish the
18	explanation of that.
19	${f Q}$ Okay. I just wanted to be clear, because I
20	thought you had said that wasn't what you said. But
21	that was what you said last night; correct?
22	A What I tried to explain last night, in
23	addition to that statement, is that there are certain
24	Q Well, I, I don't
25	A Again, you won't let me answer the question.
	FLORIDA PUBLIC SERVICE COMMISSION

No. I just was trying to understand. 1 0 No. Α Same thing as last night. 2 MR. MOYLE: Mr. Chairman, I was just asking 3 him about his testimony last night. I thought he said, 4 no, he didn't say it when my counsel asked that. We can 5 go back and read the record. But part of y'all's 6 decision is to judge credibility, and Mr. Elnitsky and I 7 have had a lot of conversations -- you may have a chance 8 to talk about that, you may not. But I'm not, I'm not 9 10 asking you the why question per my lessons of law school that I didn't always follow last night. 11 CHAIRMAN GRAHAM: Mr. Moyle, we'll make sure 12 that -- that'll get handled on the redirect, I'm sure. 13 14 BY MR. MOYLE: There's been a lot of discussion about intent. 15 0 16 The intent to move forward with this project ultimately is made by the board of directors of the company; is 17 18 that correct? That's correct. 19 Α Okay. And that -- the board of directors is 20 Q informed by the Senior Management Committee; correct? 21 22 Α Yes. And you're not on the Senior Management 23 Q Committee, but Mr. Dolan and Mr. Lyash are; is that 24 25 correct?

1 Α That's correct, as well as others. 2 Q And you're aware that both Mr. Dolan and Mr. Lyash have appeared before this Commission and 3 provided testimony previously. 4 That's correct. 5 Α Mr. Lyash, I think, was here last year; 0 6 7 correct? As was I. Yes, sir. Α 8 And I think you testified -- you don't go to 9 0 every Senior Management Committee meeting; correct? 10 That's correct. Α 11 And neither Mr. Dolan or Mr. Lyash have 12 Q provided any testimony in this proceeding this year that 13 addresses the intent of the company to move forward with 14 the project; is that correct? 15 That's correct. 16 Α Yes. And we talked yesterday a little bit on the, 17 Q on the SEC filings. You're aware, are you not, that, 18 that the SEC filings -- you inform investors typically 19 of matters of material impact on the company in your SEC 20 filings. Is that something we can agree on? 21 Yes, sir. 22 Α So given, given that general agreement, if we 23 Q go to the SEC filings --24 25 I'm going to need that again. I don't have it Α FLORIDA PUBLIC SERVICE COMMISSION

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

in front of me.

Α

Α

Thank you, sir.

Q And I'm going to ask you a couple of questions about this. But, but nuclear projects are complicated to execute, they involve a lot of risk, a lot of money; correct?

Yes, they are complicated.

Q And if I -- investors consider whether a company is involved in a nuclear project as part of investment decisions; isn't that right?

I would assume so.

Q Okay. The first page of the, of the SEC filings, the 10Q filed on 8/6/10, which was about a year ago, under the section -- this is on, starting on page 3 on the, on the right-hand, lower right-hand corner.

A Yes, sir.

Q Where it says, "Potential new construction." You flip over to page 4, it says, quote, if the license schedule remains on track and if the decision to build is made, the first of the two proposed units could be in service in 2021. The second unit could be in service 18 months later. Do you see that?

23 **MR. WALLS:** I'm going to object to the 24 question as asked and answered and cumulative. I 25 believe this exact same question was asked both by

Mr. Sayler and Mr. Moyle last night and yesterday. So 1 we're going to go tread new ground -- or go back over 2 the same stuff we went over for hours yesterday. 3 I think I'll allow the CHAIRMAN GRAHAM: 4 question. I need for him to refresh me. Yesterday was 5 a long time ago. 6 THE WITNESS: Yes. That's what it says here. 7 BY MR. MOYLE: 8 Okay. And then if you flip over to the, to 9 0 the statement, the 10Q filed on 5/9/11, page 24. 10 Α Okay. 11 You know what, actually just go to the, go to 0 12 the more recent one that's on page 28. It's the 8/8/11. 13 And tell me when you're there. 14 I'm on page 28. Α 15 Okay. You would agree that there's no 16 Q corresponding statement in the 8/8/11 nor in the 5/9/11 17 document. And the 5/9/11 document has the same heading, 18 Potential New Construction, that has the in-service 19 20 dates; correct? That's correct. Α 21 So you would also agree, would you not, that a 22 Q reasonable inference -- I mean, sometimes you have to 23 have decisions and facts made by inference. You're 24 aware of that; correct? You can draw reasonable 25

2

3

4

5

6

7

17

18

19

20

21

22

23

24

25

inferences?

A Yes.

Q Okay. Wouldn't a reasonable inference, one possible reasonable inference that can be drawn from the fact that you previously were listing an in-service date and now you're not is that the intent may have changed?

A I think it depends on your perspective.

Okay. And I'm just asking you, is that, from 0 8 your life experiences, is that a reasonable inference 9 that can be drawn? And I think we've established that 10 statements in here are material. If a statement is 11 appearing a year ago and now it's not appearing, isn't 12 it a reasonable inference that can be drawn that, well, 13 they said it a year ago, now they're not saying it; 14 maybe their intent has changed? Would you agree that's 15 a reasonable inference? 16

A I think it has to depend on the totality of the information, and I won't speculate for what someone else may make as an inference. I think you have to read this whole statement to draw a conclusion.

Q All right. And I'm just asking you to focus on, on, on the facts that I've given you. You know, we've agreed that material statements are put in these SEC filings. There was a statement that it's coming online 2021. Now it's not there. Do you think it's

unreasonable that someone could draw an inference that the intent may have changed?

A It seems to me it would be unlikely if you read the two paragraphs above it in the context of what was in previous statements. They don't seem to be contradictory in my mind.

Q Okay. So, so given your reluctance to agree with me with respect to the reasonable inference, you know, and it's your testimony, if it I understand it, that absolutely we're moving forward and this is going to be built in 2021, in 2021 and '22 as set forth in the 8/6/10 statement; correct?

A My statements were that our actions are continuing to proceed with the project on the project schedule, that it does the things necessary to achieve a 2021 in-service date.

Q Okay. And sometimes people on Wall Street listen in on these PSC hearings to find things out. So you would, you would then make the representation that the first of the two proposed units could be in service in 2021?

Α

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

22

That's correct.

Q Okay. And people could rely on that statement, notwithstanding the fact that it's not in your most recent SEC filings?

FLORIDA PUBLIC SERVICE COMMISSION

A Yes, because nothing in the most recent SEC filing contradicts that fact.

1

2

3

4

5

6

7

8

9

15

21

25

Q Okay. Do you think maybe going forward that when you're reviewing SEC filings, that since that is the intent, that maybe the suggestion would be made to put that back in your, your upcoming SEC filings when the units are going to come into service since that's a material representation?

A I can certainly make that suggestion.

10QOkay. Do you think maybe -- could it be11possible that some of the lawyers or the Senior12Management Committee's members were uncomfortable with13that representation and removed it from the updated SEC14filings?

MR. WALLS: Objection. Speculation.

16 CHAIRMAN GRAHAM: I agree with the objection.
17 BY MR. MOYLE:

Q Do you, do you know why it was removed? Do
you know why it was removed? You said yesterday you had
reviewed the SEC filings.

No, I do not.

Q You would agree that the intent could change as we go forward; correct? The intent to go forward with Levy could change?

A Yes.

Α

1QOkay. And you mentioned, you know, the, the2Duke merger coming up. We talked yesterday about, about3the new company will have three nuclear licenses on its4plate. Isn't it true that when the merger is5accomplished, that PE -- Progress Energy, Progress6Energy will be a minority interest on the, on the new7combined board?

MR. WALLS: Objection. Lack of foundation and speculation.

8

9

10 MR. MOYLE: I think it's relevant in terms of 11 intent moving forward. We've talked about uncertainty. 12 They've talked about the upcoming Duke merger. I think 13 it's a fair question. I think he was asked the question 14 in his deposition and has information on it. I can lay 15 a foundation, if, if need be done.

16 CHAIRMAN GRAHAM: I agree with you, Mr. Moyle.
17 Continue.

18 THE WITNESS: Yes. Progress Energy, as I 19 understand it, is the minority membership on the board. 20 They exist -- let me correct that. The existing board 21 of director members from Progress Energy would represent 22 a minority membership on the new Duke Energy board. 23 BY MR. MOYLE:

24 Q Okay. So as we move forward, the majority 25 votes of the current Duke Energy Company, if they had a

FLORIDA PUBLIC SERVICE COMMISSION

1	different view, they could in effect say let's change
2	course at a board meeting; correct?
3	A Yes, they could.
4	Q And currently as we sit here today, the Senior
5	Management Committee could likewise say let's change
6	course at a Senior Management Committee meeting;
7	correct?
8	A More likely at a board of directors meeting,
9	but, yes.
10	Q Has there been discussion at Senior Management
11	Committees about changing courses?
12	A No.
13	Q Never?
14	A No, not to my understanding.
15	Q When you go to those Senior Management
16	Committee meetings, do, do they ask you to come in and
17	present sort of a status and, and receive your report,
18	and then say thank you and then have a discussion?
19	A No. They ask me to attend any of the meetings
20	where we're talking about major capital projects.
21	Q But you don't know, as you sit here today,
22	whether the Levy project has ever been discussed by the
23	Senior Management Committee outside your presence;
24	correct?
25	A No, I do not.

FLORIDA PUBLIC SERVICE COMMISSION

Q I'm going to shift gears with you a little bit, if I can.

1

2

There was an issue that FIPUG identified 3 through the prehearing process, and it's Issue 21, which 4 asks for the total all-inclusive cost. And your company 5 answered that in their prehearing statement that the 6 total estimated cost for the Levy Units 1 and 2 nuclear 7 project, including AFUDC and sunk costs, as of 2011 is 8 approximately \$22.5 billion. They list your name after 9 that answer. Are you familiar with that? 10 Yes, I am. 11 Α Okay. And can you tell me how much out of, 12 Q out of that two point -- I'm sorry -- 22.5 billion, how 13 much are sunk costs? 14 Yes, I can. If you'd give me just a moment to 15 Α refer to my record here. 16 (Pause.) 17 I've got -- this number I've got right in 18 front of me. I could find you another if I go looking 19 further. But as of the IPP that was, integrated project 20 21 plan approved on March 29th of 2011, project to date actuals were 616 million. 22 So, so we're not very far into the spend at 23 Q 24 this point with respect to sunk costs; correct? That's correct. 25 Α

FLORIDA PUBLIC SERVICE COMMISSION

Okay. And there was discussion yesterday 1 0 about the AFUDC and the carrying costs. And you would 2 agree with Mr. Thomas [sic] that out of the 3 \$22.5 billion, approximately 5 billion is in carrying 4 5 costs? I think that's approximately correct. I'm not 6 Α exactly familiar with all the AFUDC calculation, but I 7 think that sounds about right. 8 9 Okay. So you would agree also that to the 0 10 extent that there's time delays, the AFUDC, that continues to clip along at a 13% rate; correct? 11 That's correct. 12 Α I want to focus on a couple of portions of 13 0 your testimony, if I could. What is your understanding 14 as to the purpose of rebuttal testimony that you filed? 15 To address the issues addressed by Dr. Jacobs 16 Α in his testimony and/or the Staff testimony, if 17 applicable. 18 So given that, you would agree that to the 19 0 extent that somebody hasn't filed testimony on a 20 particular issue, it's probably not appropriate to bring 21 up in your rebuttal testimony issues that no one has 22 necessarily objected to or taken issue with? 23 I would say in general that's correct. 24 Α Okay. So my co-counsel had asked about, you 25 Q

know, made a comment about editorializing, that you had put some language in there that didn't necessarily address a point. On page 6 I think you also go on at great lengths to point out that certain Intervenors did not take issue with, with, with certain portions of prefiled direct testimony; is that right?

A Would you show me your reference, sir? I'm on page 6.

9 Q Well, okay. It starts on line 13, "Have the 10 Staff and Intervenor witnesses asserted in their 11 testimony that PEF's actual LNP costs for 2010 are not 12 prudent?"

13

14

15

16

17

18

19

20

21

22

1

2

3

4

5

6

7

8

A Yeah. I see that.

Q Okay. And then it goes, goes on on page 7, goes on on page 8. And as I read it, you know, you're simply making the point, again, not rebutting what anybody has said, but, you know, arguing or trying to suggest that just because some testimony on direct was filed and there wasn't Intervenor testimony rebutting it, that it's a done deal, that ought to be a fact that's admitted and accepted. You don't -- you're not contending that, are you?

23 24

25

Α

Q Right. But just because there's not testimony filed by an Intervenor, you're not suggesting that the

I think the testimony speaks for itself.

Commission has to accept the direct testimony. Because we have this process, we have cross-examination. Facts can come out that may suggest that there's other evidence that could be relied on to make a finding different than the testimony. You would agree with that, would you not?

MR. WALLS: I'm going to object. It calls for a legal conclusion. The witness isn't here to testify about what the Commission's practice or procedures are.

MR. MOYLE: Well, I'm asking for his understanding of it, so I think that, you know, avoids the legal conclusion issue. And, you know, if the legal conclusion is being put forward as the basis, you know, he's talking about prudence in here and is it a prudent -- that's a legal conclusion.

CHAIRMAN GRAHAM: I will allow the question. I think what Mr. Moyle is asking for is his opinion, not a legal opinion, but just his opinion, his laymen's opinion.

20 THE WITNESS: Would you ask me the question
21 again, sir?

22 BY MR. MOYLE:

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

Q Sure. You, you would agree that just because some witness files direct testimony and an Intervenor does not necessarily address the direct testimony in

prefiled testimony, that the facts as asserted in the direct testimony originally filed are not binding on this Commission. That the way this process works is you then have a hearing, witnesses take the stand, they're tested on their assertions, and, you know, there can be concessions, there can be changes, somebody could, the Commission could determine a witness is not credible and not find the facts persuasive. You would agree that's how the process works; correct?

1

2

3

4

5

6

7

8

9

21

22

25

10 A To the best of my understanding, yes, sir.
11 There's a back and forth exchange like we've had over
12 the last two days.

13 For example, to the extent that the issue of 0 intent, you've said, yeah, that's the intent. But if 14 the Commission said, well, you know, it's a little 15 16 surprising that we didn't have Mr. Dolan or Mr. Lyash 17 here, you know, maybe an inference can be drawn. I 18 mean, that could be part of the process here that 19 ultimately the Commission has to exercise the judgment, correct, as you, as you understand it? 20

A If your question is does the Commission have to exercise judgment, yes, I would agree.

23 Q Do you know the average amount of time that 24 someone is a customer of, of your company?

A No, I do not.

Q Has that, do you know, has that question ever been looked at? I know you guys keep a lot of records on a lot of things, but do you know if that, if that issue has ever been examined?

A I suspect folks in our customer organization would be able to answer that. I'm not familiar with those studies though.

Q Are you familiar with kind of the, what you see in the paper occasionally about how often somebody stays in a house before moving?

A No.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

Q All right. And I ask that question because I want to talk for a minute about your testimony on page 14 of your rebuttal. And you state, on line, starting on line 9 -- actually the full sentence starts on line 8. But the portion that I want to draw your attention to is, is that the costs to provide assets necessary to provide customers with service are paid by the customers that receive that service. Do you agree with that?

A Yes. I state in this testimony -- the complete sentence is, "As I explained in the hearing last year, whether the company is putting in a new transmission line, substation, or power plant, the costs to provide those assets necessary to provide customers with service are paid by the customers that receive that

2

3

4

5

6

7

8

service."

Q So is it a reasonable inference to infer that it's not fair to impose costs on customers who do not receive the benefit of the service for which they are being charged?

A I would say no.

Q How do you reconcile your answer no to the testimony that you just read?

Part of what also is done here as part of the
customer's obligation is investments that'll be required
for assets that will provide service in the future as
well. And whether or not they're a customer at that
point would depend on how long they're in the service
area.

Q Do you -- you talk a little bit about, on page 16 15, line 15, you talk about the statute and rule did 17 nothing to change the fundamental principles of 18 regulatory cost recovery. I assume that you have an 19 understanding of fundamental principles of regulatory 20 cost recovery?

A In terms of how new assets go into service and those costs are recovered, yes, sir.

Q Okay. Are you familiar with the term
"intergenerational equity"?

25

21

22

A I've heard you use it before.

1	Q I'm sorry?
2	A I've heard you use it before.
3	Q Do you have any understanding outside of
4	well, let me ask it this way. Intergenerational
5	transfer, have you heard that term ever used in the
6	regulatory context?
7	A No.
8	${f Q}$ Okay. Would you agree with the, with the
9	proposition or the tenet that one generation of
10	customers should not incur cost to pay for facilities
11	that benefit another generation of customers?
12	A No, I would not agree.
13	Q Okay. So if intergenerational equity or
14	intergenerational transfer stood for that proposition,
15	you would, you would just say that's, that's wrong,
16	correct, from your standpoint? You would disagree with
17	that regulatory tenet, if it exists?
18	A I don't understand your question. You'll have
19	to ask me that again.
20	${f Q}$ Okay. You, you talk about the regulatory cost
21	recovery, and I'm trying to get your understanding as to
22	the, whether you have an understanding of a policy as it
23	relates to shifting costs from one generation of
24	customers to another. And I think you've said, well,
25	that's, that's okay to shift the costs from one

FLORIDA PUBLIC SERVICE COMMISSION

generation of customers to another. Is that correct? 1 I think what I said yesterday in response to a Α 2 similar question is that customers today benefit from 3 investments that were made by customers in the '70s. 4 Likewise for the Levy plant, customers in the future 5 will benefit from investments that are made today. 6 Okay. And so would you agree or disagree with 7 0 this statement: One generation of customers should not 8 incur costs to pay for facilities that benefit another 9 generation of customers? 10 I would disagree. I think for large 11 Α investment projects that's necessary, especially for 12 13 long duration projects. And we've agreed, I think, yesterday that to 14 0 the extent economic benefits are realized from the Levy 15 plant, they're not realized until 2029? 16 That's correct. 17 Α If the average time on which a Progress 18 0

19 customer was on the system was, say, 15 years, somebody 20 sold a house and moved to California, or a business, you 21 know, relocated, you would agree that the Levy nuclear 22 plant would not provide any benefit to those customers 23 who were not going to be here beyond 15 years; correct?

A I would agree it would not provide benefit to that individual customer. But I think our

24

25

responsibility as a utility that will be here for a long 1 time is to ensure that we'll have reliable and 2 affordable service in the future. 3 I'm going to shift gears with you, if I can. 0 4 Are we doing okay on time and --5 CHAIRMAN GRAHAM: Fine. Fine. 6 MR. MOYLE: Mr. Chairman, I have an excerpt of 7 a confidential document that is attached to 8 Mr. Elnitsky's rebuttal testimony. My understanding is, 9 is that you all have redacted copies, and so I'm going 10 to pass out the unredacted version that will have the 11 information that I think, as we try to honor 12 confidentiality, will make the conversation go a little 13 14 smoother. CHAIRMAN GRAHAM: Okay. 15 MR. MOYLE: And then at the appropriate point 16 in time I would probably need to pick those up. And my 17 plan is to give them back to Progress. 18 CHAIRMAN GRAHAM: Okay. Staff will help you 19 20 pass that out. Staff. 21 MR. MOYLE: I'd be happy to do it. I have 22 some issues --CHAIRMAN GRAHAM: 23 No. (Document being passed out.) 24 I would have thought it would have been an 25 FLORIDA PUBLIC SERVICE COMMISSION

2

3

4

easier process myself.

Mr. Moyle, please continue.

MR. MOYLE: Thank you.

BY MR. MOYLE:

Q Mr. Elnitsky, I've provided you a, a document which I'd represent is an excerpt from the Levy Nuclear Project Integrated Project Plan dated March 29, 2011. Would you briefly review that and confirm -- if you need to compare it to the original, please do so -- but confirm that this indeed is an excerpt from the IPP plan of March 29, 2011?

12

13

14

A Yes, that appears correct.

Q And what is the purpose of an IPP or integrated project plan?

15 A An integrated project plan details for our 16 Senior Management Committee the approach in terms of the 17 scope of the project, the schedule, and the activities 18 to be undertaken for that project.

19 It does two things: It provides authorization 20 for the project to continue with activities and 21 long-term authorization for the overall project; and 22 then in the near-term it provides specific appropriation 23 or approval of monies to be spent during a given period. 24 And in the case of this particular IPP, it approved the 25 spending of money through the middle of 2012.

3

4

5

6

7

8

9

10

11

12

Q

How often do you prepare an IPP?

A It depends on the project. They are tied normally to project gates such as go initiate, go contract, go build, or they are tied to other major milestones in the project execution plan or as requested by the Senior Management Committee.

Q So you said that this authorized expenditures through the middle of 2012?

A No. What I said is it authorizes expenditures for the overall project. It actually approves the specific monies that will go in the budget and be spent during the period between now and the next IPP in 2012.

13

14

15

25

Q So when is the next IPP?

A It would likely be about the same time frame.Q Annual?

A March or April of 2012. Usually what we do is in support of these proceedings we will do pre-briefs in January reviewing the feasibility analysis and the CPVRRs and the other factors of the project, and then we'll come into the Senior Management Committee for an IPP update prior to going forward with the nuclear cost recovery proceedings.

Q So is it your testimony that these are, thisis an annual document?

A Yes, it is, in general.

Q And I was unclear about your comments about authorizing spends to a milestone. Didn't you just suggest that, that there's sometimes authorizations of spending money to a particular milestone?

A No. Let's be clear. There's a difference in my vernacular here at least between authorization and then what we're approved to spend. The IPP will authorize the overall project. The SMC is a matter of their controls on this particular project, gives us appropriations or authority to spend a certain amount of money during a certain period of time; in this case, through the middle of 2012.

13QOkay. So just so I'm clear, when your Senior14Management Committee and your board -- does your board15consider these IPP plans?

A Yes, they do.

1

2

3

4

5

6

7

8

9

10

11

12

16

Okay. When they do it then, they are --17 Q basically it's a, it's a budgetary process that works on 18 an annual basis as compared to, okay, here's this 19 project, and we're before you today and would ask you 20 that you approve it, and it's a two-and-a-half-year 21 spend which will take us through, for example, the COL 22 It's the former, not the latter? 23 issuance.

A It's more the former, but I'd have to qualify that. It depends on the specific project, what period

of time they would approve monies for. It's not directly tied to budgeting. It's tied more to the project schedule.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

Q So if it's tied to the project schedule more so, then what is the project schedule point that will occur in the middle of 2012?

A There's no specific project milestone in the middle of 2012. What the Senior Management Committee asks for was that's about the point when we should receive the final environmental impact statement and our final safety evaluation report. So we propose to them that would be the likely time to come back in and update the integrated project plan.

Q Did you consider tying it to the receipt of the COL?

A We will likely have another milestone in the future that's tied to receipt of the COL. Yes, sir.

Q Would it be a reasonable assumption that someone could make that having the budget tied to the COL is a stronger indication of intent to having the budget tied to a less significant milestone event?

A No. I think that would be an inappropriate conclusion. I think you really have to read the IPP in terms of its overall scope and approvals to get the context of how this improves the overall project.

FLORIDA PUBLIC SERVICE COMMISSION

As I mentioned, this tool is used two ways. 1 One, to authorize the overall project, and then to give 2 specific increments of approval in terms of how the 3 project moves forward. 4 Let me flip you -- let's work off the page 5 numbers at the top of the document, and it's an excerpt, 6 but let me flip you to page 15 of 38, if I could. 7 Okay. Yeah. I'm on page 15 of 38 at the top Α 8 of the document. 9 Okay. Is everything something we can discuss 10 0 publicly on this document except the yellow shading on a 11 couple of the numbers? 12 The yellow shaded items are things that Yes. 13 Α are commercially sensitive in terms of future 14 negotiations. So, yeah, the rest of it though is fine. 15 Q All right. So what, what does this chart 16 represent that is contained on, on, on Page 15 of 38? 17 This is part of our project management 18 Α processes. We have a standard set of project management 19 procedures for all major projects, and, in fact, all 20 projects in the company. 21 One of those standards is a risk management 22 process that requires us to develop a risk register; 23 identify those items in terms of both their probability 24 and their impact; establish mitigation actions for those 25 FLORIDA PUBLIC SERVICE COMMISSION

items; and evaluate using a formula known as expected 1 monetary value what the potential costs are of those 2 items, should they occur; and then incorporate those 3 costs into our contingency accounts. 4 How big is your contingency account as we sit 5 0 here today? 6 I'd have to pull my estimate out. Just a 7 Α 8 minute. MR. WALLS: Excuse me, Mr. Elnitsky. Is that 9 a confidential number? 10 THE WITNESS: Yeah. I'm going to look. It's 11 in the IPP as well, so I just want to look and see if I 12 13 can point at it. Mr. Moyle, if you -- I don't know if you --14 you don't have this page in there. In the full document 15 that's Exhibit JE-12 --16 BY MR. MOYLE: 17 Yes, sir. 18 Q -- on page 9 of 38 by the docket number, page 19 Α numbers at the top, you'll see the, starting on the 20 prior page, page 8 and continuing to page 9 is a 21 specific overall cost breakdown for the overall project. 22 And you'll see in there two line items related to 23 contingency. Line item number 16, EPC contract 24 contingency, this is on page 9, and line item number 31, 25

1	which are owner contingencies. Those are the amounts
2	that are currently estimated in the expected value for
3	the project. Do you follow me, or do I need to go back?
4	Q No. I think I have it.
5	And just so I'm clear, so what, what do those
6	numbers represent, that there should be three zeros
7	after them?
8	A That's correct. Those are all in thousands.
9	Q In thousands?
10	A Yeah.
11	Q Okay. So, so the, the contingencies that
12	are to the extent any of these happen on this
13	probability chart, if they actually happen, where would
14	they be picked up? In line 16 under the EPC contract
15	contingency?
16	A It depends on which items. In general they
17	would be under either line 16 or under line 31.
18	Q All right. So I guess would you then
19	suggest if I, you know, this one risk, number six on the
20	chart
21	A Yes.
22	${f Q}$ that has a potential impact of more than
23	150 million; correct?
24	A If you go to the next page, page 16 of 38,
25	line item number 6, you'll see the expected monetary
	FLORIDA PUBLIC SERVICE COMMISSION

value number in the column that's labeled EMV. Again, that's calculated by determining the impact and the probability, and then multiplying those to provide an expected monetary value of that risk.

1

2

3

4

5

6

7

8

Q Well, you're more familiar with this document than I am. But -- so the, the number down here where it says -- the way I read that is greater than 150 million; is that not correct?

Yeah. Let me though walk you back through the 9 Α 10 So you have to have two things: You have to process. have probability and impact. The impact scale here is 11 just to show these risks relative to one another. 12 The 13 expected monetary calculation on the next page is done 14 by multiplying the probability times the expected 15 impact, and that's how that number is achieved. And 16 that's the number that then goes into the contingency 17 account.

Q All right. And what does something have to do
to be a top tier project risk; more likely than not to
happen or significant in terms of monetary impacts?

A It's really the top items in terms of either their monetary impact or schedule impact on the project. This is a subset of a much more extensive risk register that's been developed for the project, and this is really showing the largest either dollar impact or

FLORIDA PUBLIC SERVICE COMMISSION

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

19

20

21

22

23

24

25

schedule impact items.

Q You would agree that this chart represents some significant potential risk and some significant potential cost impacts and delay impacts to the project; correct?

A No. I would say it better represents all risks that are associated with the project and our management of those risks.

Q Okay. So if you assume that half of these, half of these things happened, wouldn't that have an inpact on the cost of the project?

A Only to the extent that it would require us to spend part of the monies that we have included in our estimate as contingency to deal with those risks.

Q Would it have an impact on the timing of the project if half of these or all of these risks came to be?

18

A It depends.

0

Q Mr. Elnitsky, you disagree, if I, if I read your rebuttal testimony, with the position that OPC has taken with respect to the accelerated recovery; correct?

A Yes. In the extent to how it's, how Dr. Jacobs characterized the rationale for that recovery.

Okay. And just so we understand the

positions, OPC is saying essentially that the ratepayers should retain some additional dollars in the upcoming year, and Progress has taken the position that, no, we'd like to accelerate and get more of those dollars from the ratepayers as suggested by OPC. Is that fair?

A Yes.

Okay. And yesterday we, we spoke and spent 7 Q some time talking about the bad economy, the high 8 unemployment rates, the sluggish, depressed housing 9 market. Wouldn't you agree -- or let me just phrase it 10 this way. During these difficult economic times, as you 11 admitted and testified to yesterday, would your company 12 be willing to retreat from its position of seeking this 13 accelerated cost recovery to allow ratepayers to keep a 14 few extra dollars in their pockets during these trying 15 and difficult economic times? 16

17 **A** No. I think our testimony is as stands. Part 18 of the rationale was to also try to mitigate the rate 19 increases that would be seen in 13 and 14.

20 21

22

23

24

25

1

2

3

4

5

6

Q So the answer is no?

A No.

MR. MOYLE: That's all I have. Thank you. CHAIRMAN GRAHAM: Thank you, Mr. Moyle.

Ms. White.

CROSS EXAMINATION

3

4

5

6

7

8

9

10

11

12

18

19

20

21

22

25

BY MS. WHITE:

0

2

Good morning.

A Good morning.

Q I just have basically one question. I want to talk a minute about the intergenerational issues that Mr. Moyle was discussing with you. And would you agree with me that it would be reasonable for the Commission to balance these intergenerational issues when they're looking at the timing of cost recovery?

A If you mean can they make a judgment different than -- I guess I don't understand your question. Reasonable in terms of what kind of judgment?

Q Well, is it a reasonable thing for the
Commission to do to balance intergenerational issues by
timing cost recovery?

16 A Only as they continue to comply with the
17 existing statute.

Q So if there are issues that are not required for recovery by the statute, then you would agree with me that the Commission has the discretion to determine some timing of recovery, that's within their authority?

A I would say yes.

23 MS. WHITE: Okay. Thank you. That's all I
24 have.

CHAIRMAN GRAHAM: Thank you.

Before you get started, Mr. Sayler, I think 1 it's about time for us to take a break for our court 2 reporter. I have 11:30, so we'll reconvene at 11:40. 3 Ten minutes. 4 (Recess taken.) 5 Mr. Sayler. 6 MR. SAYLER: Thank you, Mr. Chairman. 7 Mr. Brew and I flipped a coin and I lost, so I get to 8 go, and he gets to bat cleanup. I promise to be very 9 quick and short today, so. 10 CHAIRMAN GRAHAM: Sure. 11 CROSS EXAMINATION 12 BY MR. SAYLER: 13 Mr. Elnitsky, yesterday we discussed the 14 0 possibility of getting a number related to transmission 15 16 and EPC costs, and I believe you have that number but it's confidential. And we've already discussed with 17 counsel about getting that number in as a late-filed 18 exhibit. 19 That's correct. And we'll provide that. Ι 20 A 21 think Mr. Walls has that information. MR. SAYLER: So a short title, Confidential 22 EPC RFP Transmission Estimate. 23 CHAIRMAN GRAHAM: Is that the document that 24 Mr. Rehwinkel passed out during the break? 25 FLORIDA PUBLIC SERVICE COMMISSION

MR. SAYLER: No, sir. That will be another 1 document which I will discuss right now. We would like 2 to also identify for entering into the record this 3 document. 4 MR. YOUNG: Excuse me, Mr. Chairman. I'm a 5 little, I'm a little confused. 6 MR. SAYLER: Oh, excuse me. 7 MR. YOUNG: Are we -- is there a document 8 9 that's going to be coming, a late-filed exhibit? MR. SAYLER: Yes. A late-filed exhibit, and 10 we would like to identify that as 210. 11 CHAIRMAN GRAHAM: All right. Now let's back 12 There is only two documents that I know of. 13 up. There's one that I believe Mr. Moyle passed out. Is 14 15 that the one you're talking about? MR. SAYLER: No, sir. I'm not speaking about 16 that one. And I believe that would be a demonstrative 17 exhibit because that's actually an exhibit to his 18 direct -- or rebuttal testimony, and so --19 CHAIRMAN GRAHAM: That's what I thought. Now 20 21 we have the one Mr. Rehwinkel passed out during the 22 break. MR. SAYLER: Yes. And once I get into my 23 cross, I will bring that up for proffering as an exhibit 24 into the record. 25

2129

1	CHAIRMAN GRAHAM: Okay. So what are you and
2	Mr. Elnitsky talking about right now?
3	MR. SAYLER: Yesterday on direct when I was
4	asking him about estimated non-COLA costs, transmission
5	line, transmission EPC RFPs, things of that nature, he
6	was able to provide actual dollar amounts for all of
7	them except for the transmission RFP EPC, and he could
8	better explain why it's a confidential number and why it
9	needs to come in as a late-filed exhibit.
10	CHAIRMAN GRAHAM: Okay.
11	THE WITNESS: Basically, sir, that's a
12	budgetary number that we are using in advance of
13	contract negotiations, so I would rather not put that
14	number out publicly. That would give bidders an unfair
15	advantage in terms of what our expectations are, the
16	cost of that work.
17	CHAIRMAN GRAHAM: Okay.
18	THE WITNESS: So we'll provide that as a
19	confidential number.
20	CHAIRMAN GRAHAM: Okay.
21	MR. SAYLER: And the suggested short title
22	would be Confidential EPC RFP Transmission Estimate.
23	CHAIRMAN GRAHAM: And do we give that a
24	hearing number?
25	MR. YOUNG: Yes, sir. You give it I guess
	FLORIDA PUBLIC SERVICE COMMISSION

II

1	you give it a hearing number Number hearing Exhibit
2	Number 210. And can we get the title again, but a
3	little slower?
4	MR. SAYLER: Sure. Confidential EPC RFP
5	Transmission Estimate.
6	CHAIRMAN GRAHAM: Okay. Now I understand
7	where we are. Mr. Sayler.
8	MR. SAYLER: Please pardon the confusion.
9	CHAIRMAN GRAHAM: That's all right.
10	(Late-Filed Confidential Exhibit 210
11	identified for the record.)
12	BY MR. SAYLER:
13	Q Thank you again, Mr. Elnitsky, for yesterday,
14	and I promise today will be much shorter. I'm going to
15	aim for thirds, maybe even sixes, to keep my cross very
16	short today.
17	Before you an exhibit has been passed out
18	called, entitled the description is Progress Risk
19	Management Documents. Are you familiar with these
20	documents?
21	A Yes, I am.
22	Q Did you help prepare them?
23	A The project risk management instruction is one
24	of the procedures that we developed as part of the
25	Project Management Center of Excellence and that I
	FLORIDA PUBLIC SERVICE COMMISSION

approved or submitted for approval to my manager. And 1 part of my team participated in developing the update to 2 3 the enterprise risk management standard for the whole company. 4 All right. And if you will turn to your most 5 Q recent IPP, which is Exhibit JE-12. 6 7 Okay. Α 0 Page 13 of 38. 8 9 MR. SAYLER: Mr. Chairman, could we get an --10 could I ask for an exhibit number for this exhibit? 11 CHAIRMAN GRAHAM: Sure. It's going to be 211. 12 MR. SAYLER: 211. Short title, I would 13 recommend Progress Risk Management Documents. 14 CHAIRMAN GRAHAM: Progress, Progress Risk --15 excuse me -- Risk Management Documents. 16 (Exhibit 211 marked for identification.) Please continue. 17 18 BY MR. SAYLER: 19 All right. You would agree that on that page Q 20 _ _ 21 Α Which -- I'm sorry. Which page are we on now? 22 Q Okay. Page 13 of 38, if you look at the, your 23 exhibit page number. 24 Α Yes. 25 Q It says, "Risk Matrix." FLORIDA PUBLIC SERVICE COMMISSION

1 Α That's correct. 2 Q Would you agree that both of these documents 3 are identified and used in the IPP? Both of the procedures? 4 Α 5 0 Yes. Both of the procedures. Α The second one is only used as a 6 Yes. 7 reference to the scaling used on page -- this is 15, I 8 guess, of 38. Yeah. 15 of 38. 9 Okay. And you would agree that these Q 10 documents require Progress to provide a probability and 11 impact analysis for each of the identified risks? Α

12AI would agree that the first document, Project13Risk Management, does. That's the, that's the basic14governing docket for how the risk section of the IPP is15developed.

Q All right. And I -- and just for the record, the two document titles are Project Risk Management, and then the other document is Enterprise Risk Management. In the IPP it's Standards, but on the updated version it's Enterprise Risk Management Framework; is that correct?

Correct.

Α

16

17

18

19

20

21

22

23 **Q** All right. And you would agree that the 24 documents are, require that the company calculate an 25 estimated monetary value associated with each of the

identified risks?

Α That's correct. 2 All right. And you would also agree that 0 3 Progress Energy does not analyze any of the enterprise 4 risks facing the Levy project according to these two 5 documents; is that correct? 6 That is correct. Α 7 All right. Thank you. If you will please Q 8 turn to page 15 of 38 in that IPP, please. 9 Okay. 10 Α And these are the non-COLA risks that are Q 11 facing the project; is that correct? 12 Α Yes. That's correct. 13 If you would look at risk item number 4, 14 Q that's a confidential item. 15 16 Α Yes. And you would agree that that corresponds in 17 0 the probability impact matrix in that almost bottom 18 right-hand yellow box; correct? 19 That is correct. Number 4 is at a critical 20 Α impact but low probability. 21 All right. And if you'll turn to the next 22 Q page, there's a description of risk number 4 in the 23 bottom right where it says risk, and then there's a, 24 kind of a short paragraph. Do you see that? 25

3

4

5

6

7

8

9

10

11

17

18

19

20

21

22

23

24

25

1

Yes, I do.

А

Q All right. If you will read to yourself that,
 but also mainly focus on the, the parenthetical, and
 especially the parenthetical after the word "obtaining."
 A Okay.
 Q Would you agree that these risks are risks

that Progress Energy must mitigate; is that correct?

A That is correct.

Q And if Progress Energy fails to mitigate this risk number 4, then Progress will not be able to go forward with the Levy project; is that correct?

A Well, no. Specifically this risk talks to not being able to complete -- I'm trying to say this in a -this risk number four talks specifically to the timeliness of this activity. The risk number 11 is more to the overall ability to complete that activity.

Q Okay. And that was going to be my next question. If Progress was unable to mitigate risk number 11, then that would lead to Progress not going forward with the project; is that correct?

That's correct.

А

Q All right. If you'll please turn to page 3 of your direct -- or your rebuttal testimony, please.

A All right. Hang on a second. Page 3?Q Yes, sir.

Α Okay. I'm on page 3.

All right. At the bottom of the page, lines 0 2 21 to 23, you testify Dr. Jacobs cannot, does not 3 dispute this and other PEF evidence that PEF has the 4 present intent to build the LNP in 2021 and 2022. Do 5 you see that? 6 Yes, I do. 7 Α And, and you underlined the word "present" in Q 8 your testimony; is that correct? 9 That's correct. 10 Α And when you underline it, that's an emphasis. Q 11 That's correct. Α 12 All right. If you were to define the phrase Q 13 present tent -- "present intent," would you agree that 14 present implies that the intent is more temporary or 15 16 fleeting? Ask that again. I'm trying to make sure I 17 Α respond to your --18 All right. Present before the word intent --19 0 20 Α Yeah. -- in the context of present intent, would you 21 0 agree that that may create a strong implication that one 22 is potentially going to change their mind in the future? 23 It might. But the intention of this specific Α 24 25 underlining was to reference the current time.

Okay. So that is the current intent of Q 1 Progress; correct? 2 That's correct. Α 3 All right. It you'll look at the next page, Q 4 the top two lines where you testify Dr. Jacobs, 5 nevertheless, recommends that the Commission deny 6 Progress Energy Florida recovery for certain reasonable 7 costs for the LNP in 2021 and 2022. Do you see that? 8 9 Α Yes, I do. Would you agree that Dr. Jacobs is 10 Q recommending that the Commission deny recovery for 11 certain reasonable costs in 2011 and 2022, is that 12 correct, and those are those non-COLA costs? 13 14 Α That's correct. All right. Isn't it true that you cannot show 15 0 me anywhere in Dr. Jacobs' testimony where he has said 16 the Commission should deny recovery for costs that 17 Progress has already incurred in 2011, can you? 18 No, I cannot. 19 Α All right. Has Progress incurred any costs 20 Q for the last four months of 2011? 21 Yes, we have. Α 22 Please explain. 23 Q I'm sorry. Ask that question again. The 24 Α previous four months or the coming four months? 25 FLORIDA PUBLIC SERVICE COMMISSION

Coming four months, September through the end 1 Q 2 of the year. So have we incurred costs for the next four Α 3 months? 4 Right. 5 0 Yes. We have costs that we will be required, Α 6 obligations we'll be required to meet in the next four 7 8 months. But if incurred means spent or legally 9 0 obligated the company, you would have had to have 10 incurred those costs before today. 11 The obligations were put in place prior to 12 Α today, but we have milestone payments that we'll have to 13 make in the final four months of this year. 14 Okay. But, for instance, yesterday regarding 15 Q land that you have not yet purchased, I believe you said 16 the dollar amount was about a million dollars of 17 budgeted transmission land that you haven't yet 18 purchased in 2011. If you haven't purchased that, then 19 you haven't incurred that cost; is that correct? 20 For land that would be true. That would not 21 Α be true for all aspects of the project though. 22 All right. Has Progress incurred costs, any 23 0 costs for 2012? 24 25 Α Yes. FLORIDA PUBLIC SERVICE COMMISSION

And when you mean incurred, you spent or 1 Q legally obligated the company today or before today for 2 that spend in 2012; correct? 3 That's correct. As part of existing Α 4 contracts. 5 0 All right. Please turn to page 12 of your 6 7 testimony. Page what? 8 Α 0 Page 12. 9 10 Α Okay. Here you discuss about Progress must incur in 11 Q reliance upon the Commission ruling -- it's lines 8 and 12 9. Actually I'll read it. "Despite his statements to 13 the contrary, Jacobs," Dr. Jacobs, "recommends Progress 14 should not recover from customers some of the costs that 15 Progress must incur in reliance on the Commission ruling 16 17 approving Progress's approach to the LNP to meet the scheduled in-service dates for the Levy units under the 18 Commission-approved approach." Do you see that? 19 20 Α Yes, I do. And you would agree that the Commission-21 0 approved approach could be summarized as going slower 22 and achieve the COLA; is that correct? 23 I would agree it could be summarized that way. 24 Α I think though that would require more detailed 25 FLORIDA PUBLIC SERVICE COMMISSION

definition as was provided in some of the documents that 1 articulated exactly what that approach would include 2 last year. 3 Okay. And the order, or the ruling of that 0 4 Commission is embodied by Order Number 11-0095-FOF-EI, 5 which was issued in February of 2011; is that correct? 6 I think -- I don't know. I take your word for 7 Α it. 8 Okay. The most recent Commission --9 0 I don't have that in front of me. If that's 10 Α the most recent order, yes. 11 The final order that, for last year's 0 Yeah. 12 NCRC proceeding, that's the order we're referring to. 13 I'll take your word that that's the number on 14 Α I don't know for a fact. it. 15 Would you agree that that order does not 16 Q require Progress to incur any estimated or actual costs 17 18 that were approved last year? Yes. I would agree it does not require us to. 19 Α Okay. And would you agree that Progress has 20 0 not incurred any costs in -- any 2012 projected costs in 21 reliance on that order? 22 No, I would not agree. We have costs in 2012 23 Α that we incurred as a result of long-lead equipment 24 disposition and contracts that are in place as a result 25

of that decision to move forward on a slower pace. 1 2 Q But things like the transmission study, transmission RFP EPC, the purchase of the transmission 3 4 land, and other things we discussed yesterday, those are costs that you haven't yet incurred; correct? 5 That's correct. 6 Α Q And they're included in the projected 2012. 7 Α That's correct. Right. 8 Would you generally refer to page 14 and 15 of 9 Q 10 your testimony. 11 Α All right. 12 And I'm more concerned about the discussion on 0 13 14 starting on line 21 through page 15, line 16. It's a, it's where you discuss in your testimony regulatory 14 15 compact. Do you see that? 16 Α Yes, I do. 17 And Mr. Elnitsky -- Mr. Elnitsky. 0 Ι 18 apologize, sir. 19 That's okay. Α 20 0 You would agree that you are not an attorney; 21 correct? 22 Yes, I would agree. Α 23 Q And we'll --24 Thank goodness. No. Sorry. Α 25 Q And I think our Chairman is happy that he's FLORIDA PUBLIC SERVICE COMMISSION

not an attorney as well.

But while in the Navy building nuclear subs 2 and operating nuclear submarines for our country, did 3 you study the legal aspects of regulatory ratemaking 4 including regulatory compact? 5 No, I did not. Α 6 And since coming to Progress Energy in 2007, 7 0 have you had much time in your busy schedule to make a 8 study of the legal aspects of regulatory ratemaking, 9 including the regulatory compact? 10 THE COURT REPORTER: Excuse me, Mr. Sayler. 11 You need to slow down. 12 MR. SAYLER: Slower? 13 THE COURT REPORTER: Uh-huh. 14 15 MR. SAYLER: Okay. Sorry. 16 BY MR. SAYLER: Since coming to Progress Energy in Florida in 17 0 2007, have you had much time in your busy schedule to 18 make a study of the legal aspects of regulatory 19 ratemaking, including the regulatory compact? 20 I have been required as part of my 21 Α Yes. professional development to learn more about the 22 23 regulatory process. All right. And did you make that study 24 0 25 between the time Dr. Jacobs filed his testimony and

1	drafting your rebuttal?	
2	A No.	
3	Q Okay. How many abandoned or canceled	
4	non-nuclear power plants are included in the rate base	
5	of Florida electric utilities?	
6	A No nuclear plants to my understanding.	
7	Q How about non-nuclear?	
8	A At least one to my understanding.	
9	Q All right. And was it included 100%?	
10	A That's my understanding.	
11	Q All right. Do you have an order number where	
12	that was approved?	
13	A No. But I understand it was one of Florida	
14	Power & Light's coal plants that was canceled.	
15	Q All right. How many abandoned or canceled	
16	nuclear plants are included in rate base? I believe you	
17	said zero.	
18	A I said none, not that I know of.	
19	Q Okay. How about around the country?	
20	A I'm not really in a position to answer that.	
21	I would have to speculate. As an example, I'm not sure	
22	what treatment some of the other utilities have gotten	
23	for their projects.	
24	Q All right. You would agree that on line, page	
25	15, line 2, you use the term "prudently cancels." Is	

FLORIDA PUBLIC SERVICE COMMISSION

that correct?

In the context of the That's correct. 2 Α sentence, if the utility prudently cancels another power 3 plant project or other utility project. 4 All right. Is that within the context of the 5 0 regulatory compact or within the context of the NCRC 6 7 statute? My understanding, within the normal regulatory Α 8 9 compact. All right. Do you have a copy of the NCRC 10 0 statute? 11 No, I do not. 12 Α All right. With your permission, I'll read a Q 13 relevant portion of it related to canceling of a 14 366.93(6) states -- I will paraphrase it 15 project. because it's rather wordy. If the utility elects not to 16 complete or is precluded from completing construction of 17 the nuclear power plant ... the utility shall be able to 18 recover all prudent preconstruction and constructions 19 20 costs incurred ... Would you agree that the statute does not say 21 that a company canceling a nuclear power plant must 22 23 prudently cancel? I think what you just read me is that if the 24 Α utility is precluded or elects to cancel. 25

3

4

5

6

7

8

9

Correct.

0

A I think that's what -- I'll take your word for what that says there. It sounds correct though to me.

My understanding was that the nuclear recovery -- excuse me. My understanding was that the statute tried to provide additional clarity around cancellation procedures.

> MR. SAYLER: May I approach the witness? CHAIRMAN GRAHAM: Sure. Sure.

10 THE WITNESS: Yeah. That's correct.
11 BY MR. SAYLER:

Q All right. Would you agree that the nuclear cost recovery statute does not require a utility to prudently cancel? The utility can elect to cancel and/or be precluded from building by, say, a negative ruling by the NRC or some other regulatory body; is that correct?

A Yes, with the exception that the last half of that sentence does say they would be allowed to recover all prudent preconstruction and construction costs. So that would infer to me that the Commission would determine whether the actions that the utility had taken during a cancellation were in fact prudent.

Q I suppose that would be open for interpretation. But my understanding of the nuclear

cost recovery statute is that utilities come in with estimated, actual, and projected costs. The Commission reviews for reasonableness and then customers pay for that. And then the following year during the true-up proceeding, the Commission then declares those costs prudent. And then once they're declared prudent, then by operation of the statute there doesn't seem to be any kind of subsequent "did the utility prudently cancel the project?"

10 A I guess what I don't understand then is how 11 would the determination be made to recover all prudent 12 preconstruction and construction costs? That would have 13 to happen somewhere. My, my understanding of that would 14 be that the Commission would review those cancellation 15 costs as part of their normal proceedings.

0

16

17

1

2

3

4

5

6

7

8

9

Okay. Thank you.

A But, again, I'm not a lawyer.

Q Would you agree that there's no regulatory
compact involved with the NRC statute, but that the NRC
statute provides the company a statutory right?

A No. I think, as we just discussed, I think
 it's consistent with the normal recovery procedures for
 canceled projects.

Q All right. If a utility building a
 non-nuclear project imprudently cancels that project, do

1	you agree that then the Commission could disallow some
2	or all of those company costs as being imprudent?
3	A Yes, I would think so.
4	Q All right. Thank you. If you'll turn to
5	pages 21 through 22 of your testimony.
6	A Okay.
7	Q Here you're answering a question. The
8	question is on page 21, line 13. "How does Dr. Jacobs
9	characterize these scenario analyses in his testimony?"
10	If you'll just take a moment to familiarize yourself
11	with those pages.
12	A Okay.
13	Q And once you're done, we will focus on page
14	23, lines 12 through 15.
15	A Okay. I'm on page 23.
16	Q Do you see where in your testimony you say
17	"false and misleading"? Is that correct?
18	A Yes.
19	Q Would you agree that that is a serious charge
20	to make against a fellow expert witness; wouldn't you
21	agree?
22	A I think it's factually correct.
23	Q Would you also agree that Dr. Jacobs expressly
24	uses the term "trend" in his testimony on page 12, 14
25	through 16 of his testimony?
	FLORIDA PUBLIC SERVICE COMMISSION

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

Yes, he does.

Α

Q Would you also agree that he never testified that the 2011 CPVRR analysis was a factor in producing the 2010 scenario analysis; is that correct?

A That's correct.

Q Would you agree that your testimony that Dr. Jacobs' information was false and misleading was perhaps a bit overstated?

A No. I think my point here in this particular sentence was to draw the connection between the timing of the CPVRR analysis and when that was done, and the fact that that was actually completed well after the scenario analysis work was done.

Q All right. Isn't it true that Mr. Lyash has testified before the Public Service Commission last year and in a prior year regarding nuclear cost recovery?

A That's correct.

18 Q And even Mr. Vinnie Dolan has testified in the
19 recent rate case proceeding.

20

A That's correct.

Q And you would agree that neither of them, nor a single member of the Senior Management Committee is here to testify under oath that Progress is unequivocally committed to building the plant; is that correct?

That's correct. However, there were no Α 1 decisions --2 MR. SAYLER: Thank you. I have no more 3 questions. 4 CHAIRMAN GRAHAM: Would you like to continue 5 that thought, sir? 6 THE WITNESS: Say again, sir? 7 CHAIRMAN GRAHAM: Do you want to complete that 8 9 answer? THE WITNESS: Yes, sir. What I was going to 10 say is the reason that Mr. Lyash is not here during 11 these proceedings is there were no substantial decisions 12 that had to go before our board of directors this year. 13 We are executing the project as we saw last year. 14 15 CHAIRMAN GRAHAM: Thank you. Mr. Brew. 16 MR. BREW: Thank you, Mr. Chairman. 17 CROSS EXAMINATION 18 BY MR. BREW: 19 20 Q Good afternoon, Mr. Elnitsky. Good afternoon, Mr. Brew. 21 Α And I'm pleased to say afternoon and not 22 Q 23 evening. Yes, sir. 24 Α 25 Q Could I refer you to your rebuttal at page 30, FLORIDA PUBLIC SERVICE COMMISSION

2

please?

A Page 30? Just one moment.

Okay. In your answer, beginning on line 14, 3 0 which says, "In general, however, if Jacobs is trying to 4 make the point that the staffing of the LNP has leveled 5 off, that should not be surprising with the company's 6 decision to proceed with the LNP at a slower pace," do 7 you see that? 8 Yes, I do. 9 Α Has, in fact, the company's staffing of the 10 0 LNP leveled off? 11 Yes, it has. 12 Α And what does level off mean? Have you 13 0 14 stopped hiring? We are not hiring, nor are we redeploying 15 Α 16 anyone. Okay. Are you -- have you curtailed your 17 Q activities with respect to training? 18 You mean training of operators? 19 Α 20 0 Yes. Or training in general? 21 Α Let's take training of operators first. 22 Q Both. We have curtailed activities associated with Α 23 training of operators. 24 Okay. And with training of other project 25 0 FLORIDA PUBLIC SERVICE COMMISSION

2

3

4

5

6

7

8

9

10

11

12

16

17

18

19

20

21

22

23

personnel?

A No. That training continues to support the skills needed to manage the project.

Q Okay. And the next sentence in that testimony says that the staffing levels for the LNP will increase when the company terminates the current extended partial suspension of the project and proceeds, I assume, with the full notice to proceed. Is that what you would mean?

A Yes, sir. The sentence says, "proceeds with the current plan to build Levy Units 1 and 2 in '21 and '22."

13 Q And so from a timing perspective, your intent 14 is to gear up staffing and training once you've made the 15 decision, the full notice to proceed in this issue?

A In practical terms we would begin staffing increases probably in late 2012 or early 2013 as we approach the full notice to proceed.

Q Okay. And are there risks in terms of meeting project costs and schedules associated with potential difficulty in recruiting and staffing?

A Yes. There are some risks associated with attracting and retaining operators for nuclear plants.

24 **Q** Okay. I wanted to move back to your 25 discussion in your rebuttal, which I guess goes back to,

starts I guess on page 19, and follows on the exchange 1 between you and Public Counsel on the scenario analyses 2 when you're ready. 3 Okay. Are you on page 19? 4 Α Well, I'm -- these questions pertain to the, 5 0 the series of questions that follow in this scenario 6 analysis. 7 Α Yes, sir. 8 9 0 Because I, I thought I had followed your positions on the scenario, strategic planning scenarios, 10 their analyses and what they are or aren't with respect 11 to resource planning. But I got a little confused with 12 the discussion yesterday, so I just wanted to walk 13 through it again. 14 15 Α Okay. My understanding, at least with respect to the 16 Q analyses we're talking about in your and Dr. Jacobs' 17 testimony, is that the company engaged in some strategic 18 planning in the summer of 2010 from like mid-May till 19 the retreat in August; is that right? 20 21 A That's correct. Okay. And that you were involved in that 22 0 strategic planning effort but not responsible directly 23 for performing the scenarios; right? 24 That's correct. My organization did not do 25 Α FLORIDA PUBLIC SERVICE COMMISSION

any of those analyses or any of the work associated with 1 those presentations. 2 And so your involvement, as I understood it, 0 3 was primarily related to providing inputs for those 4 scenario analyses. 5 Inputs in terms of construction costs, yes, Α 6 7 sir. Okay. And so specifically construction cost 8 0 9 and scheduling capital spending plans for a particular, 10 in particular Levy? That's correct. 11 Α And for other generation projects that might 12 Q be described in the scenario planning? 13 Yes. Basically what we did was provide 14 Α generic cost estimates for those different type assets. 15 Okay. And this effort was important enough 16 Q that the Senior Management Committee devoted a retreat 17 to it to talk through those scenario planning analyses? 18 The Senior Management Committee and several 19 Α 20 members of leadership. Okay. Did you attend that group retreat? 21 0 Yes, I did. 2.2 Α Okay. Now in his rebuttal, Dr. Jacobs 23 Q introduced presentation materials from the August 23rd, 24 2010, retreat, and that was his Exhibit WRJ-5. Do you 25 FLORIDA PUBLIC SERVICE COMMISSION

1	recall that?
2	A Yes, I do.
3	Q And that presentation for the scenario
4	analysis listed five alternatives, if I'm correct. One
5	was March 2010?
6	A That's correct. But let me just get it out so
7	I have it in front of me.
8	Q Sure.
9	A Okay.
10	Q Okay. So one was March 2010; right?
11	A That's correct.
12	${f Q}$ Then there was a, what was described as
13	business as usual?
14	A That's correct.
15	Q Then three was moderate change?
16	A That's correct.
17	Q Then there was a technology driven?
18	A That's correct.
19	Q And aggressive mandates.
20	A That's correct.
21	Q Okay. And your rebuttal responded and with
22	an exhibit that included an earlier version of that
23	document from, from July; right?
24	A That's correct.
25	Q And that's your Exhibit JE-14?
	FLORIDA PUBLIC SERVICE COMMISSION

1	A In the redacted form. Yes, sir.
2	Q In the redacted form. Yes. I don't I'm
3	hopefully not going to get into anything near
4	confidential. And that's what's described in your
5	rebuttal testimony on page 24?
6	A Let me just get back to my rebuttal. I think
7	that's correct. That's correct.
8	${f Q}$ Okay. And a basic change from one version to
9	the next, other than the point you made in your
10	rebuttal, was the addition of the March 2010 scenario;
11	is that right?
12	A That's correct. For completeness, the program
13	of record was included.
14	Q Okay. And so that's, and that's reflected on
15	page 2 of Mr., Dr. Jacobs' exhibit under the heading of
16	Key Assumptions Updates, if you go to page 2.
17	A Ask me your question again about page 2.
18	${f Q}$ Oh. The page 2 simply states that the, in
19	terms of key assumptions and updates was the addition of
20	the March 210 2010 scenario.
21	A That's correct.
22	Q Okay. And as you just mentioned and you
23	discussed yesterday with Mr. Sayler, the intent of that
24	was to add the program of record.
25	A That's correct.
	FLORIDA PUBLIC SERVICE COMMISSION

And the program of record, which was 1 Q March 2010, reflects the actual current approved 2 resource plan that reflects Levy commercial operation 3 dates in 2021 and 2022; is that right? 4 That was correct. 5 Α And that was designed to reflect the company's 6 0 current resource plan that was also reflected in the 7 approved IPP for that year, which was approved in April? 8 In terms of the Levy project, yes. 9 А Okay. And that same program of record would 10 0 have also been reflected in the company's filed Ten-Year 11 Site Plan that would appear, because that was your 12 actual resource plan? 13 14 Yes. With the exception that the Ten-Year Α Site Plan did not, does not yet have Levy 1 and 2 in it 15 because it's not in that ten-year window yet. That's 16 the only --17 Because it's beyond the ten-year horizon. Q 18 It's just beyond the horizon. 19 Α 20 Q Okay. But in all respects it's consistent with that program of record? 21 Yes, sir. 22 Α Okay. Now as I understand it, from the actual 23 Q plan, the actual program of record, Progress is the sole 24 25 owner of 2,200 megawatts at Levy, but the scenario FLORIDA PUBLIC SERVICE COMMISSION

1	analysis including the March 2010 assumed a 50% interest	
2	in both Levy units; is that right?	
3	А	That is correct.
4	Q	So the scenario analysis including the
5	March 201	0 scenario assume half of the Levy capacity?
6	А	That's correct. To be consistent with the
7	other scenarios.	
8	Q	Okay. Half of the capital requirements?
9	А	That's correct.
10	Q	And half of the residential bill impacts?
11	А	That's correct.
12	Q	That would otherwise be associated with Levy?
13	А	At 100%.
14	Q	At 100%?
15	A	Yes, sir.
16	Q	So if I can refer you to page 10 of
17	Dr. Jacob	s' exhibit, which is a presentation slide in
18	redacted	form labeled Strategic Capital.
19	A	Let me get these are numbered differently.
20	Is that t	the I'm sorry. Is that the August 23rd
21	presentat	cion?
22	Q	Yes. That's correct.
23	A	And you're on which page again?
24	Q	I'm on page 10 of 34. It's slide number 9.
25	А	Oh, that'll help. Sorry. Thank you. All
		FLORIDA PUBLIC SERVICE COMMISSION

1	right. I'm on, I'm on the page.
2	${f Q}$ Okay. So the, the strategic capital charted
3	there for all of these studied scenarios only reflect
4	half of the expected Levy investment; is that right?
5	A That's correct. It assumes a 50% ownership.
6	${f Q}$ Okay. And if I can refer you to slide number
7	20.
8	A Okay.
9	Q Is a slide labeled Scenario Implications for
10	Key Plan Components; is that correct?
11	A That's correct.
12	Q And slide number 22 is labeled Strategic
13	Issues and Considerations?
14	A That's correct.
15	Q With a column for near-term decisions and a
16	column for longer term strategy considerations?
17	A That's correct.
18	${f Q}$ I guess I'm kind of baffled. To the extent
19	that senior management was devoting this time and effort
20	to talking about these strategic issues, why would it
21	work off a historic baseline that only includes half the
22	cost of Levy's? So my question really is is the program
23	of record really to, for the company to have 50%
24	interest in Levy, or did you change the program of
25	record for the purpose of this scenario analysis?

FLORIDA PUBLIC SERVICE COMMISSION

A No. What was done for the purpose of the scenario analysis was to be consistent. And, again, part of this exercise is to stress our thinking around how we might apply resource plans to these different future views of the world. To be consistent in that approach we assumed 50% ownership in all scenarios. We could have just as easily done it at 100%.

1

2

3

4

5

6

7

But the historic baseline, the March baseline 0 8 was a historic document at that point that reflected a 9 plan to at this point own 100% of the Levy units. So 10 all of the analysis -- I mean, to me it's like if you're 11 shopping for a car and you're looking at your options, 12 and I really like the \$50,000 BMW, but I'm going to 13 assume it costs \$20,000. Isn't, isn't my analysis of my 14 options totally distorted by the fact that I'm not 15 reflecting the full cost? 16

A Well, and, again, it would be if that was the purpose of this analysis. The purpose of this analysis, again, was to stress our thinking about how we would respond to some of these future events if they were, in fact, to occur and what that would mean in terms of our options around resource planning.

Q But part of the purpose of that retreat was to talk about strategic issues and considerations and to discuss near-term decisions and longer term strategy,

but only assuming half of the Levy puzzle; right? 1 Α That's correct. 2 MR. BREW: Okay. That's all I have. Thank 3 you. 4 CHAIRMAN GRAHAM: Thank you very much. Is 5 that all the Intervenors? 6 Staff? 7 MR. YOUNG: No questions. 8 CHAIRMAN GRAHAM: Okay. Back to the 9 Commission board. 10 Commissioner Balbis. 11 COMMISSIONER BALBIS: Thank you, Mr. Chairman. 12 I have a few questions for this witness. 13 You've talked, and other witnesses have talked 14 about the, quote, non-COLA item. Can you list those 15 again please that are, that you're expecting to 16 accomplish in the next two years? 17 THE WITNESS: Yes, sir. Let me just -- I've 18 got a pretty good list for you here. Yes, sir. There's 19 major current 2011 activities, and it'll go into 2012 20 beyond what is required just for the COLA. That 21 includes the other environmental permitting 22 requirements, meeting the conditions of certification 23 that will allow us to start construction mobilization, 24 and the permits associated with that. We completed the 25

disposition of long-lead equipment. And what that means is there are certain milestone payments required for long-lead equipment that will continue to be manufactured during this time frame and/or for the restart of that long-lead equipment for those items that we have suspended.

1

2

3

4

5

6

7

8

9

10

11

12

As we mentioned, we plan to update the transmission studies to be ready to go to RFP for engineering, procurement, and construction services to meet the critical path requirement to have transmission system online to support back feed to the plant for the 2021 in-service.

We have started prep -- we will start 13 preparations for negotiations of EPC amendment to end 14 the current partial suspension, the current suspension, 15 and to issue a full notice to proceed. We stayed 16 engaged with industry groups associated with the AP1000, 17 and the Nuclear Industry Institute partially is helping 18 to craft regulation and responses to events such as 19 Fukushima. We continue joint owner negotiations and 20 engagements. We've completed the qualification of the 21 roller compacted concrete approach that will be used as 22 part of the site preparations. We will, as part of the 23 COLA, submit revision three later this year. We will go 24 to what's called the Advisory Committee on Reactor 25

Safequards in October to brief them on our COLA. And then starting next year we will prepare for the Atomic Safety and Licensing Board activities that are required to get the COLA.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

17

And then the final sort of major permitting activity is working with the U.S. Army Corps of Engineers around the 404 permits and working through a thing called a least environmentally damaging practical alternative analysis that they have to complete that's actually different from what the NRC does as part of their final environmental impact statement.

COMMISSIONER BALBIS: Okay. Then other than the last few items which are associated with the COLA --

THE WITNESS: Yes, sir. Those are COLAs. Yeah.

COMMISSIONER BALBIS: Would you agree with 16 Mr. Jacobs when I asked him the question are any of those items on the critical path and that they would 18 delay the in-service date of the projects, and he 19 indicated that none of those items are critical path 20 items; do you agree with that? 21

THE WITNESS: No, I do not. And the reason is 22 we have a pretty detailed project schedule that we've 23 provided in production of documents that clearly lays 24 out critical path activities necessary to maintain the 25

current 2021 service date.

2 And I will say that if we were to, for 3 example, stop payment on long-lead equipment that is already in process, we would have to break those 4 That would mean we would have to renegotiate 5 contracts. those contracts. It would move us to a different point 6 7 in the queue, and I think would directly impact the in-service date. 8 COMMISSIONER BALBIS: Now you mention there's 9 a detailed schedule that's already in the record. 10 THE WITNESS: Yes, sir. 11 COMMISSIONER BALBIS: Can you identify what 12 that is? Where is it? 13 THE WITNESS: It's -- Mike, can you -- there's 14 15 a production of documents document that has a detailed plan. It's a --16 17 MR. WALLS: Yes. It's been produced in 18 discovery. It's not in the record. We can certainly 19 introduce it as a late-filed exhibit. I do have the 20 document number. It's 11PMA-DR1 Levy, L-E-V-Y, 21 -20-000006. That's the Bates number on the document. 22 And we can provide it as a late-filed exhibit. We did 23 produce it in discovery. COMMISSIONER BALBIS: Okay. Thank you. 24 25 Mr. Chairman, I would request that that be FLORIDA PUBLIC SERVICE COMMISSION

3

4

5

entered as a late-filed exhibit if it clearly shows what items are critical path items and what are not.

THE WITNESS: Yes, it does. It articulates in red -- you'll see on the color version of it what the critical path activities are through the project.

MR. MOYLE: Mr. Chairman, we've had over the 6 years issues arise about late-filed exhibits coming in. 7 And usually we can work through it, but there have been 8 9 a couple of occasions where a late-filed exhibit came in that had stuff that was like, you know, where did this 10 come from? No opportunity to ask or cross on it. So I 11 suspect we might be able to work through it. But if 12 13 this exhibit has never been part of the record or 14 offered, at least we'd like a chance to look at it. And 15 if there are any questions -- you know, it sounds like 16 it's an important document as to reconcile what 17 Mr. Jacobs testified to as to the critical path. It's 18 not in currently. I would like to have that 19 opportunity.

And then the other, the other thing is the question was asked about the non-COL items. I guess there was a list that was read, and I don't know if that list that was being read was an exhibit. If it, if it was, I'd like to know what the exhibit was. And if it's not, you know, I'd like to similarly take a look at the

FLORIDA PUBLIC SERVICE COMMISSION

exhibit. I think, I think that's kind of part of due 1 process and fairness to the, to the litigants. 2 3 THE WITNESS: Can, can I respond to both of those or is that out of order? 4 5 CHAIRMAN GRAHAM: Actually I'd like to hear 6 your response. 7 THE WITNESS: First off, in terms of this schedule, it was discussed as part of our deposition. 8 9 Mr. Sayler, you asked me specifically about the detailed 10 schedule. I think it was actually provided as one of the production of documents. Originally it was going to 11 12 be a late-filed exhibit, and then we found that it had 13 already been provided in production of documents. So there was an opportunity to discuss it. I've referred 14 to it several times during the course of discussion. 15 16 In terms of the list of things I just read 17 off, those are all documented in the integrated project 18 plan. Those things are all in that document as 19 activities that are underway this year and next year. 20 MR. REHWINKEL: Mr. Chairman --21 CHAIRMAN GRAHAM: Hold on. Let me finish with 22 Mr. Moyle. 23 MR. MOYLE: It's, it's a little bit of, I 24 mean, a little bit of a legal, legal issue. I 25 appreciate Mr. Elnitsky -- I'm not suggesting anything FLORIDA PUBLIC SERVICE COMMISSION

untoward or anything. It's just simply that the record 1 as it exists, certain documents have been entered, 2 everybody has had the chance to put the documents in, 3 you know, and here's one that was produced in a depo 4 that's not in that, you know, it sounds like a 5 significant document. And I just wanted to raise that 6 in part -- not, you know, not, not to trying to prevent 7 the information being provided, because you guys need to 8 make your decision based on the best available 9 information, but at least have the opportunity to, you 10 know, to look at it, spend a little time with it, and to 11 the extent there are any questions, ask him about it. I 12 think just the way the process works that that ought to 13 be an opportunity afforded. 14 CHAIRMAN GRAHAM: Mr. Rehwinkel. 15

MR. REHWINKEL: Thank you, Mr. Chairman.

I want to agree with what Mr. Elnitsky said, 17 that this document was discussed in the deposition. 18 Mr. Elnitsky gave us an opportunity to look at it in the 19 20 deposition and it was produced to us. We have no objection to the document coming in as a late-filed 21 However, I would say that the practice before 22 exhibit. the Commission has been that late-filed exhibits are 23 admitted subject to objection once they are received. 24 25

16

I've seen the document. I have every

confidence that what the company will -- what 1 Mr. Elnitsky is talking about producing is, is exactly 2 what we've seen and I have no authenticity issues with 3 it. I think it would be helpful for the record. 4 But I am not -- I acknowledge Mr. Moyle's 5 objection, concern, but I think the Commission's 6 practice has been to make those subject to any objection 7 once they're received. 8 CHAIRMAN GRAHAM: Well, the question I have 9 before I go to Staff, I know it's been referred to 10 several times during the past couple of days. Staff, 11 where's our -- let's just assume that this document 12 13 comes in and Mr. Moyle or somebody else has a 14 substantial objection to something that's in there. 15 What are our recourses at that point? 16 MS. HELTON: Mr. Chairman, can I address you 17 and the rest of the Commission on this issue and talk to the parties about it? 18 19 I am very familiar with the concern that 20 Mr. Moyle has with respect to late-filed exhibits and I 21 am very familiar with the specific issue that he is 22 raising. I think we are very far from that here in this 23 instance. This is a document that we're discussing that is in existence in this room right now, that it's my 24 25 understanding that if it hasn't already been shared with

FLORIDA PUBLIC SERVICE COMMISSION

Mr. Moyle, it's ready to momentarily be shared with Mr. Moyle. So he will have the opportunity to look at it and review it hopefully before the close of the hearing and he can ask questions about it. It's my understanding that this is a document that has been produced through the course of these proceedings, that the parties have had an opportunity to look at it, that it has been produced in the production of documents. So this is, this is an instance where 9 we're, where we're, at least some of us are familiar with the document. It's not something that is a gotcha 11 that -- it's something that everyone has the opportunity 12 or has had the opportunity to review. 13 All of that being said, when we have 14 late-filed exhibits, which I don't think is a really

1

2

3

4

5

6

7

8

10

15 good practice actually, I think the Staff would agree 16 with that, but when we have them, I believe that the 17 appropriate method to use to deal with them is to set 18 the date for when the late-filed exhibit would be due, 19 to set the date by when any objections to the late-filed 20 exhibit must be provided to the Commission in writing. 21 And then the proper, the proper procedure will be used 22 based on what the objection is to resolve the objection, 23 and a decision will be made whether that will be part of 24 the record for you to make your decision. 25

FLORIDA PUBLIC SERVICE COMMISSION

Is it possible that, is it CHAIRMAN GRAHAM: 1 possible to enter it as a late-filed exhibit only to 2 those things that were asked about or talked about 3 during the course of this hearing? 4 MR. WALLS: Can I offer another alternative? 5 CHAIRMAN GRAHAM: Sure 6 MR. WALLS: We have the document here. 7 We can pass it out. They can ask questions. 8 CHAIRMAN GRAHAM: Your mic is not on. 9 10 MR. WALLS: We have the document here. We 11 have the witness here. We can ask questions now about the document. 12 13 CHAIRMAN GRAHAM: Well, the only problem 14 you'll run into is, and not to call Mr. Moyle an expert 15 or not an expert, he may want to sit down and refer to 16 other engineers or other things that may come up with 17 questions that he may want to ask or things that may not be, that he understands. Don't get me wrong, I 18 19 understand where you're coming from. But giving it to 20 him now and letting him read over it -- had he been 21 given a week to digest it and bounce it off other 22 people, he may have other questions to ask. 23 MR. WALLS: I understand that. But I do want 24 to reiterate that we produced this document in 25 discovery. It was used at a deposition and discussed at

a deposition that Mr. Moyle attended by phone. So everyone had an opportunity to ask questions about this document. And, quite frankly, you know, we have thousands, if not millions, of documents related to this case. We can't bring every one of them here and introduce them into evidence. We would, you know, engulf you in documents. But this is not a document that, that no one saw. This is a document that was available for review and was actually discussed in deposition.

1

2

3

4

5

6

7

8

9

10

CHAIRMAN GRAHAM: And don't misunderstand me, 11 we may be perfectly fine with this. I'm kind of asking 12 a what-if question. Because I know it's referred to 13 14 several times during this, and I didn't know if we could 15 just use this document specifically for the questions that were asked and answered back to this document. 16 Quite honestly, I thought this was part of the stuff 17 that we've already had as a filed exhibit. 18

19 MR. MOYLE: Mr. Chairman, if I -- just to the 20 point, I mean, I'll, you know, as we work through this 21 use my best efforts to try to work through it. But 22 it's, candidly it's not how business is done at the 23 Public Service Commission when a case is presented. I 24 mean, you have the prefiled testimony with all these 25 exhibits. You have rebuttal testimony with all these

exhibits. So to the extent that a document was available in a deposition, there has to be a decision, a litigation strategy made to say should we put this with the testimony or not? And to allow, you know, sort of a backdoor, oh, you know, here it comes -- if that's how it's going to be done, then, you know, then I think there needs to be clarity on it.

1

2

3

4

5

6

7

8 But, but it's, you know, not how things are 9 historically and traditionally done because you go 10 through this prehearing process and the exhibits are all 11 identified. And just because something was produced in 12 a deposition, you know, doesn't necessarily mean, okay, 13 well, you know, now, now it comes in.

MS. HELTON: Mr. Chairman, I think one thing that is important to remember here for this proceeding and all Commission proceedings is we aren't under the same standard as, as a judge may be in a, in a courtroom in a civil matter or a criminal matter. This is an administrative proceeding.

I don't believe that we have the same issue here as we have with other late-filed exhibits because of the fact that the exhibit right now that we're discussing is in the room, Mr. Moyle will have the opportunity to, to look at it, and Mr. Walls has offered the opportunity for him to be able to ask questions

2

3

4

5

6

18

25

about it.

All that being said, I think it would be very helpful to, perhaps it would be very helpful to you and the other Commissioners to read, for me to read what Chapter 120 says about what the evidence is that you're supposed to be looking at. So if you would --

CHAIRMAN GRAHAM: Well, let's do this. Let's 7 continue with the questions that the Commission board 8 members have. Right now Commissioner Balbis has got the 9 floor. We will make sure that Mr. Moyle and everybody 10 else has a copy of that document. They can review it. 11 We will take a break for lunch. After lunch we can come 12 back and make a determination if we're going to allow 13 this to be entered into the record or not. 14

15 **MR. YOUNG:** And, Mr. Chairman, just for 16 information purposes, we have the document right here 17 and we're going to pass it out.

CHAIRMAN GRAHAM: Yes, please.

19Now if, Commissioner Balbis, if you'll20continue.

21 **COMMISSIONER BALBIS:** Thank you, Mr. Chairman. 22 And I think I have one last question. And I do 23 appreciate you allowing him to continue on the last 24 question that he did answer.

And I just want to clarify that again. You

mentioned that a Mr. Lyash or Mr. Dolan did not appear. Could you, could you state that again as to why they're not here this year?

1

2

3

4

6

7

8

9

21

THE WITNESS: Yes, sir. You know, from our 5 perspective, what we are here this year doing is just describing how we have implemented the decision that was made last year around moving forward on a slower pace. That was a very detailed process that we went through last year to make that decision, including several briefings to the board of directors. And really 10 Mr. Lyash was here last year to explain those interfaces 11 with the board. 12

Our assessment this year was that really it 13 was about executing the plan as it had been put 14 15 together. And since I'm the individual responsible for the project management aspects of this, we thought it 16 17 appropriate that I'd be the one to speak to how we're executing it. 18

COMMISSIONER BALBIS: Okay. Thank you. 19 Ι have no further questions. 20

MR. YOUNG: Mr. Chairman, before Commissioner 22 Brown starts, can I, can I note that that document is 23 confidential? And we highlighted the word 24 "confidential" on it. So if any questions arise from 25

FLORIDA PUBLIC SERVICE COMMISSION

CHAIRMAN GRAHAM: Commissioner Brown.

1 the document, I just want to note that for the record. 2 CHAIRMAN GRAHAM: Okay. Thank you. 3 COMMISSIONER BROWN: Thank you. Mr. Elnitsky, can you please turn to the 4 5 Annual 10K, Bate stamp number 22. 6 THE WITNESS: Just one second, ma'am. All right, Commissioner. I'm on page 22 Bate 7 8 stamp. 9 **COMMISSIONER BROWN:** Third paragraph, towards 10 the end of the third paragraph where it begins, "Work 11 has been suspended on the remaining long-lead time equipment items, and PEF has been in suspension 12 13 negotiations with the selected equipment vendors, which 14 we anticipate concluding by the end of the first quarter 15 of 2011." Is that -- did you help prepare this? 16 THE WITNESS: Yes, I did. COMMISSIONER BROWN: And is that an accurate 17 18 statement? Has it been completed by the first quarter 19 of 2011? 20 THE WITNESS: It was not completed. It was --21 let me correct myself. It was completed in the first 22 quarter of 2011, with the exception of two items that we 23 just recently completed in August. Those were rather 24 complicated negotiations around some international 25 hedging factors that it took us more time to get to a

conclusion, but I think in the end was a better answer 1 by taking that time to do that. 2 COMMISSIONER BROWN: Are there -- is there --3 are there fees and charges associated with the, with 4 those suspensions? 5 THE WITNESS: Yes, there are. What we 6 captured -- the way we've described those in my 7 testimony is as disposition costs. 8 COMMISSIONER BROWN: Okay. 9 THE WITNESS: And the idea there was to try to 10 capture those things that were really one time sort of 11 breakage fees associated with the decision we made last 12 year to go slower. That, that number came in under, I 13 think it was said yesterday in open forum, 22.5 million 14 was what that ultimately resulted in. But that was part 15 of going through this process to negotiate really for 16 each of the 14 items that were long-lead equipment. 17 COMMISSIONER BROWN: So is that the final 18 number for the disposition? 19 THE WITNESS: Yes, ma'am. 20 COMMISSIONER BROWN: Okay. Thank you. That's 21 all. 22 THE WITNESS: Thank you. 23 Any other Commission CHAIRMAN GRAHAM: 24 questions? Well, before we move on to redirect or 25

FLORIDA PUBLIC SERVICE COMMISSION

anything, I think we're going to take a recess for 1 lunch. We'll take a recess until 1:30. And during that 2 time, we'll give everybody time to grab lunch and also 3 to review this document. Also for Staff to legally 4 figure out where we need to be if we decide to move 5 forward with this document, and we can make some 6 determinations at that time. Is there anything that we 7 need to discuss or talk about prior to this lunch break? 8 9 Mr. Young? MR. YOUNG: I'm sorry, sir. Can you say that 10 again? Can you repeat the question? 11 I was just asking is CHAIRMAN GRAHAM: No. 12 there anything else we need to talk about before we can 13 recess for the lunch break? 14 MR. YOUNG: Oh, yes, there is. Staff would 15 note that for Witness Franke, Exhibits 186, 187, and 16 17 188 will not be entered into the record. 18 CHAIRMAN GRAHAM: Okay. MR. YOUNG: And I think Mr. Moyle handed out a 19 confidential document for demonstration, just for 20 21 information purposes, demonstration purposes. So I 22 think this will probably need to be collected because it's my understanding this is a part of Mr. Elnitsky's 23 prefiled testimony exhibit. 24 25 CHAIRMAN GRAHAM: That's correct.

,	MR. MOYLE: That's right. And I think I've
1	gotten it from most of the parties. Maybe if I can get
2	Staff to help get it from you guys, that would work,
3	from the Commissioners.
4	CHAIRMAN GRAHAM: Is that it, Mr. Young?
5	MR. YOUNG: I think that's it until we return
6	
7	from lunch break.
8	CHAIRMAN GRAHAM: Okay. We will be in recess
9	until 1:30. Thank you.
10	(Recess.)
11	CHAIRMAN GRAHAM: All right. I think we could
12	get started. I think I left it with we were
13	concluding the questions back here on the Commission
14	board, and I was going to go back to Mary Anne to tell
15	us where we are legally or what we should do next.
16	MS. HELTON: Perhaps we can ask Mr. Moyle
17	whether he has any objections to the exhibit that had
18	been at issue, before we left, being entered into the
19	record.
20	MR. MOYLE: Other than what I have already
21	stated?
22	MS. HELTON: Other than what you have already
23	stated, or maybe you have had a change in heart, Mr.
24	Moyle.
25	MR. MOYLE: It's a tough issue just because I
	FLORIDA PUBLIC SERVICE COMMISSION

don't want it to become a practice where all of a sudden 1 stuff is coming in without a heads-up that it's coming 2 in. But, I think, I have had a chance to look at it 3 over lunch, and to the extent that I could be permitted 4 to ask questions about it, then I wouldn't -- I would 5 withdraw the objection to it coming in. 6 CHAIRMAN GRAHAM: So specifically for this 7 case for this time, you are not objecting right now? 8 MR. MOYLE: Provided I can ask the witness 9 some questions about the document. 10 11 CHAIRMAN GRAHAM: Sure. We'll allow you to 12 ask those questions right now. 13 FURTHER CROSS EXAMINATION BY MR. MOYLE: 14 Mr. Elnitsky, the document that was just 15 Q. 16 recently handed out before we took a break, I don't see 17 a title on it. 18 MS. HELTON: And, actually, Mr. Chairman, it 19 probably would be good idea to mark it for 20 identification purposes at this point before Mr. Moyle 21 gets started. 22 CHAIRMAN GRAHAM: For identification purposes 23 we will mark it 212. 24 MS. HELTON: Oh, I'm sorry. That was what we 25 marked as 212? Okay. I'm confused. It has already FLORIDA PUBLIC SERVICE COMMISSION

1	been marked as Exhibit Number 212.
2	CHAIRMAN GRAHAM: Yes.
3	Mr. Moyle.
4	MR. MOYLE: Thank you. Have we given this a
5	short title?
6	CHAIRMAN GRAHAM: No, we have not.
7	BY MR. MOYLE:
8	Q. Mr. Elnitsky, what would be an appropriate
9	short title for this?
10	A There is a title on the box there right above
11	my signature. We'll just call it LNP full notice to
12	proceed, readiness requirements timeline.
13	CHAIRMAN GRAHAM: LNP
14	THE WITNESS: LNP full notice to proceed,
15	readiness requirements timeline.
16	Q What's a critical path?
17	A Critical path activities are those paths
18	through a schedule that drive the overall duration of
19	the schedule. So you'll see, for example, on a document
20	like this several items that are occurring in parallel.
21	Those items that are critical path are what drive the
22	overall schedule.
23	Q I'm a handicap with a law degree and a history
24	degree, so I don't have a whole lot of familiarity with
25	critical path, but I'm told that critical paths are
	FLORIDA PUBLIC SERVICE COMMISSION

linked, that they are not sort of separate stand-alone 1 independent lines which are reflected in this document. 2 Am I being told correctly? 3 That is correct. Each individual line on here Α 4 is a separate set of activities. The items that are 5 linked in read are those items that are currently the 6 critical path activities. 7 But it's not a critical path that typically 0 8 you would see where all the activities are linked 9 together, correct? 10 There is a version of this in the next level 11 Α of detail that shows that linkage. For this document, 12 we just show those in red to show the items that link to 13 form the critical path. 14 When you talk about the other document, what 15 0 are you referencing? 16 There is a more detailed schedule that's down 17 Ά below this, it's the next level of project management 18 below it. 19 And that is your signature on the document? 20 Q Yes, that is correct. We update this usually 21 Α on about a monthly basis. 22 But it looks to me like the last update on 23 0 this, unless I'm missing something, was back in January 24 of this year. Is that right? 25 FLORIDA PUBLIC SERVICE COMMISSION

1	A I think this is the last one that we were
2	asked to provide as a production of documents as I
3	understand it.
4	Q But you do have you update it on a monthly
5	basis, is that right?
6	A That's correct, yes, sir.
7	Q So you do have more current versions?
8	A Yes, sir.
9	Q So right before we took a break, and you've
10	been kind to share with me the list that you read, so
11	thank you for that, but I think the question that was
12	pending was what are the tasks that are on the critical
13	path that Commissioner Balbis asked you, is that right?
14	A I don't think so. I thought what Commissioner
15	Balbis asked me was what are all the work activities
16	that are underway not associated with the license.
17	Q That are not associated with the license?
18	A I think that's what he asked. That was what
19	my response was. I may have misunderstood.
20	${f Q}$ Okay. And so you read into the record what is
21	contained on this handwritten note, is that right?
22	A That's correct.
23	Q So to the extent that something wasn't on the
24	critical path that was based on what you read, there
25	wouldn't necessarily be a need to pursue that activity
	FLORIDA PUBLIC SERVICE COMMISSION

2

3

4

5

6

7

8

as we sit here today, correct?

A Ask me the question again? Would there be a need to --

Q Sure. To the extent that the list that you read and the list that I have in my hand, to the extent that it's on the critical path, there wouldn't be a need to pursue it as we sit here today or in the next year, correct?

9 A Yes, but I would qualify that in that some
10 activities, if they were to stop, the change in those
11 schedules would then place them on the critical path.
12 For example, if we were to stop production on certain
13 long-lead equipment items.

14

Q Any others?

A I would say that's the biggest one right now.
Q Let me take you to the top of this document.
I'm going to try to be careful, but do you see up on the
very top of the document after it says start Phase I
amendment negotiations, that's -- if I'm not telling you
where that is, I guess that's okay to use that --

21

24

25

A I see it, yes.

22 Q So is that item confidential, just in terms of 23 what it entails?

A No, I would say it's not.

Q Okay. So it says fuel contract --

1	
1	A That I would not read out loud.
2	Q I'm sorry?
3	A I would not read the rest of that statement
4	out loud, please.
5	${f Q}$ Okay. I understand that typically when you're
6	fueling you're loading a nuclear power plant, how far
7	in advance do you need to load it, load the fuel?
8	A The fuel load will normally be accomplished
9	somewhere between six and 12 months before initial
10	criticality associated with there is a specific
11	finding that you have to get through as part of the
12	licensing process that authorizes you to actually load
13	fuel, and that means the plant has to be at an adequate
14	level of completion to meet that finding.
15	Q And the nuclear fuel market, I assume is not
16	like the market for buying milk in that you can't just
17	rely on it being there, is that right?
18	A It's another long-lead equipment type item
19	that you have to deal with.
20	Q But the market is such that you can get
21	nuclear fuel a year or two in advance of needing it to
22	be loaded, isn't that correct?
23	A Not exactly. The only way to have that happen
24	would be to have preexisting contracts in place and
25	preexisting orders in place. The lead time associated
	FLORIDA PUBLIC SERVICE COMMISSION

with being able to get those deliveries is longer from a 1 contracting perspective to get your positions in the 2 3 queue. How long out in advance do you need to have 0 4 those contracts? 5 I can speak specifically to the AP1000. 6 Α Normally, that fuel contract is in place about the same 7 time you would go to the full notice to proceed to 8 support the construction schedule. 9 All right. So on the chart here, the full 10 0 11 notice to proceed is that little flag, isn't that right? 12 That's correct. It's a major milestone. Α The 13 flag just represents a major milestone. 14 All right. But the contract doesn't line up Q with the flag, isn't that right? 15 There you're talking about the fuel contract? 16 Α 17 Yes, sir. 0 18 Yes. And the reason for that is the fuel Α. 19 contract was another item that we had to deal with in 20 terms of contracts that needed to be changed to 21 implement the decision made last year to move forward on a slower schedule. So that's another contract that we 22 23 still have to negotiate and amend. 24 Q. But if you just testified that, you know, you 25 need from an advanced time the contract with fuel to

coincide with the notice to proceed, the way I'm looking 1 at this chart, there's a lot of activity and a decent 2 amount of money that's being spent that seems to me 3 prematurely, wouldn't you agree? 4 No, and if I can explain. The reason you see 5 Α. that milestone flag in place that's back in basically 6 December of '11, is that is -- and the only reason I'm 7 pausing, let me make sure I'm careful about that 8 9 particular contract. You see the language that's associated with the information that's in parentheses 10 11 behind where it says fuel contract and that flag? 12 Yes, sir. 0 13 All right. The problem is the existing Α 14 contracts as they exist have certain provisions in them 15 that we need to renegotiate to align with the current project schedule. That's why that flag is so much in 16 17 advance of the full notice to proceed. 18 ο. And that ties into a red line, correct? 19 Α. That's correct. That red line being the 20 overall EPC contract amendment negotiation and 21 negotiations to support the full notice to proceed. 22 Q. Have you done much negotiation in your career 23 in the Navy or with Progress Energy? 24 Yes, sir. Α. 25 Q. I've done some as a lawyer on behalf of FLORIDA PUBLIC SERVICE COMMISSION

clients, and I will represent to you that I have never 1 had a negotiation that took 20 months. 2 You have obviously never worked with Α. 3 Westinghouse. (Laughter.) I don't mean that to be 4 flippant, and I know Westinghouse is certainly listening 5 to this conversation, but that is a fact. 6 That to me seems like an unusually long time 7 Q. to put a deal together, wouldn't you agree? 8 9 Yes, sir, it is. And it's predicated on the Α. 10 experience we had in negotiating Amendment 3 to the 11 contract and what that took to do. This is, you know, 12 as you can imagine, a very major contract negotiation 13 that will have to be completed. 14 And Mr. Jacobs has suggested that, well, maybe Q. 15 you don't need to spend the money to get ready for 16 contract negotiations just yet, that that can be 17 deferred and save ratepayers some money, isn't that 18 correct? 19 Α. Yes, sir, that's his testimony. 20 Again, not being overly qualified to talk 0. 21 about this, but just to make sure I understand it, there 22 is a legend up there, there is a dotted line, and that 23 says float, right? 24 That's correct. Α. 25 What is float? Q.

FLORIDA PUBLIC SERVICE COMMISSION

Float normally on a schedule like this Α. 1 indicates the start of activities that might start in 2 advance of when those items would be required, per the 3 critical path or per the schedule. Part of prudent 4 project management is to where possible try to get out 5 in front of some of these activities so that they don't 6 get to be on the critical path for the project. 7 In terms of this document, it shows ο. 8 completions out in 2021 and 2022, correct, as you have 9 testified to previously? 10 That's correct. It shows Unit 1, you see the 11 Α. diamond that says Unit 1 commercial operations, or CO in 12 mid-2021 and then Unit 2 in 2022. 13 And do you consider it confidential how much 14 Q. float time you have built into this document? 15 No, I wouldn't say that. 16 Α. Okay. So for the magnitude of this project, 17 Q. at least if I'm reading this document right, there is 18 not a tremendous amount of float time that is provided 19 for, is that correct? 20 That is correct. 21 Α. And when you're preparing a document like 22 0. this, don't you typically build in sufficient float 23 time, because things happens, circumstances change, you 24 just need maybe a little more time than allocated? 25

Yes, and I think we have done that 1 Α. commensurate with the elements on this schedule. 2 3 Q. I'm sorry? Α. I think we have done that in terms of building 4 5 in applicable float for the key activities on the schedule. 6 7 So what is the total float time for your Levy ο. 8 project? 9 The total float time right now in terms of our A. motion from -- excuse me, from full notice to proceed to 10 11 mobilization, which is the big piece we are watching right now, is about six months. I don't have a detailed 12 construction schedule yet to provide you float for the 13 14 actually construction phase. That will be part of the 15 negotiations in the full notice to proceed. 16 Q. So looking down at another read item on this, we have had a lot of discussion about the transmission 17 18 study? 19 Yes, sir. Α. 20 Am I reading the document correctly so that it ο. shows all of the transmission activity coming to a 21 22 conclusion -- can I state the date? 23 Yes, I think that's fine. Α. 24 Q. At the end of 2019? 25 Α. That's correct.

1 Q. So the project doesn't come on-line for 2 another 18 months, right?

A. That's correct.

3

4

5

6

7

23

24

25

Q. So the notion about pushing off the transmission study, you would agree it's logical that it could be pushed out, according to this document, for 18 months, correct?

No, I would not. And the reason for that, if Α. 8 I can explain, is it's necessary to have the 9 transmission system complete and backfeed available to 10 the plant in order to meet what's called the 103G 11 finding that allows us to load fuel. So we have to have 12 power to the site from a basically certified and 13 reliable transmission system as part of the steps in the 14 project. So it's not tied directly -- the long answer 15 to your question, it's not tied directly to the COD 16 date, it's really tied to plant conditions required to 17 18 load fuel and commence start-up.

Q. All of this has kind of been happening pretty -- well, let me ask just a couple more. You see on the left hand side of this document it says FNTP REV1, 1 December '10?

A. I'm sorry, where are you looking?
 Q. Right here on this left-hand corner, right here?

3

4

5

6

7

8

9

10

11

12

13

14

20

21

22

23

24

25

Oh, yes. Okay. Α.

What is that? ο.

I'm sorry, can you point again? I'm not Α. seeing the place you're looking at.

> Right here on the left --0

Oh, that is just the key to when this was last Α. I think that is just his -- that's my project updated. scheduler's coding. It goes all the way back to where the actual file location is for this document, if that is what you're looking at. That's just the nomenclature for the name in the file.

Mr. Elnitsky, all of this kind of happened 0. pretty quickly with this document. I appreciate you answering the questions. I was interested in matching the items that you had on your handwritten piece of 15 paper to this, and I was hoping I could argue that all 16 the items that are on this handwritten list that don't 17 fall on critical path are not things we need to be 18 spending money on. Would you kind of agree with that? 19

No, I would not. And, again, because if you Α. stop doing some of those activities, those activities then become the critical path because it disrupts the schedule.

Before I approached you about getting this 0. list, I had talked to your lawyer, and said, hey, I

would like to get a copy of this list. And I will 1 represent your lawyer said, well, just go talk to him 2 and you can get that. And you had some other papers up 3 there with you, is that right? 4 That's correct. 5 Α. And could you just tell us what those other 6 Q. 7 papers are, and this paper and kind of why you prepared it? 8 9 They are just notes in terms of key talking A. 10 points and things that are in my testimony just for my reference. 11 12 Q. And the document you gave me, you ripped it in half, isn't that right? 13 14 That's correct. Α. 15 What was on the bottom half of it? **Q**. 16 It was some notes related to submarine A. 17 acquisition in case you wanted to ask me again this year 18 about my submarine background. 19 Q. We'll probably save that for deposition. 20 All right. It's always fun. Α. 21 And we'll probably have this marked, but up at Q. the title of this document, it says major current, 22 23 2001 -- I'm sorry, 2010 and 2011 activities, and then there is a little note that says project in tailspin. 24 25 Is that right?

1	A. Yes. That was a note I added for myself based
2	on I think it was Mr. Whitlock's comments during the
3	opening testimony. I wanted to make sure that if he
4	came back and asked me my opinion on that, I knew where
5	I had some of my notes related to demonstrating the
6	project activities that continue on schedule.
7	Q. So that was a note that you had made during
8	Mr. Whitlock's opening, is that right?
9	A. That's correct.
10	Q. You don't believe the project is in a
11	tailspin?
12	A. Absolutely not.
13	MR. MOYLE: All right. That's all I have.
14	Thank you.
15	CHAIRMAN GRAHAM: We are on this document,
16	which is Exhibit 212. Do any of the other intervenors
17	have any questions on that? Let the record indicate
18	they are saying no. Staff.
19	MR. YOUNG: Staff has no questions on this
20	document.
21	CHAIRMAN GRAHAM: Commission? Okay. We are
22	back where we are supposed to be, so we are on redirect.
23	MR. WALLS: Just a few questions. Thank you.
24	REDIRECT EXAMINATION
25	BY MR. WALLS:
	FLORIDA PUBLIC SERVICE COMMISSION

Ш

Q. Mr. Elnitsky, you may recall that you were asked several questions by a couple of the intervenor attorneys regarding intergenerational equity and whether customers today should pay for power plants in the future. If you had to meet customer energy needs, what is the quickest and cheapest power plant you could build for customers?

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

A. The quickest and cheapest would be a simple cycle gas turbine, or you will see it referred to in resource plans as CT, combustion turbine. That normally is somewhere in the 75 to \$100 million range, and 18 to 24-month project schedule.

Q. And is it a prudent project management practice for a utility to have a fleet of CTs?

A. No. Because of their lower heat rates, they are one of the more fuel expensive generation assets to have.

18 You were also asked -- I won't say -- I was Q. going to say a number, but I think it was hours of 19 20 questions about scenario analysis documents. And in particular, I believe it was Mr. Brew had asked you if 21 22 there was a retreat that was devoted to the scenario analysis, and I believe he used that term in his 23 question to you. Was the August 2010 retreat devoted to 24 25 the scenario analysis?

FLORIDA PUBLIC SERVICE COMMISSION

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

A. No.

Q. Can you explain what that retreat was, how much time was involved in that retreat, and how much of the time at that retreat was spent on the scenario analysis?

A. That retreat is part of our SMC annual business planning process. The agendas normally include everything from resource planning, to personnel planning, to secession planning, you know, to all the different aspects of running the business. In terms of the scenario analyses discussion, as recall it was maybe two hours of a two-day event.

Q. And I believe you were asked some questions today about the August 23, 2010, SMC strategic plan and retreat scenario analysis by both Mr. Brew and I believe another intervenor attorney. Do you have that document in front of you?

A. Let me just get it out here, again, sir. Yes,
 I have it in front of me.

Q. And if you could turn to Slide 22.

A. Okay.

Q. And I believe you were directed, your attention to this slide which is titled strategic issues and considerations, and down there with respect to Levy it has near-term decisions. Do you see that?

	I	
	L	
2		

3

4

5

6

7

8

9

10

11

12

.13

A. Yes, I do.

Q And it also has longer-term strategy considerations. What are the longer-term strategy considerations for Levy?

A. As articulated here, and really consistent with the project plan, continued joint owner negotiations, continue ongoing feasibility analysis as we have discussed is something that we would do each year, and then it says capital market availability and terms, which I think is referring to continue to work with the markets on how we would finance the project.

Q. Is there any reason to do all of these longer-term strategies if the project is not going to be built?

15

16

17

18

19

20

21

22

23

14

A. I would say no.

Q. And, in fact, this is a PowerPoint presentation that was presented to senior management, right?

A. That's correct.

Q. They didn't sign this document, did they?A. No, they did not.

Q. And, in fact, when it comes to the Levy document, when they approve something, do they sign it?

A. Yes. And you can see in the integrated
project plans that are in my exhibits they each have

signature pages in the front where the SMC members

responsible signed it.

And in that exhibit, which I think is Exhibit Q. JE-12, Pages 3 of 38, 4 of 38, and 5 of 38, does that contain the senior management committee signatures to the March 2011 IPP for the Levy Nuclear Project?

Let me just get there and make sure I'm Α. looking at the right thing. Yes. In the March 2011 IPP there is actually a couple of copies of the signature pages, because people were in different places physically, and we did some of the discussion via Vcom, but you do see the signatures starting the second half of Page 3. Senior management approval, Mr. Johnson, Mr. Dolan, Mr. Lyash, Ms. Sims, and Mr. Mulhern (phonetic). The remaining signatures are on the copies of the 15 16 subsequent pages.

And what are the dates of those signatures? Q. Mr. Johnson's is 3/29/11, and the others are Α. similar; all the same date.

Is that after the August scenario analysis of 20 Q. 2010? 21

> Α. Yes, it was.

And what were they signing off on on this 23 0. March IPP document? 24

25

1

2

3

4

5

6

7

8

9

10

11

12

13

14

17

18

19

22

They were approving the project plan as Α.

articulated in the document and approving the budget 1 requirements for the next 12 months. 2 And what is the document plan, or the plan of 3 Q. record as you have referred to it for the Levy project? 4 As articulated in the scope of this project 5 Α. and in the document, it's the activities necessary to 6 bring Unit 1 in service in 2021 and Unit 2 in 2022. 7 Now, you were asked a number of questions Q. 8 about whether you have made a final decision to build 9 the Levy project. Do you recall that? 10 Yes, I do. Α. 11 Is it reasonable or responsible for a utility 12 Q. 13 manager to make an ironclad commitment to build a project no matter what? 14 15 Α. I would say no. I think the reasonable thing to do from a project management perspective is to 16 17 continue to review the factors that affect the project 18 each year and adjust those as necessary. 19 MR. WALLS: No further questions. 20 CHAIRMAN GRAHAM: Okay. I think there are some exhibits that need to be entered. 21 MR. WALLS: Yes. We would move into evidence 22 the witness' Rebuttal Exhibits JE-12 through JE-16, 23 24 which are numbered 189 through 193 on the staff's exhibit list. 25

FLORIDA PUBLIC SERVICE COMMISSION

	CHAIRMAN GRAHAM: Let's move in 189, 190, 191,
1	192, and 193 into the record.
2	(Exhibit Number 189 through 193 admitted into
3	
4	the record.)
5	CHAIRMAN GRAHAM: Is that all you had?
6	MR. WALLS: Yes, but we did have this
7	confidential late-filed exhibit on the EPC RFP
8	transmission estimate, and we have a handwritten
9	document, but we could put that in or provide a later
10	typed document.
11	CHAIRMAN GRAHAM: My understanding was
12	everything on that handwritten document was in other
13	exhibits.
14	MR. WALLS: Not on this one. This is a
15	particular RFP budget number that's confidential, but we
16	do have the number and we have it on a handwritten
17	document. We could either do that, or provide it
18	however the parties and the Commission wish.
19	MR. YOUNG: Mr. Chairman, this stems from
20	Exhibit Number 210, which OPC requested. It's the
21	confidential EPC RFP transmission estimate.
22	CHAIRMAN GRAHAM: All right. So you want to
23	enter Number 210 and 212 into the record?
24	MR. YOUNG: If OPC can speak to that, if they
25	wish to enter it into the record.
	FLORIDA PUBLIC SERVICE COMMISSION

MR. SAYLER: We're okay with it being 1 handwritten, so long as we can get some copies made so 2 we can have a copy to take home with us today, we'll 3 forgo having a late-filed. 4 CHAIRMAN GRAHAM: One more time. 5 MR. SAYLER: If we can have the handwritten 6 note photocopied so we can take a copy of it with us 7 today, then we'll forgo requesting a late-filed on it. 8 CHAIRMAN GRAHAM: All right. 9 MR. YOUNG: That's fine with staff. Τf 10 Progress can make a copy of it, we can distribute it 11 12 before we leave today. CHAIRMAN GRAHAM: Okay. So we are moving 212 13 into the record. 14 MR. YOUNG: 210. And note that it is a 15 confidential number and should be treated as such. 16 CHAIRMAN GRAHAM: I got 210. 212. 17 MR. YOUNG: 212 is the -- I call it the PEF's 18 LNP planning schedule, yes, sir. And staff has no 19 objection. That was from Commissioner Balbis' request. 20 COMMISSIONER BALBIS: 21 Yes. CHAIRMAN GRAHAM: Okay. 22 MS. HELTON: And I believe, Mr. Chairman, that 23 Mr. Moyle, since he was able to cross-examine on the 24 exhibit that he now has no objections on this particular 25

FLORIDA PUBLIC SERVICE COMMISSION

exhibit. 1 CHAIRMAN GRAHAM: That is correct. 2 MR. MOYLE: That's right. 3 MR. YOUNG: Or any other intervenor, just for 4 the record. 5 CHAIRMAN GRAHAM: That is correct. 6 (Exhibits 210 and 211 admitted into the 7 record.) 8 CHAIRMAN GRAHAM: Okay. Progress, that's all 9 the things you have, correct? 10 MR. WALLS: Yes. 11 CHAIRMAN GRAHAM: There is 211 that we have 12 not entered into the record yet. Whose is that? 13 MR. SAYLER: OPC would move that Exhibit 211 14 be moved into the record. 15 CHAIRMAN GRAHAM: Okay. If there is no 16 objection to that? 17 MR. WALLS: No objection. 18 CHAIRMAN GRAHAM: Okay. So it looks like we 19 have everything entered into the record. Let me go back 20 and make sure. 21 MR. MOYLE: Mr. Chairman, I would like to move 22 as 213 the handwritten notes that I questioned the 23 witness about. 24 CHAIRMAN GRAHAM: Okay. That's the one I 25 FLORIDA PUBLIC SERVICE COMMISSION

thought that was part of other exhibits, but if you want 1 to specifically put that into the regard, we can do that 2 as 213 if there is no objection? 3 MR. WALLS: I don't object to it, but it is 4 part of another exhibit. 5 MR. MOYLE: Well, by having it in the record, 6 we can compare it to the other exhibit and see if 7 there's things in or not, and the project in tailspin 8 comment was probably not on the other document. 9 CHAIRMAN GRAHAM: Do you have a short title 10 11 for it? Project in tailspin. MR. MOYLE: 12 MR. WALLS: Well, I do object to that title. 13 MR. MOYLE: You can call it Handwritten Major 14 Current 2010 and 2011 Activities. 15 CHAIRMAN GRAHAM: Okay. So no objection to 16 17 entering 213 into the record? MR. YOUNG: Can Mr. Moyle repeat the title, 18 please? 19 MR. MOYLE: Major Current 2010 and 2011 20 Activities. And we will need to get copies. 21 (Exhibit 213 marked for identification and 22 admitted into the record.) 23 CHAIRMAN GRAHAM: All right. None of Mr. 24 Frank's exhibits are going into the record? 25

FLORIDA PUBLIC SERVICE COMMISSION

MR. YOUNG: No, sir. Per the stipulation, 1 none of Mr. Frank's exhibits will not be entered into 2 the record. 3 CHAIRMAN GRAHAM: And Exhibit 154, Foster, is 4 not going into the record, is that correct? 5 MR. YOUNG: Yes, sir, 154 of Witness Foster 6 will not be entered into the record. 7 CHAIRMAN GRAHAM: And I believe that we have 8 everything else entered into the record. I do not have 9 197 checked off of my sheet. That may be an error on my 10 11 part, the Concentric report. MR. YOUNG: Yes, sir. I have that as entered 12 into the record already. 13 CHAIRMAN GRAHAM: Okay. All right. 14 MR. YOUNG: Before we adjourn, Mr. Chairman, I 15 16 would note that the standing request from Mr. Whitlock 17 has been provided, but I think he is no longer pursuing 18 that request on the excerpts from the testimony yesterday for Mr. Elnitsky. 19 20 CHAIRMAN GRAHAM: Mr. Whitlock. MR. WHITLOCK: Mr. Chairman, the transcript 21 22 confirms my recollection of the questioning, and there was no question on redirect, so I will let the record 23 stand as it is. Thank you. 24 CHAIRMAN GRAHAM: Okay. Any other matters to 25

be addressed other than critical dates? 1 MR. YOUNG: No, sir, not at this time. 2 CHAIRMAN GRAHAM: Intervenors or Progress? 3 Okay. Let's go over the critical dates. 4 MR. YOUNG: I think Mr. Sayler wants to say 5 something. 6 MR. SAYLER: Thank you. 7 I was just going to ask that after everything 8 concludes, if we can get copies of those two handwritten 9 notes afterwards. 10 CHAIRMAN GRAHAM: Yes. 11 MR. YOUNG: Yes. That's not a problem. If he 12 we can provide the copy, we will make copies right away. 13 MR. SAYLER: Thank you. 14 CHAIRMAN GRAHAM: Mr. Young, critical dates. 15 MR. YOUNG: You see I'm happy. Hearing 16 transcripts are expedited. Briefs are due on September 17 the 8th, 2011, for a staff recommendation to be filed on 18 October 12th, 2011, to a Special Agenda October 24th, 19 2011. 20 CHAIRMAN GRAHAM: Are there any questions or 21 concerns about those dates? I see nobody shaking their 22 head no, so I assume yes. 23 All right. Before we adjourn, I want to 24 25 personally thank everybody for your diligence during FLORIDA PUBLIC SERVICE COMMISSION

1	this, and for the day we had yesterday. I want to thank
2	staff for putting all of this together and making it
3	pretty straightforward. Of course I want to thank my
4	Commission board for last week and this week; I want to
5	thank Commissioner Edgar for keeping me on the straight
6	and narrow and going in the right direction.
7	And if there's nothing else, I move that we
8	adjourn and everybody travel safe.
9	(The hearing concluded at 2:09 p.m.)
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22	
23	
24	
25	
	FLORIDA PUBLIC SERVICE COMMISSION

1 STATE OF FLORIDA) 2 CERTIFICATE OF REPORTERS 3 : COUNTY OF LEON) 4 5 WE, JANE FAUROT, RPR, and LINDA BOLES, RPR, CRR, Official Commission Reporters, do hereby certify that 6 the foregoing proceeding was heard at the time and place herein stated. 7 IT IS FURTHER CERTIFIED that we stenographically 8 reported the said proceedings; that the same has been transcribed under our direct supervision; and that this 9 transcript constitutes a true transcription of our notes 10 of said proceedings. WE FURTHER CERTIFY that we are not a relative, 11 employee, attorney or counsel of any of the parties, nor are we a relative or employee of any of the parties' 12 attorneys or counsel connected with the action, nor are we financially interested in the action. 13 14 15 DATED THIS 22nd day of August, 2011. 16 17 ta Bolen 18 LINDA BOLES, CRR, RPR 19 ANE FAUROT, RPR 20 FPSC Official Commission Reporters 850-413-6732/6734 21 22 23 24 25 FLORIDA PUBLIC SERVICE COMMISSION