

Writer's Direct Dial Number: (850) 521-1706  
Writer's E-Mail Address: bkeating@gunster.com

August 10, 2017

**E-PORTAL FILING**

Ms. Carlotta Stauffer, Clerk  
Florida Public Service Commission  
2540 Shumard Oak Boulevard  
Tallahassee, FL 32399-0850


**Re: Docket No. 20120036-GU - Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Stauffer:

Attached for filing in the referenced docket, please find the 2nd quarter 2017 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,



Beth Keating  
Gunster, Yoakley & Stewart, P.A.  
215 South Monroe St., Suite 601  
Tallahassee, FL 32301  
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

**FLORIDA PUBLIC UTILITIES COMPANY**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending June 30, 2017**

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	336	\$ 36,597.86	336	\$ 66,845.23	191	\$ 228,429.42	209	\$ 371,334.50
<i>South Florida</i>	6,289	\$ 906,936.99	25,679	\$ 2,096,514.26	182	\$ 299,864.44	396	\$ 721,442.28
<b><i>Consolidated</i></b>	<b>6,625</b>	<b>\$ 943,534.85</b>	<b>26,015</b>	<b>\$ 2,163,359.49</b>	<b>373</b>	<b>\$ 528,293.86</b>	<b>605</b>	<b>\$ 1,092,776.78</b>

**Retired:**

<i>Central Florida</i>	0	0	215	222
<i>South Florida</i>	34,982	48,874	62	127
<b><i>Consolidated</i></b>	<b>34,982</b>	<b>48,874</b>	<b>277</b>	<b>349</b>

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 3/31/2017	71.9	Number of Services at 3/31/2017	3,318
Miles Retired through 6/30/2017	6.6	Steel Tubing Services	215
<b>Miles Remaining</b>	<b>65.3</b>	Services Retired through 06/30/2017	277
		<b>Services Remaining</b>	<b>3,256</b>

**Florida Public Utilities Company**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending June 30, 2017**

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN15G23267	Volusia	NSB Island Cedar Dunes	HC	336	336	PE	2"	\$ 47,634.55	\$ 58,662.86	Feb-17
FN00G13555	Volusia	Allocation Clearing						\$ (11,036.69)	\$ 8,182.37	Ongoing
Mains Accrual	Volusia							\$ -	\$ -	
<b>Total Mains Installed-Central Florida</b>				<b>336</b>	<b>336</b>			<b>\$ 36,597.86</b>	<b>\$ 66,845.23</b>	

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN15G21353	Palm Beach	All Aboard Fla DTownWPB - 2"	HC			PE	2"	\$ 1,130.48	\$ 22,990.22	Dec-15
FN15G61422	Palm Beach	All AboardFla DTown WPB - 6"	HC			PE	6"	\$ -	\$ 3,075.00	Dec-16
FN15G41406	Palm Beach	Broadway WPB Ph3	HC			PE	4"	\$ 381.13	\$ 7,570.87	Dec-15
FN15G61354	Palm Beach	Broadway WPB Ph3	HC			PE	6"	\$ 649.03	\$ 8,059.03	Jan-16
FN16G21190	Palm Beach	Chilean - Australian Town Area 2	HC			PE	2"	\$ 425.23	\$ 8,647.79	May-16
FN16G21191	Palm Beach	Chilean - Australian Town Area 3	HC			PE	2"	\$ 307.96	\$ 6,262.96	May-16
FN16G21196	Palm Beach	Chilean - Australian Town Area 4	HC			PE	2"	\$ 960.78	\$ 19,539.00	May-16
FN16G61192	Palm Beach	Chilean - Australian Town Area 5	HC			PE	6"	\$ 4.10	\$ 1,133.10	Jul-16
FN16G21115	Palm Beach	Lake Osborne 1	HC		5,659	PE	2"	\$ 14,195.84	\$ 107,474.43	Jan-17
FN16G21130	Palm Beach	Lake Osborne 2	HC		3,930	PE	2"	\$ 63,385.21	\$ 453,635.76	Jan-17
FN16G21131	Palm Beach	Lake Osborne 3	HC	1,318	11,119	PE	2"	\$ 429,183.80	\$ 596,252.65	Feb-17
FN16G21116	Palm Beach	Lake Osborne 4	HC			PE	2"	\$ 79.31	\$ 1,612.97	Open
FN17G21124	Palm Beach	La Puerta-Nightingale	HC	2,863	2,863	PE	2"	\$ 245,419.68	\$ 246,026.80	Mar-17
FN16G21197	Palm Beach	N. County Ph.1 2016	HC			PE	2"	\$ 564.07	\$ 7,871.30	May-16
FN16G61198	Palm Beach	N. County Ph.1 2016	HC			PE	6"	\$ 465.00	\$ 9,456.50	Aug-16
FN16G21174	Palm Beach	S. Flagler Ph.1 Area 1 - 2in	HC			PE	2"	\$ 978.93	\$ 19,908.21	Apr-16
FN16G21230	Palm Beach	SFlagler Ph 2 A3 WPB	HC			PE	2"	\$ 2,479.71	\$ 50,429.06	Aug-16
FN16G21236	Palm Beach	SFlagler Ph 2 A2 WPB	HC			PE	2"	\$ 1,949.54	\$ 16,071.92	Aug-16
FN16G21237	Palm Beach	SFlagler Ph 2 A1 WPB	HC			PE	2"	\$ 245.69	\$ 961.34	Aug-16
FN16G41241	Palm Beach	Southern - S.Ocean Blvd	HC			PE	4"	\$ 576.40	\$ 11,315.04	Aug-16
FN17G21188	Palm Beach	SOcean PB 17 ViaFloans	HC			PE		\$ 14,471.51	\$ 14,471.51	May-17
FN16G21119	Palm Beach	Southside WPB A3	HC			PE	2"	\$ 7.14	\$ 17,141.49	Feb-16
FN16G21121	Palm Beach	Southside WPB A5	HC			PE	2"	\$ 7.14	\$ (8,966.01)	Feb-16
FN16G21360	Palm Beach	Southside WPB A2346	HC			PE	2"	\$ 666.41	\$ 13,552.61	Feb-16
FN17G21171	Palm Beach	Town Center 2017	HC	2,108	2,108	PE	2"	\$ 148,323.83	\$ 148,323.83	May-17

Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending June 30, 2017

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN16G21293	Palm Beach	Worth Ave S Alley PB	HC			PE	2"	\$ 2,071.57	\$ 13,282.51	Sep-16
FN00GA9999	Palm Beach	Holding Account						\$ 121.45	\$ 63,035.72	
FN00G11555	Palm Beach	Allocation Clearing						\$ (23,029.48)	\$ 35,515.29	Ongoing
Mains Accrual								\$ 915.53	\$ 201,863.36	
<b>Total Mains Installed-South Florida</b>				<b>6,289</b>	<b>25,679</b>			<b>\$ 906,936.99</b>	<b>\$ 2,096,514.26</b>	
<b>Total Mains Installed-FPUC</b>				<b>6,625</b>	<b>26,015</b>			<b>\$ 943,534.85</b>	<b>\$ 2,163,359.49</b>	

<b>Services:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN17GS3080	Volusia	Various	HC	191	209	PE	3/4"	\$ 228,713.67	\$ 356,661.50	Qtr2 -17
FN17GS1080	Palm Beach	Various	HC	176	389	PE	3/4"	\$ 303,430.06	\$ 685,907.67	Qtr2 -17
FN17GS1082	Palm Beach	Various	HC	6	7	PE	1 1/4"	\$ 9,286.89	\$ 11,051.16	Qtr2 -17
Accrue Services	Volusia							\$ (284.25)	\$ 14,673.00	
Accrue Services	Palm Beach							\$ (12,852.51)	\$ 24,483.45	
<b>Total Services Installed</b>				<b>373</b>	<b>605</b>			<b>\$ 528,293.86</b>	<b>\$ 1,092,776.78</b>	

Florida Public Utilities Company  
 Gas Reliability Infrastructure Program  
 Quarterly Reporting-Retirements  
 Quarter Ending June 30, 2017

<u>Mains:</u>			Quarter	YTD			Retired
Project Number	County	Location/Address	Rural or High Consequence Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date

*Total Mains Retired - Central Florida*

<u>Mains:</u>			Quarter	YTD			Retired
Project Number	County	Location/Address	Rural or High Consequence Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN17G11105R	Palm Beach	Lake Osborne	HC 26,224	36,638	.75"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC 2,911	4,067	1.25"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC 4,611	6,442	1.5"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC 1,236	1,727	2"	Bare Steel	Mar-17

*Total Mains Retired - South Florida*

**34,982      48,874**

<i>Total Mains Retired-FPUC</i>			<b>34,982</b>	<b>48,874</b>			
---------------------------------	--	--	---------------	---------------	--	--	--

Services:

Project Number	County	Location/Address	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
FN17GS3080R	Volusia	Various	215	222	under 1"	Steel Tubing	Qtr2 -17
FN17GS1080R	Palm Beach	Various	62	127	under 1"	Bare Steel	Qtr2 -17

*Total Bare Steel Services Retired*

**62      127**

*Total Steel Tubing Services Retired*

**215      222**

*Total Bare Steel & Steel Tubing Service Retired*

**277      349**

**FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending June 30, 2017**

**Installed:**

Mains				Services				
Quarter		Year To Date		Quarter		Year To Date		
Feet	Amount	Feet	Amount	Number	Amount	Number	Amount	
<i>Central Florida Gas</i>	22,282 \$	869,376.12	92,717 \$	1,739,746.83	54 \$	68,925.42	91 \$	249,316.52

**Retired:**

<i>Central Florida Gas</i>	<u>41,157</u>	<u>113,991</u>	<u>73</u>		<u>76</u>
----------------------------	---------------	----------------	-----------	--	-----------

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 3/31/2017	52.1	Number of Services at 3/31/2017	336
Miles Retired through 6/30/2017	7.8	Additional Services	
<b>Miles Remaining</b>	<u>44.3</u>	Services Retired through 06/30/2017	73
		<b>Services Remaining</b>	<u>263</u>

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending June 30, 2017**

<u>Mains:</u>				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	Installed In Service Date
CF16G41123	Polk	5th Street SW 4 inch	HC			PE	4"	\$ (721.60)	\$ (721.60)	May-16
CF15G41172	Polk	6th Ave & Ave A	HC			PE	2"	\$ (1,013.39)	\$ (923.39)	Mar-16
CF15G21171	Polk	16th St and Havendale Blvd	HC			PE	2"	\$ (63.68)	\$ 1,868.32	Dec-15
CF15G20152	Polk	Auburndale 2 Inch	HC			PE	2"	\$ 2,574.90	\$ 11,169.90	Dec-15
CF15G40153	Polk	Auburndale 4 Inch	HC			PE	4"	\$ 18,845.60	\$ 30,494.66	Sep-15
CF16G41248	Polk	Auburndale 4 Inch	HC			PE	4"	\$ 18,658.02	\$ 55,361.91	Oct-16
CF15G60154	Polk	Auburndale 6 Inch	HC			PE	6"	\$ 74.64	\$ (8,431.36)	Sep-15
CF15G60150	Polk	Auburndale 6 Inch CTD	HC			CTD	6"	\$ 2,767.31	\$ 5,825.69	Mar-16
CF16G21105	Polk	Bartow Area 1	HC			PE	2"	\$ 9,133.52	\$ 34,251.77	Mar-16
CF16G41106	Polk	Bartow Area 1	HC			PE	4"	\$ (2,279.99)	\$ 6,963.97	Mar-16
CF16G21188	Polk	Bartow Area 2	HC	1,036	18,639	PE	2"	\$ 107,232.57	\$ 225,140.01	Feb-17
CF16G21189	Polk	Bartow Area 2	HC			PE	2"	\$ 16,500.31	\$ 25,179.77	Aug-16
CF16G41196	Polk	Bartow Area 2	HC	3,114	8,764	PE	4"	\$ 150,040.49	\$ 394,652.67	Aug-16
CF15G40248	Polk	Eagle Lake - 4 " CTD	HC			CTD	4"	\$ (7,307.70)	\$ (19,104.64)	Mar-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC			PE	4"	\$ 20,368.73	\$ 40,711.44	Mar-15
CF15G20145	Polk	Lake Alfred - 2"	HC			PE	2"	\$ 2,062.99	\$ 8,111.99	Jun-15
CF15G40144	Polk	Lake Alfred - 4"	HC			PE	4"	\$ 15,963.16	\$ 15,963.16	Sep-15
CF16G21164	Polk	LW Grip 2in PE Area 1	HC		5,446	PE	2"	\$ 57,087.88	\$ 92,451.34	Feb-17
CF16G41165	Polk	LW GRIP 4in PE Area 1	HC			PE	4"	\$ 303.51	\$ 8,448.71	Jun-16
CF16G21247	Polk	LAKE ALFRED 2 INCH GRIP PE M						\$ 4,786.12	\$ 4,786.12	Apr-17
CF16G41159	Polk	Lake Wales Grip 4in CTD Area 1	HC			PE	4"	\$ 10,399.77	\$ 24,545.77	Jul-16
CF16G41163	Polk	Lake Wales 4in PE Main Area 1	HC			PE	4"	\$ (1,917.75)	\$ 573.75	Jul-16
CF16G21158	Polk	Lake Wales Area 1 Grip 2in Ctd Main	HC			PE	2"	\$ 8,709.41	\$ 20,284.49	Jul-16
CF14G21155	Polk	Mountain Lake Phase 2	HC			PE	2"	\$ 70.61	\$ 1,128.68	Sep-15
CF16G41137	Polk	Mt Lake South 4 inch	HC			PE	4"	\$ (2,109.60)	\$ (2,109.60)	Jun-16
CF16G61166	Polk	Mt Lake S Reinforcement 6in	HC			PE	6"	\$ (5.03)	\$ 5,097.17	Aug-16
CF16G21160	Polk	Mt Lake S Grip 2in PE	HC			PE	2"	\$ 1,453.67	\$ 6,958.30	Aug-16
CF14G41182	Polk	Waverly Road	HC			PE	4"	\$ 516.58	\$ 8,257.02	Jan-15
CF16G21205	Polk	Winter Haven Area 1 - 2"	HC			PE	2"	\$ (39,996.34)	\$ (553.01)	Sep-16
CF16G21206	Polk	Winter Haven Area 1 - 2"	HC			PE	2"	\$ 123,552.77	\$ 260,051.42	Feb-17
CF16G41204	Polk	Winter Haven Area 1 - 4"	HC	685	34,352	PE	4"	\$ 62,276.68	\$ 150,391.50	Feb-17
CF16G21120	Polk	Winter Haven Area 3 - 2"	HC		6,943	PE	2"	\$ 1,965.74	\$ 11,163.63	Mar-16
CF16G41114	Polk	Winter Haven Area 3 - 4"	HC			PE	4"	\$ (734.04)	\$ 3,340.96	Mar-16
CF17G21155	Polk	Winter Haven Area 4 Ph 1	HC	7,966	7,966	PE	2"	\$ 113,090.01	\$ 113,090.01	May-17
CF17G21156	Polk	Winter Haven Area 4 Ph 2	HC			PE	2"	\$ 98,184.85	\$ 98,184.85	May-17

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending June 30, 2017**

							Quarter	YTD		
CF17G41159	Polk	Winter Haven Area 4 Ph 4	HC	462	462	PE	4"			May-17
CF17G41154	Polk	Winter Haven Area 9 Trail 4in Replace	HC					\$ 121,553.03	\$ 121,553.03	May-17
CF15G20176	Polk	Winter Haven Area 6 - 2"	HC			PE	2"	\$ 4,210.80	\$ 9,192.80	Dec-15
CF15G40177	Polk	Winter Haven Area 6 - 4"	HC			PE	4"	\$ 3,605.62	\$ 6,320.62	Dec-15
CF16G21107	Polk	Winter Haven Area 9	HC			PE	2"	\$ 11,253.92	\$ 18,133.74	Jan-16
CF16G41103	Polk	Winter Haven Area 9	HC			PE	4"	\$ 3,469.66	\$ 19,956.80	Jan-16
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	1,354	1,396	PE	2"	\$ 100,203.92	\$ 103,492.42	Mar-17
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	7,665	8,749	PE	4"		\$ -	Mar-17
CF00GA1999	Polk	Holding Account						\$ (58,019.49)	\$ (308,147.67)	
CF00G11555	Polk	Allocation Clearing						\$ (87,433.61)	\$ 16,725.48	
Mains Accrual								\$ (19,938.45)	\$ 119,914.23	
<b>Total Mains Installed</b>				<b>22,282</b>	<b>92,717</b>			<b>\$ 869,376.12</b>	<b>\$ 1,739,746.83</b>	

<b>Services:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CF17GS1080	Polk	Various	HC	52	88	PE	Under 1"	\$ 150,296.46	\$ 256,916.49	Qtr2 -17
CF17GS1082	Polk	Various	HC	2	3	PE	1" & Over	\$ 7,009.69	\$ 10,819.13	Qtr2 -17
Accrual Services								\$ (88,380.73)	\$ (18,419.10)	
<b>Total Services Installed</b>				<b>54</b>	<b>91</b>			<b>\$ 68,925.42</b>	<b>\$ 249,316.52</b>	



**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending June 30, 2017**

<u>Mains:</u>				Quarter	YTD			Retired
Project			Rural or High	Feet	Feet	Main Size	Material	Out of Service
Number	County	Location/Address	Consequence	Retired	Retired	Retired	Retired	Date
CF15G40149R	Polk	Auburndale	HC		7,772	3"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		2,970	.75"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		5,267	1.25"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		3,806	1.5"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		12,773	2"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC		10,363	3"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC		1,239	4"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		3,486	.75"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		2,760	1"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		918	1.25"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		9,022	1.5"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		2,308	2"	Bare Steel	Feb-17
CF16G41169R	Polk	Lake Wales 1	HC		10,098	3"	Bare Steel	Feb-17
CF16G41169R	Polk	Lake Wales 1	HC		52	4"	Bare Steel	Feb-17
CF16G21214R	Polk	Winter Haven 1	HC	3,674	3,674	1"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC	12,754	12,754	1-1/2"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC	2,037	2,037	1-1/4"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC	4,601	4,601	2"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC	1,608	1,608	3"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC	5,629	5,629	3/4"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC	1,149	1,149	3-1/2"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	41	41	1.25"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	80	80	1.5"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	904	904	2"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	5,476	5,476	3"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 9 Trails	HC	3,204	3,204	4"	Bare Steel	May-17
<b>Total Mains Retired</b>				<b>41,157</b>	<b>113,991</b>			

<u>Services:</u>				Quarter	YTD	Service		Retired
Project				Services	Services	Size	Material	Out of Service
Number	County	Location/Address		Retired	Retired	Retired	Retired	Date
CF17GS1080R	Polk	Various	HC	73	76	under 1"	Bare Steel	Qtr2 - 17
<b>Total Bare Steel Services Retired</b>				<b>73</b>	<b>76</b>			

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending June 30, 2017**

**Installed:**

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
<i>Fort Meade</i>	8 \$	42,732.84	9 \$ 77,511.10

**Retired:**

<i>Fort Meade</i>	0		17
-------------------	---	--	----

**Remaining Replacement:**

<u>Bare Steel Services</u>	<u>Quantity</u>
Number of Services at 3/31/2017	204
Services Retired through 06/30/2017	-
<b>Services Remaining</b>	<b>204</b>

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending June 30, 2017**

<b>Services:</b>				Quarter	YTD		Quarter	YTD		
<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b># Services Installed</b>	<b># Services Installed</b>	<b>Material Installed</b>	<b>Service Size Installed</b>	<b>Investment Amount</b>	<b>Investment Amount</b>	<b>Installed In Service Date</b>
FT17GS1080	Polk	Various	HC	8	9	PE	Under 1"	\$ 42,732.84	\$ 77,511.10	Qtr2 -17
<b>Total Services Installed</b>				<b>8</b>	<b>9</b>			<b>\$ 42,732.84</b>	<b>\$ 77,511.10</b>	

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending June 30, 2017**

**Services:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter Services Retired</b>	<b>YTD Services Retired</b>	<b>Service Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
FT17GS1080R	Polk	Various	HC	-	17	under 1"	Steel Tubing	Qtr2 - 17
<b><i>Total Bare Steel Services Retired</i></b>				-	17			