

Writer's Direct Dial Number: (850) 521-1706  
Writer's E-Mail Address: bkeating@gunster.com

November 26, 2014

**E-PORTAL FILING**

Ms. Carlotta Stauffer, Clerk  
Florida Public Service Commission  
2540 Shumard Oak Boulevard  
Tallahassee, FL 32399-0850


Re: Docket No. 120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Stauffer:

Attached for filing in the referenced docket, please find the 3rd quarter 2014 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,



Beth Keating  
Gunster, Yoakley & Stewart, P.A.  
215 South Monroe St., Suite 601  
Tallahassee, FL 32301  
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

**FLORIDA PUBLIC UTILITIES COMPANY**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending September 30, 2014**

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	1,233	\$ 250,473.99	16,628	\$ 765,321.51	307	\$ 363,332.20	639	\$ 993,524.50
<i>South Florida</i>	98,690	\$ 4,226,744.33	101,643	\$ 8,576,507.81	187	\$ 181,031.95	1,024	\$ 2,579,987.65
<b><i>Consolidated</i></b>	<b>99,923</b>	<b>\$ 4,477,218.32</b>	<b>118,271</b>	<b>\$ 9,341,829.32</b>	<b>494</b>	<b>\$ 544,364.15</b>	<b>1,663</b>	<b>\$ 3,573,512.15</b>

**Retired:**

<i>Central Florida</i>	21,826	28,766
<i>South Florida</i>	105,627	116,948
<b><i>Consolidated</i></b>	<b>127,453</b>	<b>145,714</b>

**Remaining Replacement:**

<u>Mains</u>	<u>Quantity</u>	<u>Services</u>	<u>Quantity</u>
Miles at Beginning 06/30/2014	162	Number of Services at 06/30/2014	4,649 *
Miles Retired through 09/30/2014	24	Services Retired/Installed through 09/30/2014	494
Miles Remaining	<u>138</u>	Services Remaining	<u>4,155</u>

\* Per Revised Filing submitted with October Interrogatories

**Florida Public Utilities Company**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending September 30, 2014**

<b>Mains Install:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	Installed In Service Date
FN13G13181	Volusia	FN13G13181- GRIP Woodland to W. Stetson	HC	2,414	2,414	PE	2"	\$ (578.52)	\$ 1,541.38	Jul-14
FN13G23287	Volusia	FN13G23287 GRIP Highland Country Estates	HC	(5,868)	-	PE	2"	\$ 196.85	\$ 211.33	Nov-13
FN13G23402	Volusia	FN13G23402-GRIP Spring Hammock	HC	-	1,939	PE	2"	\$ 2,527.33	\$ 60,479.48	Mar-14
FN14G23157	Volusia	Woodland and W Stetson						\$ 578.52	\$ 578.52	
FN14G23101	Volusia	FN14G23101-GRIP Beresford and S Florida	HC					\$ 1,009.34	\$ 88,333.22	
FN14G23104	Volusia	FN14G23104- GRIP Sugar Mill NSB	HC					\$ 210,189.66	\$ 289,866.01	
FN14G23105	Volusia	FN14G23105-GRIP N Amelia and E Kentucky	HC	-	7,561	PE	2"	\$ 2,907.07	\$ 165,915.46	Mar-14
FN14G23105	Volusia	FN14G23105-GRIP N Amelia and E Kentucky	HC	-	27	PE	1.25"	\$ -	\$ -	Mar-14
FN14G23119	Volusia	FN14G23119- GRIP Deltona Mains	HC	1,103	1,103	PE	2"	\$ 8,421.94	\$ 33,650.90	Aug-14
FN14G23139	Volusia	Orange City 2014	HC					\$ -	\$ 1,017.70	
FN14G23142	Volusia	FN14G23142-GRIP Highland Country Est	HC					\$ 9,584.76	\$ 34,212.42	
FN14G23158	Volusia	SE Deland 2014	HC	2,286	2,286	PE	2"	\$ -	\$ 448.15	Jan-14
FN14G23159	Volusia	NE Deland 2014	HC	1,298	1,298	PE	2"	\$ -	\$ 4,042.41	Jan-14
FN14G23165	Volusia	FN14G23165-GRIP SW Deland 2014	HC	-	-			\$ 31,365.18	\$ 56,719.36	
FN00GA9999		Capital Expenditures Pending Project Numbers						\$ (26,030.37)	\$ 18,002.94	
FN14G23217	Volusia	East Michigan - Deland	HC					\$ 2,089.88	\$ 2,089.88	
FN14G23218	Volusia	East Church - Deland	HC					\$ 8,212.35	\$ 8,212.35	
FN00G13555		Capital Clearing Account						\$ -	\$ -	
<b>Total Mains Installed-Central Florida</b>				<b>1,233</b>	<b>16,628</b>			<b>\$ 250,473.99</b>	<b>\$ 765,321.51</b>	

<b>Mains Install:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	Installed In Service Date
FN13G11131	Palm Beach	FN13G11131- GRIP Georgia Ave 2in PE	HC	1,915	1,915	PE	2"	\$ -	\$ 494.16	Apr-14
FN13G11157	Palm Beach	FN13G11157 GRIP Lake Worth Ph1 2in	HC	20,703	20,703	PE	2"	\$ (80,504.90)	\$ 732,893.86	Jul-14
FN13G11158	Palm Beach	FN13G11158 GRIP Lake Worth Ph1 4in	HC	3,822	3,822	PE	4"	\$ 39,311.50	\$ 270,703.29	Jul-14
FN13G61263	Palm Beach	FN13G61263- GRIP Georgia Ave 6in PE	HC					\$ -	\$ 56.41	
FN13G41305	Palm Beach	GRIP Lighthouse Dr Crossing	HC					\$ -	\$ 529.04	
FN13G21369	Palm Beach	FN13G21369-GRIP Barcelona WPB	HC					\$ 6,655.45	\$ 6,663.75	
FN13G61363	Palm Beach	FN13G61363- GRIP Tamarind Ave 6 inch	HC	223	223	PE	6"	\$ (10,000.00)	\$ 168,678.50	May-14
FN13G21363	Palm Beach	FN13G21363- GRIP Tamarind Ave 2 inch	HC					\$ -	\$ 911.22	
FN11731802	Palm Beach	Flagler Bridge Phase 2-4"							(532.97)	
FN11741804	Palm Beach	Flagler Bridge Phase 2							2,359.82	
FN13G11128	Palm Beach	Greenwood-4"							19,691.65	
FN13G21372	Palm Beach	N. Woods - NPB							8.63	
FN13G21386	Palm Beach	709 Highland Drive							108.93	
FN13G21395	Palm Beach	Peruvian and Lake							(18,263.40)	
FN13G41410	Palm Beach	1170 S Ocean PB							11,860.79	
FN14G21117	Palm Beach	FN14G21117-GRIP Greenwood Ph 2	HC	6,987	6,987	PE	2"	\$ (19,045.11)	\$ 217,873.14	Jul-14
FN14G21118	Palm Beach	FN14G21118-GRIP Lake Worth Ph 2	HC	19,848	19,848	PE	2"	\$ (56,852.87)	\$ 511,046.19	Jul-14
FN14G21122	Palm Beach	FN14G21122- GRIP 18 Auburn Dr LW	HC		200	PE	2"	\$ 3,910.78	\$ 4,253.35	Jan-14
FN14G41117	Palm Beach	FN14G41117-GRIP Greenwood Ph 2	HC	4,578	4,578	PE	4"	\$ 115,177.95	\$ 251,635.38	Jul-14
FN14G41118	Palm Beach	FN14G41118- GRIP Lake Worth Ph 2	HC	5,233	5,233	PE	4"	\$ 42,279.15	\$ 208,710.32	Jul-14
FN14G21132	Palm Beach	FN14G21132- GRIP 2in Lake Worth Ph3	HC	22,898	22,898	PE	2"	\$ 35,310.67	\$ 555,659.77	Aug-14
FN14G21140	Palm Beach	FN14G21140-GRIP Olive S Belvedere W	HC	-	63	PE	2"	\$ 27,240.76	\$ 46,678.88	Apr-14
FN14G21150	Palm Beach	FN14G21150-GRIP Tamarind Ave 2014	HC	5,430	5,957	PE	2"	\$ (54,037.23)	\$ 446,465.11	May-14
FN14G21151	Palm Beach	FN14G21151- GRIP Anchorage 2014	HC		148	PE	2"	\$ (25,160.51)	\$ 243,243.38	Jan-14
FN14G21190	Palm Beach	127 Reef Road	HC	-	758	PE	2"	\$ 12,005.59	\$ 14,461.73	May-14

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending September 30, 2014**

						Quarter	YTD	
FN14G41153	Palm Beach	FN14G41153-GRIP S Cty to Seabreeze 2014	HC			\$ 19,548.12	\$ 173,438.10	
FN14G61152	Palm Beach	FN14G61152-GRIP Georgia Ave 2014	HC		511 PE 6"	\$ 11,775.42	\$ 110,983.46	May-14
FN14G41132	Palm Beach	FN14G41132-GRIP 4in Lake Worth Ph3	HC	5,473	5,473 PE 4"	\$ (40,571.37)	\$ 207,710.56	Aug-14
FN14G41140	Palm Beach	FN14G41140-GRIP Olive S Belvedere W	HC	-	616 PE 4"	\$ 69,236.75	\$ 84,014.56	Apr-14
FN14G61132	Palm Beach	FN14G61132-GRIP 6in Lake Worth Ph3	HC	1,580	1,580 CS 6"	\$ 85,084.18	\$ 176,300.78	Aug-14
FN14G61180	Palm Beach	FN14G61180-GRIP Georgia Ph2 North 6in	HC			\$ 709,753.38	\$ 954,532.28	
FN14G11191	Palm Beach	2416 Medina Way	HC			\$ -	\$ 1,212.64	
FN14G21180	Palm Beach	Georgia Ave. Phase 2 - North - 2"	HC			\$ 845,604.61	\$ 967,386.03	
FN14G41180	Palm Beach	Georgia Ave. Phase 2 - North - 4"	HC			\$ 403,039.29	\$ 415,334.21	
FN14G21187	Palm Beach	4211 Washington	HC	-	130 PE 2"	\$ 2,900.84	\$ 4,476.33	Jun-14
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC			\$ 283,278.39	\$ 300,921.12	
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"	HC			\$ 90,903.47	\$ 115,472.39	
FN14G61193	Palm Beach	Georgia Ave. Phase 2 - South - 6"	HC			\$ 304,259.09	\$ 324,824.07	
CAPACCR	Palm Beach	Capital Accrual				\$ 1,256,173.62	\$ 894,243.04	
FN14G21215	Palm Beach	Edmor Ave 260 & 266 - 2014	HC			\$ 192.37	\$ 192.37	
FN14G21227	Palm Beach	280 North Ocean PB	HC			\$ 13,579.44	\$ 13,579.44	
FN14G21257	Palm Beach	North County & Canterbury	HC			\$ 18,020.19	\$ 18,020.19	
FN14G21276	Palm Beach	Woodbridge to Clarendon	HC			\$ 105,593.18	\$ 105,593.18	
FN14G41275	Palm Beach	Georgia Ave. Phase 3 - 4"	HC			\$ 12,082.13	\$ 12,082.13	

<b>Total Mains Installed-South Florida</b>				98,690	101,643	\$ 4,226,744.33	\$ 8,576,507.81	
<b>Total Mains Installed-FPUC</b>				99,923	118,271	\$ 4,477,218.32	\$ 9,341,829.32	

Quarter YTD

**Florida Public Utilities Company**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending September 30, 2014**

Services: Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Service Size Installed	Quarter	YTD	Installed In Service Date
				# Services Installed	# Services Installed			Investment Amount	Investment Amount	
FN14GS1080	Palm Beach	Various	HC	177	1,001	PE	3/4"	\$ 148,510.29	\$ 2,374,085.99	
FN14GS1082	Palm Beach	Various	HC	10	23	PE	1 1/4"	\$ 32,521.66	\$ 92,364.82	
FN14GS3080	Volusia	Various	HC	307	639	PE	3/4"	\$ 363,332.20	\$ 993,524.50	
CAPACCR	Palm Beach	Capital Accrual						\$ 113,536.84	\$ 113,536.84	
		<b>Total Services Installed</b>		<b>494</b>	<b>1,663</b>			<b>\$ 657,900.99</b>	<b>\$ 3,573,512.15</b>	

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting-Retirements  
Quarter Ending September 30, 2014**

<b>Mains:</b>				<b>Quarter</b>	<b>YTD</b>			<b>Retired</b>
<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Feet Retired</b>	<b>Feet Retired</b>	<b>Main Size Retired</b>	<b>Material Retired</b>	<b>Out of Service Date</b>
FN13G23287R	Volusia	Highland Country Estates	HC	-	3,165	1.25"	BS	Apr-14
FN13G23402R	Volusia	Spring Hammock	HC	-	3,775	1.25"	BS	Apr-14
FN13G13181	Volusia	Woodland & Stetson	HC	(2,243)	(2,243)	2"	BS	Nov-13
FN14G23105R	Volusia	N. Amelia Ave - Deland	HC	5,038	5,038	1.25"	BS	Aug-14
FN14G23105R	Volusia	N. Amelia Ave - Deland	HC	258	258	1"	BS	Aug-14
FN13G23226R	Volusia	Southwest Deland	HC	2,880	2,880	2"	BS	Jul-14
FN14G223119	Volusia	Hastings Drive	HC	1,100	1,100	1"	BS	Jun-14
FN13G13149R	Volusia	Michigan-Boston	HC	325	325	1.25"	BS	May-13
FN13G13149R	Volusia	Michigan-Boston	HC	471	471	2"	BS	May-13
FN13G23225R	Volusia	Southeast Deland	HC	6,056	6,056	2"	BS	Oct-13
FN13G23227R	Volusia	Northeast Deland	HC	2,954	2,954	1.25"	BS	Oct-13
FN13G23227R	Volusia	Northeast Deland	HC	1,234	1,234	2"	BS	Oct-13
FN13G23228R	Volusia	Orange City	HC	1,188	1,188	1.5"	BS	Oct-13
FN13G23228R	Volusia	Orange City	HC	1,525	1,525	2"	BS	Oct-13
FN13G23253R	Volusia	Cardinal Lane	HC	1,040	1,040	1.25"	BS	Aug-13
<b>Total Mains Retired</b>				<b>21,826</b>	<b>28,766</b>			

<b>Mains:</b>				<b>Quarter</b>	<b>YTD</b>			<b>Retired</b>
<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Feet Retired</b>	<b>Feet Retired</b>	<b>Main Size Retired</b>	<b>Material Retired</b>	<b>Out of Service Date</b>
FN13G21363R	Palm Beach	Tamarind Ave	HC	-	6,626	2"	BS	Apr-14
FN13G61363R	Palm Beach	Tamarind Ave	HC	-	3,809	6"	BS	Apr-14
FN14G11186R	Palm Beach	205 Pilgrim Road	HC	-	42	2"	BS	Apr-14
FN14G21140R	Palm Beach	Olive S Belvedere W	HC	-	63	2"	BS	Apr-14
FN14G41140R	Palm Beach	Olive S Belvedere W	HC	-	580	3"	BS	Apr-14
FN14G21187R	Palm Beach	4211 Washington	HC	-	76	2"	BS	May-14
FN14G21187R	Palm Beach	4211 Washington	HC	-	125	1.25"	BS	Jun-14
FN14G21117R	Palm Beach	Greenwood Phase 2 - 2"	HC	6,325	6,325	2"	BS	Jul-14
FN14G41117R	Palm Beach	Greenwood Phase 2 - 4"	HC	4,641	4,641	4"	BS	Jul-14
FN13G11157	Palm Beach	Lake Worth Phase 1 - 2"	HC	18,532	18,532	2"	BS	Aug-14
FN13G11158	Palm Beach	Lake Worth Phase 1 - 4"	HC	3,923	3,923	4"	BS	Aug-14
FN14G21118	Palm Beach	Lake Worth Phase 2 - 2"	HC	17,208	17,208	2"	BS	Aug-14
FN14G41118	Palm Beach	Lake Worth Phase 2 - 4"	HC	4,857	4,857	4"	BS	Aug-14
FN14G21132	Palm Beach	Lake Worth Phase 3 - 2"	HC	18,236	18,236	2"	BS	Sep-14
FN14G61132	Palm Beach	Lake Worth Phase 3 - 6"	HC	1,613	1,613	6"	BS	Sep-14
FN13G11130R	Palm Beach	Georgia Ave - 1.25"	HC	1,374	1,374	1.25"	BS	Jun-14
FN13G11130R	Palm Beach	Georgia Ave - 2"	HC	23,077	23,077	2"	BS	Jun-14
FN13G11130R	Palm Beach	Georgia Ave - 4"	HC	2,490	2,490	4"	BS	Jun-14
FN13G11130R	Palm Beach	Georgia Ave - 6"	HC	3,351	3,351	6"	BS	Jun-14
<b>Total Mains Retired</b>				<b>105,627</b>	<b>116,948</b>			

**FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending September 30, 2014**

**Installed:**

		<u>Mains</u>			
		<u>Quarter</u>		<u>Year To Date</u>	
		<u>Feet</u>	<u>Amount</u>	<u>Feet</u>	<u>Amount</u>
<i>Central Florida Gas</i>		20,894	\$ 1,307,356.75	25,662	\$ 2,979,588.58

		<u>Services</u>			
		<u>Quarter</u>		<u>Year To Date</u>	
		<u>Number</u>	<u>Amount</u>	<u>Number</u>	<u>Amount</u>
		25	\$ 22,539.33	42	\$ 84,694.57

**Retired:**

<i>Central Florida Gas</i>	57,778	67,158
----------------------------	--------	--------

**Remaining Replacement:**

<u>Mains</u>	<u>Quantity</u>	<u>Services</u>	<u>Quantity</u>
Miles at Beginning 06/30/2014	142	Number of Services at 06/30/2014	572
Miles Retired through 09/30/2014	11	Services Retired/Installed through 09/30/2014	25
Miles Remaining	131	Services Remaining	547

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending September 30, 2014**

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CAPACCR	Polk	Capital Accrual						\$ 483,641.06	\$ 446,459.95	
CF00GA1999	Polk	Capital Expenditures Pending Project Numbers						\$ 50,940.93	\$ 63,919.44	
CF00G11555	Polk	Capital Clearing Account						\$ (1,890.28)	\$ 0.01	
CF13G11106	Polk	Haines City Ph2-4"	HC	930	930	PE	4"	\$ 59,455.43	\$ 164,170.99	
CF13G11119	Polk	Lake Hamilton - 4"	HC					\$ 26,957.79	\$ 75,701.30	
CF13G21205	Polk	Maple Ave - 2"	HC	230	230	PE	2"	\$ 8,010.08	\$ 61,767.30	
CF13G41206	Polk	Maple Ave - 4"	HC	17,517	19,917	PE	4"	\$ (121,784.15)	\$ 507,685.37	
CF13G41190	Polk	E. Lake Ship - 4"	HC					\$ -	\$ 543.84	
CF13G41223	Polk	Old Bartow - Taylor Road	Rural					\$ -	\$ (935.41)	
CF14G11999	Polk	GRIP Mains						\$ -	\$ (63.00)	
CF14G21114	Polk	Dundee 2 Inch	HC					\$ 54,523.24	\$ 212,401.68	Open
CF14G21118	Polk	Spirit Lake 2014	Rural					\$ 191.24	\$ 6,400.27	
CF14G21127	Polk	Chalet Suzanne	Rural					\$ 1,748.54	\$ 36,253.16	
CF14G21135	Polk	Victoria	HC	-	2,273	PE	2"	\$ 644.94	\$ 34,902.10	Jun'14
CF14G21142	Polk	Mt. Lake Phase 1	Rural					\$ 337,258.08	\$ 372,428.36	
CF14G21149	Polk	W. Lake Starr	HC					\$ 33,880.29	\$ 34,293.07	
CF14G21150	Polk	E. Johnson Ave.	HC					\$ 5,032.76	\$ 5,362.91	
CF14G41115	Polk	Dundee 4 Inch	HC					\$ 14,005.88	\$ 135,492.90	Open
CF14G41123	Polk	W. Lake Ship 2014	HC					\$ 7,101.12	\$ 64,771.96	
CF14G41124	Polk	McKay Loop - 4"	HC					\$ (36.89)	\$ 76,924.13	
CF14G61116	Polk	Dundee 6 Inch	HC					\$ 131,753.63	\$ 460,085.38	Open
CF14G21128	Polk	Lake Otis	HC	-	95	PE	2"	\$ -	\$ 1,846.17	Mar'14
CF14G61122	Polk	Lake Hamilton 2014	HC					\$ -	\$ 3,253.64	
CF14G21155	Polk	Mt. Lake Phase 2	HC					\$ 182,888.59	\$ 182,888.59	Open
CF14G21175	Polk	McKay Loop - 2"	HC	2,217	2,217	PE	2"	\$ 32,837.16	\$ 32,837.16	
CF14G61166	Polk	SR17 North	HC					\$ 197.31	\$ 197.31	Open
<b>Total Mains Installed</b>				<b>20,894</b>	<b>25,662</b>			<b>\$ 1,307,356.75</b>	<b>\$ 2,979,588.58</b>	

<b>Services:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CAPACCR	Polk	Capital Accrual						\$ 7,470.00	\$ 7,470.00	
CF14GS1080	Polk	Various	HC	23	37	PE	1" & Under	\$ 13,166.15	\$ 68,617.06	Qtr3 -14
CF14GS1082	Polk	Various	HC	2	5	PE	Over 1"	\$ 1,903.18	\$ 8,607.51	Qtr3 -14
<b>Total Services Installed</b>				<b>25</b>	<b>42</b>			<b>\$ 22,539.33</b>	<b>\$ 84,694.57</b>	



**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending September 30, 2014**

<b>Mains:</b>				<b>Quarter</b>	<b>YTD</b>			<b>Retired</b>
<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Feet Retired</b>	<b>Feet Retired</b>	<b>Main Size Retired</b>	<b>Material Retired</b>	<b>Out of Service Date</b>
CF13G11119R	Polk	Lake Hamilton	HC	18,868	24,428	3"	BS	Apr-14
CF13G11119R	Polk	Lake Hamilton	HC	10,788	10,788	2"	BS	Apr-14
CF13G11106R	Polk	Haines City Ph.2	HC	-	3,800	3"	BS	Apr-14
CF13G41206R	Polk	Maple Ave - 4"	HC	19,615	19,635	4"	BS	May-14
CF13G41206R	Polk	Maple Ave - 2"	HC	127	127	2"	BS	May-14
CF13G21185R	Polk	East Lake Ship - 2"	HC	3,725	3,725	2"	BS	May-14
CF13G41190R	Polk	East Lake Ship - 4"	HC	3,870	3,870	4"	BS	May-14
CF12G11135R	Polk	St. Cloud Ph.1	HC	545	545	4"	BS	Nov-12
CF13G21191R	Polk	Orange Ave.	HC	240	240	2"	BS	Oct-13
<b>Total Mains Retired</b>				<b>57,778</b>	<b>67,158</b>			