



August 4, 2022

**E-PORTAL FILING**

Mr. Adam Teitzman, Clerk  
Florida Public Service Commission  
2540 Shumard Oak Boulevard  
Tallahassee, FL 32399-0850

**Re: Docket No. 20120036-GU - Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation. (Reports)**

Dear Mr. Teitzman:

Attached for filing in the referenced docket, please find the 2nd quarter 2022 GRIP reports of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans. As noted in the report, the program as it relates to Chesapeake/CFG facilities is now complete, although certain costs associated with that work continue to come in.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,

*s/Beth Keating*

Beth Keating  
Gunster, Yoakley & Stewart, P.A.  
215 South Monroe St., Suite 601  
Tallahassee, FL 32301  
(850) 521-1706

Enclosure (Report)

Cc:/Robert Graves/Chief – Safety Bureau

**FLORIDA PUBLIC UTILITIES COMPANY**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending June 30, 2022**

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	-	\$ 4,664	-	\$ 4,664	21	\$ 269,557	24	\$ 377,836
<i>South Florida</i>	14,582	\$ 2,345,785	53,893	\$ 5,589,351	158	\$ 1,792,278	336	\$ 2,955,176
<b><i>Consolidated</i></b>	<b>14,582</b>	<b>\$ 2,350,449</b>	<b>53,893</b>	<b>\$ 5,594,015</b>	<b>179</b>	<b>\$ 2,061,835</b>	<b>360</b>	<b>\$ 3,333,012</b>

**Retired:**

<i>Central Florida</i>	-	-	21	25
<i>South Florida</i>	67,982	73,477	97	192
<b><i>Consolidated</i></b>	<b>67,982</b>	<b>73,477</b>	<b>118</b>	<b>217</b>

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b>Bare Steel Mains</b>		<b>Bare Steel Services</b>	
Miles at Beginning 03/31/2022	19	Number of Services at 03/31/2022	1,667
Miles Retired through 06/30/2022	13	Steel Tubing Services	21
		Services Retired through 06/30/2022	118
<b>Bare Steel Miles Remaining</b>	<b>6</b>	<b>Bare Steel Services Remaining</b>	<b>1,570</b>

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending June 30, 2022**

<u>Mains:</u> Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Main Size Installed	Quarter	Installed	Installed	Installed In Service Date	
				Feet Installed	Feet Installed			Investment Amount	Investment Amount			
FN0148P002	Volusia	Edgewater Mobile Home Park						\$	4,664.40	\$	4,664.40	Open
FN00G13555	Volusia	Allocation Clearing						\$	-	\$	-	Ongoing
Mains Accrual	Volusia							\$	-	\$	-	
<b>Total Mains Installed-Central Florida</b>				<b>0</b>	<b>0</b>			<b>\$</b>	<b>4,664.40</b>	<b>\$</b>	<b>4,664.40</b>	

<u>Mains:</u> Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Main Size Installed	Quarter	Installed	YTD	Installed In Service Date	
				Feet Installed	Feet Installed			Investment Amount	Investment Amount			
FN20G21136	Palm Beach	2502 Oceanview Ave 2in	HC			PE	2"	\$	40,120.89	\$	52,410.87	Nov-21
FN0074P047	Palm Beach	Clematis Alley 400BL 2in PE	HC		381	PE	2"	\$	30,179.18	\$	82,283.89	Mar-22
FN0074P039	Palm Beach	Delray North 2in PE	HC	(62)	2,412	PE	2"	\$	72,937.11	\$	172,670.68	Feb-22
FN0074P026	Palm Beach	Downtown WPB 2in PE	HC	(33)	4,242	PE	2"	\$	170,266.30	\$	398,053.78	Feb-22
FN0074P027	Palm Beach	Downtown WPB 4in PE	HC	(8)	398	PE	4"	\$	9,742.30	\$	46,815.55	Feb-22
FN0074P028	Palm Beach	Downtown WPB 6in PE	HC	9	3,163	PE	6"	\$	162,722.80	\$	529,695.40	Feb-22
FN0074P029	Palm Beach	Downtown WPB 8in SCW Bany/Rose	HC	9	9	SCW	8"					Aug-21
FN0074P009	Palm Beach	Gateway at 4th 2in PE	HC	34	2,634	PE	2"	\$	119,956.37	\$	187,852.20	Dec-21
FN0074P010	Palm Beach	Gateway at 4th 2in SCW	HC	(13)	1,208	SCW	2"	\$	(610.63)	\$	138,855.11	Feb-22
FN20G21374	Palm Beach	Gun Club Estates	HC			PE	2"				411.26	Nov-20
FN0074P037	Palm Beach	Jeffrey St BR 2in PE	HC	5,723	5,723	PE	2"	\$	311,534.71	\$	322,997.54	Jun-22
FN0074P001	Palm Beach	Lantana East 2in PE	HC	222	222	PE	2"	\$	64,384.70	\$	304,994.58	Mar-21
FN0074P003	Palm Beach	Lantana East 2in SCW	HC			SCW	2"				(55,527.76)	Mar-21
FN0074P002	Palm Beach	Lantana East 4in PE	HC			PE	4"	\$	814.74	\$	(17,980.74)	Mar-21
FN0074P004	Palm Beach	Lantana East 4in SCW	HC			SCW	4"				(63,962.17)	Mar-21
FN0074P019	Palm Beach	N. Inlet Ph. 4 2in PE	HC			PE	2"	\$	27,995.04	\$	312,580.24	Aug-21
FN0074P045	Palm Beach	NE 2nd Street BB 2in PE	HC	1,270	1,270	PE	2"	\$	62,865.28	\$	62,990.22	Jun-22

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending June 30, 2022**

<b>Mains:</b> Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Main Size Installed	Quarter	Installed	Installed	Installed In Service Date
				Feet Installed	Feet Installed			Investment Amount	Investment Amount		
FN0035P001	Palm Beach	Okeechobee to Pershing 2in	HC	136	136	PE	2"	\$ 8,798.24	\$ 36,271.46		Mar-21
FN0035P002	Palm Beach	Okeechobee to Pershing 4in	HC	2	2	PE	4"	\$ 68,370.27	\$ 68,370.27		Mar-21
FN20G21118	Palm Beach	Pershing to Southern 2in	HC			PE	2"	\$ 2,423.63	\$ 8,558.48		Jun-20
FN20G21323	Palm Beach	Phase 3 South	HC			PE	2"		\$ 71,100.73		Dec-20
FN0074P016	Palm Beach	Phase 3 South 2in PE	HC	892	892	PE	2"	\$ 11,500.37	\$ 106,631.77		Jun-21
FN0074P017	Palm Beach	Phase 3 South 4in PE	HC	45	45	PE	4"		\$ 71,100.73		Jun-21
FN0074P012	Palm Beach	Phipps Plaza	HC			PE	2"	\$ 20,103.87	\$ 28,575.03		Jul-21
FN0074P031	Palm Beach	S. Lake Worth Ph 3 2in PE	HC	952	18,952	PE	2"	\$ 532,429.84	\$ 1,342,810.04		Dec-21
FN0074P032	Palm Beach	S. Lake Worth Ph 3 4in PE	HC	(80)	4,620	PE	4"	\$ 86,990.06	\$ 263,747.62		Jan-22
FN0148P001	Palm Beach	S. Ocean Blvd	HC			PE	2"		\$ 175,857.27		Open
FN0074P043	Palm Beach	S. Seacrest DB 2in PE	HC	4,054	4,054	PE	2"	\$ 210,929.32	\$ 247,390.97		Jun-22
FN0074P023	Palm Beach	Seminole Manor 2in	HC	43	43	PE	2"	\$ 20,852.75	\$ 82,184.93		Aug-21
FN0074P021	Palm Beach	Sunset Royal Poinciana	HC			PE	2"	\$ 1,748.43	\$ 7,585.47		Sep-21
FN0074P035	Palm Beach	SW. 10th Street DB	HC	42	42	PE	2"	\$ 10,384.77	\$ 31,365.97		Dec-21
FN0074P049	Palm Beach	W. 15th St RB 2in PE	HC			PE	2"	\$ 20,517.71	\$ 23,182.73		Open
FN20G21309	Palm Beach	W. Lake Worth Ph. 2 A1 2in	HC	(216)	284	PE	2"	\$ 84,033.22	\$ 194,344.68		Dec-20
FN0074P007	Palm Beach	W. Lake Worth Ph. 2 4in	HC	(356)	1,244	PE	4"	\$ 54,636.70	\$ 206,969.69		Jun-21
FN0074P008	Palm Beach	W. Lake Worth Ph. 2 A1 6in	HC	310	310	PE	6"	\$ 31,318.59	\$ 31,662.65		Jun-21
FN0074P041	Palm Beach	W. Ocean Ave BB 2in PE	HC	1,607	1,607	PE	2"	\$ 107,838.46	\$ 116,499.75		Jun-22
Mains Accrual											
<b>Total Mains Installed-South Florida</b>				<b>14,582</b>	<b>53,893</b>			<b>\$ 2,345,785.02</b>	<b>\$ 5,589,350.89</b>		
<b>Total Mains Installed-FPUC</b>				<b>14,582</b>	<b>53,893</b>			<b>\$ 2,350,449.42</b>	<b>\$ 5,594,015.29</b>		

<b>Services:</b> Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Service Size Installed	Quarter	Installed	YTD	Installed In Service Date
				# Services Installed	# Services Installed			Investment Amount	Investment Amount		

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending June 30, 2022**

<b>Mains: Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter</b>	<b>YTD</b>	<b>Material Installed</b>	<b>Main Size Installed</b>	<b>Quarter</b>	<b>Installed</b>	<b>Installed</b>	<b>Installed In Service Date</b>
				<b>Feet Installed</b>	<b>Feet Installed</b>			<b>Investment Amount</b>	<b>Investment Amount</b>		
FN0010P001	Volusia	Various	HC			PE	3/4"	\$ 34,807.40	\$ 78,050.94		Qtr4 -21
FN0149P001	Volusia	Various	HC	21	24	PE	3/4"	\$ 234,749.72	\$ 299,784.56		Qtr2 -22
FN0001P001	Palm Beach	Various	HC			PE	3/4" & 1 1/4"	\$ (3,601.53)	\$ 253,417.28		Qtr4 -21
FN0001P003	Palm Beach	Various	HC			PE	3/4"		\$ 3,375.25		Qtr4 -21
FN0149P002	Palm Beach	Various	HC	158	336	PE	3/4" & 1 1/4"	\$ 1,795,879.06	\$ 2,698,383.70		Qtr2 -22
<b>Total Services Installed</b>				<b>179</b>	<b>360</b>			<b>\$ 2,061,834.65</b>	<b>\$ 3,333,011.73</b>		

Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting-Retirements  
Quarter Ending June 30, 2022

<b>Mains:</b>			<b>Quarter</b>	<b>YTD</b>	<b>Main Size</b>	<b>Material</b>	<b>Retired</b>
<b>Project</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or Hig</b>	<b>Feet</b>	<b>Feet</b>	<b>Retired</b>	<b>Out of Service</b>
<b>Number</b>			<b>Consequenc</b>	<b>Retired</b>	<b>Retired</b>	<b>Retired</b>	<b>Date</b>
FN20G21136R	Palm Beach	Oceanview Ave & Gulfstream Dr		432	432	3/4"	Bare Steel Apr-22
FN0074P048	Palm Beach	Clematis Alley 400 Block		381	381	2"	Bare Steel Apr-22
FN0074P040	Palm Beach	Delray North		1,629	1,629	3/4"	Bare Steel Apr-22
FN0074P040	Palm Beach	Delray North		506	506	2"	Bare Steel Apr-22
FN0074P030	Palm Beach	Downtown WPB		360	360	1 1/2"	Bare Steel Apr-22
FN0074P030	Palm Beach	Downtown WPB			3,170	2"	Bare Steel Mar-22
FN0074P030	Palm Beach	Downtown WPB		460	460	2 1/2"	Bare Steel Apr-22
FN0074P030	Palm Beach	Downtown WPB			325	4"	Bare Steel Mar-22
FN0074P030	Palm Beach	Downtown WPB		1,170	3,170	6"	Bare Steel Mar-22
FN0074P030	Palm Beach	Downtown WPB		120	120	8"	Bare Steel Sep-21
FN0074P011	Palm Beach	Gateway at 4th		3,513	3,513	3/4"	Bare Steel Jun-22
FN20G21375R	Palm Beach	Gun Club Estates		44	44	2"	Bare Steel Mar-21
FN0074P038	Palm Beach	Jeffrey St		2,978	2,978	3/4"	Bare Steel Jun-22
FN0074P038	Palm Beach	Jeffrey St		453	453	1 1/4"	Bare Steel Jun-22
FN0074P038	Palm Beach	Jeffrey St		1,470	1,470	2"	Bare Steel Jun-22
FN0074P005	Palm Beach	Lantana East		3,881	3,881	3/4"	Bare Steel Nov-21
FN0074P005	Palm Beach	Lantana East		5,620	5,620	1 1/2"	Bare Steel Dec-21
FN0074P045	Palm Beach	NE 2nd St		674	674	3/4"	Bare Steel Jun-22
FN0035P003	Palm Beach	Okeechobee to Pershing		54	54	1-1/4"	Bare Steel Sep-21
FN0074P018	Palm Beach	Phase 3 Southern		2,154	2,154	1-1/4"	Bare Steel Apr-22
FN0074P018	Palm Beach	Phase 3 Southern		260	260	1-1/2"	Bare Steel Apr-22
FN0074P018	Palm Beach	Phase 3 Southern		1,065	1,065	4"	Bare Steel Apr-22
FN0074P033	Palm Beach	Ret S Lake Worth Ph 3 2in BS		19,598	19,598	2"	Bare Steel Jun-22
FN0074P033	Palm Beach	Ret S Lake Worth Ph 3 2in BS		745	745	3"	Bare Steel Jun-22
FN0074P033	Palm Beach	Ret S Lake Worth Ph 3 2in BS		4,100	4,100	4"	Bare Steel Jun-22
FN0074P044	Palm Beach	Ret S. Seacrest Blvd		1,479	1,479	3/4"	Bare Steel Jun-22
FN0074P044	Palm Beach	Ret S. Seacrest Blvd		485	485	2"	Bare Steel Jun-22
FN0074P036	Palm Beach	SW 10th Delray Beach		11	11	3/4"	Bare Steel Nov-21
FN0074P036	Palm Beach	SW 10th Delray Beach		331	331	2"	Bare Steel Jun-22
FN19G41134R	Palm Beach	Ret W. Lake Worth Ph. 2		1,502	1,502	1 1/2"	Bare Steel Jun-22
FN19G41134R	Palm Beach	Ret W. Lake Worth Ph. 2		270	270	1 1/4"	Bare Steel Jun-22
FN19G41134R	Palm Beach	Ret W. Lake Worth Ph. 2		1,899	1,899	2"	Bare Steel Sep-21
FN19G41134R	Palm Beach	Ret W. Lake Worth Ph. 2		3,331	3,331	3"	Bare Steel Jun-22
FN20G21302R	Palm Beach	Ret W. Lake Worth Ph. 2		2,051	2,051	4"	Bare Steel Sep-21
FN20G21302R	Palm Beach	Ret W. Lake Worth Ph. 2		4,386	4,386	6"	Bare Steel Jun-22
FN0074P042	Palm Beach	W. Ocean Ave		570	570	3/4"	Bare Steel Jun-22
<b>Total Mains Retired - South Florida</b>				<b>67,982</b>	<b>73,477</b>		
<b>Total Mains Retired-FPUC</b>				<b>67,982</b>	<b>73,477</b>		

<b>Services:</b>			<b>Quarter</b>	<b>YTD</b>	<b>Service</b>	<b>Material</b>	<b>Retired</b>
<b>Project</b>	<b>County</b>	<b>Location/Address</b>	<b>Services</b>	<b>Services</b>	<b>Size</b>	<b>Retired</b>	<b>Out of Service</b>
<b>Number</b>			<b>Retired</b>	<b>Retired</b>	<b>Retired</b>	<b>Retired</b>	<b>Date</b>
FN0149P003	Volusia	Various	21	25	under 1"	Steel Tubing	Qtr2 -22
FN0149P004	Palm Beach	Various	97	192	under 1"	Bare Steel	Qtr2 -22
<b>Total Bare Steel Services Retired</b>			<b>97</b>	<b>192</b>			
<b>Total Steel Tubing Services Retired</b>			<b>21</b>	<b>25</b>			
<b>Total Bare Steel &amp; Steel Tubing Service Retired</b>			<b>118</b>	<b>217</b>			

**FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending June 30, 2022**

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida Gas</i>	0	\$ 12,372	0	\$ 154,764	0	776	0	\$ 19,242
	0	\$ 12,372	0	\$ 154,764	0	776	0	\$ 19,242

**Retired:**

<i>Central Florida Gas</i>	-	0	-	0
	-	0	-	0

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 03/31/2022	-	Number of Services at 03/31/2022	-
Additional Main	-	Additional Services	-
Miles Retired through 06/30/2022	-	Services Retired through 06/30/2022	-
Adjustment Main*	-	Adjustment Services*	-
<b>Bare Steel Miles Remaining</b>	<b>-</b>	<b>Bare Steel Services Remaining</b>	<b>-</b>

*\*At the end of Q3-2021, all the known bare steel mains and services have been replaced.*

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending June 30, 2022**

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CF0025P002	Polk	Haines City	HC			PE	4"	\$ -	\$ 2,737.91	Dec-21
CF0020P002	Polk	Lake Alfred - Itasca/Glencruiten	HC			PE	4"	\$ 9,332.26	\$ 24,153.99	Jan-21
CF20G20131	Polk	Winter Haven Area 5	HC			PE	2"	\$ 914.05	\$ 4,821.07	Sep-21
CF20G40132	Polk	Winter Haven Area 5	HC			PE	4"	\$ -	\$ 42,527.39	Sep-21
CF19G40192	Polk	Winter Haven Area 8 - 4"	HC			PE	4"	\$ 2,125.80	\$ 68,955.30	Dec-19
CF20G40137	Polk	US 27/SR 60 (Formerly Part of Lake Wales Area 5)	HC			PE	4"	\$ -	\$ 11,568.00	Dec-20
Mains Accrual								\$ -	\$ -	
<b>Total Mains Installed</b>				<u>-</u>	<u>-</u>			<u>\$ 12,372.11</u>	<u>\$ 154,763.66</u>	

<b>Services:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CF0001P001	Polk	Various	HC			PE	Under 1"	\$ 776.48	\$ 19,241.73	Qtr3 -21
Accrual Services								\$ -	\$ -	
<b>Total Services Installed</b>				<u>-</u>	<u>-</u>			<u>\$ 776.48</u>	<u>\$ 19,241.73</u>	



**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending June 30, 2022**

**Mains:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter Feet Retired</b>	<b>YTD Feet Retired</b>	<b>Main Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
<i>Total Mains Retired</i>				-	-			

**Services:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>		<b>Quarter Services Retired</b>	<b>YTD Services Retired</b>	<b>Service Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
<i>Total Bare Steel Services Retired</i>				-	-			