

State of Florida



Public Service Commission

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD
TALLAHASSEE, FLORIDA 32399-0850

-M-E-M-O-R-A-N-D-U-M-

DATE: September 5, 2017

TO: Carlotta S. Stauffer, Commission Clerk, Office of Commission Clerk

FROM: Martha A. Golden, Regulatory Supervisor/Consultant, Division of Accounting & Finance *MA Golden*

RE: Docket No. 20130178-SU, Application for staff-assisted rate case in Polk County by Crooked Lake Park Sewerage Company – Request for Extension to December 31, 2017 to Complete Remaining Phase II Pro Forma Projects

Pursuant to Order No. PSC-15-0142-PAA-SU, issued March 26, 2015, the Commission approved four Phase II pro forma wastewater projects. The Utility has fully completed the two projects related to the wastewater treatment plant modification and electrical control panel replacement, and has partially completed the two remaining projects related to the collection system mapping and cleaning and the force main replacement. On September 1, 2017, Crooked Lake provided the attached request for an extension to complete the remaining two projects. Completion of the projects has been delayed due to scheduling delays resulting from subcontractor labor shortages, weather delays, and emergency work. The Utility has requested an extension until December 31, 2017.

Staff notes that Crooked Lake also provided supporting documentation for the partially completed projects, which is currently being reviewed by staff and will be filed in the docket file under a separate memo.

Please file the attached documents in the above-referenced docket. The docket should remain open pending confirmation that the remaining two pro forma projects have been completed, and implementation of the Phase II rate increase.

Thank you for your assistance with this matter. Please do not hesitate to contact me if you have any questions.

Attachment

RECEIVED--FPSC
2017 SEP -5 PM 1:20
COMMISSION
CLERK

CROOKED LAKE PARK SEWERAGE COMPANY

5578 Commercial Boulevard
Winter Haven, Florida 33880
(863)967-3992
(863)968-1816

August 30th, 2017


Public Service Commission
Capital Circle Office Center
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

To whom it may concern.

Please accept this letter as notice that Crooked Lake Park Sewerage Company would like to request an extension on our Phase II Proforma Items. We are requesting an extension through December 31, 2017 to allow for scheduling delays from subcontractor labor shortage, weather delays, and recent emergency repair work to lines and manholes. We have had to re-direct our crews and schedules so that we could fix various lines and emergency work on Canal Drive, Lake and Caloosa, 1 Drives.

The remaining Pro Forma Plant Items are close to being completed.

Thank you in advance for all of your assistance in this matter. Please do not hesitate to contact me with any questions you may have.



Sincerely,

Crooked Lake Sewerage Company

By:

Louis F Garrard V