

ADD-CHANGE FORM

New Project or Budget Change? New Project Assigned Project #: 2015155

Requested by: Bryan K. Gongre Date: 10/1/2015

BU Type:

Region:

State:

Budget Owner / RVP:

SP

John Hoy

Florida

FL

03

04

Project Manager / Area Manager

Project Name: LG Splitter Box Replacement

Company: 251 Lake Utility Services Inc

Business Unit: 251103 LUSI South S

Project Owner: Bryan K. Gongre

Project Manager: Bryan K. Gongre

Start Date: 11/2/2015 Q4 2015

Estimated End Date: 2/28/2016 Q1 2016

Project Type: Maintenance

Will project replace/retire any assets: Yes

Previously Requested: \$0

This Request: \$83,460

Still to be Requested:

Total Project Budget: \$83,460

Description:

The Lake Groves WWTF splitter box with a coarse bar screen that receives the influent flow from an upstream static bar screen was originally constructed and installed in 2001 and has reached the end of its service life. The splitter box divides the influent flow between the north and south treatment plants. The existing splitter box is constructed of sheet aluminum and has significant interior and exterior deterioration. The new splitter box will be a like for like replacement constructed of 316 SS.

Timeline Considerations:

There are no existing engineered plans for the existing splitter box as the box was custom built by US Filter when the south treatment plant was constructed. The new box will require engineering services that are expected to take 30 to 60 days to complete prior to manufacturing.

Inter-dependant Project	Project Number:		Project Name	(If applicable)
Have engineering evaluations be	een performed?	No	Engineering project number	(If applicable)



JUSTIFICATION / ALTERNATIVES

Justification and Benefits:		
The existing splitter box is designed to divide the influent flow diverted to each of the surge tanks. Currently the baffle wall i flow can no longer evenly be divided between the two treatmedecreasing the BOD loading to the other plant. With less BOI elevated and the wasting regimine becomes more challenging levels have been exceeded from time to time pointing to the second se	inside of the splitter box has deteriorated to the point that ent plants meaning one plant receives a greater portion of being received by the other treatment plant, nitrate level when considering the F/M ratio. The maximum permitted.	the influent of the flow els become ed nitrate

Risk Evaluation

Further degradation of the internal baffles and support beams will continue to create operational issues that will worsen over time leading to routine nitrate exceedences beyond permit limits and trigger a regulatory response. Bypass lines that allow the influent flow from the static screens directly to each of the surge tanks were installed in 2014 as a means to bypass the splitter box in the event of a full out failure or collapse; however, this is only a temporary measure as the surge tank pumps deliver approximately 1000 GPM of flow directly to the each of the treatment plants that may create excessive hydraulic loading and a rise in the clarifier blanket and potential wash outs of solids over the effluent weirs to the facility's filters.

Alternatives Considered:

The choice to construct the splitter box of 316 SS was determined as opposed to constructing the splitter box of aluminum. This component of the treatment plant is a required piece of equipment and replacement is unavoidable. Consideration was given toward constructing the splitter box of fiberglass; however, Florida's UV factor would degrade the fiberglass over time and not provide the same service life as 316 SS.

Technical Review Summary:

This project was reviewed by the CPRT on Thursday, 10/15/15. No comments were received that require further evaluation, explanation or consideration.



Financial and Regulatory Implications

Capital Plan	Yr 1	Yr 2	Yr 3	Yr 4	Yr 5	
Proposed Project Spend	41,730	41,730				
Project Spend in Current Plan	4	(=)				
Variance	(41,730)	(41,730)	-	-	-	(:f = == !:= = - -
CIAC Collected Net Rate Base	41,730	83,460	83,460	83,460	83,460	(if applicable)
	,		30,100	33,100	30,100	
O&M Cost Impact B/(W)						
Financial Justification						
			•	D (D		
Estimated Revenue Impact per	r Customer	Г	Served (2)	Rate Payers (2)		
Number of Customers Impact		-	2,450	2,450		
		_				
Utility Financial Impact	_	Yr 1	Yr 2	Yr 3	Yr 4	Yr 5
O&M Impact on EBITDA B/(W)	344)	(464)	(2.702)	(2.702)	- (2.792)	(2.792)
Depreciation Impact on EBIT B/(Under-recovery on capital B/(W)		(464) (774)	(2,782) (2,886)	(2,782) (2,678)	(2,782) (2,469)	(2,782) (2,260)
Net EBIT Impact B/(W)	_	(1,237)	(5,668)	(5,460)	(5,251)	(5,042)
	_					
Timing and Supporting Information		Recovery				
We are filing a consolidated rate	case in 2016.					
Regulatory Plan Implications						
Regulatory Plan Implications						
Regulatory Plan Implications						
Regulatory Plan Implications						
Regulatory Plan Implications						
Regulatory Plan Implications						
Regulatory Plan Implications Assumptions						



1 Evoqua fka US Filter \$83,504 No. 2 ECO 2000 \$78,000 Ye. 3	2 ECO 2000 \$78,000 Ye 3 component: Amount alue Bid Elements ngineering irect Purchase of Parts / Materials andscaping / Site Restoration there Components (specify): ap Time ax @ 7.0% 5,460.00 cotal Project Budget Object Account(s) to which project will be closed: ### Amount
Amount T8,000.00 should match selected bid(s) above signeering rect Purchase of Parts / Materials and scaping / Site Restoration sher Components (specify): sp Time tx @ 7.0%	Amount T8,000.00 should match selected bid(s) above signeering sect Purchase of Parts / Materials select Purchase of Parts / Materials select Purchase of Parts / Materials select from dropdown list
omponent: alue Bid Elements ngineering irect Purchase of Parts / Materials andscaping / Site Restoration ther Components (specify): ap Time ax @ 7.0% 5,460.00 otal Project Budget Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	omponent: alue Bid Elements ngineering girect Purchase of Parts / Materials andscaping / Site Restoration ther Components (specify): ap Time ax @ 7.0% 5,460.00 otal Project Budget 83,460.00 should match Total Budget on General Information Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
lue Bid Elements gineering eet Purchase of Parts / Materials indscaping / Site Restoration her Components (specify): pp Time x @ 7.0% 83,460.00 should match selected bid(s) above should match selected bid(s	lue Bid Elements gineering eet Purchase of Parts / Materials indscaping / Site Restoration her Components (specify): pp Time x @ 7.0% 83,460.00 should match selected bid(s) above should match selected bid(s
gineering ect Purchase of Parts / Materials adscaping / Site Restoration er Components (specify): 5 Time 6 (© 7.0% 83,460.00 should match Total Budget on General Information Plant Sewers Trtmt Plt select from dropdown lis	gineering ect Purchase of Parts / Materials adscaping / Site Restoration er Components (specify): 5 Time 6 (© 7.0% 83,460.00 should match Total Budget on General Information Plant Sewers Trtmt Plt select from dropdown lis
tal Project Budget Object Account(s) to which project will be closed: ### Account(s)	tal Project Budget Object Account(s) to which project will be closed: ### 1410 Plant Sewers Trtmt Plt select from dropdown lis select from drop
Indiscaping / Site Restoration her Components (specify): ap Time ax @ 7.0% S,460.00 Should match Total Budget on General Information Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Indiscaping / Site Restoration her Components (specify): ap Time ax @ 7.0% S,460.00 Should match Total Budget on General Information Object Account(s) to which project will be closed: 1410 Plant Sewers Trimt Plt select from dropdown lis
her Components (specify): In Time In	her Components (specify): In Time In
p Time x @ 7.0% 5,460.00 should match Total Budget on General Information Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	p Time x @ 7.0% 5,460.00 should match Total Budget on General Information Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
tal Project Budget 83,460.00 should match Total Budget on General Information Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	tal Project Budget 83,460.00 should match Total Budget on General Information Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis	Object Account(s) to which project will be closed: 1410 Plant Sewers Trtmt Plt select from dropdown lis
select from dropdown lis	select from dropdown lis
select from dropdown lis	select from dropdown lis
select from dropdown lis select from dropdown lis select from dropdown lis select from dropdown lis Go to Reference List	select from dropdown lis select from dropdown lis select from dropdown lis select from dropdown lis Go to Reference List
select from dropdown lis select from dropdown lis select from dropdown lis Go to Reference List	select from dropdown lis select from dropdown lis select from dropdown lis Go to Reference List
Go to Reference List	Go to Reference List
	eneral Comments:
eneral Comments: The manufacturing of the replacement splitter box is a custom application and limits the number of qualified contractors to c	



Approvals

Review Completed by Does project align with utility pla Comments	Nate Carver an and meet technical requirement	Date: ents? Ye	10/15/2015 es ☑ No □	
Technical Peer Review				
Review Sponsored by	Patrick Flynn	Date Held	10/15/2015	
Approval to proceed Comments (note if feedback red	Yes ☐ No ☐ ceived in review incorporated)			
None.				
FP&A Review Review Completed by	Christie Kincaid	Date:	10/15/2015	
Does Project comply with current Comments	nt Utility Rate and Regulatory Pl	lan? Ye	es ✓ No 🗆	
Commente				
Approvals				Applicable?
Approvals Regional Manager:	Bryan K. Gongre	Date:	10/15/2015	Applicable? ✓
Regional Manager:	Bryan K. Gongre Patrick C. Flynn	Date:	10/15/2015 10/15/2015	
Approvals Regional Manager: VP Operations: President:	•			V
Regional Manager: VP Operations:	Patrick C. Flynn John P. Hoy	Date:	10/15/2015	✓ ✓
Regional Manager: VP Operations: President:	Patrick C. Flynn John P. Hoy	Date:	10/15/2015	✓ ✓
Regional Manager: VP Operations: President:	Patrick C. Flynn John P. Hoy	Date:	10/15/2015	✓ ✓
Regional Manager: VP Operations: President:	Patrick C. Flynn John P. Hoy	Date:	10/15/2015	✓ ✓
Regional Manager: VP Operations: President:	Patrick C. Flynn John P. Hoy	Date:	10/15/2015	✓ ✓
Regional Manager: VP Operations: President:	Patrick C. Flynn John P. Hoy	Date:	10/15/2015	✓ ✓



Evoqua Water Technologies LLC EQUIPMENT AND INSTALLATION PROPOSAL

Project Name LAKE GROVES WWTP INFLUENT BOX REPLACEMENT

Proposal Date March 24, 2015

Proposal Number 150121-A0

Representative

Heyward Inc.
Tommy Tyson
208 Crescent Lake Ct.
Lakeland, FL 33813-4644
Tel 863-646-7694
ttyson@heywardfl.com

Proposal Submitted by:

Bill Knisely
Evoqua Water Technologies LLC
1828 Metcalf Avenue
Thomasville, GA 31792
Phone: 229-226-5733

Fax: 229-228-0312



Evoqua is pleased to provide a proposal for the **Lake Groves WWTP Influent Splitter Box Replacement** project. Equipment and services are outlined below and furnished upon acceptance of this proposal.

General Description: Provide a replacement WWTP Influent Splitter Box. Two (2) options to be provided. One (1) 304 stainless steel construction and one (1) 316 stainless steel construction. The box is to include bar screen, top cover, 12" discharge piping, two (2) new 12" plug valves, and required connection for interface with existing 4" RAS piping and 2" odor control piping. The existing influent box and WWTP were provided by Evoqua under old job number D10319ES. The Influent splitter box and piping will be delivered by Evoqua for installation by Evoqua.

SCOPE OF SUPPLY:

- Influent splitter box, 14'-0" long x 4'-9" wide x 3'-8" high (nominal). Box to be 3/16" thick stainless steel construction and to include:
 - 36" long section of 16" sch 10 stainless steel inlet pipe.
 - 45° bar screen constructed from ¼" thick x 1" wide stainless steel bars on 1" centers.
 - Adjustable over flow broad weirs, stainless steel
 - Stainless steel hinged covers over top of box. An 18" section of one of the covers to be welded where the odor control pipe attaches.
 - 12" sch 20 stainless steel discharge piping terminating at the existing control valves.
 - (2) 12" replacement plug valves with gaskets, and stainless steel hardware.
 - 4" RAS connection as required to interface with existing piping.
 - 2" odor control connection as required to interface with existing piping.
- **GUARANTEE:** One (1) year from date of acceptance not to exceed eighteen (18) month from date of shipment.

ITEMS NOT INCLUDED BY EVOQUA:

- 1. Submittals
- 2. Start-up
- 3. By-passing of flow while box is being replaced
- 4. Electrical
- 5. Permits, taxes and bonds
- 6. Any items/equipment not specifically listed in this proposal



Erection Proposal

Evoqua proposes to furnish labor, equipment and expendable materials to install the equipment purchased on Evoqua Proposal Number 150121-A0.

The scope of work and responsibilities for the work is as defined below:

The customer is responsible for site ready for rehab before Evoqua arrives on site to start work.

Evoqua is responsible for demolition with disposal of removed equipment and materials on site.

Evoqua is responsible for offloading the equipment supplied by Evoqua.

Evoqua is responsible for installing supplied accessories and/or equipment mounted on the tank or attached to the interior of the tank by normal fabrication procedures.

Evoqua is responsible for providing the necessary construction equipment for installation.

Work hours by Evoqua Water Technologies LLC at the site shall be as determined by Evoqua Water Technologies LLC. The purchaser shall not define working hours, number of work days per week or prohibit Evoqua Water Technologies LLC from working evenings, weekends, holidays, etc., when deemed to be advisable by Evoqua Water Technologies LLC General Terms and Conditions for Erection Work document is included as part of this proposal.



304SS Option PRICE for Demolition, Equipment and Installation: \$76,922.00. Taxes not included. F.O.B. Thomasville, Georgia, Freight allowed.

316SS Option PRICE for Demolition, Equipment and Installation: <u>\$83,504.00.</u> Taxes not included. F.O.B. Thomasville, Georgia, Freight allowed.

Payment terms:

10% with signed agreement (Net 30 days from invoice date)
90% based on progressive payments as project progress (Net 30 days from invoice date)

Price and delivery estimate valid only for 60 days from date of this proposal. The described equipment is subject to the approval of the customer.

Shipment estimated 12-14 weeks after receipt of signed contract.

Equipment installation estimated at 5-7 days.

There are attachments to this proposal and they are part of the contact. Evoqua is not responsible for the installation or warranty of any item not furnished by Evoqua.

The above equipment is offered to meet the intent of the project and to the extent that they relate to the equipment as detailed and offered herein. Any items not specifically included are not covered under the scope of this proposal.

Note: The scope of supply and pricing are based on EVOQUA' standard equipment selection, standard terms of sale and warranty terms. Any variations from these standards may affect this proposal.




PROPOSAL AND ORDER FORM

NOTE: Any order resulting from this proposal is subject to the terms and conditions attached and acceptance by Evoqua. Purchaser's acceptance of this offer is expressly limited to such terms and conditions without change or addition.

Accepted by Buyer:	Acknowledged by Seller: Evoqua Water Technologies, LLC
Signed	Signed
Printed Name	Printed Name
Title	Title
Date	Date

<u>CONTRACTOR NOTE:</u> This Bid by Evoqua Water Technologies LLC (Evoqua) is further contingent upon such things as: (i) resolution of mutually acceptable payment terms; (ii) Evoqua's satisfactory completion of an anti-corruption due diligence review; and (iii) written agreement specifically acknowledging acceptance of terms and conditions mutually agreed upon by parties.



Estimate

Account #	Date	Estimate #
LC103	6/5/2015	ECO-3076

Name / Address	
Lake Utility Services, Inc. Attn: Domenic/Chuck	

Description	Qty	Rate	Total
LAKE GROVES WWTP SPLITTER BOX/MANUAL BAR SCREEN		78,000.00	78,000.00
1. Furnish and replace the 3/16" thick, 14' long X 4' 9" wide X 3'8" high Wastewater Treatment Plant Splitter Box/Manual Bar screen with 316 S.S. metal.			
2. The Splitter box will be constructed according to the approved engineered plans.			
3. All metals inside and outside of the Splitter Box/Manual Bar screen will be 316 Stainless Steel.			
4. Replace all Metal pipes with 316 S.S. Pipe between splitter box and surge tank.			
5. The Splitter Box lids will be constructed of aluminum			
6. Reconnect the 4" Odor Control Pipe where opening the top door do not affect the pipe or door.			
7. All Piping and gasket kits below splitter box will be Stainless Steel (inlet and outlet pipe)			
8. The box will be constructed according to the original splitter box plans.			
9. Includes startup by the engineer; verify equipment is operable and the same as original design.			
10. A full set of detailed engineered blueprints			
11. Warranty: One year from the date of operations.			
Includes all labor, materials and equipment necessary to complete the job.			
	Tot	 al	\$78,000.00



Bill To

ECO-2000, Inc.

P.O. Box 2275 Bushnell, FL 33513

Phone: (352) 793-5060 Fax: (352) 793-9074

3006123 Po# 199033/Req# 213057

Invoice

Account #	Date	Invoice #
LC103	5/4/2015	15-7270

Lake Utility Services, Inc. Attn: Chuck			
			Job#
	P.O. No.	Business Unit No.	Terms
			Due on receipt
Description	Qty	Rate	Total
LAKE GROVES WWTP SPLITTER BOX/MANUAL BAR SCREEN		78,000.00	78,000.00
1. Furnish and replace the 3/16" thick, 14' long X 4' 9" wide X 3'8" high Wastewater Treatment Plant Splitter Box/Manual Bar screen with 316 S.S. metal.			
2. The Splitter box will be constructed according to the approved engineered plans.			
3. All metals inside and outside of the Splitter Box/Manual Bar screen will be 316 Stainless Steel.			
4. Replace all Metal pipes with 316 S.S. Pipe between splitter box and surge tank.			
5. The Splitter Box lids will be constructed of aluminum			
6. Reconnect the 4" Odor Control Pipe where opening the top door do not affect the pipe or door.			
7. All Piping and gasket kits below splitter box will be Stainless Steel (inlet and outlet pipe)			
The box will be constructed according to the original splitter box plans.			
Includes startup by the engineer; verify equipment is operable and the same as original design.			
10. A full set of detailed engineered blueprints			
11. Warranty: One year from the date of operations.			
		Total	



Bill To

ECO-2000, Inc.

P.O. Box 2275 Bushnell, FL 33513

Phone: (352) 793-5060 Fax: (352) 793-9074

Invoice

Account #	Date	Invoice #
LC103	5/4/2015	15-7270

Lake Utility Services, Inc. Attn: Chuck			
		[Job#
	P.O. No.	Business Unit No.	Terms
	***************************************		Due on receipt
Description	Qty	Rate	Total
		Total	\$78,000.00