

Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

November 6, 2019

E-PORTAL FILING

Mr. Adam Teitzman, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 20120036-GU - Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.

Dear Mr. Teitzman:

Attached for filing in the referenced docket, please find the 3rd quarter 2019 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,



Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending September 30, 2019

Installed:

Mains			
Quarter		Year To Date	
Feet	Amount	Feet	Amount
0	\$ 2,740	0	\$ 10,581
19,221	\$ 2,479,653	27,891	\$ 5,513,535
19,221	\$ 2,482,393	27,891	\$ 5,524,116

Central Florida
South Florida
Consolidated

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
66	\$ 128,744	108	\$ 280,024
87	\$ 1,206,376	211	\$ 2,120,739
153	\$ 1,335,120	319	\$ 2,400,763

Retired:

Central Florida
South Florida
Consolidated

0	0
5,043	12,742
5,043	12,742

53	193
37	132
90	325

Remaining Replacement:

<u>Bare Steel Mains</u>	<u>Quantity</u>	<u>Bare Steel Services</u>	<u>Quantity</u>
Miles at Beginning 06/30/2019	55.9	Number of Services at 06/30/2019	2,855
Miles Retired through 09/30/2019	1.0	Steel Tubing Services	53
Miles Remaining	54.9	Services Retired through 09/30/2019	90
		Services Remaining	2,818

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2019

Mains:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN00G13555	Volusia	Allocation Clearing						\$ 2,739.67	\$ 10,581.11	Ongoing
Total Mains Installed-Central Florida				0	0			\$ 2,739.67	\$ 10,581.11	

Mains:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN19G21268	Palm Beach	102 S B St LW	HC	-	-	PE	2"	\$ 2,223.80	\$ 2,223.80	Open
FN18G21377	Palm Beach	3215 Vincent Road	HC	-	-	PE	2"	\$ -	\$ 8,072.54	Dec-18
FN17G41278	Palm Beach	Broadway Ph4 4 in Areas 2 3	HC	-	-	PE	4"	\$ -	\$ 11,798.65	Dec-18
FN19G21123	Palm Beach	Clematis 300 Block	HC	-	841	PE	2"	\$ 1,977.59	\$ 327,175.97	Jun-19
FN19G21267	Palm Beach	Cranesnest Way WPB	HC	-	-	PE	2"	\$ 4,116.84	\$ 4,116.84	Open
FN19G21228	Palm Beach	N. Inlet Ph. 2	HC	5,166	5,166	PE	2"	\$ 400,191.66	\$ 536,300.99	Sep-19
FN19G21177	Palm Beach	Palmo Way	HC	617	617	PE	2"	\$ 1,441.54	\$ 58,453.14	Jul-19
FN17G21188	Palm Beach	SOcean PB 17 ViaFSloans	HC	-	-	PE	2"	\$ 68,031.82	\$ 68,031.82	Open
FN17G61190	Palm Beach	SOcean PB 17 ViaFSloans	HC	4,150	4,150	PE	6"	\$ 1,221,960.29	\$ 1,762,657.25	Sep-19
FN18G21311	Palm Beach	Tamarind Ph. 2 Area 2 - 2 inch	HC	-	-	PE	2"	\$ 2,892.26	\$ 3,611.87	Dec-18
FN18G41300	Palm Beach	Tamarind Ph. 2 Area 2 - 4 inch	HC	-	-	PE	4"	\$ 17,540.42	\$ 230,801.74	Open
FN19G21125	Palm Beach	Tamarind Ph. 2 Area 3	HC	-	-	PE	2"	\$ 4,368.03	\$ 55,565.80	Open
FN19G61178	Palm Beach	Tamarind Ph. 2 2nd St & Douglas	HC	520	520	PE	2"	\$ 38,987.74	\$ 150,072.53	Apr-19
FN19G21110	Palm Beach	W Lake Worth Ph1 East	HC	-	7,829	PE	2"	\$ 137.58	\$ 491,281.50	Jun-19
FN19G21144	Palm Beach	W Lake Worth Ph1 Area 3	HC	-	-	PE	2"	\$ 54,944.12	\$ 108,361.18	Open
FN19G21154	Palm Beach	W Lake Worth Ph1 Area 2	HC	8,216	8,216	PE	2"	\$ 555,888.15	\$ 756,228.22	Sep-19
FN19G41145	Palm Beach	W Lake Worth Ph1 4in	HC	552	552	PE	4"	\$ 47,115.92	\$ 102,224.05	Sep-19
FN19G61146	Palm Beach	W Lake Worth Ph1 6in	HC	-	-	PE	6"	\$ 26,561.12	\$ 274,661.64	Open
FN19G21311	Palm Beach	Worth Ave - Peruvian Alley	HC	-	-	PE	2"	\$ 21,293.97	\$ 21,293.97	Open
FN00G11555	Palm Beach	Allocation Clearing	HC	-	-	PE		\$ 1,412.01	\$ 52,405.06	Ongoing
Mains Accrual								\$ 8,568.52	\$ 488,196.29	
Total Mains Installed-South Florida				19,221	27,891			\$ 2,479,653.38	\$ 5,513,534.85	
Total Mains Installed-FPUC				19,221	27,891			\$ 2,482,393.05	\$ 5,524,115.96	

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2019

Mains:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
Services:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN19GS3080	Volusia	Various	HC	66	108	PE	3/4"	\$ 125,242.88	\$ 276,520.41	Qtr3 -19
FN19GS1080	Palm Beach	Various	HC	76	182	PE	3/4"	\$ 669,771.25	\$ 1,473,640.76	Qtr3 -19
FN19GS1082	Palm Beach	Various	HC	11	29	PE	1 1/4"	\$ 69,506.11	\$ 127,415.02	Qtr3 -19
Accrue Services	Volusia							\$ 3,501.00	\$ 3,503.71	
Accrue Services	Palm Beach							\$ 467,099.09	\$ 519,683.35	
Total Services Installed				153	319			\$ 1,335,120.33	\$ 2,400,763.25	

Florida Public Utilities Company
 Gas Reliability Infrastructure Program
 Quarterly Reporting-Retirements
 Quarter Ending September 30, 2019

<u>Mains:</u>				Quarter	YTD			Retired
Project	County	Location/Address	Rural or High	Feet	Feet	Main Size	Material	Out of Service
Number			Consequence	Retired	Retired	Retired	Retired	Date

Total Mains Retired - Central Florida

<u>Mains:</u>				Quarter	YTD			Retired
Project	County	Location/Address	Rural or High	Feet	Feet	Main Size	Material	Out of Service
Number			Consequence	Retired	Retired	Retired	Retired	Date
FN19G21116R	Palm Beach	Clematis Street Alleys	HC	-	335	3"	Bare Steel	Jun-19
FN19G21106R	Palm Beach	W Lake Worth Ph1 East	HC	-	41	1"	Bare Steel	Jun-19
FN19G21106R	Palm Beach	W Lake Worth Ph1 East	HC	-	7,323	2"	Bare Steel	Jun-19
FN19G21177R	Palm Beach	N. Inlet Ph. 2	HC	600	600	1.25"	Bare Steel	Sep-19
FN19G21177R	Palm Beach	N. Inlet Ph. 2	HC	4,011	4,011	2"	Bare Steel	Sep-19
FN19G21176R	Palm Beach	Palmo Way	HC	432	432	2"	Cast Iron	Jul-19
<i>Total Mains Retired - South Florida</i>					5,043	12,742		
<i>Total Mains Retired-FPUC</i>					5,043	12,742		

<u>Services:</u>				Quarter	YTD	Service	Material	Retired
Project	County	Location/Address		Services	Services	Size	Retired	Out of Service
Number				Retired	Retired	Retired	Retired	Date
FN19GS3080R	Volusia	Various		53	193	under 1"	Steel Tubing	Qtr3 -19
FN19GS1080R	Palm Beach	Various		37	132	under 1"	Bare Steel	Qtr3 -19
<i>Total Bare Steel Services Retired</i>				37	132			
<i>Total Steel Tubing Services Retired</i>				53	193			
<i>Total Bare Steel & Steel Tubing Service Retired</i>				90	325			

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending September 30, 2019

Installed:

Mains			
Quarter		Year To Date	
Feet	Amount	Feet	Amount
9,082	\$ 638,672	132,138	\$ 4,246,468

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
23	\$ 56,067	218	\$ 278,473

Central Florida Gas

Retired:

Central Florida Gas 2,765

157,467

7

113

Remaining Replacement:

Bare Steel Mains

Miles at Beginning 06/30/2019 16.0
 Additional Main -
 Miles Retired through 09/30/2019 0.5

Miles Remaining 15.5

Bare Steel Services

Number of Services at 06/30/2019 123
 Additional Services
 Services Retired through 09/30/2019 7

Services Remaining 116

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2019

Mains:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CF18G20189	Polk	Bartow Area 3	HC	-	435	PE	2"	\$ 14,351.02	\$ 106,429.09	Jan-19
CF18G40190	Polk	Bartow Area 3	HC	-	6,651	PE	4"	\$ 7,700.18	\$ 4,587.77	Jun-19
CF18G80174	Polk	Bartow Casing 1	HC	-	-	CTD	8"	\$ -	\$ 158,359.93	Jun-19
CF18G80175	Polk	Bartow Casing 2	HC	-	-	CTD	8"	\$ -	\$ 162,280.28	Jun-19
CF18G80176	Polk	Bartow Casing 3	HC	-	-	CTD	8"	\$ -	\$ 141,045.49	Jun-19
CF18G80177	Polk	Bartow Casing 4	HC	-	-	CTD	8"	\$ -	\$ 168,936.59	Jun-19
CF18G80203	Polk	Bartow Casing 5	HC	-	-	CTD	8"	\$ 571.47	\$ 292,441.02	Jun-19
CF18G80204	Polk	Bartow Casing 6	HC	-	-	CTD	8"	\$ 3,244.27	\$ 297,426.28	Jun-19
CF18G80206	Polk	Bartow Casing 7	HC	-	-	CTD	8"	\$ 3,484.66	\$ 232,915.31	Sep-19
CF18G80207	Polk	Bartow Casing 8	HC	-	-	CTD	8"	\$ 48,954.93	\$ 256,406.32	Sep-19
CF18G80208	Polk	Bartow Casing 9	HC	-	-	CTD	8"	\$ -	\$ 340,238.69	Sep-19
CF18G80209	Polk	Bartow Casing 10	HC	-	-	CTD	8"	\$ 16,825.79	\$ 394,668.39	Sep-19
CF18G20154	Polk	Lake Wales Area 3 2"	HC	-	3,833	PE	2"	\$ 62,112.06	\$ 92,049.13	Dec-18
CF18G40150	Polk	Lake Wales Area 3 4"	HC	-	6,511	PE	4"	\$ 4,473.25	\$ 99,264.31	Dec-18
CF18G21114	Polk	Lake Wales Area 5 2"	HC	-	9,027	PE	4"	\$ 509.97	\$ 29,885.56	May-19
CF18G41115	Polk	Lake Wales Area 5 4"	HC	-	531	PE	4"	\$ 296.30	\$ 21,802.45	Dec-18
CF18G20173	Polk	Winter Haven Area 2 - 2"	HC	-	16,022	PE	2"	\$ 5,437.42	\$ 35,909.88	Dec-18
CF18G40153	Polk	Winter Haven Area 2 - 4"	HC	-	10	PE	4"	\$ 2,646.58	\$ 3,241.16	May-19
CF17G41159	Polk	Winter Haven Area 4 Ph 4	HC	-	-	PE	4"	\$ -	\$ 283.09	Dec-18
CF18G11113	Polk	Winter Haven Area 7 Ph 1 2"	HC	-	38,144	PE	2"	\$ 8,595.42	\$ 46,911.51	Dec-18
CF18G21110	Polk	Winter Haven Area 7 Ph 2 2"	HC	-	899	PE	2"	\$ 6,638.85	\$ 52,821.31	Mar-19
CF18G41109	Polk	Winter Haven Area 7 Ph 3 4"	HC	-	10,139	PE	4"	\$ (1,486.19)	\$ 9,942.71	Mar-19
CF19G20106	Polk	Winter Haven Area 8 - 2"	HC	-	-	PE	2"	\$ 40,723.47	\$ 40,723.47	Open
CF19G40192	Polk	Winter Haven Area 8 - 4"	HC	-	-	PE	4"	\$ 48,415.00	\$ 48,415.00	Open
CF19G20105	Polk	Winter Haven 10 N & S GRIP 2"	HC	8,222	36,925	PE	2"	\$ 342,829.30	\$ 932,338.68	Sep-19
CF19G40132	Polk	Winter Haven 10 S GRIP 4"	HC	-	926	PE	4"	\$ 24,498.59	\$ 168,821.39	Jun-19
CF19G20105	Polk	Winter Haven 10 N & S GRIP 2"	HC	860	2,085	CS	2"	\$ -	\$ -	Sep-19
CF00G11555	Polk	Allocation Clearing						\$ 5.79	\$ 22,272.63	Ongoing
Mains Accrual								\$ (2,156.58)	\$ 86,050.53	
Total Mains Installed				9,082	132,138			\$ 638,671.55	\$ 4,246,467.97	

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2019

Services:				Quarter	YTD			Quarter	YTD	
Project			Rural or High	# Services	# Services	Material	Service Size	Installed	Installed	Installed
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Investment	Investment	In Service
								Amount	Amount	Date
CF19GS1080	Polk	Various	HC	23	209	PE	Under 1"	\$ 40,897.20	\$ 257,467.61	Qtr3 -19
CF19GS1082	Polk	Various	HC	-	9	PE	1" & Over	\$ 13,266.49	\$ 18,041.35	Qtr3 -19
Accrual Services								\$ 1,903.00	\$ 2,964.50	
Total Services Installed				23	218			\$ 56,066.69	\$ 278,473.46	

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending September 30, 2019

Mains:				Quarter	YTD			Retired
Project	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
Number								
CF18G20194R	Polk	Bartow 3	HC	-	8,433	1 1/4"	Bare Steel	Jan-19
CF18G20194R	Polk	Bartow 3	HC	-	71	.5"	Bare Steel	Jun-19
CF18G20194R	Polk	Bartow 3	HC	-	335	.75"	Bare Steel	Jun-19
CF18G20194R	Polk	Bartow 3	HC	-	426	1"	Bare Steel	Jun-19
CF18G20194R	Polk	Bartow 3	HC	-	4,231	1.5"	Bare Steel	Jun-19
CF18G40193R	Polk	Bartow 3	HC	-	4,678	2"	Bare Steel	Jun-19
CF18G40193R	Polk	Bartow 3	HC	-	3,771	3"	Bare Steel	Jun-19
CF18G40193R	Polk	Bartow 3	HC	-	482	4"	Bare Steel	Jun-19
CF18G20182R	Polk	Lake Wales Area 3	HC	-	8,041	2"	Bare Steel	May-19
CF18G20182R	Polk	Lake Wales Area 3	HC	-	1,022	.75"	Bare Steel	May-19
CF18G20182R	Polk	Lake Wales Area 3	HC	-	410	1"	Bare Steel	May-19
CF18G20182R	Polk	Lake Wales Area 3	HC	-	1,211	1.25"	Bare Steel	May-19
CF18G20182R	Polk	Lake Wales Area 3	HC	-	5,973	1.5"	Bare Steel	May-19
CF18G20182R	Polk	Lake Wales Area 3	HC	-	5,987	3"	Bare Steel	May-19
CF18G20182R	Polk	Lake Wales Area 5	HC	-	1,022	.75"	Bare Steel	May-19
CF18GM1111R	Polk	Lake Wales Area 5	HC	-	1,933	1"	Bare Steel	May-19
CF18GM1111R	Polk	Lake Wales Area 5	HC	-	2,612	1.25"	Bare Steel	May-19
CF18GM1111R	Polk	Lake Wales Area 5	HC	-	8,916	1.5"	Bare Steel	May-19
CF18GM1111R	Polk	Lake Wales Area 5	HC	-	10,867	2"	Bare Steel	May-19
CF18GM1111R	Polk	Lake Wales Area 5	HC	-	15,111	3"	Bare Steel	May-19
CF18G20200R	Polk	Winter Haven Area 2	HC	-	1,607	1.25"	Bare Steel	May-19
CF18G20200R	Polk	Winter Haven Area 2	HC	-	116	1.5"	Bare Steel	May-19
CF18G20200R	Polk	Winter Haven Area 2	HC	-	1,784	2"	Bare Steel	May-19
CF18G20200R	Polk	Winter Haven Area 2	HC	-	4,250	3"	Bare Steel	May-19
CF18G20200R	Polk	Winter Haven Area 2	HC	-	4,056	3.5"	Bare Steel	May-19
CF18G11106R	Polk	Winter Haven Area 7	HC	-	1,887	.75"	Bare Steel	May-19
CF18G11106R	Polk	Winter Haven Area 7	HC	-	1,817	1"	Bare Steel	May-19
CF18G11106R	Polk	Winter Haven Area 7	HC	-	2,515	1.25"	Bare Steel	May-19
CF18G11106R	Polk	Winter Haven Area 7	HC	-	6,299	1.5"	Bare Steel	May-19
CF18G11106R	Polk	Winter Haven Area 7	HC	-	25,111	2"	Bare Steel	May-19
CF18G11106R	Polk	Winter Haven Area 7	HC	-	857	3"	Bare Steel	May-19
CF19G20112R	Polk	Winter Haven Area 10	HC	1,171	1,171	.75"	Bare Steel	Sep-19
CF19G20112R	Polk	Winter Haven Area 10	HC	-	69	1"	Bare Steel	Jun-19
CF19G20112R	Polk	Winter Haven Area 10	HC	318	5,983	1.25"	Bare Steel	Jun-19
CF19G20114R	Polk	Winter Haven Area 10	HC	1,276	2,776	2"	Bare Steel	Jun-19
CF19G20113R	Polk	Winter Haven Area 10	HC	-	11,637	3"	Bare Steel	Jun-19
Total Mains Retired				2,765	157,467			

Services:				Quarter	YTD	Service	Material	Retired
Project	County	Location/Address		Services Retired	Services Retired	Size Retired	Material Retired	Out of Service Date
Number								
CF19GS1080R	Polk	Various	HC	7	113	under 1"	Bare Steel	Qtr3 -19
Total Bare Steel Services Retired				7	113			

FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending September 30, 2019

Installed:

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
<i>Fort Meade</i>	0 \$ -	7 \$	3,746

Retired:

<i>Fort Meade</i>	<u>8</u>	<u>39</u>
-------------------	----------	-----------

Remaining Replacement:

<u>Bare Steel Services</u>	<u>Quantity</u>
Number of Services at 06/30/2019	59
Services Retired through 09/30/2019	8
Services Remaining	<u><u>51</u></u>

FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2019

<u>Services:</u>				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FT19GS1080	Polk	Various	HC	-	7	PE	Under 1"	\$ -	\$ 3,745.50	Qtr3 -19
Accrual Services								\$ -	\$ -	
Total Services Installed				-	7			\$ -	\$ 3,745.50	

FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending September 30, 2019

Services:

Project Number	County	Location/Address	Rural or High Consequence	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
FT19GS1080R	Polk	Various	HC	8	39	under 1"	Steel Tubing	Qtr3 -19
<i>Total Bare Steel Services Retired</i>				8	39			