

Writer's Direct Dial Number: (850) 521-1706  
Writer's E-Mail Address: bkeating@gunster.com

February 9, 2018

**E-PORTAL FILING**

Ms. Carlotta Stauffer, Clerk  
Florida Public Service Commission  
2540 Shumard Oak Boulevard  
Tallahassee, FL 32399-0850


**Re: Docket No. 20120036-GU - Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Stauffer:

Attached for filing in the referenced docket, please find the 4th quarter 2017 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans. Also included are revised reports for Quarters 1, 2, and 3 due to adjustments in figures previously reported.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,



Beth Keating  
Gunster, Yoakley & Stewart, P.A.  
215 South Monroe St., Suite 601  
Tallahassee, FL 32301  
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

**FLORIDA PUBLIC UTILITIES COMPANY**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	0	\$ 30,247.38	0	\$ 30,247.37	18	\$ 142,905.08	18	\$ 142,905.08
<i>South Florida</i>	19,390	\$ 1,189,577.27	19,390	\$ 1,189,577.27	214	\$ 421,577.84	214	\$ 421,577.84
<b><i>Consolidated</i></b>	<b>19,390</b>	<b>\$ 1,219,824.65</b>	<b>19,390</b>	<b>\$ 1,219,824.64</b>	<b>232</b>	<b>\$ 564,482.92</b>	<b>232</b>	<b>\$ 564,482.92</b>

**Retired:**

<i>Central Florida</i>	0	0	7	7
<i>South Florida</i>	13,892	13,892	65	65
<b><i>Consolidated</i></b>	<b>13,892</b>	<b>13,892</b>	<b>72</b>	<b>72</b>

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 12/31/2016	74.5	Number of Services at 12/31/2016	3,383
Miles Retired through 3/31/2017	2.6	Steel Tubing Services	7
		Services Retired through 03/31/2017	72
<b>Miles Remaining</b>	<b>71.9</b>	<b>Services Remaining</b>	<b>3,318</b>

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending March 31, 2017**

REVISED 2-7-2018

<b>Mains:</b>				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN15G23267	Volusia	NSB Island Cedar Dunes	HC			PE	2"	\$ 11,028.32	\$ 11,028.31	Feb-17
FN00G13555	Volusia	Allocation Clearing						\$ 19,219.06	\$ 19,219.06	Ongoing
Mains Accrual	Volusia							\$ -	\$ -	
<b>Total Mains Installed-Central Florida</b>				<b>0</b>	<b>0</b>			<b>\$ 30,247.38</b>	<b>\$ 30,247.37</b>	

<b>Mains:</b>				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN15G21353	Palm Beach	All Aboard Fla DTownWPB - 2"	HC			PE	2"	\$ 21,859.74	\$ 21,859.74	Dec-15
FN15G61422	Palm Beach	All Aboard Fla DTown WPB - 6"	HC			PE	6"	\$ 3,075.00	\$ 3,075.00	Dec-16
FN15G41406	Palm Beach	Broadway WPB Ph3	HC			PE	4"	\$ 7,189.74	\$ 7,189.74	Dec-15
FN15G61354	Palm Beach	Broadway WPB Ph3	HC			PE	6"	\$ 7,410.00	\$ 7,410.00	Jan-16
FN16G21190	Palm Beach	Chilean - Australian Town Area 2	HC			PE	2"	\$ 8,222.56	\$ 8,222.56	May-16
FN16G21191	Palm Beach	Chilean - Australian Town Area 3	HC			PE	2"	\$ 5,955.00	\$ 5,955.00	May-16
FN16G21196	Palm Beach	Chilean - Australian Town Area 4	HC			PE	2"	\$ 18,578.22	\$ 18,578.22	May-16
FN16G61192	Palm Beach	Chilean - Australian Town Area 5	HC			PE	6"	\$ 1,129.00	\$ 1,129.00	Jul-16
FN16G21115	Palm Beach	Lake Osborne 1	HC	5,659	5,659	PE	2"	\$ 93,278.59	\$ 93,278.59	Jan-17
FN16G21130	Palm Beach	Lake Osborne 2	HC	3,930	3,930	PE	2"	\$ 390,250.55	\$ 390,250.55	Jan-17
FN16G21131	Palm Beach	Lake Osborne 3	HC	9,801	9,801	PE	2"	\$ 167,068.85	\$ 167,068.85	Feb-17
FN16G21116	Palm Beach	Lake Osborne 4	HC			PE	2"	\$ 1,533.66	\$ 1,533.66	Open
FN17G21124	Palm Beach	La Puerta-Nightingale	HC			PE	2"	\$ 607.12	\$ 607.12	Mar-17
FN16G21197	Palm Beach	N. County Ph.1 2016	HC			PE	2"	\$ 7,307.23	\$ 7,307.23	May-16
FN16G61198	Palm Beach	N. County Ph.1 2016	HC			PE	6"	\$ 8,991.50	\$ 8,991.50	Aug-16
FN16G21174	Palm Beach	S. Flagler Ph.1 Area 1 - 2in	HC			PE	2"	\$ 18,929.28	\$ 18,929.28	Apr-16
FN16G21230	Palm Beach	SFlagler Ph 2 A3 WPB	HC			PE	2"	\$ 47,949.35	\$ 47,949.35	Aug-16
FN16G21236	Palm Beach	SFlagler Ph 2 A2 WPB	HC			PE	2"	\$ 14,122.38	\$ 14,122.38	Aug-16
FN16G21237	Palm Beach	SFlagler Ph 2 A1 WPB	HC			PE	2"	\$ 715.65	\$ 715.65	Aug-16
FN16G41241	Palm Beach	Southern - S.Ocean Blvd	HC			PE	4"	\$ 10,738.64	\$ 10,738.64	Aug-16
FN16G21119	Palm Beach	Southside WPB A3	HC			PE	2"	\$ 17,134.35	\$ 17,134.35	Feb-16
FN16G21121	Palm Beach	Southside WPB A5	HC			PE	2"	\$ (8,973.15)	\$ (8,973.15)	Feb-16
FN16G21360	Palm Beach	Southside WPB A2346	HC			PE	2"	\$ 12,886.20	\$ 12,886.20	Feb-16
FN16G21293	Palm Beach	Worth Ave S Alley PB	HC			PE	2"	\$ 11,210.94	\$ 11,210.94	Sep-16

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending March 31, 2017**

REVISED 2-7-2018

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN00GA9999	Palm Beach	Holding Account						\$ 62,914.27	\$ 62,914.27	
FN00G11555	Palm Beach	Allocation Clearing						\$ 58,544.77	\$ 58,544.77	Ongoing
Mains Accrual								\$ 200,947.83	\$ 200,947.83	
<b>Total Mains Installed-South Florida</b>				<b>19,390</b>	<b>19,390</b>			<b>\$ 1,189,577.27</b>	<b>\$ 1,189,577.27</b>	
<b>Total Mains Installed-FPUC</b>				<b>19,390</b>	<b>19,390</b>			<b>\$ 1,219,824.65</b>	<b>\$ 1,219,824.64</b>	

<b>Services:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN15GS3080	Volusia	Various	HC	18	18	PE	3/4"	\$ 127,947.83	\$ 127,947.83	Qtr1-17
FN15GS1080	Palm Beach	Various	HC	213	213	PE	3/4"	\$ 382,477.61	\$ 382,477.61	Qtr1-17
FN15GS1082	Palm Beach	Various	HC	1	1	PE	1 1/4"	\$ 1,764.27	\$ 1,764.27	Qtr1-17
Accrue Services	Volusia							\$ 14,957.25	\$ 14,957.25	
Accrue Services	Palm Beach							\$ 37,335.96	\$ 37,335.96	
<b>Total Services Installed</b>				<b>232</b>	<b>232</b>			<b>\$ 564,482.92</b>	<b>\$ 564,482.92</b>	

**Florida Public Utilities Company**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

<b>Mains:</b>			Quarter	YTD			Retired	
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
<i>Total Mains Retired - Central Florida</i>								

<b>Mains:</b>			Quarter	YTD			Retired	
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN17G11105R	Palm Beach	Lake Osborne	HC	10,414	10,414	.75"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC	1,156	1,156	1.25"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC	1,831	1,831	1.5"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC	491	491	2"	Bare Steel	Mar-17
<i>Total Mains Retired - South Florida</i>				13,892	13,892			
<i>Total Mains Retired-FPUC</i>				13,892	13,892			

<b>Services:</b>			Quarter	YTD	Service	Material	Retired
Project Number	County	Location/Address	Services Retired	Services Retired	Size Retired	Retired	Out of Service Date
FN15GS3080R	Volusia	Various	7	7	under 1"	Steel Tubing	Qtr1-17
FN15GS1080R	Palm Beach	Various	65	65	under 1"	Bare Steel	Qtr1-17
<i>Total Bare Steel Services Retired</i>			65	65			
<i>Total Steel Tubing Services Retired</i>			7	7			
<i>Total Bare Steel &amp; Steel Tubing Service Retired</i>			72	72			

**FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

**Installed:**

Mains				Services				
Quarter		Year To Date		Quarter		Year To Date		
Feet	Amount	Feet	Amount	Number	Amount	Number	Amount	
<i>Central Florida Gas</i>	70,435	\$ 870,370.71	70,435	\$ 870,370.71	37	\$ 180,391.10	37	\$ 180,391.10

**Retired:**

<i>Central Florida Gas</i>	55,477	55,477	3	3
----------------------------	--------	--------	---	---

**Remaining Replacement:**

<b><u>Bare Steel Mains</u></b>	<b><u>Quantity</u></b>	<b><u>Bare Steel Services</u></b>	<b><u>Quantity</u></b>
Miles at Beginning 12/31/2016	65.9	Number of Services at 12/31/2016	339
Miles Retired through 3/31/2017	10.5	Additional Services	
<b>Miles Remaining</b>	<b>55.4</b>	Services Retired through 03/31/2017	3
		<b>Services Remaining</b>	<b>336</b>

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

<b>Mains:</b>				<b>Quarter</b>	<b>YTD</b>			<b>Quarter</b>	<b>YTD</b>	
<b>Project</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High</b>	<b>Feet</b>	<b>Feet</b>	<b>Material</b>	<b>Main Size</b>	<b>Installed</b>	<b>Installed</b>	<b>Installed</b>
<b>Number</b>			<b>Consequence</b>	<b>Installed</b>	<b>Installed</b>	<b>Installed</b>	<b>Installed</b>	<b>Investment</b>	<b>Investment</b>	<b>In Service</b>
								<b>Amount</b>	<b>Amount</b>	<b>Date</b>
CF15G41172	Polk	6th Ave & Ave A	HC			PE	2"	\$ 90.00	\$ 90.00	Mar-16
CF15G21171	Polk	16th St and Havendale Blvd	HC			PE	2"	\$ 1,932.00	\$ 1,932.00	Dec-15
CF15G20152	Polk	Auburndale 2 Inch	HC			PE	2"	\$ 8,595.00	\$ 8,595.00	Dec-15
CF15G40153	Polk	Auburndale 4 Inch	HC			PE	4"	\$ 11,649.06	\$ 11,649.06	Sep-15
CF16G41248	Polk	Auburndale 4 Inch	HC			PE	4"	\$ 36,703.89	\$ 36,703.89	Oct-16
CF15G60154	Polk	Auburndale 6 Inch	HC			PE	6"	\$ (8,506.00)	\$ (8,506.00)	Sep-15
CF15G60150	Polk	Auburndale 6 Inch CTD	HC			CTD	6"	\$ 3,058.38	\$ 3,058.38	Mar-16
CF16G21105	Polk	Bartow Area 1	HC			PE	2"	\$ 25,118.25	\$ 25,118.25	Mar-16
CF16G41106	Polk	Bartow Area 1	HC			PE	4"	\$ 9,243.96	\$ 9,243.96	Mar-16
CF16G21188	Polk	Bartow Area 2	HC	17,603	17,603	PE	2"	\$ 117,907.44	\$ 117,907.44	Feb-17
CF16G21189	Polk	Bartow Area 2	HC			PE	2"	\$ 8,679.46	\$ 8,679.46	Aug-16
CF16G21189	Polk	Bartow Area 2	HC	5,650	5,650	PE	2"	\$ 244,612.18	\$ 244,612.18	Jan-17
CF15G40248	Polk	Eagle Lake - 4 " CTD	HC			CTD	4"	\$ (11,796.94)	\$ (11,796.94)	Mar-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC			PE	4"	\$ 20,342.71	\$ 20,342.71	Mar-15
CF15G20145	Polk	Lake Alfred - 2"	HC			PE	2"	\$ 6,049.00	\$ 6,049.00	Jun-15
CF16G21164	Polk	LW Grip 2in PE Area 1	HC	5,446	5,446	PE	2"	\$ 35,363.46	\$ 35,363.46	Feb-17
CF16G41165	Polk	LW GRIP 4in PE Area 1	HC			PE	4"	\$ 8,145.20	\$ 8,145.20	Jun-16
CF16G41159	Polk	Lake Wales Grip 4in CTD Area 1	HC			PE	4"	\$ 14,146.00	\$ 14,146.00	Jul-16
CF16G41163	Polk	Lake Wales 4in PE Main Area 1	HC			PE	4"	\$ 2,491.50	\$ 2,491.50	Jul-16
CF16G21158	Polk	Lake Wales Area 1 Grip 2in Ctd Main	HC			PE	2"	\$ 11,575.08	\$ 11,575.08	Jul-16
CF14G21155	Polk	Mountain Lake Phase 2	HC			PE	2"	\$ 1,058.07	\$ 1,058.07	Sep-15
CF16G61166	Polk	Mt Lake S Reinforcement 6in	HC			PE	6"	\$ 5,102.20	\$ 5,102.20	Aug-16
CF16G21160	Polk	Mt Lake S Grip 2in PE	HC			PE	2"	\$ 5,504.63	\$ 5,504.63	Aug-16
CF14G41182	Polk	Waverly Road	HC			PE	4"	\$ 7,740.44	\$ 7,740.44	Jan-15
CF16G21205	Polk	Winter Haven Area 1 - 2"	HC			PE	2"	\$ 39,443.33	\$ 39,443.33	Sep-16
CF16G21206	Polk	Winter Haven Area 1 - 2"	HC	33,667	33,667	PE	2"	\$ 136,498.65	\$ 136,498.65	Feb-17
CF16G41204	Polk	Winter Haven Area 1 - 4"	HC	6,943	6,943	PE	4"	\$ 88,114.82	\$ 88,114.82	Feb-17
CF16G21120	Polk	Winter Haven Area 3 - 2"	HC			PE	2"	\$ 9,197.89	\$ 9,197.89	Mar-16
CF16G41114	Polk	Winter Haven Area 3 - 4"	HC			PE	4"	\$ 4,075.00	\$ 4,075.00	Mar-16
CF15G20176	Polk	Winter Haven Area 6 - 2"	HC			PE	2"	\$ 4,982.00	\$ 4,982.00	Dec-15
CF15G40177	Polk	Winter Haven Area 6 - 4"	HC			PE	4"	\$ 2,715.00	\$ 2,715.00	Dec-15
CF16G21107	Polk	Winter Haven Area 9	HC			PE	2"	\$ 6,879.82	\$ 6,879.82	Jan-16
CF16G41103	Polk	Winter Haven Area 9	HC			PE	4"	\$ 16,487.14	\$ 16,487.14	Jan-16
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	42	42	PE	2"	\$ 3,288.50	\$ 3,288.50	Mar-17
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	1,084	1,084	PE	4"			Mar-17

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

			<b>Quarter</b>	<b>YTD</b>			
CF00GA1999	Polk	Holding Account	\$ (250,128.18)	\$ (250,128.18)			
CF00G11555	Polk	Allocation Clearing	\$ 104,159.09	\$ 104,159.09			
Mains Accrual			\$ 139,852.68	\$ 139,852.68			

---

<b>Total Mains Installed</b>			<u>70,435</u>	<u>70,435</u>		<u>\$ 870,370.71</u>	<u>\$ 870,370.71</u>
------------------------------	--	--	---------------	---------------	--	----------------------	----------------------

**Services:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter # Services Installed</b>	<b>YTD # Services Installed</b>	<b>Material Installed</b>	<b>Service Size Installed</b>	<b>Quarter Installed Investment Amount</b>	<b>YTD Installed Investment Amount</b>	<b>Installed In Service Date</b>
CF15GS1080	Polk	Various	HC	36	36	PE	Under 1"	\$ 106,620.03	\$ 106,620.03	Qtr1 -17
CF15GS1082	Polk	Various	HC	1	1	PE	1" & Over	\$ 3,809.44	\$ 3,809.44	Qtr1 -17
Accrual Services								\$ 69,961.63	\$ 69,961.63	

---

<b>Total Services Installed</b>			<u>37</u>	<u>37</u>		<u>\$ 180,391.10</u>	<u>\$ 180,391.10</u>
---------------------------------	--	--	-----------	-----------	--	----------------------	----------------------



**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

**Mains:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter Feet Retired</b>	<b>YTD Feet Retired</b>	<b>Main Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
CF15G40149R	Polk	Auburndale	HC	-	-	3"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC	2,816	2,816	.75"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC	5,267	5,267	1.25"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC	686	686	1.5"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC	12,773	12,773	2"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC	8,888	8,888	3"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC	1,239	1,239	4"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales	HC	1,344	1,344	.75"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales	HC	2,533	2,533	1"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales	HC	904	904	1.25"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales	HC	7,529	7,529	1.5"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales	HC	2,308	2,308	2"	Bare Steel	Feb-17
CF16G41169R	Polk	Lake Wales	HC	9,190	9,190	3"	Bare Steel	Feb-17
CF16G41169R	Polk	Lake Wales	HC	-	-	4"	Bare Steel	Feb-17
<b>Total Mains Retired</b>				<b>55,477</b>	<b>55,477</b>			

**Services:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>		<b>Quarter Services Retired</b>	<b>YTD Services Retired</b>	<b>Service Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
CF15GS1080R	Polk	Various	HC	3	3	under 1"	Bare Steel	Qtr1 - 17
<b>Total Bare Steel Services Retired</b>				<b>3</b>	<b>3</b>			

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

**Installed:**

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
<i>Fort Meade</i>	1 \$	34,778.26	1 \$ 34,778.26

**Retired:**

<i>Fort Meade</i>	17	17
-------------------	----	----

**Remaining Replacement:**

	<u>Quantity</u>
<b><u>Bare Steel Services</u></b>	
Number of Services at 12/31/2016	221
Services Retired through 03/31/2017	17
<b>Services Remaining</b>	<b>204</b>

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

<u>Services:</u>				Quarter	YTD			Quarter	YTD	
Project			Rural or High	# Services	# Services	Material	Service Size	Installed	Installed	Installed
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Investment	Investment	In Service
								Amount	Amount	Date
FT17GS1080	Polk	Various	HC	1	1	PE	Under 1"	\$ 34,778.26	\$ 34,778.26	Qtr1 -17
<i>Total Services Installed</i>				<u>1</u>	<u>1</u>			<u>\$ 34,778.26</u>	<u>\$ 34,778.26</u>	

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending March 31, 2017**

REVISED 2-7-2018

**Services:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter Services Retired</b>	<b>YTD Services Retired</b>	<b>Service Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
FT17GS1080R	Polk	Various	HC	17	17	under 1"	Steel Tubing	Qtr1 - 17
<b><i>Total Bare Steel Services Retired</i></b>				<b>17</b>	<b>17</b>			

**FLORIDA PUBLIC UTILITIES COMPANY**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending June 30, 2017**

REVISED 2-7-2018

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	336	\$ 36,597.86	336	\$ 66,845.23	191	\$ 228,429.42	209	\$ 371,334.50
<i>South Florida</i>	6,289	\$ 906,936.99	25,679	\$ 2,096,514.26	182	\$ 299,864.44	396	\$ 721,442.28
<b><i>Consolidated</i></b>	<b>6,625</b>	<b>\$ 943,534.85</b>	<b>26,015</b>	<b>\$ 2,163,359.49</b>	<b>373</b>	<b>\$ 528,293.86</b>	<b>605</b>	<b>\$ 1,092,776.78</b>

**Retired:**

<i>Central Florida</i>	0	0	215	222
<i>South Florida</i>	27,574	41,466	62	127
<b><i>Consolidated</i></b>	<b>27,574</b>	<b>41,466</b>	<b>277</b>	<b>349</b>

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 3/31/2017	71.9	Number of Services at 3/31/2017	3,318
Miles Retired through 6/30/2017	5.2	Steel Tubing Services	215
		Services Retired through 06/30/2017	277
<b>Miles Remaining</b>	<b>66.7</b>	<b>Services Remaining</b>	<b>3,256</b>

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending June 30, 2017**

REVISED 2-7-2018

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN15G23267	Volusia	NSB Island Cedar Dunes	HC	336	336	PE	2"	\$ 47,634.55	\$ 58,662.86	Feb-17
FN00G13555	Volusia	Allocation Clearing						\$ (11,036.69)	\$ 8,182.37	Ongoing
Mains Accrual	Volusia							\$ -	\$ -	
<b>Total Mains Installed-Central Florida</b>				<b>336</b>	<b>336</b>			<b>\$ 36,597.86</b>	<b>\$ 66,845.23</b>	

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN15G21353	Palm Beach	All Aboard Fla DTownWPB - 2"	HC			PE	2"	\$ 1,130.48	\$ 22,990.22	Dec-15
FN15G61422	Palm Beach	All AboardFla DTown WPB - 6"	HC			PE	6"	\$ -	\$ 3,075.00	Dec-16
FN15G41406	Palm Beach	Broadway WPB Ph3	HC			PE	4"	\$ 381.13	\$ 7,570.87	Dec-15
FN15G61354	Palm Beach	Broadway WPB Ph3	HC			PE	6"	\$ 649.03	\$ 8,059.03	Jan-16
FN16G21190	Palm Beach	Chilean - Australian Town Area 2	HC			PE	2"	\$ 425.23	\$ 8,647.79	May-16
FN16G21191	Palm Beach	Chilean - Australian Town Area 3	HC			PE	2"	\$ 307.96	\$ 6,262.96	May-16
FN16G21196	Palm Beach	Chilean - Australian Town Area 4	HC			PE	2"	\$ 960.78	\$ 19,539.00	May-16
FN16G61192	Palm Beach	Chilean - Australian Town Area 5	HC			PE	6"	\$ 4.10	\$ 1,133.10	Jul-16
FN16G21115	Palm Beach	Lake Osborne 1	HC		5,659	PE	2"	\$ 14,195.84	\$ 107,474.43	Jan-17
FN16G21130	Palm Beach	Lake Osborne 2	HC		3,930	PE	2"	\$ 63,385.21	\$ 453,635.76	Jan-17
FN16G21131	Palm Beach	Lake Osborne 3	HC	1,318	11,119	PE	2"	\$ 429,183.80	\$ 596,252.65	Feb-17
FN16G21116	Palm Beach	Lake Osborne 4	HC			PE	2"	\$ 79.31	\$ 1,612.97	Open
FN17G21124	Palm Beach	La Puerta-Nightingale	HC	2,863	2,863	PE	2"	\$ 245,419.68	\$ 246,026.80	Mar-17
FN16G21197	Palm Beach	N. County Ph.1 2016	HC			PE	2"	\$ 564.07	\$ 7,871.30	May-16
FN16G61198	Palm Beach	N. County Ph.1 2016	HC			PE	6"	\$ 465.00	\$ 9,456.50	Aug-16
FN16G21174	Palm Beach	S. Flagler Ph.1 Area 1 - 2in	HC			PE	2"	\$ 978.93	\$ 19,908.21	Apr-16
FN16G21230	Palm Beach	SFlagler Ph 2 A3 WPB	HC			PE	2"	\$ 2,479.71	\$ 50,429.06	Aug-16
FN16G21236	Palm Beach	SFlagler Ph 2 A2 WPB	HC			PE	2"	\$ 1,949.54	\$ 16,071.92	Aug-16
FN16G21237	Palm Beach	SFlagler Ph 2 A1 WPB	HC			PE	2"	\$ 245.69	\$ 961.34	Aug-16
FN16G41241	Palm Beach	Southern - S.Ocean Blvd	HC			PE	4"	\$ 576.40	\$ 11,315.04	Aug-16
FN17G21188	Palm Beach	SOcean PB 17 ViaFSloans	HC			PE		\$ 14,471.51	\$ 14,471.51	May-17
FN16G21119	Palm Beach	Southside WPB A3	HC			PE	2"	\$ 7.14	\$ 17,141.49	Feb-16
FN16G21121	Palm Beach	Southside WPB A5	HC			PE	2"	\$ 7.14	\$ (8,966.01)	Feb-16
FN16G21360	Palm Beach	Southside WPB A2346	HC			PE	2"	\$ 666.41	\$ 13,552.61	Feb-16
FN17G21171	Palm Beach	Town Center 2017	HC	2,108	2,108	PE	2"	\$ 148,323.83	\$ 148,323.83	May-17

Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending June 30, 2017

REVISED 2-7-2018

**Mains:**

Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Main Size Installed	Quarter	YTD	Installed In Service Date
				Feet Installed	Feet Installed			Installed Investment Amount	Installed Investment Amount	
FN16G21293	Palm Beach	Worth Ave S Alley PB	HC			PE	2"	\$ 2,071.57	\$ 13,282.51	Sep-16
FN00GA9999	Palm Beach	Holding Account						\$ 121.45	\$ 63,035.72	
FN00G11555	Palm Beach	Allocotion Clearing						\$ (23,029.48)	\$ 35,515.29	Ongoing
Mains Accrual								\$ 915.53	\$ 201,863.36	
<b>Total Mains Installed-South Florida</b>				<b>6,289</b>	<b>25,679</b>			<b>\$ 906,936.99</b>	<b>\$ 2,096,514.26</b>	
<b>Total Mains Installed-FPUC</b>				<b>6,625</b>	<b>26,015</b>			<b>\$ 943,534.85</b>	<b>\$ 2,163,359.49</b>	

**Services:**

Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Service Size Installed	Quarter	YTD	Installed In Service Date
				# Services Installed	# Services Installed			Installed Investment Amount	Installed Investment Amount	
FN17GS3080	Volusia	Various	HC	191	209	PE	3/4"	\$ 228,713.67	\$ 356,661.50	Qtr2 -17
FN17GS1080	Palm Beach	Various	HC	176	389	PE	3/4"	\$ 303,430.06	\$ 685,907.67	Qtr2 -17
FN17GS1082	Palm Beach	Various	HC	6	7	PE	1 1/4"	\$ 9,286.89	\$ 11,051.16	Qtr2 -17
Accrue Services	Volusia							\$ (284.25)	\$ 14,673.00	
Accrue Services	Palm Beach							\$ (12,852.51)	\$ 24,483.45	
<b>Total Services Installed</b>				<b>373</b>	<b>605</b>			<b>\$ 528,293.86</b>	<b>\$ 1,092,776.78</b>	

Florida Public Utilities Company  
 Gas Reliability Infrastructure Program  
 Quarterly Reporting-Retirements  
 Quarter Ending June 30, 2017

REVISED 2-7-2018

<u>Mains:</u>			Quarter	YTD			Retired	
Project	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
Number								

*Total Mains Retired - Central Florida*

<u>Mains:</u>			Quarter	YTD			Retired	
Project	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
Number								

FN17G11105R	Palm Beach	Lake Osborne	HC	18,816	29,230	.75"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC	2,911	4,067	1.25"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC	4,611	6,442	1.5"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC	1,236	1,727	2"	Bare Steel	Mar-17

*Total Mains Retired - South Florida*

27,574      41,466

*Total Mains Retired-FPUC*

27,574      41,466

Services:

Project	County	Location/Address	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
Number							

FN17GS3080R	Volusia	Various	215	222	under 1"	Steel Tubing	Qtr2 -17
FN17GS1080R	Palm Beach	Various	62	127	under 1"	Bare Steel	Qtr2 -17

*Total Bare Steel Services Retired*

62      127

*Total Steel Tubing Services Retired*

215      222

*Total Bare Steel & Steel Tubing Service Retired*

277      349



**FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending June 30, 2017**

REVISED 2-7-2018

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<b>Central Florida Gas</b>	22,282	\$ 869,376.12	92,717	\$ 1,739,746.83	54	\$ 68,925.42	91	\$ 249,316.52

**Retired:**

<b>Central Florida Gas</b>	41,155	96,632	0	3
----------------------------	--------	--------	---	---

**Remaining Replacement:**

	<b><u>Quantity</u></b>		<b><u>Quantity</u></b>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 3/31/2017	55.4	Number of Services at 3/31/2017	336
Miles Retired through 6/30/2017	7.8	Additional Services	
Miles Remaining	47.6	Services Retired through 06/30/2017	-
		Services Remaining	336

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending June 30, 2017**

REVISED 2-7-2018

<b>Mains:</b>				<b>Quarter</b>	<b>YTD</b>			<b>Quarter</b>	<b>YTD</b>	
<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Feet Installed</b>	<b>Feet Installed</b>	<b>Material Installed</b>	<b>Main Size Installed</b>	<b>Installed Investment Amount</b>	<b>Installed Investment Amount</b>	<b>Installed In Service Date</b>
CF16G41123	Polk	5th Street SW 4 inch	HC			PE	4"	\$ (721.60)	\$ (721.60)	May-16
CF15G41172	Polk	6th Ave & Ave A	HC			PE	2"	\$ (1,013.39)	\$ (923.39)	Mar-16
CF15G21171	Polk	16th St and Havendale Blvd	HC			PE	2"	\$ (63.68)	\$ 1,868.32	Dec-15
CF15G20152	Polk	Auburndale 2 Inch	HC			PE	2"	\$ 2,574.90	\$ 11,169.90	Dec-15
CF15G40153	Polk	Auburndale 4 Inch	HC			PE	4"	\$ 18,845.60	\$ 30,494.66	Sep-15
CF16G41248	Polk	Auburndale 4 Inch	HC			PE	4"	\$ 18,658.02	\$ 55,361.91	Oct-16
CF15G60154	Polk	Auburndale 6 Inch	HC			PE	6"	\$ 74.64	\$ (8,431.36)	Sep-15
CF15G60150	Polk	Auburndale 6 Inch CTD	HC			CTD	6"	\$ 2,767.31	\$ 5,825.69	Mar-16
CF16G21105	Polk	Bartow Area 1	HC			PE	2"	\$ 9,133.52	\$ 34,251.77	Mar-16
CF16G41106	Polk	Bartow Area 1	HC			PE	4"	\$ (2,279.99)	\$ 6,963.97	Mar-16
CF16G21188	Polk	Bartow Area 2	HC	1,036	18,639	PE	2"	\$ 107,232.57	\$ 225,140.01	Feb-17
CF16G21189	Polk	Bartow Area 2	HC			PE	2"	\$ 16,500.31	\$ 25,179.77	Aug-16
CF16G41196	Polk	Bartow Area 2	HC	3,114	8,764	PE	4"	\$ 150,040.49	\$ 394,652.67	Aug-16
CF15G40248	Polk	Eagle Lake - 4 " CTD	HC			CTD	4"	\$ (7,307.70)	\$ (19,104.64)	Mar-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC			PE	4"	\$ 20,368.73	\$ 40,711.44	Mar-15
CF15G20145	Polk	Lake Alfred - 2"	HC			PE	2"	\$ 2,062.99	\$ 8,111.99	Jun-15
CF15G40144	Polk	Lake Alfred - 4"	HC			PE	4"	\$ 15,963.16	\$ 15,963.16	Sep-15
CF16G21164	Polk	LW Grip 2in PE Area 1	HC		5,446	PE	2"	\$ 57,087.88	\$ 92,451.34	Feb-17
CF16G41165	Polk	LW GRIP 4in PE Area 1	HC			PE	4"	\$ 303.51	\$ 8,448.71	Jun-16
CF16G21247	Polk	LAKE ALFRED 2 INCH GRIP PE M						\$ 4,786.12	\$ 4,786.12	Apr-17
CF16G41159	Polk	Lake Wales Grip 4in CTD Area 1	HC			PE	4"	\$ 10,399.77	\$ 24,545.77	Jul-16
CF16G41163	Polk	Lake Wales 4in PE Main Area 1	HC			PE	4"	\$ (1,917.75)	\$ 573.75	Jul-16
CF16G21158	Polk	Lake Wales Area 1 Grip 2in Ctd Main	HC			PE	2"	\$ 8,709.41	\$ 20,284.49	Jul-16
CF14G21155	Polk	Mountain Lake Phase 2	HC			PE	2"	\$ 70.61	\$ 1,128.68	Sep-15
CF16G41137	Polk	Mt Lake South 4 inch	HC			PE	4"	\$ (2,109.60)	\$ (2,109.60)	Jun-16
CF16G61166	Polk	Mt Lake S Reinforcement 6in	HC			PE	6"	\$ (5.03)	\$ 5,097.17	Aug-16
CF16G21160	Polk	Mt Lake S Grip 2in PE	HC			PE	2"	\$ 1,453.67	\$ 6,958.30	Aug-16
CF14G41182	Polk	Waverly Road	HC			PE	4"	\$ 516.58	\$ 8,257.02	Jan-15
CF16G21205	Polk	Winter Haven Area 1 - 2"	HC			PE	2"	\$ (39,996.34)	\$ (553.01)	Sep-16
CF16G21206	Polk	Winter Haven Area 1 - 2"	HC	685	34,352	PE	2"	\$ 123,552.77	\$ 260,051.42	Feb-17
CF16G41204	Polk	Winter Haven Area 1 - 4"	HC		6,943	PE	4"	\$ 62,276.68	\$ 150,391.50	Feb-17
CF16G21120	Polk	Winter Haven Area 3 - 2"	HC			PE	2"	\$ 1,965.74	\$ 11,163.63	Mar-16
CF16G41114	Polk	Winter Haven Area 3 - 4"	HC			PE	4"	\$ (734.04)	\$ 3,340.96	Mar-16
CF17G21155	Polk	Winter Haven Area 4 Ph 1	HC	7,966	7,966	PE	2"	\$ 113,090.01	\$ 113,090.01	May-17
CF17G21156	Polk	Winter Haven Area 4 Ph 2	HC			PE	2"	\$ 98,184.85	\$ 98,184.85	May-17

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending June 30, 2017**

REVISED 2-7-2018

								Quarter	YTD	
CF17G41159	Polk	Winter Haven Area 4 Ph 4	HC	462	462	PE	4"			May-17
CF17G41154	Polk	Winter Haven Area 9 Trail 4in Replace	HC					\$ 121,553.03	\$ 121,553.03	May-17
CF15G20176	Polk	Winter Haven Area 6 - 2"	HC			PE	2"	\$ 4,210.80	\$ 9,192.80	Dec-15
CF15G40177	Polk	Winter Haven Area 6 - 4"	HC			PE	4"	\$ 3,605.62	\$ 6,320.62	Dec-15
CF16G21107	Polk	Winter Haven Area 9	HC			PE	2"	\$ 11,253.92	\$ 18,133.74	Jan-16
CF16G41103	Polk	Winter Haven Area 9	HC			PE	4"	\$ 3,469.66	\$ 19,956.80	Jan-16
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	1,354	1,396	PE	2"	\$ 100,203.92	\$ 103,492.42	Mar-17
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	7,665	8,749	PE	4"	\$	\$ -	Mar-17
CF00GA1999	Polk	Holding Account						\$ (58,019.49)	\$ (308,147.67)	
CF00G11555	Polk	Allocation Clearing						\$ (87,433.61)	\$ 16,725.48	
Mains Accrual								\$ (19,938.45)	\$ 119,914.23	
<b>Total Mains Installed</b>				<b>22,282</b>	<b>92,717</b>			<b>\$ 869,376.12</b>	<b>\$ 1,739,746.83</b>	

<b>Services:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CF17GS1080	Polk	Various	HC	52	88	PE	Under 1"	\$ 150,296.46	\$ 256,916.49	Qtr2 -17
CF17GS1082	Polk	Various	HC	2	3	PE	1" & Over	\$ 7,009.69	\$ 10,819.13	Qtr2 -17
Accrual Services								\$ (88,380.73)	\$ (18,419.10)	
<b>Total Services Installed</b>				<b>54</b>	<b>91</b>			<b>\$ 68,925.42</b>	<b>\$ 249,316.52</b>	

**Florida Division of Chesapeake Utilities Corporation  
Gas Reliability Infrastructure Program  
Quarterly Reporting-Retirements  
Quarter Ending June 30, 2017**

REVISED 2-7-2018

<b>Mains:</b>				<b>Quarter</b>	<b>YTD</b>			<b>Retired</b>
<b>Project</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High</b>	<b>Feet</b>	<b>Feet</b>	<b>Main Size</b>	<b>Material</b>	<b>Out of Service</b>
<b>Number</b>			<b>Consequence</b>	<b>Retired</b>	<b>Retired</b>	<b>Retired</b>	<b>Retired</b>	<b>Date</b>
CF16G21102R	Polk	Bartow Area 1	HC		2,816	.75"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		5,267	1.25"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		686	1.5"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		12,773	2"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC		8,888	3"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC		1,239	4"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		1,344	.75"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		2,533	1"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		904	1.25"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		7,529	1.5"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		2,308	2"	Bare Steel	Feb-17
CF16G41169R	Polk	Lake Wales 1	HC		9,190	3"	Bare Steel	Feb-17
CF16G21214R	Polk	Winter Haven 1	HC	3,674	3,674	1"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC	12,754	12,754	1-1/2"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC	2,037	2,037	1-1/4"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC	4,601	4,601	2"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC	1,608	1,608	3"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC	5,629	5,629	3/4"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC	1,149	1,149	3-1/2"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	41	41	1.25"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	80	80	1.5"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	904	904	2"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	5,476	5,476	3"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 9 Trails	HC	3,202	3,202	4"	Bare Steel	May-17
<b>Total Mains Retired</b>				<b>41,155</b>	<b>96,632</b>			

<b>Services:</b>				<b>Quarter</b>	<b>YTD</b>	<b>Service</b>		<b>Retired</b>
<b>Project</b>	<b>County</b>	<b>Location/Address</b>		<b>Services</b>	<b>Services</b>	<b>Size</b>	<b>Material</b>	<b>Out of Service</b>
<b>Number</b>				<b>Retired</b>	<b>Retired</b>	<b>Retired</b>	<b>Retired</b>	<b>Date</b>
CF17GS1080R	Polk	Various	HC	-	3	under 1"	Bare Steel	Qtr2 - 17
<b>Total Bare Steel Services Retired</b>				<b>-</b>	<b>3</b>			

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending June 30, 2017**

REVISED 2-7-2018

**Installed:**

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
<b>Fort Meade</b>	8 \$	42,732.84	9 \$ 77,511.10

**Retired:**

<b>Fort Meade</b>	0	17
-------------------	---	----

**Remaining Replacement:**

	<u>Quantity</u>
<b><u>Bare Steel Services</u></b>	
Number of Services at 3/31/2017	204
Services Retired through 06/30/2017	-
<b>Services Remaining</b>	<b>204</b>

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending June 30, 2017**

REVISED 2-7-2018

<u>Services:</u>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FT17GS1080	Polk	Various	HC	8	9	PE	Under 1"	\$ 42,732.84	\$ 77,511.10	Qtr2 -17
<b>Total Services Installed</b>				<b>8</b>	<b>9</b>			<b>\$ 42,732.84</b>	<b>\$ 77,511.10</b>	

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending June 30, 2017**

REVISED 2-7-2018

**Services:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter Services Retired</b>	<b>YTD Services Retired</b>	<b>Service Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
FT17GS1080R	Polk	Various	HC	-	17	under 1"	Steel Tubing	Qtr2 - 17
<b><i>Total Bare Steel Services Retired</i></b>				<b>-</b>	<b>17</b>			

**FLORIDA PUBLIC UTILITIES COMPANY**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending September 30, 2017**

REVISED 2-7-2018

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	290	\$ 34,076.39	626	\$ 100,921.62	59	\$ 110,818.69	268	\$ 482,153.19
<i>South Florida</i>	0	\$ 1,105,305.55	25,679	\$ 3,201,819.81	80	\$ 482,166.93	476	\$ 1,203,609.21
<b><i>Consolidated</i></b>	<b>290</b>	<b>\$ 1,139,381.94</b>	<b>26,305</b>	<b>\$ 3,302,741.43</b>	<b>139</b>	<b>\$ 592,985.62</b>	<b>744</b>	<b>\$ 1,685,762.40</b>

**Retired:**

<i>Central Florida</i>	0	0	29	251
<i>South Florida</i>	2,331	43,797	77	204
<b><i>Consolidated</i></b>	<b>2,331</b>	<b>43,797</b>	<b>106</b>	<b>455</b>

**Remaining Replacement:**

<b><u>Bare Steel Mains</u></b>	<b><u>Quantity</u></b>	<b><u>Bare Steel Services</u></b>	<b><u>Quantity</u></b>
Miles at Beginning 6/30/2017	66.7	Number of Services at 6/30/2017	3,256
Miles Retired through 9/30/2017	0.4	Steel Tubing Services	29
		Services Retired through 09/30/2017	106
<b>Miles Remaining</b>	<b>66.3</b>	<b>Services Remaining</b>	<b>3,179</b>



**Florida Public Utilities Company**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending September 30, 2017**

REVISED 2-7-2018

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	In Service Date
FN17G23241	Volusia	E Turgot Ave, Edgewater	HC				2"	\$ 4,716.89	\$ 4,716.89	Open
FN13G23287	Volusia	Highland Country Estates	HC			PE	2"	\$ 3,356.80	\$ 3,356.80	May-14
FN15G23267	Volusia	NSB Island Cedar Dunes	HC	290	626	PE	2"		\$ 58,662.86	Feb-17
FN13G23402	Volusia	Spring Hammock	HC			PE	2"	\$ 9,591.59	\$ 9,591.59	May-14
FN00G13555	Volusia	Allocation Clearing						\$ 13,697.27	\$ 21,879.64	Ongoing
Mains Accrual	Volusia							\$ 2,713.84	\$ 2,713.84	
<b>Total Mains Installed-Central Florida</b>				<b>290</b>	<b>626</b>			<b>\$ 34,076.39</b>	<b>\$ 100,921.62</b>	

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	In Service Date
FN13G11265	Palm Beach	210 Almeria	HC			PE		\$ 11,733.16	\$ 11,733.16	
FN15G21353	Palm Beach	All Aboard Fla DTownWPB - 2"	HC			PE	2"	\$ 12,554.28	\$ 35,544.50	Dec-15
FN15G61422	Palm Beach	All AboardFla DTown WPB - 6"	HC			PE	6"	\$ -	\$ 3,075.00	Dec-16
FN15G21342	Palm Beach	Broadway Phase 2	HC			PE	2"	\$ 2,802.60	\$ 2,802.60	Jun-15
FN15G41406	Palm Beach	Broadway WPB Ph3	HC			PE	4"	\$ -	\$ 7,570.87	Dec-15
FN15G61354	Palm Beach	Broadway WPB Ph3	HC			PE	6"	\$ -	\$ 8,059.03	Jan-16
FN17G21254	Palm Beach	Broadway WPB Ph 4 A4	HC					\$ 17,062.27	\$ 17,062.27	
FN16G21190	Palm Beach	Chilean - Australian Town Area 2	HC			PE	2"	\$ -	\$ 8,647.79	May-16
FN16G21191	Palm Beach	Chilean - Australian Town Area 3	HC			PE	2"	\$ -	\$ 6,262.96	May-16
FN16G21196	Palm Beach	Chilean - Australian Town Area 4	HC			PE	2"	\$ -	\$ 19,539.00	May-16
FN16G61192	Palm Beach	Chilean - Australian Town Area 5	HC			PE	6"	\$ -	\$ 1,133.10	Jul-16
FN16G21115	Palm Beach	Lake Osborne 1	HC		5,659	PE	2"	\$ 54,020.48	\$ 161,494.91	Jan-17
FN16G21130	Palm Beach	Lake Osborne 2	HC		3,930	PE	2"	\$ 156,218.30	\$ 609,854.06	Jan-17
FN16G21131	Palm Beach	Lake Osborne 3	HC		11,119	PE	2"	\$ 7,872.28	\$ 604,124.93	Feb-17
FN16G21116	Palm Beach	Lake Osborne 4	HC			PE	2"	\$ 300,320.66	\$ 301,933.63	Open
FN14G21132	Palm Beach	Lake Worth Phase 3 - 2"	HC					\$ 39.80	\$ 39.80	
FN17G21124	Palm Beach	La Puerta-Nightingale	HC		2,863	PE	2"	\$ 52,929.45	\$ 298,956.25	Mar-17
FN16G21197	Palm Beach	N. County Ph.1 2016	HC			PE	2"	\$ -	\$ 7,871.30	May-16
FN16G61198	Palm Beach	N. County Ph.1 2016	HC			PE	6"	\$ -	\$ 9,456.50	Aug-16
FN17G21240	Palm Beach	Royal Poinciana Piza PB	HC					\$ 28,681.27	\$ 28,681.27	Jul-17
FN16G21174	Palm Beach	S. Flagler Ph.1 Area 1 - 2in	HC			PE	2"	\$ 79.70	\$ 19,987.91	Apr-16
FN16G21230	Palm Beach	SFlagler Ph 2 A3 WPB	HC			PE	2"	\$ -	\$ 50,429.06	Aug-16
FN16G21236	Palm Beach	SFlagler Ph 2 A2 WPB	HC			PE	2"	\$ -	\$ 16,071.92	Aug-16
FN16G21237	Palm Beach	SFlagler Ph 2 A1 WPB	HC			PE	2"	\$ -	\$ 961.34	Aug-16
FN16G41241	Palm Beach	Southern - S.Ocean Blvd	HC			PE	4"	\$ 35,469.77	\$ 46,784.81	Aug-16
FN17G61190	Palm Beach	SOcean PB 17 ViaFSloans	HC					\$ 56,755.26	\$ 56,755.26	
FN17G21188	Palm Beach	SOcean PB 17 ViaFSloans	HC			PE		\$ -	\$ 14,471.51	May-17

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending September 30, 2017**

REVISED 2-7-2018

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	Installed In Service Date
FN16G21119	Palm Beach	Southside WPB A3	HC			PE	2"	\$ -	\$ 17,141.49	Feb-16
FN16G21121	Palm Beach	Southside WPB A5	HC			PE	2"	\$ -	\$ (8,966.01)	Feb-16
FN16G61114	Palm Beach	Southside WPB 6in	HC			PE	6"	\$ 95.60	\$ 95.60	Feb-16
FN16G21360	Palm Beach	Southside WPB A2346	HC			PE	2"	\$ -	\$ 13,552.61	Feb-16
FN17G21171	Palm Beach	Town Center 2017	HC		2,108	PE	2"	\$ 607,613.58	\$ 755,937.41	May-17
FN17G21232	Palm Beach	204 Via Del Mar PB	HC					\$ 23,103.96	\$ 23,103.96	
FN16G21293	Palm Beach	Worth Ave S Alley PB	HC			PE	2"	\$ 47,327.73	\$ 60,610.24	Sep-16
FN00GA9999	Palm Beach	Holding Account	HC					\$ (195,309.57)	\$ (132,273.85)	
FN00G11555	Palm Beach	Allocation Clearing						\$ 1,757.69	\$ 37,272.98	Ongoing
Mains Accrual								\$ (115,822.72)	\$ 86,040.64	
<b>Total Mains Installed-South Florida</b>				-	25,679			\$ 1,105,305.55	\$ 3,201,819.81	
<b>Total Mains Installed-FPUC</b>				290	26,305			\$ 1,139,381.94	\$ 3,302,741.43	

<b>Services:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Investment Amount	Investment Amount	Installed In Service Date
FN17GS3080	Volusia	Various	HC	59	268	PE	3/4"	\$ 100,688.07	\$ 457,349.57	Qtr3 -17
FN17GS1080	Palm Beach	Various	HC	71	460	PE	3/4"	\$ 480,551.16	\$ 1,166,458.83	Qtr3 -17
FN17GS1082	Palm Beach	Various	HC	9	16	PE	1 1/4"	\$ 14,279.10	\$ 25,330.26	Qtr3 -17
Accrue Services	Volusia							\$ 10,130.62	\$ 24,803.62	
Accrue Services	Palm Beach							\$ (12,663.33)	\$ 11,820.12	
<b>Total Services Installed</b>				139	744			\$ 592,985.62	\$ 1,685,762.40	

Florida Public Utilities Company  
 Gas Reliability Infrastructure Program  
 Quarterly Reporting-Retirements  
 Quarter Ending September 30, 2017

REVISED 2-7-2018

<u>Mains:</u>			Quarter	YTD			Retired	
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date

*Total Mains Retired - Central Florida*

<u>Mains:</u>			Quarter	YTD			Retired	
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date

FN17G11105R	Palm Beach	Lake Osborne	HC		29,230	.75"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC		4,067	1.25"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC		6,442	1.5"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC		1,727	2"	Bare Steel	Mar-17
FN17G21122R	Palm Beach	La Puerta-Nightingale	HC	17	17	1.25"	Bare Steel	Aug-17
FN17G21122R	Palm Beach	La Puerta-Nightingale	HC	2,314	2,314	2"	Bare Steel	Aug-17

*Total Mains Retired - South Florida*

2,331    43,797

*Total Mains Retired-FPUC*

2,331    43,797

Services:

Project Number	County	Location/Address	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
----------------	--------	------------------	--------------------------	----------------------	----------------------	------------------	-----------------------------

FN17GS3080R	Volusia	Various	29	251	under 1"	Steel Tubing	Qtr3 -17
FN17GS1080R	Palm Beach	Various	77	204	under 1"	Bare Steel	Qtr3 -17

*Total Bare Steel Services Retired*

77    204

*Total Steel Tubing Services Retired*

29    251

*Total Bare Steel & Steel Tubing Service Retired*

106    455

**FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending September 30, 2017**

REVISED 2-7-2018

**Installed:**

Mains				Services			
Quarter		Year To Date		Quarter		Year To Date	
Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida Gas</i>							
1,358	\$ 614,017.15	94,075	\$ 2,353,763.98	16	\$ 55,592.69	107	\$ 304,909.21

**Retired:**

<i>Central Florida Gas</i>	0	96,632	0	3
----------------------------	---	--------	---	---

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 6/30/2017	47.6	Number of Services at 6/30/2017	336
Miles Retired through 9/30/2017	-	Additional Services	
<b>Miles Remaining</b>	<b>47.6</b>	Services Retired through 09/30/2017	-
		<b>Services Remaining</b>	<b>336</b>

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending September 30, 2017**

REVISED 2-7-2018

<b>Mains:</b>				Quarter	YTD		Quarter	YTD	
<b>Project</b>			Rural or High	Feet	Feet	Material	Installed	Installed	Installed
<b>Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Consequence</b>	<b>Installed</b>	<b>Installed</b>	<b>Installed</b>	<b>Investment</b>	<b>Investment</b>	<b>In Service</b>
						<b>Main Size</b>	<b>Amount</b>	<b>Amount</b>	<b>Date</b>
						<b>Installed</b>			
CF16G41123	Polk	5th Street SW 4 inch	HC			PE	\$ -	\$ (721.60)	May-16
CF15G41172	Polk	6th Ave & Ave A	HC			PE	\$ -	\$ (923.39)	Mar-16
CF15G21171	Polk	16th St and Havendale Blvd	HC			PE	\$ -	\$ 1,868.32	Dec-15
CF15G20152	Polk	Auburndale 2 inch	HC			PE	\$ 10,453.44	\$ 21,623.34	Dec-15
CF15G40153	Polk	Auburndale 4 Inch	HC			PE	\$ 29,364.96	\$ 59,859.62	Sep-15
CF16G41248	Polk	Auburndale 4 Inch	HC			PE	\$ 2,707.84	\$ 58,069.75	Oct-16
CF15G60154	Polk	Auburndale 6 Inch	HC			PE	\$ 951.46	\$ (7,479.90)	Sep-15
CF15G60150	Polk	Auburndale 6 inch CTD	HC			CTD	\$ 5,119.93	\$ 10,945.62	Mar-16
CF16G21105	Polk	Bartow Area 1	HC			PE	\$ 780.51	\$ 35,032.28	Mar-16
CF16G41106	Polk	Bartow Area 1	HC			PE	\$ 1,055.22	\$ 8,019.19	Mar-16
CF16G21188	Polk	Bartow Area 2	HC	1,101	19,740	PE	\$ 57,500.36	\$ 282,640.37	Feb-17
CF16G21189	Polk	Bartow Area 2	HC			PE	\$ 12,291.66	\$ 37,471.43	Aug-16
CF16G41196	Polk	Bartow Area 2	HC	257	9,021	PE	\$ 56,008.86	\$ 450,661.53	Aug-16
CF15G40248	Polk	Eagle Lake - 4 " CTD	HC			CTD	\$ 2.51	\$ (19,102.13)	Mar-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC			PE	\$ 6,613.87	\$ 47,325.31	Mar-15
CF15G20145	Polk	Lake Alfred - 2"	HC			PE	\$ 10,850.62	\$ 18,962.61	Jun-15
CF15G40144	Polk	Lake Alfred - 4"	HC			PE	\$ 1,508.25	\$ 17,471.41	Sep-15
CF16G21164	Polk	LW Grip 2in PE Area 1	HC		5,446	PE	\$ 23,382.29	\$ 115,833.63	Feb-17
CF16G41165	Polk	LW GRIP 4in PE Area 1	HC			PE	\$ 2,361.42	\$ 10,810.13	Jun-16
CF16G21247	Polk	LAKE ALFRED 2 INCH GRIP PE M				PE	\$ 3,959.49	\$ 8,745.61	Apr-17
CF16G41159	Polk	Lake Wales Grip 4in CTD Area 1	HC			PE	\$ 6,606.73	\$ 31,152.50	Jul-16
CF16G41163	Polk	Lake Wales 4in PE Main Area 1	HC			PE	\$ -	\$ 573.75	Jul-16
CF16G21158	Polk	Lake Wales Area 1 Grip 2in Ctd Main	HC			PE	\$ 16,206.28	\$ 36,490.77	Jul-16
CF14G21155	Polk	Mountain Lake Phase 2	HC			PE	\$ -	\$ 1,128.68	Sep-15
CF16G41137	Polk	Mt Lake South 4 inch	HC			PE	\$ -	\$ (2,109.60)	Jun-16
CF16G61166	Polk	Mt Lake S Reinforcement 6in	HC			PE	\$ 238.39	\$ 5,335.56	Aug-16
CF16G21160	Polk	Mt Lake S Grip 2in PE	HC			PE	\$ -	\$ 6,958.30	Aug-16
CF14G41182	Polk	Waverly Road	HC			PE	\$ -	\$ 8,257.02	Jan-15
CF16G21205	Polk	Winter Haven Area 1 - 2"	HC			PE	\$ 9,020.47	\$ 8,467.46	Sep-16
CF16G21206	Polk	Winter Haven Area 1 - 2"	HC		34,352	PE	\$ 14,360.46	\$ 274,411.88	Feb-17
CF16G41204	Polk	Winter Haven Area 1 - 4"	HC		6,943	PE	\$ 3,787.97	\$ 154,179.47	Feb-17
CF16G21120	Polk	Winter Haven Area 3 - 2"	HC			PE	\$ (36,258.02)	\$ (25,094.39)	Mar-16
CF16G41114	Polk	Winter Haven Area 3 - 4"	HC			PE	\$ (10,183.18)	\$ (6,842.22)	Mar-16
CF17G21155	Polk	Winter Haven Area 4 Ph 1	HC		7,966	PE	\$ 92,244.72	\$ 205,334.73	May-17

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending September 30, 2017**

REVISED 2-7-2018

							Quarter	YTD			
CF17G21156	Polk	Winter Haven Area 4 Ph 2	HC			PE	2"	\$ 288,169.80	\$ 386,354.65	May-17	
CF17G21175	Polk	Winter Haven Area 4 Ph 3				PE	2"	\$ 29,341.53	\$ 29,341.53	Jul-17	
CF17G41159	Polk	Winter Haven Area 4 Ph 4	HC			PE	4"	\$ 37,037.35	\$ 37,037.35	May-17	
CF15G20176	Polk	Winter Haven Area 6 - 2"	HC			PE	2"	\$ 310.16	\$ 9,502.96	Dec-15	
CF15G40177	Polk	Winter Haven Area 6 - 4"	HC			PE	4"	\$ 5,820.39	\$ 12,141.01	Dec-15	
CF16G21107	Polk	Winter Haven Area 9	HC			PE	2"	\$ 6,383.03	\$ 24,516.77	Jan-16	
CF16G41103	Polk	Winter Haven Area 9	HC			PE	4"	\$ (98.00)	\$ 19,858.80	Jan-16	
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	1,396		PE	2"		\$ 27,947.08	Mar-17	
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	3,180		PE	4"	\$ 1,544.35	\$ 77,089.69	Mar-17	
CF17G41154	Polk	Winter Haven Area 9 Trail Replace	HC	6,031		PE	4"	\$ 24,658.38	\$ 146,211.41	May-17	
CF00GA1999	Polk	Holding Account						\$ (15,065.69)	\$ (323,213.36)		
CF00G11555	Polk	Allocation Clearing						\$ (82.66)	\$ 16,642.82		
Mains Accrual								\$ (84,938.00)	\$ 34,976.23		
<b>Total Mains Installed</b>									<b>\$ 614,017.15</b>	<b>\$ 2,353,763.98</b>	

<u>Services:</u>				Quarter	YTD			Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date	
CF17GS1080	Polk	Various	HC	15	103	PE	Under 1"	\$ 42,850.80	\$ 299,767.29	Qtr3 -17	
CF17GS1082	Polk	Various	HC	1	4	PE	1" & Over	\$ 11,201.89	\$ 22,021.02	Qtr3 -17	
Accrual Services								\$ 1,540.00	\$ (16,879.10)		
<b>Total Services Installed</b>									<b>\$ 55,592.69</b>	<b>\$ 304,909.21</b>	

**Florida Division of Chesapeake Utilities Corporation  
Gas Reliability Infrastructure Program  
Quarterly Reporting-Retirements  
Quarter Ending September 30, 2017**

REVISED 2-7-2018

<b>Mains:</b>				<b>Quarter</b>	<b>YTD</b>			<b>Retired</b>
<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Feet Retired</b>	<b>Feet Retired</b>	<b>Main Size Retired</b>	<b>Material Retired</b>	<b>Out of Service Date</b>
CF16G21102R	Polk	Bartow Area 1	HC		2,816	.75"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		5,267	1.25"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		686	1.5"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		12,773	2"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC		8,888	3"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC		1,239	4"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		1,344	.75"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		2,533	1"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		904	1.25"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		7,529	1.5"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		2,308	2"	Bare Steel	Feb-17
CF16G41169R	Polk	Lake Wales 1	HC		9,190	3"	Bare Steel	Feb-17
CF16G21214R	Polk	Winter Haven 1	HC		3,674	1"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC		12,754	1-1/2"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC		2,037	1-1/4"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC		4,601	2"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC		1,608	3"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC		5,629	3/4"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC		1,149	3-1/2"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC		41	1.25"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC		80	1.5"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC		904	2"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC		5,476	3"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 9 Trails	HC		3,202	4"	Bare Steel	May-17
<b>Total Mains Retired</b>				-	<b>96,632</b>			

<b>Services:</b>				<b>Quarter</b>	<b>YTD</b>	<b>Service</b>		<b>Retired</b>
<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>		<b>Services Retired</b>	<b>Services Retired</b>	<b>Size Retired</b>	<b>Material Retired</b>	<b>Out of Service Date</b>
CF17GS1080R	Polk	Various	HC		3	under 1"	Bare Steel	Qtr3 - 17
<b>Total Bare Steel Services Retired</b>				-	<b>3</b>			

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending September 30, 2017**

REVISED 2-7-2018

**Installed:**

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
<b>Fort Meade</b>	16 \$	26,619.24	25 \$ 104,130.34

**Retired:**

<b>Fort Meade</b>	30	47
-------------------	----	----

**Remaining Replacement:**

	<u>Quantity</u>
<b><u>Bare Steel Services</u></b>	
Number of Services at 6/30/2017	204
Services Retired through 09/30/2017	30
<b>Services Remaining</b>	<b>174</b>



**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending September 30, 2017**

REVISED 2-7-2018

**Services:**

Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Service Size Installed	Quarter	YTD	Installed In Service Date
				# Services Installed	# Services Installed			Investment Amount	Investment Amount	
FT17GS1080	Polk	Various	HC	16	25	PE	Under 1"	\$ 21,014.91	\$ 98,526.01	Qtr3 -17
Accrual Services								\$ 5,604.33	\$ 5,604.33	
<b>Total Services Installed</b>				<b>16</b>	<b>25</b>			<b>\$ 26,619.24</b>	<b>\$ 104,130.34</b>	

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending September 30, 2017**

REVISED 2-7-2018

**Services:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter Services Retired</b>	<b>YTD Services Retired</b>	<b>Service Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
FT17GS1080R	Polk	Various	HC	30	47	under 1"	Steel Tubing	Qtr3 - 17
<b><i>Total Bare Steel Services Retired</i></b>				<b>30</b>	<b>47</b>			

**FLORIDA PUBLIC UTILITIES COMPANY**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending December 31, 2017**

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	412	\$ 6,605.34	1,038	\$ 107,526.97	37	\$ 68,101.07	305	\$ 550,254.26
<i>South Florida</i>	44,946	\$ 2,005,553.48	70,625	\$ 5,207,373.29	73	\$ 139,956.83	549	\$ 1,343,566.04
<b><i>Consolidated</i></b>	<b>45,358</b>	<b>\$ 2,012,158.82</b>	<b>71,663</b>	<b>\$ 5,314,900.26</b>	<b>110</b>	<b>\$ 208,057.90</b>	<b>854</b>	<b>\$ 1,893,820.30</b>

**Retired:**

<i>Central Florida</i>	0	0	55	306
<i>South Florida</i>	10,852	54,649	131	335
<b><i>Consolidated</i></b>	<b>10,852</b>	<b>54,649</b>	<b>186</b>	<b>641</b>

**Remaining Replacement:**

<b><u>Bare Steel Mains</u></b>	<b><u>Quantity</u></b>	<b><u>Bare Steel Services</u></b>	<b><u>Quantity</u></b>
Miles at Beginning 9/30/2017	66.3	Number of Services at 9/30/2017	3,179
Miles Retired through 12/31/2017	2.1	Steel Tubing Services	55
		Services Retired through 12/31/2017	186
<b>Miles Remaining</b>	<b>64.2</b>	<b>Services Remaining</b>	<b>3,048</b>

**Florida Public Utilities Company**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending December 31, 2017**

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN17G23241	Volusia	E Turgot Ave, Edgewater	HC	412	412	PE	2"	\$ 18,148.22	\$ 22,865.12	Nov-17
FN13G23287	Volusia	Highland Country Estates	HC			PE	2"	\$ -	\$ 3,356.80	May-14
FN15G23267	Volusia	NSB Island Cedar Dunes	HC		626	PE	2"	\$ -	\$ 58,662.86	Feb-17
FN13G23402	Volusia	Spring Hammock	HC			PE	2"	\$ -	\$ 9,591.59	May-14
FN00G13555	Volusia	Allocation Clearing						\$ (8,829.04)	\$ 13,050.60	Ongoing
Mains Accrued	Volusia							\$ (2,713.84)	\$ -	
<b>Total Mains Installed-Central Florida</b>				<b>412</b>	<b>1,038</b>			<b>\$ 6,605.34</b>	<b>\$ 107,526.97</b>	

<b>Mains:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN13G11265	Palm Beach	210 Almeria	HC			PE	2"	\$ -	\$ 11,733.16	Dec-13
FN15G21353	Palm Beach	All Aboard Fla DTownWPB - 2"	HC			PE	2"	\$ -	\$ 35,544.50	Dec-15
FN15G61422	Palm Beach	All AboardFla DTown WPB - 6"	HC			PE	6"	\$ -	\$ 3,075.00	Dec-16
FN15G21342	Palm Beach	Broadway Phase 2	HC			PE	2"	\$ -	\$ 2,802.60	Jun-15
FN15G41406	Palm Beach	Broadway WPB Ph3	HC			PE	4"	\$ -	\$ 7,570.87	Dec-15
FN15G61354	Palm Beach	Broadway WPB Ph3	HC			PE	6"	\$ -	\$ 8,059.03	Jan-16
FN17G21254	Palm Beach	Broadway WPB Ph 4 A4	HC	4,945	4,945	PE	2"	\$ 490,493.10	\$ 507,555.37	Open
FN17G21277	Palm Beach	Broadway Phase 4 2 in Area 3	HC	4,862	4,862	PE	2"	\$ 479,340.37	\$ 479,340.37	Open
FN17G21301	Palm Beach	Broadway Ph.4 - Area 2 - 2"	HC	5,596	5,596	PE	2"	\$ 551,840.40	\$ 551,840.40	Open
FN17G21329	Palm Beach	Broadway Ph.4 - Area 1 - 2"	HC	213	213	PE	2"	\$ 21,167.71	\$ 21,167.71	Open
FN17G41278	Palm Beach	Broadway Ph4 4 in Areas 2 3	HC	1,961	1,961	PE	4"	\$ 121,247.99	\$ 121,247.99	Open
FN17G41330	Palm Beach	Broadway Ph.4 - Area 1 - 4"	HC	458	458	PE	4"	\$ 29,813.50	\$ 29,813.50	Open
FN16G21190	Palm Beach	Chilean - Australian Town Area 2	HC			PE	2"	\$ -	\$ 8,647.79	May-16
FN16G21191	Palm Beach	Chilean - Australian Town Area 3	HC			PE	2"	\$ -	\$ 6,262.96	May-16
FN16G21196	Palm Beach	Chilean - Australian Town Area 4	HC			PE	2"	\$ -	\$ 19,539.00	May-16
FN16G61192	Palm Beach	Chilean - Australian Town Area 5	HC			PE	6"	\$ -	\$ 1,133.10	Jul-16
FN16G21115	Palm Beach	Lake Osborne 1	HC		5,659	PE	2"	\$ -	\$ 161,494.91	Mar-17
FN16G21130	Palm Beach	Lake Osborne 2	HC		3,930	PE	2"	\$ -	\$ 609,854.06	Mar-17
FN16G21131	Palm Beach	Lake Osborne 3	HC	14,274	25,393	PE	2"	\$ 98,983.76	\$ 703,108.69	Oct-17
FN16G21116	Palm Beach	Lake Osborne 4	HC	8,307	8,307	PE	2"	\$ 132,125.21	\$ 434,058.84	Open
FN14G21132	Palm Beach	Lake Worth Phase 3 - 2"	HC			PE	4"	\$ -	\$ 39.80	Dec-14
FN17G21124	Palm Beach	La Puerta-Nightingale	HC	98	2,961	PE	2"	\$ -	\$ 298,956.25	Oct-17
FN16G21197	Palm Beach	N. County Ph.1 2016	HC			PE	2"	\$ -	\$ 7,871.30	May-16
FN16G61198	Palm Beach	N. County Ph.1 2016	HC			PE	6"	\$ -	\$ 9,456.50	Aug-16
FN17G41310	Palm Beach	N J and 2nd LW	HC	305	305	PE	4"	\$ 12,477.73	\$ 12,477.73	Dec-17
FN17G21240	Palm Beach	Royal Poinciana Plza PB	HC	849	849	PE	2"	\$ 136,502.41	\$ 165,183.68	Dec-17
FN16G21174	Palm Beach	S. Flagler Ph.1 Area 1 - 2in	HC			PE	2"	\$ -	\$ 19,987.91	Apr-16
FN16G21230	Palm Beach	SFlagler Ph 2 A3 WPB	HC			PE	2"	\$ -	\$ 50,429.06	Aug-16
FN16G21236	Palm Beach	SFlagler Ph 2 A2 WPB	HC			PE	2"	\$ -	\$ 16,071.92	Aug-16
FN16G21237	Palm Beach	SFlagler Ph 2 A1 WPB	HC			PE	2"	\$ -	\$ 961.34	Aug-16

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending December 31, 2017**

**Mains:**

Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Main Size Installed	Quarter	YTD	Installed In Service Date
				Feet Installed	Feet Installed			Investment Amount	Investment Amount	
FN16G41241	Palm Beach	Southern - S.Ocean Blvd	HC			PE	4"	\$ -	\$ 46,784.81	Aug-16
FN17G61190	Palm Beach	SOcean PB 17 ViaFSloans	HC			PE	6"	\$ 25,563.78	\$ 82,319.04	Open
FN17G21188	Palm Beach	SOcean PB 17 ViaFSloans	HC			PE	2"	\$ -	\$ 14,471.51	Open
FN16G21119	Palm Beach	Southside WPB A3	HC			PE	2"	\$ 523.30	\$ 17,664.79	Feb-16
FN16G21121	Palm Beach	Southside WPB A5	HC			PE	2"	\$ -	\$ (8,966.01)	Feb-16
FN16G61114	Palm Beach	Southside WPB 6in	HC			PE	6"	\$ -	\$ 95.60	Feb-16
FN16G21360	Palm Beach	Southside WPB A2346	HC			PE	2"	\$ -	\$ 13,552.61	Feb-16
FN17G21171	Palm Beach	Town Center 2017	HC	2,788	4,896	PE	2"	\$ 2,836.10	\$ 758,773.51	Dec-17
FN17G21232	Palm Beach	204 Via Del Mar PB	HC	290	290	PE	2"	\$ 64,098.81	\$ 87,202.77	Dec-17
FN16G21293	Palm Beach	Worth Ave S Alley PB	HC			PE	2"	\$ -	\$ 60,610.24	Sep-16
FN00GA9999	Palm Beach	Holding Account						\$ (68,378.00)	\$ (200,651.85)	Ongoing
FN00G11555	Palm Beach	Allocation Clearing						\$ (37,273.02)	\$ (0.04)	Ongoing
Mains Accrual								\$ (55,809.67)	\$ 30,230.97	
<b>Total Mains Installed-South Florida</b>				<b>44,946</b>	<b>70,625</b>			<b>\$ 2,005,553.48</b>	<b>\$ 5,207,373.29</b>	
<b>Total Mains Installed-FPUC</b>				<b>45,358</b>	<b>71,663</b>			<b>\$ 2,012,158.82</b>	<b>\$ 5,314,900.26</b>	

**Services:**

Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Service Size Installed	Quarter	YTD	Installed In Service Date
				# Services Installed	# Services Installed			Investment Amount	Investment Amount	
FN17GS3080	Volusia	Various	HC	37	305	PE	3/4"	\$ 92,904.69	\$ 550,254.26	Qtr4 -17
FN17GS1080	Palm Beach	Various	HC	66	526	PE	3/4"	\$ 144,743.61	\$ 1,311,202.44	Qtr4 -17
FN17GS1082	Palm Beach	Various	HC	7	23	PE	1 1/4"	\$ 1,936.84	\$ 27,267.10	Qtr4 -17
Accrue Services	Volusia							\$ (24,803.62)	\$ -	
Accrue Services	Palm Beach							\$ (6,723.62)	\$ 5,096.50	
<b>Total Services Installed</b>				<b>110</b>	<b>854</b>			<b>\$ 208,057.90</b>	<b>\$ 1,893,820.30</b>	

Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting-Retirements  
Quarter Ending December 31, 2017

<b>Mains:</b>			Quarter	YTD			Retired	
Project	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
Number								

*Total Mains Retired - Central Florida*

<b>Mains:</b>			Quarter	YTD			Retired	
Project	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
Number								
FN17G21252R	Palm Beach	Broadway Ph 4	HC	3,649	3,649	2"	Bare Steel	Dec-17
FN17G41298R	Palm Beach	Broadway Ph 4	HC	1,591	1,591	3"	Bare Steel	Dec-17
FN17G11105R	Palm Beach	Lake Osborne	HC	200	29,430	.75"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC		4,067	1.25"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC		6,442	1.5"	Bare Steel	Feb-17
FN17G21106R	Palm Beach	Lake Osborne	HC		1,727	2"	Bare Steel	Mar-17
FN17G21122R	Palm Beach	La Puerta-Nightingale	HC		17	1.25"	Bare Steel	Aug-17
FN17G21122R	Palm Beach	La Puerta-Nightingale	HC		2,314	2"	Bare Steel	Aug-17
FN17G41310R	Palm Beach	2nd Ave N & N J St	HC	280	280	4"	Bare Steel	Nov-17
FN17G21236R	Palm Beach	Royal Poinciana Plaza	HC	279	279	2"	Bare Steel	Dec-17
FN17G21236R	Palm Beach	Royal Poinciana Plaza	HC	165	165	2"	Bare Steel	Dec-17
FN17G21236R	Palm Beach	Royal Poinciana Plaza	HC	327	327	2"	Bare Steel	Dec-17
FN17G21166R	Palm Beach	Town Center	HC	844	844	2"	Bare Steel	Dec-17
FN17G21166R	Palm Beach	Town Center	HC	3,234	3,234	2"	Bare Steel	Dec-17
FN17G21225R	Palm Beach	Via Del Mar	HC	283	283	2"	Bare Steel	Dec-17
<i>Total Mains Retired - South Florida</i>				10,852	54,649			
<i>Total Mains Retired-FPUC</i>				10,852	54,649			

<b>Services:</b>			Quarter	YTD	Service	Material	Retired
Project	County	Location/Address	Services Retired	Services Retired	Size Retired	Retired	Out of Service Date
Number							
FN17GS3080R	Volusia	Various	55	306	under 1"	Steel Tubing	Qtr4 -17
FN17GS1080R	Palm Beach	Various	131	335	under 1"	Bare Steel	Qtr4 -17
<i>Total Bare Steel Services Retired</i>			131	335			
<i>Total Steel Tubing Services Retired</i>			55	306			
<i>Total Bare Steel &amp; Steel Tubing Service Retired</i>			186	641			

**FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending December 31, 2017**

**Installed:**

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida Gas</i>	789	\$ 898,908.50	94,864	\$ 3,252,672.48	120	\$ 70,867.70	227	\$ 375,776.91

**Retired:**

<i>Central Florida Gas</i>	<u>23,660</u>	<u>120,292</u>	15	<u>18</u>
----------------------------	---------------	----------------	----	-----------

**Remaining Replacement:**

	<b><u>Quantity</u></b>		<b><u>Quantity</u></b>
<b>Bare Steel Mains</b>		<b>Bare Steel Services</b>	
Miles at Beginning 9/30/2017	47.6	Number of Services at 9/30/2017	336
Miles Retired through 12/31/2017	4.5	Additional Services	
<b>Miles Remaining</b>	<u>43.1</u>	Services Retired through 12/31/2017	15
		<b>Services Remaining</b>	<u>321</u>

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending December 31, 2017**

<b>Mains:</b>				<b>Quarter</b>	<b>YTD</b>			<b>Quarter</b>	<b>YTD</b>	<b>Installed</b>
<b>Project</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High</b>	<b>Feet</b>	<b>Feet</b>	<b>Material</b>	<b>Main Size</b>	<b>Installed</b>	<b>Installed</b>	<b>In Service</b>
<b>Number</b>			<b>Consequence</b>	<b>Installed</b>	<b>Installed</b>	<b>Installed</b>	<b>Installed</b>	<b>Amount</b>	<b>Amount</b>	<b>Date</b>
CF16G41123	Polk	5th Street SW 4 inch	HC			PE	4"	\$ -	\$ (721.60)	May-16
CF15G41172	Polk	6th Ave & Ave A	HC			PE	2"	\$ -	\$ (923.39)	Mar-16
CF15G21171	Polk	16th St and Havendale Blvd	HC			PE	2"	\$ -	\$ 1,868.32	Dec-15
CF15G20152	Polk	Auburndale 2 Inch	HC			PE	2"	\$ 5,124.82	\$ 26,748.16	Dec-15
CF15G40153	Polk	Auburndale 4 Inch	HC			PE	4"	\$ 7,593.84	\$ 67,453.46	Sep-15
CF16G41248	Polk	Auburndale 4 Inch	HC			PE	4"	\$ 31,257.98	\$ 89,327.73	Open
CF15G60154	Polk	Auburndale 6 Inch	HC			PE	6"	\$ -	\$ (7,479.90)	Sep-15
CF15G60150	Polk	Auburndale 6 Inch CTD	HC			CTD	6"	\$ -	\$ 10,945.62	Mar-16
CF16G21105	Polk	Bartow Area 1	HC			PE	2"	\$ 7,924.76	\$ 42,957.04	Mar-16
CF16G41106	Polk	Bartow Area 1	HC			PE	4"	\$ -	\$ 8,019.19	Mar-16
CF16G21188	Polk	Bartow Area 2	HC		19,740	PE	2"	\$ 55,079.00	\$ 337,719.37	Feb-17
CF16G21189	Polk	Bartow Area 2	HC			PE	2"	\$ -	\$ 37,471.43	Aug-16
CF16G41196	Polk	Bartow Area 2	HC	789	9,810	PE	4"	\$ 20,452.20	\$ 471,113.73	Dec-17
CF15G40248	Polk	Eagle Lake - 4 " CTD	HC			CTD	4"	\$ -	\$ (19,102.13)	Mar-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC			PE	4"	\$ 27.19	\$ 47,352.50	Mar-15
CF15G20145	Polk	Lake Alfred - 2"	HC			PE	2"	\$ 3,038.45	\$ 22,001.06	Jun-15
CF15G40144	Polk	Lake Alfred - 4"	HC			PE	4"	\$ 3,152.41	\$ 20,623.82	Sep-15
CF16G21247	Polk	Lake Alfred 2in GRIP PE	HC			PE	2"	\$ 821.12	\$ 9,566.73	Feb-17
CF16G21164	Polk	Lake Wales Grip 2in PE Area 1	HC		5,446	PE	2"	\$ 368.95	\$ 116,202.58	Feb-17
CF16G41165	Polk	Lake Wales GRIP 4in PE Area 1	HC			PE	4"	\$ 111.80	\$ 10,921.93	Jun-16
CF16G41159	Polk	Lake Wales Grip 4in CTD Area 1	HC			PE	4"	\$ -	\$ 31,152.50	Jul-16
CF16G41163	Polk	Lake Wales 4in PE Main Area 1	HC			PE	4"	\$ -	\$ 573.75	Jul-16
CF16G21158	Polk	Lake Wales Area 1 Grip 2in Ctd Main	HC			PE	2"	\$ 195.10	\$ 36,685.87	Jul-16
CF17G21190	Polk	Lake Wales GRIP Area 2 Ph 1	HC			PE	2"	\$ 275,859.88	\$ 275,859.88	Open
CF14G21155	Polk	Mountain Lake Phase 2	HC			PE	2"	\$ -	\$ 1,128.68	Sep-15
CF16G41137	Polk	Mt Lake South 4 inch	HC			PE	4"	\$ -	\$ (2,109.60)	Jun-16
CF16G61166	Polk	Mt Lake S Reinforcement 6in	HC			PE	6"	\$ -	\$ 5,335.56	Aug-16
CF16G21160	Polk	Mt Lake S Grip 2in PE	HC			PE	2"	\$ -	\$ 6,958.30	Aug-16
CF17G41188	Polk	Swoope St GRIP Replacement	HC			PE	4"	\$ 137,995.81	\$ 137,995.81	Open
CF14G41182	Polk	Waverly Road	HC			PE	4"	\$ -	\$ 8,257.02	Jan-15
CF16G21205	Polk	Winter Haven Area 1 - 2"	HC			PE	2"	\$ (812.89)	\$ 7,654.57	Sep-16
CF16G21206	Polk	Winter Haven Area 1 - 2"	HC		34,352	PE	2"	\$ 2,791.78	\$ 277,203.66	Feb-17
CF16G41204	Polk	Winter Haven Area 1 - 4"	HC		6,943	PE	4"	\$ (90.00)	\$ 154,089.47	Feb-17
CF16G21120	Polk	Winter Haven Area 3 - 2"	HC			PE	2"	\$ (336.00)	\$ (25,430.39)	Mar-16
CF16G41114	Polk	Winter Haven Area 3 - 4"	HC			PE	4"	\$ 205.87	\$ (6,636.35)	Mar-16



**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending December 31, 2017**

							Quarter	YTD	
CF17G21155	Polk	Winter Haven Area 4 Ph 1	HC	7,966	PE	2"	\$ 69,398.59	\$ 274,733.32	Open
CF17G21156	Polk	Winter Haven Area 4 Ph 2	HC		PE	2"	\$ 15,588.54	\$ 401,943.19	Open
CF17G21175	Polk	Winter Haven Area 4 Ph 3	HC		PE	2"	\$ 24,269.54	\$ 53,611.07	Open
CF17G41159	Polk	Winter Haven Area 4 Ph 4	HC		PE	4"	\$ 53,325.21	\$ 90,362.56	Open
CF15G20176	Polk	Winter Haven Area 6 - 2"	HC		PE	2"	\$ -	\$ 9,502.96	Dec-15
CF15G40177	Polk	Winter Haven Area 6 - 4"	HC		PE	4"	\$ 1,911.98	\$ 14,052.99	Dec-15
CF16G21107	Polk	Winter Haven Area 9	HC		PE	2"	\$ (3,127.34)	\$ 21,389.43	Jan-16
CF16G41103	Polk	Winter Haven Area 9	HC		PE	4"	\$ -	\$ 19,858.80	Jan-16
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	1,396	PE	2"	\$ (224.84)	\$ 27,722.24	Mar-17
CF17G41118	Polk	Winter Haven Area 9 Trail	HC	3,180	PE	4"	\$ -	\$ 77,089.69	Mar-17
CF17G41154	Polk	Winter Haven Area 9 Trail Replace	HC	6,031	PE	4"	\$ 101,888.50	\$ 248,099.91	May-17
CF00GA1999	Polk	Holding Account					\$ (16,642.82)	\$ (339,856.18)	Ongoing
CF00G11555	Polk	Allocation Clearing					\$ 134,914.30	\$ 151,557.12	Ongoing
Mains Accrual							\$ (33,155.23)	\$ 1,821.00	

---

<b>Total Mains Installed</b>	<b>789</b>	<b>94,864</b>	<b>\$ 898,908.50</b>	<b>\$ 3,252,672.48</b>
------------------------------	------------	---------------	----------------------	------------------------

---

<b>Services:</b>							Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CF17GS1080	Polk	Various	HC	117	220	PE	Under 1"	\$ 67,691.87	\$ 367,459.16	Qtr4 -17
CF17GS1082	Polk	Various	HC	3	7	PE	1" & Over	\$ 4,825.83	\$ 26,846.85	Qtr4 -17
Accrual Services								\$ (1,650.00)	\$ (18,529.10)	

---

<b>Total Services Installed</b>	<b>120</b>	<b>227</b>	<b>\$ 70,867.70</b>	<b>\$ 375,776.91</b>
---------------------------------	------------	------------	---------------------	----------------------

---

**Florida Division of Chesapeake Utilities Corporation  
Gas Reliability Infrastructure Program  
Quarterly Reporting-Retirements  
Quarter Ending December 31, 2017**

<b>Mains:</b>				Quarter	YTD			Retired
Project	County	Location/Address	Rural or High	Feet	Feet	Main Size	Material	Out of Service
Number			Consequence	Retired	Retired	Retired	Retired	Date
CF15G40149R	Polk	Auburndale	HC			3"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		2,816	.75"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		5,267	1.25"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		686	1.5"	Bare Steel	Feb-17
CF16G21102R	Polk	Bartow Area 1	HC		12,773	2"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC		8,888	3"	Bare Steel	Feb-17
CF16G41192R	Polk	Bartow Area 1	HC		1,239	4"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		1,344	.75"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		2,533	1"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		904	1.25"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		7,529	1.5"	Bare Steel	Feb-17
CF16G21168R	Polk	Lake Wales 1	HC		2,308	2"	Bare Steel	Feb-17
CF16G41169R	Polk	Lake Wales 1	HC		9,190	3"	Bare Steel	Feb-17
CF16G41169R	Polk	Lake Wales 1	HC		-	4"	Bare Steel	Feb-17
CF16G21214R	Polk	Winter Haven 1	HC		3,674	1"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC		12,754	1-1/2"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC		2,037	1-1/4"	Bare Steel	May-17
CF16G21214R	Polk	Winter Haven 1	HC		4,601	2"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC		1,608	3"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC		5,629	3/4"	Bare Steel	May-17
CF16G41208R	Polk	Winter Haven 1	HC		1,149	3-1/2"	Bare Steel	May-17
CF15G20175R	Polk	Winter Haven 6	HC	1,761	1,761	1.25"	Bare Steel	Nov-17
CF15G20175R	Polk	Winter Haven 6	HC	5,611	5,611	2"	Bare Steel	Nov-17
CF15G20175R	Polk	Winter Haven 6	HC	733	733	.75"	Bare Steel	Nov-17
CF15G20175R	Polk	Winter Haven 6	HC	4,396	4,396	1.5"	Bare Steel	Nov-17
CF15G20175R	Polk	Winter Haven 6	HC	2,289	2,289	1"	Bare Steel	Nov-17
CF15G40177R	Polk	Winter Haven 6	HC	7,558	7,558	3"	Bare Steel	Nov-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC		41	1.25"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	269	349	1.5"	Bare Steel	Nov-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC		904	2"	Bare Steel	May-17
CF17G21151R	Polk	Winter Haven 9 Trails	HC	1,043	6,519	3"	Bare Steel	Nov-17
CF16G41208R	Polk	Winter Haven 9 Trails	HC		3,202	4"	Bare Steel	May-17
<b>Total Mains Retired</b>				<b>23,660</b>	<b>120,292</b>			

**Services:**

Project	County	Location/Address	Quarter	YTD	Service	Material	Retired	
Number			Services	Services	Size	Retired	Out of Service	
			Retired	Retired	Retired		Date	
CF17GS1080R	Polk	Various	HC	15	18	under 1"	Bare Steel	Qtr4 - 17
<b>Total Bare Steel Services Retired</b>				<b>15</b>	<b>18</b>			

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending December 31, 2017**

**Installed:**

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
<b>Fort Meade</b>	15 \$	13,730.10	40 \$ 117,860.44

**Retired:**

<b>Fort Meade</b>	64	111
-------------------	----	-----

**Remaining Replacement:**

<b><u>Bare Steel Services</u></b>	<b><u>Quantity</u></b>
Number of Services at 9/30/2017	174
Services Retired through 12/31/2017	64
<b>Services Remaining</b>	<b>110</b>

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending December 31, 2017**

<b>Services:</b>				Quarter	YTD		Quarter	YTD		
Project			Rural or High	# Services	# Services	Material	Service Size	Installed	Installed	
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Investment	Investment	
								Amount	Amount	
									Installed	
									In Service	
									Date	
FT17GS1080	Polk	Various	HC	15	40	PE	Under 1"	\$ 19,334.43	\$ 117,860.44	Qtr4 -17
Accrual Services								\$ (5,604.33)	\$ -	
<b>Total Services Installed</b>				<b>15</b>	<b>40</b>			<b>\$ 13,730.10</b>	<b>\$ 117,860.44</b>	

**FLORIDA PUBLIC UTILITIES - FT. MEADE DIVISION**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending December 31, 2017**

**Services:**

<b>Project Number</b>	<b>County</b>	<b>Location/Address</b>	<b>Rural or High Consequence</b>	<b>Quarter Services Retired</b>	<b>YTD Services Retired</b>	<b>Service Size Retired</b>	<b>Material Retired</b>	<b>Retired Out of Service Date</b>
FT17GS1080R	Polk	Various	HC	64	111	under 1"	Steel Tubing	Qtr4 - 17
<b><i>Total Bare Steel Services Retired</i></b>				<b>64</b>	<b>111</b>			