

From: [Ed Castle <edrcastle@me.com>](mailto:edrcastle@me.com)
To: [Greg Wrightgreg@kwru.com](mailto:Greg.Wrightgreg@kwru.com)
[Chris Johnsonchris@kwru.com](mailto:Chris.Johnsonchris@kwru.com)
Date: 3/21/2018 12:51:16 PM
Subject: WSI Work Directive for Holiday Testing

Please sign as the Owners Representative, then scan and send back to me.
Just the signature page is OK. Once it is signed by all, I will provide a
copy for your records.

Edward R. Castle, PE
Weiler Engineering Corporation

SECTION 00945

WORK DIRECTIVE CHANGE FORM

Work Directive No.: 2018-01

Name of Project: KWRU Filters and CCCs Replacement

Effective Date: March 21, 2018

Owner: KW Resort Utilities Corp.

Contractor: Wharton Smith, Inc.

Description of Change: Perform low-voltage holiday testing and provide NACE Level III inspection services for two (2) filter/CCC units as shown in the plans. Testing and inspections to be performed by 3rd party as described in WSI COP No. 02

Reason for Change: To verify and document that coatings on the fabricated steel filter/CCC units has been properly applied prior to shipping.

If a claim is made that the above change(s) have affected Contract Price or Contract Time, any claim for a Change Order based thereon will involve one of the following methods of determining the effect of the change(s).

Method of Determining the Change in Contract Price

- Time and Materials
Unit Prices
Cost Plus Fixed Fee
Other (marked with X)

Method of Determining the Change in Contract Time

- Contractor's Records
Engineer's Records
As Specified Below (marked with X)
Other

Estimated increase (decrease) in Contract Price = \$ 6,200.00. If the change involves an additional increase, estimated amount is not to be exceeded without further authorization.

Estimated increase (decrease) in Contract Time = 0 days. If the change involves an additional increase, estimated time is not to be exceeded without further authorization.

[INTENTIONALLY LEFT BLANK]

Recommended By:

Engineer

Date

Executed By:

Owner's Authorized Representative

Date

Contractor's Authorized Representative

Date

END OF SECTION

