

110009-EI
REDACTED

REDACTED

EXHIBIT B

REDACTED

REDACTED

DOCUMENT NUMBER-DATE
93014 MAY-2=
FPSC-COMMISSION CLERK

REDACTED

St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filings: Contracts Executed

[Section 8] (c)

Schedule AE-7A (Actual/Estimated)

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. (3)

For the Year Ended: 12/31/2011
Witness: Terry O. Jones

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2010)	Amount Expended in Current Year (2011)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121858	Open	4/29/09 - open	4/29/09 - open					AAF MCCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	120759	Open	3/26/09 - open	3/26/09 - open					Calvert Company Inc	Competitive	Isa Phase Bus Duct Coolers and Testing Services (PSL)
3	124436	Open	7/17/09 - open	7/17/09 - open					Calvert Company Inc *	Competitive	Isa Phase Bus Duct Coolers, Install, Demo & Testing Services (PTN)
4	121885	Open	4/24/09 - open	4/24/09 - open					Flowserve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
5	123137	Open	5/28/09 - open	5/28/09-02/2011					Flowserve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
6	125454	Open	8/28/09 - open	8/28/09 - open					Flowserve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
7	122154	Open	4/27/09 - open	4/27/09 - open					Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
8	119078	Open	12/9/08 - open	12/9/08 - open					Westinghouse *	OEM	NSSS Engineering Analysis and LAR (PTN)
9	119653	Open	11/24/08 - open	11/24/08 - open					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PSL)
10	121947	Open	4/24/08 - open	4/24/08 - open					Westinghouse	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
11	119670	Open	2/18/09 - open	2/18/09 - open					Proto-Power	Single Source	Project Engineering Support (PSL)
12	115297	Open	8/27/08 - open	8/27/08 - open					AREVA	Single Source	RSG Design Review and LAR Work (PSL)
13	115338	Open	8/27/08 - open	8/27/08 - open					AREVA	Single Source	RCS Design Review (PTN)
14	125353	Open	10/02/07 - open	10/02/07 - open					Shaw - Stone & Webster	Single Source	Engineering Support (PSL & PTN)
15	117809	Open	12/02/08 - open	12/02/08 - 04/2013					Bechtel *	Competitive Bid	Engineering Procurement Construction (PTN)
16	116086	Open	09/29/08 - open	09/29/08 - 03/2013					Bechtel *	Competitive Bid	Engineering Procurement Construction (PSL)
17	117820	Open	12/02/08 - open	12/02/08 - 12/2012					Siemens *	Single Source	Turbine, Generator/Exciter Upgrades & Inst. (PTN)
18	116090	Open	9/29/08 - open	9/29/08 - 03/2013					TEI *	Competitive Bid	Condenser Tubes (PTN)
19	118328	Open	12/19/08 - open	12/19/08 - 03/2013					TEI	Competitive Bid	Moisture Separator Reheaters (PTN)
20	118205	Open	12/17/08 - open	12/17/08 - 03/2013					TEI *	Competitive Bid	Moisture Separator Reheaters (PSL)
21	118205	Open	12/17/08 - open	12/17/08 - 07/2012					TEI	Competitive Bid	Feed Water Heaters (PTN)
22	118241	Open	12/18/08 - open	12/18/08 - 03/2013					Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PSL)
23	112221	Open	4/22/08 - open	4/22/08 - 12/2012					Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PTN)
24	112177	Open	4/22/08 - open	4/22/08 - open					American Crane	Single Source	Gantry Crane Upgrade (PSL)
25	117272	Open	11/13/08 - open	11/13/08 - 01/2011					TEI	Competitive Bid	Feed Water Heaters (PSL)
26	118224	Open	12/17/08 - open	12/17/08 - open					Proto-Power	Single Source	Engineering Services (PTN)
27	115485	Open	9/03/08 - open	9/03/08 - open					TEI	Competitive Bid	TCW Heat Exchangers (PSL)
28	118278	Open	12/19/08 - open	12/19/08 - open					AREVA	Single Source	Neutronics Analysis (PSL)
29	125720	Open	9/12/07 - open	9/12/07 - open							

REDACTED

REDACTED

DOCUMENT NUMBER DATE

30141030

FPSC-COMMISSION CLERK

1

**St. Lucie and Turkey Point Update Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7A (Actual/Estimated)

[Section (b) (c)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work. (3)

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended: 12/31/2011
Witness: Terry O. Jones

DOCKET NO: 110009-EI

(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2010)	Amount Expended in Current Year (2011)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
30	116796	Open	10/28/08 - open	10/28/08 - 03/2013					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PTN)
31	116107	Open	9/29/08 - open	9/29/08 - open					Cameron *	Single Source	Ultrasonic Flow Meter Measuring System (PSL)
32	114114	Open	7/03/08 - open	7/03/08 - open					Richard Sipes	Single Source	Staff Augmentation (PSL)
33	115036	Open	6/14/08 - open	6/14/08 - open					Babcock & Wilcox	Single Source	Steam Generator Component Design Review (PSL)
34	112228	Open	4/23/08 - open	04/23/08 - open					Westinghouse	Single Source	Steam Generator Services for Moisture Carryover (PTN)
35	113030	Open	5/20/08 - open	5/20/08 - open					FPL Bearpaw	Single Source	FPL personnel supporting FPL Upgrades (PSL & PTN)
36	113381	Open	8/29/08 - open	8/29/08 - open					NAI	Single Source	Radiological Consequence Analysis (PSL)
37	112987	Open	5/19/08 - open	5/19/08 - open					NAI	Single Source	Radiological Consequence Analysis (PTN)
38	4500521317	Open	9/08/09 - open	9/08/09 - open					AREVA	Competitive	Inductors (PTN)
39	126248	Open	10/08/09 - open	10/08/09 - open					ABB *	Competitive	Replacement Transformer Coolers (PSL)
40	126453	Open	11/05/09 - open	11/05/09 - open					Joseph Ort Corporation	Competitive	Cooling Water Heat Exchangers (PTN)
41	127777	Open	12/08/09 - open	12/08/09 - open					High Bridge *	Single Source	Estimating Services (PTN)
42	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
43	123762	Open	6/25/09 - open	6/25/09 - open					Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
44	118988	Open	01/22/09 - open	01/22/09 - open					Holtec	Single Source	Fuel Storage Criticality and related analysis (PSL 2)
45	118563	Open	1/14/09 - open	1/14/09 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
46	118627	Open	7/28/09 - open	7/28/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
47	118844	Open	01/15/09 - open	01/15/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
48	4500467077	Open	11/10/08 - open	11/10/08 - open					Siemens	Competitive	Generator Step-up Transformers (PSL)
49	130578	Open	5/01/10 - open	5/01/10 - open					Fisher Controls	Competitive See 2262919	Modified Feedwater Regulating Valves/Actuators (PSL)
50	130180	Open	3/29/10 - open	3/29/10 - open					Flowserv Corp.	Competitive See 2263036	Replacement Condensate Pumps (PSL)
51	130612	Open	4/22/10 - open	4/22/10 - open					Flowserv Corp.	Competitive	Condensate Pumps (PTN)
52	130649	Open	4/22/10 - open	4/22/10 - open					Flowserv Corp. *	Competitive	Main Feedwater Pumps (PTN)
53	126227	Open	10/13/09 - open	10/13/09 - open					Invenys	OEM	Control System FWH, Moisture Separator (PTN)
54	129689	Open	3/17/10 - open	3/17/10 - open					Invenys *	Competitive	Turbine Digital Upgrade (PTN)
55	130272	Open	4/08/2010 - open	4/08/2010 - open					Siemens Energy Inc.	Competitive	Electro-Hydraulic Fluid Systems (PTN)
56	131356	Open	5/21/10 - open	5/21/10 - open					Brand Energy Solutions	Competitive See 2263930	Supply Scaffolding Material (PTN)
57	131381	Open	5/25/10 - open	5/25/10 - open					BRV Construction	Competitive	Design/Construct fabrication area inside the CSF (PTN)
58	131599	Open	5/27/10 - open	5/27/10 - open					All Star Toilets	Competitive	Supply Cleaning Services (PTN)

1 2 3 4 5 6 7 8 9 10 11 12

(2)

**St. Lucie and Turkey Point Update Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7A (Actual/Estimated)

Section (B) (C)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION:

For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work. (3)

For the Year Ended: 12/31/2011
Witness: Terry O. Jones

(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2010)	Amount Expended in Current Year (2011)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
59	4500586420	Open	6/16/10 - open	6/16/10 - open					Energy Erectors	Competitive	Electrical contract labor work @ Turkey Point 230 KV substation
60	131928	Open	6/14/10 - open	6/14/10 - open					Siemens Energy Inc.	Single Source	PSL2-19 Pre-planning TG Installation Work
61	131633	Open	6/10/10-open	6/10/10-open					AREVA *	OEM	Non-Fuels NSSS Interim LAR (PSL 1 & 2)
62	131907	Open	6/11/10-open	6/11/10-open					AREVA	OEM	Fuels Related Interim LAR/MOD for EPU at PSL
63	131685	Open	6/15/10 - open	6/15/10 - open					Shaw - Stone & Webster	PDS	Interim LAR/MOD Support for EPU at PSL
64	131393	Open	6/10/10 - open	6/10/10 - open					Fisher Controls	Competitive See 2262201	Heater Drain BOP Replacement Valves at PSL
65	131742	Open	6/16/10 - open	6/16/10 - open					Westinghouse	PDS	LAR/RAI for Non-Fuels NSS related scope (PSL)
66	132077	Open	6/17/10 - open	6/17/10 - open					Siemens Energy Inc.	Single Source	Siemens Dedicated Resident Site Manager PTN
67	132078	Open	6/17/10 - open	6/17/10 - open					Siemens Energy Inc.	Single Source	Siemens Dedicated Resident Site Manager PSL
68	132235	Open	6/24/10 - open	6/24/10 - open					Enercon	Single Source	NFPA 695/Appendix R Support for PTN
69	131987	Open	6/25/10 - open	6/25/10 - open					Sargent & Lundy Inc	Single Source	Engineering for PSL 1 Steam Bypass Control
70	131940	Open	6/30/10 - open	6/30/10 - open					Westinghouse	Competitive	Main Steam Turbine Control Replacement (PSL)
71	132283	Open	6/28/10 - open	6/28/10 - open					Shaw - Stone & Webster	PDS	EPU Feedwater Pump Nozzle Load Reduction (PSL)
72	2259675	Open	7/23/10 - open	7/23/10 - open					Joseph Oat Corporation	Competitive	Furnish New Spent Fuel Pool Heat Exchangers (PTN)
73	2259669	Open	8/02/10 - open	8/02/10 - open					TAW	Competitive	Rewind/Refurbish/Upgrade Condensate Pumps (PTN)
74	2259997	Open	8/4/10 - open	8/4/10 - open					SPX Corporation	Replaces 115351	Valve Rework (PTN)
75	2259768	Open	8/06/10 - open	8/06/10 - open					Westinghouse	OEM	Design basis support for Umbrella Mode (PTN)
76	2260155	Open	8/16/10 - open	8/16/10 - open					Siemens Energy Inc.	Single Source	PSL 1-24 Pre-planning TG Installation Work
77	2260113	Open	9/23/10 - open	9/23/10 - open					Westinghouse	OEM	PSL Rod Control System Upgrades
78	2261538	Open	9/18/10 - open	9/18/10 - open					Washington Group	Competitive	PTN Feedwater Heater Ultrasonic Testing
79	2261750	Open	9/21/10 - open	9/21/10 - open					Modular Space	Competitive	PTN Lease of 16-Wide Trailers for EPU
80	2261747	Open	9/23/10 - open	9/23/10 - open					Westinghouse	PDS	EPU NSSS Engineering and Modification Support (PTN)
81	2262094	Open	9/28/10 - open	9/28/10 - open					Structural Integrity	Competitive	Assessment of Min. Wall Thickness Effects (PTN)
82	2262201	Open	9/30/10 - open	9/30/10 - open					Fisher Controls	Competitive Replaces 131393	Heater Drain BOP Replacement Valves at PSL
83	2262367	Open	10/04/10 - open	10/04/10 - open					Techcom International	Competitive	Engineering Services for Various Distributing Mode (PTN)
84	2262515	Open	10/08/10 - open	10/08/10 - open					Fisher Controls	Competitive Replaces 130579	Modified Feedwater Regulating Valves/Actuators (PSL)
85	2263036	Open	10/19/10 - open	10/19/10 - open					Flowsolve Corp.	Competitive Replaces 130160	Replacement Condensate Pumps (PSL)
86	2264106	Open	11/16/10 - open	11/16/10 - open					Siemens Energy Inc.	OEM	Replacement Blade Rings (PSL)
87	2264240	Open	11/17/10 - open	11/17/10 - open					Siemens Energy Inc.	Single Source	T/G Installation SL2-19 Outage (PSL)
88	2263052	Open	11/11/10 - open	11/11/10 - open					Inverna	Single Source	Steam Bypass Control System (PSL)

1 2 3 4 5 6 7 8 9 10 11 12

(3)

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7A (Actual/Estimated)

[Section (b) (6)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work. (3)

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended: 12/31/2011
Witness: Terry G. Jones

DOCKET NO: 110099-EI

	(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2010)	Amount Expended in Current Year (2011)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
89	2263549	Open	11/10/10 - open	11/10/10 - open					AREVA NP Inc	Competitive	Services of a Project Manager (PTN)
90	2264548	Open	11/19/10 - open	11/19/10 - open					Graybar Electric	Competitive	Wire Cable (PTN)
91	2263930	Open	11/11/10 - open	11/11/10 - open					Brand Energy Solutions	Competitive Replaces 131356	Supply Scaffolding Material (PTN)
92	2264842	Open	11/30/10 - open	11/30/10 - open					Ronnie's Turbine Services Inc.	Single Source	On Site SL2-19 Tech Support (PSL)
93	2264841	Open	11/30/10 - open	11/30/10 - open					Batach Industries	Single Source	On Site SL2-19 Tech Support (PSL)
94	2264377	Open	11/30/10 - open	11/30/10 - open					Techcom International	Competitive	Turbine Digital Controls Verification and Validation (PTN)
95	2264914	Open	12/07/10 - open	12/07/10 - open					Westinghouse Electric	OEM	CECMS Power Switch Refurbishment (PSL2)
96	2263951	Open	11/4/10 - open	11/4/2010 - open					Graybar Electric	Competitive	Temporary Power Unit Substations for EPU (PTN)
97	2265418	Open	12/16/10 - open	12/16/2010 - open					Siemens Energy Inc.	OEM	Implementation Specs for Turbine Gen. Work During SL2-19 For EPU
98	4500589986	Open	7/6/10 - open	7/6/10 - open					Kennedy Construction	Competitive	Site preparation contract labor work @ Turkey Point 230 KV substation
99	2265720	Open	01/04/2011 - open	01/04/2011 - open					Enercon Services	Competitive	Licensing/Desk Basis/Program Modification (PTN)
100	2267242	Open	01/27/2011 - open	01/27/2011 - open					Engineering Planning & Management	Competitive	Environmental Qualification Documentation Package (PTN)
101	2267468	Open	02/10/2011 - open	02/10/2011 - open					Feedforward Inc.	Competitive	Unit 1 DCS Mode (PSL)
102	2267971	Open	2/15/2011 - open	2/15/2011 - open					Foster Wheeler North America	OEM	S/JAE Condensers (PTN)
103	130340	Open	04/02/2010 - open	04/02/2010 - open					M.P.R. Associates INC	Competitive	Third Party Analysis T/G Rotor Train Analysis (PSL)
104	2269521	Open	01/18/2011 - open	01/18/2011 - open					Shaw - Stone & Webster	Pre-determined	Unit 1 MSIC/MSCV Modification to Support EPU at PSL

1 2 3 4 5 6 7 8 9 10 11 12


Legend:

- OEM = Original Equipment Manufacturer
- PSL = St. Lucie
- PTN = Turkey Point
- PDS = Pre-determined Source

Notes:

1. Column (H) represents current contract amounts.
2. FPL expects to revise contract amounts in 2011.
3. Includes Contracts through February 28, 2011. Does not include corporate blanket orders.

Footnote to Line No. 48 and Line No. 78: Amount on Column F was inadvertently omitted from the March 1, 2011 True-up Filing. This error will be corrected with Errata to be filed with the Commission.



**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO 121869

- 2 **Major Task or Tasks Associated With:**
Supply Eight (8) Normal Containment Coolers and provide Testing Services

- 3 **Vendor Identity:**
AAF MCQUAY

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

- 5 **Number of Vendors Solicited:**
4

- 6 **Number of Bids Received:**
2

- 7 **Brief Description of Selection Process:**
Competitive selection with a technical and commercial evaluation process resulting in an award to AAF McQuay.

- 8 **Dollar Value:**
Total Contract Value through Revision 2 is XXXXXXXXXX

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
April 29, 2009

- 11 **Term End:**
Open

- 12 **Nature and Scope of Work:**
Supply Eight (8) Normal Containment Coolers and provide Testing Services.

1

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

Contract No.:

1 PSL PO 120769

2 Major Task or Tasks Associated With:

Replacement IsoPhase Bus Duct Coolers

3 Vendor Identity:

Calvert Company Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

4

6 Number of Bids Received:

1

7 Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 Dollar Value:

Total Dollar Value through Revision 2 is [REDACTED]

9 Contract Status:

Active

10 Term Begin:

March 26, 2009

11 Term End:

Open

12 Nature and Scope of Work:

Replacement IsoPhase Bus Duct Coolers, Technical Installation Support and Field Testing.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 **Contract No.:**
PTN PO 124436

2 **Major Task or Tasks Associated With:**
Replacement Isolated Phase BusDuct

3 **Vendor Identity:**
Calvert Company Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
3

6 **Number of Bids Received:**
3

7 **Brief Description of Selection Process:**
Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 **Dollar Value:**
Total Dollar Value through Revision 1 is [REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
July 17, 2009

11 **Term End:**
Open

12 **Nature and Scope of Work:**
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO 121985

- 2 **Major Task or Tasks Associated With:**
Replacement Main Feedwater Pumps

- 3 **Vendor Identity:**
Flowsolve Corp.

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
5

- 6 **Number of Bids Received:**
2

- 7 **Brief Description of Selection Process:**
Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

- 8 **Dollar Value:**
Total Dollar Value through Revision 1 is XXXXXXXXXX

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
April 24, 2009

- 11 **Term End:**
Open

- 12 **Nature and Scope of Work:**
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO 123137

- 2 **Major Task or Tasks Associated With:**
Main Feedwater Isolation Valves

- 3 **Vendor Identity:**
Flowsolve Corp.

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3

- 6 **Number of Bids Received:**
3

- 7 **Brief Description of Selection Process:**
Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
May 28, 2009

- 11 **Term End:**
Open

- 12 **Nature and Scope of Work:**
Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 **Contract No.:**
PSL PO 125454

2 **Major Task or Tasks Associated With:**
Replacement Heater Drain Pumps

3 **Vendor Identity:**
Flowsolve Corp.

4 **Vendor Affiliation (specify 'direct' or 'indirect');**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
3

6 **Number of Bids Received:**
3

7 **Brief Description of Selection Process:**
Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

8 **Dollar Value:**
Total Dollar Value through Revision 1 is [REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
August 28, 2009

11 **Term End:**
Open

12 **Nature and Scope of Work:**
Replacement Heater Drain Pumps, Spare Heater,
Technical Direction.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 **Contract No.:**
PTN PO 122154

2 **Major Task or Tasks Associated With:**
Step-Up Transformers

3 **Vendor Identity:**
Siemens Energy Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
2

6 **Number of Bids Received:**
2

7 **Brief Description of Selection Process:**
Competitive selection with a technical and commercial evaluation process resulting in an award to Siemens Energy Inc.

8 **Dollar Value:**
[REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
April 27, 2009

11 **Term End:**
Open

12 **Nature and Scope of Work:**
Uprate Step-Up Transformers from 850 MVA to 970 MVA.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 **Contract No.:**
PTN PO 119078

2 **Major Task or Tasks Associated With:**
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

3 **Vendor Identity:**
Westinghouse Electric Co.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
1

6 **Number of Bids Received:**
1

7 **Brief Description of Selection Process:**
OEM

8 **Dollar Value:**
Total Dollar Value through Revision 5 is [REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
Letter of Authorization issued 12/9/08; PO issued 1/26/09

11 **Term End:**
Open

12 **Nature and Scope of Work:**
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 **Contract No.:**
PSL PO 119653

2 **Major Task or Tasks Associated With:**
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

3 **Vendor Identity:**
Westinghouse Electric Corp.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
1

6 **Number of Bids Received:**
1

7 **Brief Description of Selection Process:**
OEM

8 **Dollar Value:**
Total Dollar Value through Revision 4 is [REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
Letter of Authorization issued 11/24/08; PO issued 2/17/09

11 **Term End:**
Open

12 **Nature and Scope of Work:**
NSSS Engineering Evaluation and LAR Analysis for PSL
Units 1 & 2.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 Contract No.:
PO 115297 (PSL)

2 Major Task or Tasks Associated With:
Design Review for LAR (Steam Generator and Reactor Head)

3 Vendor Identity:
AREVA

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
1

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
Single Source

8 Dollar Value:
Total Dollar Value through Revision 8 is [REDACTED]

9 Contract Status:
Active

10 Term Begin:
August 27, 2008

11 Term End:
Open

12 Nature and Scope of Work:
Design Review for LAR (Steam Generator and Reactor Head).

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO 115338

- 2 **Major Task or Tasks Associated With:**
Engineering Analysis

- 3 **Vendor Identity:**
AREVA

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Dollar Value through Revision 9 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
August 27, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BMI.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 105353
- 2 **Major Task or Tasks Associated With:**
Initial BOP Scoping Support for EPU
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Sole Source
- 8 **Dollar Value:**
Total Dollar Value through Revision 5 is [REDACTED]
- 9 **Contract Status:**
Active,
- 10 **Term Begin:**
October 2, 2007
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
BOP Scoping Support (engineering) for the EPU Project.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO 117809
- 2 **Major Task or Tasks Associated With:**
Provide Engineering, Procurement and Construction Services for PTN
- 3 **Vendor Identity:**
Bechtel
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
6
- 6 **Number of Bids Received:**
5
- 7 **Brief Description of Selection Process:**
Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.
- 8 **Dollar Value:**
PO value through Rev 2/Rel 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 2, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface, and other services as designated in the Contract documents.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 116088
- 2 **Major Task or Tasks Associated With:**
Turbine/Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 29, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Engineering, Parts and Installation for PSL Turbine/Generator Uprate.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO 117820
- 2 **Major Task or Tasks Associated With:**
Provide Engineering, Procurement and Construction Services for PSL
- 3 **Vendor Identity:**
Bechtel
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
6
- 6 **Number of Bids Received:**
5
- 7 **Brief Description of Selection Process:**
Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.
- 8 **Dollar Value:**
PO value through Rev 4/Rel 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 2, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface, and other services as designated in the Contract documents.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 116090
- 2 **Major Task or Tasks Associated With:**
PTN Turbine Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Contract Value through Rev. 1/Rel 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 28, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PTN Engineering, Parts and Installation for Turbine/Generator Uprate.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 118328
- 2 **Major Task or Tasks Associated With:**
PTN Condenser Tube Bundles for Unit 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value Through Revision 4 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 19, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PTN Condenser Tube Bundles

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 118206
- 2 **Major Task or Tasks Associated With:**
PTN MSR's for Units 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 17, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PTN Moisture Separator Reheaters

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 Contract No.:
PO # 118205
- 2 Major Task or Tasks Associated With:
PSL MSR's for Units 1 & 2
- 3 Vendor Identity:
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
2
- 7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:
Total Dollar Value through Revision 3 is [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
December 17, 2008
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Supply PSL Moisture Separator Reheaters

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 118241
- 2 **Major Task or Tasks Associated With:**
PTN Feedwater Heaters for Units 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Contract Value through Revision 1 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 19, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PTN Feedwater Heaters

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 112221
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Blanket Purchase Order Max Value through
Revision 13 to Release 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 22, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL BOP Engineering

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 112177
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Blanket Purchase Order Max Value through
Revision 8 to Release 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 22, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Engineering for the PSL Uprate Project

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 Contract No.:
PO 117272

2 Major Task or Tasks Associated With:
Gantry crane repair/modification

3 Vendor Identity:
American Crane & Equip.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
1

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
Sole Source/OEM

8 Dollar Value:
Total Dollar Value after execution of revisions 1 through 6 is [REDACTED]

9 Contract Status:
Active

10 Term Begin:
November 13, 2008

11 Term End:
January 2011

12 Nature and Scope of Work:
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 118224
- 2 **Major Task or Tasks Associated With:**
PSL Feedwater Heaters for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value thru Revision 4 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 17, 2008
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Supply PSL Feedwater Heaters

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 115465
- 2 **Major Task or Tasks Associated With:**
Eng. Services for NSSS, BOP & Licensing Activities
- 3 **Vendor Identity:**
Proto-Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Dollar Value after execution of revisions 1 through 3
is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 3, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PTN Eng. Services for NSSS, BOP and Licensing Activities.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 118278
- 2 **Major Task or Tasks Associated With:**
PSL Heat Exchangers for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value after execution of revisions 1 - 3 is
██████████
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 19, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PSL Heat Exchangers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 Contract No.:
PO # 105720

2 Major Task or Tasks Associated With:
PSL Fuels Study

3 Vendor Identity:
Areva

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
1

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
Single Source

8 Dollar Value:
Original Order was issued at [REDACTED]. A series of purchase order revisions (revisions 1-18) have resulted in a revised dollar value of [REDACTED].

9 Contract Status:
Active

10 Term Begin:
September 12, 2007

11 Term End:
open

12 Nature and Scope of Work:
Fuels Performance Study and Analysis

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 116796
- 2 **Major Task or Tasks Associated With:**
Ultrasonic Flow Measuring System
- 3 **Vendor Identity:**
Cameron Technologies
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Blanket Purchase Order Value through Revision 1 to Release 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 29, 2008
- 11 **Term End:**
March 2013
- 12 **Nature and Scope of Work:**
Ultrasonic Flow Measuring System for PTN

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO 116107
- 2 **Major Task or Tasks Associated With:**
Ultrasonic Flow Measuring System
- 3 **Vendor Identity:**
Cameron Technologies
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Purchase Order Value through Revision 1 is
██████████
- 9 **Contract Status:**
Awarded
- 10 **Term Begin:**
September 29, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Ultrasonic Flow Measuring System for PTN

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO 114114
- 2 **Major Task or Tasks Associated With:**
Staff Augmentation
- 3 **Vendor Identity:**
Richard Sipos
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source Justification
- 8 **Dollar Value:**
Total Blanket Purchase Order Value through Revision 6 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
July 3, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Project Management Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 4500521317
- 2 **Major Task or Tasks Associated With:**
Inductors
- 3 **Vendor Identity:**
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive Selection
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 8, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply of Inductors

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 Contract No.:

PO # 126248

2 Major Task or Tasks Associated With:

Replacement Transformer Coolers

3 Vendor Identity:

ABB

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

3

6 Number of Bids Received:

1

7 Brief Description of Selection Process:

Competitive Selection, Commercial and Technical Evaluation

8 Dollar Value:

[REDACTED]

9 Contract Status:

Active

10 Term Begin:

October 8, 2009

11 Term End:

Open

12 Nature and Scope of Work:

Replacement Transformer Coolers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 126453
- 2 **Major Task or Tasks Associated With:**
Turbine Plant Cooling Water Heat Exchangers
- 3 **Vendor Identity:**
Joseph Oat Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive Selection, Commercial and Technical Evaluation
- 8 **Dollar Value:**
Total Contract Value through revision 1 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 5, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply Turbine Plant Cooling Water Heat Exchangers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO #127777
- 2 **Major Task or Tasks Associated With:**
Estimating Services
- 3 **Vendor Identity:**
High Bridge
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Contract Value through revision 2 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 8, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Estimating Services

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO # 127881
- 2 **Major Task or Tasks Associated With:**
Procedure Writers
- 3 **Vendor Identity:**
Absolute Consulting
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 22, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Procedure Writers

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #118988
- 2 **Major Task or Tasks Associated With:**
Fuel Storage Criticality and Related Analysis (PSL 2)
- 3 **Vendor Identity:**
Holtec
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Purchase Order Value through Revision 4 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
January 22, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Fuel Storage Criticality and Related Analysis (PSL 2)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #118663
- 2 **Major Task or Tasks Associated With:**
Fuel Storage Criticality and Related Analysis (PSL 1)
- 3 **Vendor Identity:**
Holtec
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
Total Purchase Order Value through Revision 5 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
January 14, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Fuel Storage Criticality and Related Analysis (PSL 1)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO # 4500467077
- 2 **Major Task or Tasks Associated With:**
PSL Generator Step-up Transformers
- 3 **Vendor Identity:**
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
7
- 6 **Number of Bids Received:**
7
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
Total Contract Value has been revised to [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 10, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL Generator Step-up Transformers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2011
Witness: Terry O. Jones

DOCKET NO: 110009-EI

- 1 **Contract No.:**
PTN PO # 130612
- 2 **Major Task or Tasks Associated With:**
Condensate Pumps
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 22, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Condensate Pumps

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2011
Witness: Terry O. Jones

DOCKET NO: 110009-EI

- 1 **Contract No.:**
PTN PO #130649
- 2 **Major Task or Tasks Associated With:**
Main Feedwater Pumps
- 3 **Vendor Identity:**
Flowsolve Corp
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 22, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Main Feedwater Pumps

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 Contract No.:
PTN PO # 126227
- 2 Major Task or Tasks Associated With:
Control System FWH, Moisture Separator
- 3 Vendor Identity:
Invensys
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
OEM
- 8 Dollar Value:
Total Dollar Value after four (4) revisions is XXXXXXXXXX
- 9 Contract Status:
Active
- 10 Term Begin:
October 13, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Control System FWH, Moisture Separator

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO # 129689
- 2 **Major Task or Tasks Associated With:**
Turbine Digital Upgrade
- 3 **Vendor Identity:**
Invensys
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
March 17, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Turbine Digital Upgrade

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO # 130272
- 2 **Major Task or Tasks Associated With:**
Electro-Hydraulic Fluid Systems
- 3 **Vendor Identity:**
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
Total Dollar Value through Rev 2 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 8, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Electro-Hydraulic Fluid Systems

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO # 131928
- 2 **Major Task or Tasks Associated With:**
Pre-planning SL2-19
- 3 **Vendor Identity:**
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
June 14, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
SL2-19 Pre-planning work to support station milestones for the Turbine Generator Installation.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO # 131533
- 2 **Major Task or Tasks Associated With:**
Non-Fuels NSSS Interim LAR (PSL 1 & 2)
- 3 **Vendor Identity:**
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Predetermined Source
- 8 **Dollar Value:**
Total Contract Value through revision 3 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
June 10, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Non-Fuels NSSS Interim LAR (PSL 1 & 2)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2011
Witness: Terry O. Jones

DOCKET NO: 110009-EI

- 1 **Contract No.:**
PSL PO # 131907
- 2 **Major Task or Tasks Associated With:**
Fuels Related Interim LAR/MOD for EPU at PSL
- 3 **Vendor Identity:**
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Predetermined Source
- 8 **Dollar Value:**
Total Contract Value through Revision 1 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
June 11, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Fuels Related Interim LAR/MOD for EPU at PSL.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #131742
- 2 **Major Task or Tasks Associated With:**
LAR/Request for Additional Information
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Predetermined Source
- 8 **Dollar Value:**
Total Contract Value through Revision 1 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
June 16, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
LAR/Request for Additional Information for Non-Fuels related scope.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #131940
- 2 **Major Task or Tasks Associated With:**
Main Steam Turbine Control Replacement
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
4
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
June 30, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Main Steam Turbine Control Replacement

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

1 Contract No.:
PTN PO #2259675

2 Major Task or Tasks Associated With:
Furnish New Spent Fuel Pool Heat Exchangers

3 Vendor Identity:
Joseph Oat Corporation

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
2

6 Number of Bids Received:
2

7 Brief Description of Selection Process:
Competitive

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
July 23, 2010

11 Term End:
Open

12 Nature and Scope of Work:
Furnish New Spent Fuel Pool Heat Exchangers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO # 2259669
- 2 **Major Task or Tasks Associated With:**
Rewind/Refurbish Upgrade Condensate Pumps
- 3 **Vendor Identity:**
Tampa Armature Works
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
August 2, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Rewind/Refurbish Upgrade Condensate Pumps

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #2260113
- 2 **Major Task or Tasks Associated With:**
PSL Rod Control System Upgrades
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
Total Contract Value after Revision 1 is XXXXXXXXXX
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 23, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL Rod Control System Upgrades

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO #2261747
- 2 **Major Task or Tasks Associated With:**
EPU NSSS Engineering and Modification Support
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Predetermined Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 23, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
EPU NSSS Engineering and Modification Support

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #2264240
- 2 **Major Task or Tasks Associated With:**
PSL 2-19 Turbine Generator Installation Contract
- 3 **Vendor Identity:**
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 17, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL 2-19 Turbine Generator Installation Contract

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #2264914
- 2 **Major Task or Tasks Associated With:**
CEDMS Power Switch Refurbishment to Support EPU
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 7, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
CEDMS Power Switch Refurbishment to Support EPU.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 Contract No.:
PSL PO #2285418
- 2 Major Task or Tasks Associated With:
Implementation Spares for Turbine Generator Work
- 3 Vendor Identity:
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
OEM
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
December 16, 2010
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Siemens

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-7B (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2011
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN Contract 2285720
- 2 **Major Task or Tasks Associated With:**
Licensing
- 3 **Vendor Identity:**
Enercon Services
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
2
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
January 4, 2011
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Licensing/Design Basis/Program Modification

St. Lucie & Turkey Point Upgrade Project

Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Expended in Excess of \$250,000

Schedule P-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work. Notes: includes contracts through February 28, 2010. Does not include corporate blanket orders.

(Section 9)(c)

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110008-E1

(A)	(B)	(C)	(D)	CONFIDENTIAL (E)	CONFIDENTIAL (F)	CONFIDENTIAL (G)	CONFIDENTIAL (H)	(I)	(J)	(K)
-----	-----	-----	-----	------------------	------------------	------------------	------------------	-----	-----	-----

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Estimate Expended as of Prior Year End (2010)	Estimate of amount to be Expended in Current Year (2011)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121869	Open	4/29/09 - open	4/29/09 - open					AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	126038	Open	8/17/09 - open	8/17/09 - open					BRV Construction	Competitive	EPJ Warehouse (PTN)
3	120739	Open	3/28/09 - open	3/28/09 - open					Calvert Company Inc	Competitive	Isa Phase Bus Duct Coolers and Testing Services (PSL)
4	124436	Open	7/17/09 - open	7/17/09 - open					Calvert Company Inc	Competitive	Isa Phase Bus Duct Coolers, Installation, Demolition and Testing (PTN)
6	121985	Open	4/24/09 - open	4/24/09 - open					Flowserve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
5	123137	Open	5/28/09 - open	5/28/09 - open					Flowserve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	126454	Open	8/28/09 - open	8/28/09 - open					Flowserve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - open					Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119073	Open	1/28/09 - open	1/28/09 - open					Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PTN)
10	119653	Open	2/17/09 - open	2/17/09 - open					Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open					Westinghouse Electric Co.	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
12	119670	Open	2/18/09 - open	2/18/09 - open					Zachry Nuclear Engineering	Single Source	Project Engineering Support (PSL)
13	116297	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RBG Design Review and LAR Work (PSL)
14	116338	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RCB Design Review
15	118361	Open	8/28/08 - open	8/28/08 - open					SPX Corporation	OEM	Valve Rework (PTN)
18	106353	Open	10/02/07 - open	10/02/07 - open					Shaw Stone & Webster	Single Source	Engineering Support
17	117909	Open	12/02/09 - open	12/02/09 - open					Bechtel	Competitive Bid	PTN-Eng. Proc. Const.
16	118069	Open	09/29/09 - open	09/29/09 - open					Siemens	Single Source	PSL - Low pressure turbine, exciter, exciter inst.
19	117820	Open	12/02/09 - open	12/02/09 - open					Bechtel	Competitive Bid	PSL-Eng. Proc. Const.
20	118000	Open	9/29/09 - open	9/29/09 - open					Siemens	Single Source	PTN - Turbine, generator/exciter upgrades & inst.
21	118328	Open	12/19/09 - open	12/19/09 - open					TEI	Competitive Bid	PTN - Cond Tubes
22	118206	Open	12/17/09 - open	12/17/09 - open					TEI	Competitive Bid	PTN - MRS's
23	118205	Open	12/17/09 - open	12/17/09 - open					TEI	Competitive Bid	PSL - MRS's
24	118241	Open	12/19/09 - open	12/19/09 - open					TEI	Competitive Bid	PTN - FW's
25	112221	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	PSL Licensing engineering and BOP Spec Development
26	112177	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	PTN Licensing engineering and BOP Spec Development
27	112772	Open	11/13/08 - open	11/13/08 - open					American Crane & Equip.	Single Source	PSL - Gantry Crane
28	118224	Open	12/17/09 - open	12/17/09 - open					TEI	Competitive Bid	PSL - FW's
29	115485	Open	9/03/08 - open	9/03/08 - open					Proto-Power	Single Source	Engineering services
30	116278	Open	12/19/09 - open	12/19/09 - open					TEI	Competitive Bid	PSL - TCW-HX's
31	106720	Open	8/12/07 - open	8/12/07 - open					AREVA	Single Source	Neutronics Analysis

1 2 3 4 5 6 7 8 9 10 11 12

(1)

St. Lucie & Turkey Point Upgrade Project
 Construction Costs and Carrying Costs on Construction Cost Balance
 Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

Schedule P-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

[Section 8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
 For the Year Ended 12/31/2011

DOCKET NO.: 110008-E1

(A)	(B)	(C)	(D)	CONFIDENTIAL (E)	CONFIDENTIAL (F)	CONFIDENTIAL (G)	CONFIDENTIAL (H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual/Estimate Expended as of Prior Year End (2010)	Estimate of amount to be Expended in Current Year (2011)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
32	116795	Open	10/29/08 - open	10/29/08 - open					Carmon	Single Source	PTN supply ultrasonic flow meter measuring system
33	116107	Open	9/28/08 - open	9/28/08 - open					Carmon	Single Source	PSL supply ultrasonic flow meter measuring system
34	114114	Open	7/03/08 - open	7/03/08 - open					Richard Spoo	Single Source	PSL - PM support - staff augmentation
35	115030	Open	8/14/08 - open	8/14/08 - open					Rabcock & Wilcox	Single Source	PSL - Steam gen. component design review
36	112228	Open	4/23/08 - open	04/23/08 - open					Westinghouse	Single Source	PTN - Steam gen. services for moisture catchover
37	113030	Open	6/20/08 - open	5/20/08 - open					FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades
38	115381	Open	8/26/08 - open	8/23/08 - open					Numerical Applications Inc.	Single Source	Radiological Consequence Analysis for PSL
39	112987	Open	5/19/08 - open	5/19/08 - open					Numerical Applications Inc.	Single Source	Radiological Analysis for PTN
40	4500521317	Open	9/08/09 - open	9/08/09 - open					Anwa	Competitive	Inductors (PTN)
41	126248	Open	10/08/09 - open	10/08/09 - open					ABB	Competitive	Replacement Transformer Coolers - PSL
42	126453	Open	11/05/09 - open	11/05/09 - open					Joseph Cal Corporation	Competitive	Cooling Water Heat Exchangers - PTN
43	127777	Open	12/08/08 - open	12/08/08 - open					Hish Bridge	Single Source	Estimating Services (PTN)
44	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
45	123782	Open	8/25/09 - open	8/25/09 - open					Kiv Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
46	118988	Open	01/22/09 - open	01/22/09 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
47	118583	Open	1/14/2009 - open	1/14/2009 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
48	118927	Open	7/28/09 - open	7/28/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
49	118844	Open	01/15/09 - open	01/15/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
50	126227	Open	10/13/09 - open	10/13/09 - open					Invensys Systems Inc.	OEM	Feedwater Heater Instrumentation DCS
51	4500467877	Open	11/10/08 - open	11/10/08 - open					Siemens	Competitive	Generator Step-up Transformers (PSL)
1	2	3	4	5	6	7	8	9	10	11	12

(2)

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 110009-EI

Witness: Terry O. Jones
For the Year Ended 12/31/2011

- 1 **Contract No.:**
PTN PO 121868
- 2 **Major Task or Tasks Associated With:**
Supply Eight
(8) Normal
- 3 **Vendor Identity:**
AAF MCQUAY
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive
selection with
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 28, 2009
- 11 **Term End:**
July 2, 2011, plus warranty period
- 12 **Nature and Scope of Work:**
Supply Eight (8) Normal
Containment Coolers and
provide Testing Services

**St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance**

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 **Contract No.:**
PTN PO 125096
- 2 **Major Task or Tasks Associated With:**
EPU Project Storage
- 3 **Vendor Identity:**
BRV Construction
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
August 17, 2008
- 11 **Term End:**
May 4, 2010, plus warranty period
- 12 **Nature and Scope of Work:**
Design, Bulk, and Erect the PTN Warehouse

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8)(c)]

COMPANY: FPL

Witness: Terry O. Jonas
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PSL PO 120789
- 2 Major Task or Tasks Associated With:
Replacement IsoPhase
Bus Duct Coolers
- 3 Vendor Identity:
Calvert Company Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
4
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Competitive selection with
an technical and
commercial evaluation
process resulting in an
award to Calvert
Company Inc.
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
March 28, 2009
- 11 Term End:
December 1, 2011, plus warranty period
- 12 Nature and Scope of Work:
Replacement IsoPhase
Bus Duct Coolers,
Technical Installation
Support and Field Testing.

**St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

1 **Contract No.:**
PTN PO 124436

2 **Major Task or Tasks Associated With:**
Replacement Isolated Phase BusDuct

3 **Vendor Identity:**
Calvert Company Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
3

6 **Number of Bids Received:**
3

7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 **Dollar Value:**
[REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
July 17, 2009

11 **Term End:**
January 15, 2011, plus warranty period

12 **Nature and Scope of Work:**
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering

**St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 **Contract No.:**
PSL PO 121985
- 2 **Major Task or Tasks Associated With:**
Replacement Main Feedwater Pumps
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
5
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 24, 2009
- 11 **Term End:**
January 2012, plus warranty period
- 12 **Nature and Scope of Work:**
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

1 Contract No.:
PTN PO 123137

2 Major Task or Tasks Associated With:
Main Feedwater Isolation Valves

3 Vendor Identity:
Flowsolve Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with an
technical and commercial

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
May 26, 2009

11 Term End:
2011, plus warranty

12 Nature and Scope of Work:
Main Feedwater Isolation
Valves, Technical Field
Services, Testing, Engineering
and Documentation

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(3)]

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PSL PO 125454
- 2 Major Task or Tasks Associated With:
Replacement Heater Drain Pumps
- 3 Vendor Identity:
Flowsolve Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
Competitive selection with an
technical and commercial evaluation
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
August 28, 2009
- 11 Term End:
December 2011, plus warranty
- 12 Nature and Scope of Work:
Replacement Heater Drain Pumps,
Spare Heater, Technical Direction

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PTN PO 122154
- 2 Major Task or Tasks Associated With:
Step-Up Transformers
- 3 Vendor Identity:
Siemens Energy Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
2
- 6 Number of Bids Received:
2
- 7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
April 27, 2009
- 11 Term End:
August 2011, plus warranty
- 12 Nature and Scope of Work:
Uprate Step-Up Transformers from 850 MVA to 970 MVA

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:**
PTN PO 119078
- 2 **Major Task or Tasks Associated With:**
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4
- 3 **Vendor Identity:**
Westinghouse Electric Co.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
Orig: [REDACTED] Rev 1 increases to [REDACTED]
Rev 2 increase to [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
January 26, 2009
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
NSSS Engineering Evaluation
and LAR Analysis for PTN Units
3 & 4

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 **Contract No.:**
PSL PO 119853
- 2 **Major Task or Tasks Associated With:**
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2
- 3 **Vendor Identity:**
Westinghouse Electric Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
Original: [REDACTED] Rev. 1 reduces to [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
February 17, 2009
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
NSSS Engineering Evaluation and LAR
Analysis for PSL Units 1 & 2

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PO 115297 (PSL)
- 2 Major Task or Tasks Associated With:
Design Review for LAR (Steam Generator and Reactor Head)
- 3 Vendor Identity:
AREVA
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Single Source
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev. 0 [redacted] Rev. 1 [redacted] Rev. 2 [redacted] Rev. 3 [redacted] Rev. 4 [redacted] Rev. 5 [redacted] Rev. 6 [redacted] Rev. 7 [redacted]
- 9 Contract Status:
Active
- 10 Term Begin:
27-Aug-06
- 11 Term End:
open
- 12 Nature and Scope of Work:
Design Review for LAR
(Steam Generator and Reactor Head)

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

{Section (b)(3)}

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 **Contract No.:**
PO 115338
- 2 **Major Task or Tasks Associated With:**
Engineering Analysis
- 3 **Vendor Identity:**
AREVA
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Dollar Value after execution of each revision is as follows: Rev. 0, [redacted] Rev 2
[redacted] Rev. 3 [redacted] Rev 4
[redacted] Rev 5 [redacted] Rev 6 [redacted] Rev 7 [redacted] Rev 8 [redacted] Rev 9
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
August 27, 2008
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BMI

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PO # 105353
- 2 Major Task or Tasks Associated With:
Initial BOP Scoping Support for EPU
- 3 Vendor Identity:
Shaw Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Sole Source
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: R0 [REDACTED]; R1 [REDACTED]; R2 [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
October 2, 2007
- 11 Term End:
Open
- 12 Nature and Scope of Work:
BOP Scoping Support (engineering) for the EPU Project

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:**
PSL PO-117820
PTN PO 117809
- 2 **Major Task or Tasks Associated With:**
Provide Engineering, Procurement and Construction Services for PSL and PTN
- 3 **Vendor Identity:**
Bechtel
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
6
- 6 **Number of Bids Received:**
5
- 7 **Brief Description of Selection Process:**
Bidders were evaluated against predetermined technical and commercial
- 8 **Dollar Value:**
PSL [REDACTED]
PTN [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
PSL PO-117820 December 2, 2008
PTN PO 117809 December 2, 2008
- 11 **Term End:**
PSL & PTN 12/31/12
- 12 **Nature and Scope of Work:**
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alarms), safety, security interface and other services as designated in the Contract documents.

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-E1

- 1 Contract No.:
PO # 116088
- 2 Major Task or Tasks Associated With:
Turbine/Generator Uprate
- 3 Vendor Identity:
Siemens Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
BPC [REDACTED] (current contract amount)
- 9 Contract Status:
Active
- 10 Term Begin:
9/29/2008
- 11 Term End:
3/31/2013
- 12 Nature and Scope of Work:
Engineering, Parts and Installation for PSL Turbine/Generator Uprate

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 110009-EI

Witness: Terry O. Jones
For the Year Ended 12/31/2011

- 1 Contract No.:
PO # 110090
- 2 Major Task or Tasks Associated With:
PTN Turbine Generator Uprate
- 3 Vendor Identity:
Siemens Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
- 5 Number of Vendors Solicited:
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED] (current contract amount)
- 9 Contract Status:
Active
- 10 Term Begin:
02/29/2008
- 11 Term End:
03/31/2013
- 12 Nature and Scope of Work:
PTN Engineering, Parts and Installation for Turbine/Generator Uprate

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

- 1 Contract No.:
PO # 118328
- 2 Major Task or Tasks Associated With:
PTN Condenser Tube Bundles
for Unit 3 & 4
- 3 Vendor Identity:
Thermal Engineering
International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
The evaluation process
included technical and
commercial clarifications with
award made to TEI as the total
evaluated low bidder.
- 8 Dollar Value:
Original Contract [REDACTED] R1 Changed
Dollar Value to [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
12/19/2006
- 11 Term End:
3-1-2011 plus warranty period
- 12 Nature and Scope of Work:
PTN Condenser Tube Bundles
with Unit 3 delivery 8-1-10 and
Unit 4 delivery 12-1-10

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

- 1 Contract No.:
PO # 118208
- 2 Major Task or Tasks Associated With:
PTN MSR's for Units 3 & 4
- 3 Vendor Identity:
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
2
- 7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
12/17/2008
- 11 Term End:
9-1-12 plus warranty period
- 12 Nature and Scope of Work:
PTN MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit 4

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

DOCKET NO.: 110009-EI

Witness: Terry O. Jones
For the Year Ended 12/31/2011

- 1 Contract No.:
PO # 118205
- 2 Major Task or Tasks Associated With:
PSL MSR's for Units 1 & 2
- 3 Vendor Identity:
Thermal Engineering International
(USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect');
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
2
- 7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev D [REDACTED] Rev S [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
12/17/2006
- 11 Term End:
10-1-11 plus warranty period
- 12 Nature and Scope of Work:
PSL MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 **Contract No.:**
PO # 118241
- 2 **Major Task or Tasks Associated With:**
PTN Feedwater Heaters for Units 3 &
4
- 3 **Vendor Identity:**
Thermal Engineering International
(USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
[REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/19/2008
- 11 **Term End:**
3-1-11 plus warranty period
- 12 **Nature and Scope of Work:**
PTN Feedwater Heaters with 6-1-10 delivery for Unit 3 and 12-1-10 delivery for Unit 4

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PO # 112221
- 2 Major Task or Tasks Associated With:
Engineering Services
- 3 Vendor Identity:
Shaw Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
Total Dollar Value after execution of each contract is as follows: BPO Rev 0 Max Value [REDACTED]
Rev. 4 Max Value [REDACTED]
Rev. 7 Max Value [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
4/22/2008
- 11 Term End:
12/31/2012
- 12 Nature and Scope of Work:
PSL BOP Engineering

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:**
PO # 112177
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone &
Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
Total Dollar Value after execution of
each revision is as follows: BPO
112177 established in the amount of
\$ [REDACTED] Rev 2 [REDACTED] Rev
5 [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
5/2/2008
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Engineering for the
FSL Uprate Project

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PO 117272
- 2 Major Task or Tasks Associated With:
Gantry crane repair/modification
- 3 Vendor Identity:
American Crane & Equip.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Sole Source/CEM
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED] Rev 1 [REDACTED] Rev 2 [REDACTED]
Rev 3 [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
11/13/2008
- 11 Term End:
12/31/2010
- 12 Nature and Scope of Work:
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

1 Contract No.:
PC # 118224

2 Major Task or Tasks Associated With:
PSL Feedwater Heaters for Units 1 &
2

3 Vendor Identity:
Thermal Engineering International
(USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
4

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
The evaluation process included
technical and commercial
clarifications with award made to TEI
as the total evaluated low bidder.

8 Dollar Value:
Total Dollar Value after execution of
each revision is as follows: Rev 0
Rev 1 Rev 2 Rev 3

9 Contract Status:
Active

10 Term Begin:
12/17/2008

11 Term End:
open

12 Nature and Scope of Work:
PSL Feedwater Heaters with 12-1-08
delivery for Units 1 & 6-1-10 delivery
for Unit 2

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(7)(C)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

- 1 Contract No.:
PO # 115465
- 2 Major Task or Tasks Associated With:
Eng. Services for NSSS, BOP
& Licensing Activities
- 3 Vendor Identity:
Proto-Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
9/3/2006
- 11 Term End:
Open
- 12 Nature and Scope of Work:
PTN Eng. Services for NSSS,
BOP and Licensing Activities.

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110008-EI

- 1 **Contract No.:**
PO # 118278
- 2 **Major Task or Tasks Associated With:**
PSL Heat Exchangers for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International (USA)
Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value after execution of each revision is as follows: Rev 0: [REDACTED]
Rev 2: [REDACTED] Rev 3: [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/19/2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL Heat Exchangers with 12-1-08 delivery for Units 1 & 6-1-10 delivery for [REDACTED]

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PC # 105720
- 2 Major Task or Tasks Associated With:
PSL Fuels Study
- 3 Vendor Identity:
Areva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
Original Order was issued at [REDACTED]
A series of purchase order revisions (revs 1-14) have resulted in a revised dollar value of [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
9/12/2007
- 11 Term End:
open
- 12 Nature and Scope of Work:
Fuels Performance Study and Analysis

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PO# 116796
- 2 Major Task or Tasks Associated With:
Ultrasonic Flow Measuring
System
- 3 Vendor Identity:
Cameron Technologies
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
BPO [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
10/26/2008
- 11 Term End:
7/31/2012
- 12 Nature and Scope of Work:
Ultrasonic Flow Measuring
System for PTN

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PO 118187
- 2 Major Task or Tasks Associated With:
Ultrasonic Flow Measuring System
- 3 Vendor Identity:
Cameron Technologies
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
BPO [REDACTED]
- 9 Contract Status:
Awarded
- 10 Term Begin:
8/29/2008
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Ultrasonic Flow Measuring System for PTN

St. Lucie & Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PO # 4500521317
- 2 Major Task or Tasks Associated With:
Inductors
- 3 Vendor Identity:
Aeva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
Competitive Selection
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
September 8, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Supply of Inductors

**St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 **Contract No.:**
PO # 128248
- 2 **Major Task or Tasks Associated With:**
Replacement Transformer
Coolers
- 3 **Vendor Identity:**
ABB
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Competitive Selection,
Commercial and
Technical Evaluation
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 8, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Replacement Transformer
Coolers

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or Identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 **Contract No.:**
PO # 126453
- 2 **Major Task or Tasks Associated With:**
Turbine Plant
Cooling Water
Heat Exchangers
- 3 **Vendor Identity:**
Joseph Oat
Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive
Selection,
Commercial and
Technical
Evaluation
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 5, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply Turbine
Plant Cooling
Water Heat
Exchangers

St. Lucie & Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

- 1 Contract No.:
PTN PO # 127881
- 2 Major Task or Tasks Associated With:
Procedure Writers
- 3 Vendor Identity:
Absolute Consulting
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
December 22, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Procedure Writers

St. Lucie & Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 110009-E

- 1 Contract No.:
PO # 126227 (PTN)
- 2 Major Task or Tasks Associated With:
Feedwater Heater Instrumentation and DCS
- 3 Vendor Identity:
Invenys Systems Inc
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
OEM
- 8 Dollar Value:
Total Dollar Value after each revision
as follows: Original order at [REDACTED]
R1 [REDACTED] R2 [REDACTED]
- 9 Contract Status:
Open
- 10 Term Begin:
10/13/2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Software Design, Development and Integrated
System Testing, Feedwater Heater Instrumentation
DCS Addition at PTN 3 & 4

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 Contract No.:
PO # 4500467077 (PTN)
- 2 Major Task or Tasks Associated With:
Generator Step-up Transformer
- 3 Vendor Identity:
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
7
- 6 Number of Bids Received:
7
- 7 Brief Description of Selection Process:
Competitive
- 8 Dollar Value:
Total Dollar Value after each revision as follows: Original order for [REDACTED] Rev 1 for [REDACTED] total. Rev 2 for [REDACTED] total.
- 9 Contract Status:
Open
- 10 Term Began:
11/10/2008
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Generator Step-up Transformer

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed**

[Section (b) (3)]

Schedule P-7A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. (1)

For the Year Ended: 12/31/2012
Witness: Terry C. Jones

Line No.	(A) Contract No.	(B) Status of Contract	(C) Original Term of Contract	(D) Current Term of Contract	Confidential		Confidential		(I) Name of Contractor (and Affiliation if any)	(J) Method of Selection and Document ID	(K) Work Description
					(E) Original Amount	(F) Projected Expended as of Prior Year End (2011)	(G) Estimate of Amount to be Expended in Current Year (2012)	(H) Projected Final Contract Amount			
1	121869	Open	4/29/09 - open	4/29/09 - open					AAF MCCUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	120769	Open	3/26/09 - open	3/26/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers and Testing Services (PSL)
3	124436	Open	7/17/09 - open	7/17/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers, Install, Demo & Testing Services (PTN)
4	121985	Open	4/24/09 - open	4/24/09 - open					Flowsolve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
5	123137	Open	5/28/09 - open	5/28/09-02/2011					Flowsolve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
6	125454	Open	8/28/09 - open	8/28/09 - open					Flowsolve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
7	122154	Open	4/27/09 - open	4/27/09 - open					Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
8	119678	Open	12/9/08 - open	12/9/08 - open					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PTN)
9	119653	Open	11/24/08 - open	11/24/08 - open					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PSL)
10	121947	Open	4/24/09 - open	4/24/09 - open					Westinghouse	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
11	119670	Open	2/18/09 - open	2/18/09 - open					Prote-Power	Single Source	Project Engineering Support (PSL)
12	115297	Open	8/27/08 - open	8/27/08 - open					AREVA	Single Source	RSG Design Review and LAR Work (PSL)
13	115338	Open	8/27/08 - open	8/27/08 - open					AREVA	Single Source	RCS Design Review (PTN)
14	105353	Open	10/02/07 - open	10/02/07 - open					Shaw - Stone & Webster	Sole Source	Engineering Support (PSL & PTN)
15	117809	Open	12/02/08 - open	12/02/08 - 04/2013					Bechtel	Competitive Bid	Engineering Procurement Construction (PTN)
16	116088	Open	09/29/08 - open	09/29/08 - 03/2013					Siemens	Single Source	Low Pressure Turbine, Exciter, Exciter Inst. (PSL)
17	117820	Open	12/02/08 - open	12/02/08 - 12/2012					Bechtel	Competitive Bid	Engineering Procurement Construction (PSL)
18	116090	Open	9/29/08 - open	9/29/08 - 03/2013					Siemens	Single Source	Turbine, Generator/Exciter Upgrades & Inst. (PTN)
19	118328	Open	12/19/08 - open	12/19/08 - 03/2013					TEI	Competitive Bid	Condenser Tubes (PTN)
20	118206	Open	12/17/08 - open	12/17/08 - 03/2013					TEI	Competitive Bid	Moisture Separator Reheaters (PTN)
21	118205	Open	12/17/08 - open	12/17/08 - 07/2012					TEI	Competitive Bid	Moisture Separator Reheaters (PSL)
22	118241	Open	12/19/08 - open	12/19/08 - 03/2013					TEI	Competitive Bid	Feed Water Heaters (PTN)
23	112221	Open	4/22/08 - open	4/22/08 - 12/2012					Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PSL)
24	112177	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PTN)
25	117272	Open	11/13/08 - open	11/13/08 - 01/2011					American Crane	Single Source	Gentry Crane Upgrade (PSL)
26	118224	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	Feed Water Heaters (PSL)
27	115465	Open	9/03/08 - open	9/03/08 - open					Prote-Power	Single Source	Engineering Services (PTN)

1 2 3 4 5 6 7 ① 8 9 10 11 12

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed**

Schedule P-7A (Projection)

[Section (B) (c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. (1)

For the Year Ended: 12/31/2012
Witness: Terry C. Jones

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Confidential	Confidential	Confidential	Confidential	(I)	(J)	(K)
					(E)	(F)	(G)	(H)			
					Original Amount	Projected Expended as of Prior Year End (2011)	Estimate of Amount to be Expended in Current Year (2012)	Projected Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
28	118278	Open	12/19/08 - open	12/19/08 - open					TSI	Competitive Bid	TCW Heat Exchangers (PSL)
29	105720	Open	9/12/07 - open	9/12/07 - open					AREVA	Single Source	Neutronics Analysis (PSL)
30	116796	Open	10/29/08 - open	10/29/08 - 03/2013					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PTN)
31	116107	Open	9/29/08 - open	9/29/08 - open					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PSL)
32	114114	Open	7/03/08 - open	7/03/08 - open					Richard Spoo	Single Source	Staff Augmentation (PSL)
33	115036	Open	8/14/08 - open	8/14/08 - open					Babcock & Wilcox	Single Source	Steam Generator Component Design Review (PSL)
34	112228	Open	4/23/08 - open	04/23/08 - open					Westinghouse	Single Source	Steam Generator Services for Moisture Carryover (PTN)
35	113030	Open	5/20/08 - open	5/20/08 - open					FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades (PSL & PTN)
36	115391	Open	8/29/08 - open	8/29/08 - open					NAI	Single Source	Radiological Consequence Analysis (PSL)
37	112987	Open	5/19/08 - open	5/19/08 - open					NAI	Single Source	Radiological Consequence Analysis (PTN)
38	4500521317	Open	9/08/09 - open	9/08/09 - open					AREVA	Competitive	Inductors (PTN)
39	126248	Open	10/08/09 - open	10/08/09 - open					ABB	Competitive	Replacement Transformer Coolers (PSL)
40	126453	Open	11/05/09 - open	11/05/09 - open					Joseph Oat Corporation	Competitive	Cooling Water Heat Exchangers (PTN)
41	127777	Open	12/08/09 - open	12/08/09 - open					High Bridge	Single Source	Estimating Services (PTN)
42	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
43	123782	Open	6/25/09 - open	6/25/09 - open					Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
44	118988	Open	01/22/09 - open	01/22/09 - open					Holtec	Single Source	Fuel Storage Criticality and related analysis (PSL 2)
45	118983	Open	1/14/09 - open	1/14/09 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
46	118627	Open	7/28/09 - open	7/28/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
47	118644	Open	01/15/09 - open	01/15/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
48	4500467077	Open	11/10/08 - open	11/10/08 - open					Siemens	Competitive	Generator Step-up Transformers (PSL)
49	130612	Open	4/22/10 - open	4/22/10 - open					Flowserve Corp.	Competitive	Condensate Pumps (PTN)
50	130649	Open	4/22/10 - open	4/22/10 - open					Flowserve Corp.	Competitive	Main Feedwater Pumps (PTN)
51	126227	Open	10/13/09 - open	10/13/09 - open					Invensys	OEM	Control System FWH, Moisture Separator (PTN)
52	129889	Open	3/17/10 - open	3/17/10 - open					Invensys	Competitive	Turbine Digital Upgrade (PTN)
53	130272	Open	4/08/2010 - open	4/08/2010 - open					Siemens Energy Inc.	Competitive	Electro-Hydraulic Fluid Systems (PTN)
54	131391	Open	5/25/10 - open	5/25/10 - open					BRV Construction	Competitive	Design/Construct fabrication area inside the CSF (PTN)

1 2 3 4 5 6 7 8 9 10 11 12

②

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed**

Schedule P-7A (Projection)

(Section 8) (c)

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110009-BI

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. (1)

For the Year Ended: 12/31/2012
Witness: Terry O. Jones

	(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Projected Expended as of Prior Year End (2011)	Estimate of Amount to be Expended in Current Year (2012)	Projected Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
55	131599	Open	5/27/10 - open	5/27/10 - open					All Star Toilets	Competitive	Supply Cleaning Services (PTN)
56	4500586420	Open	6/16/10 - open	6/16/10 - open					Energy Erectors	Competitive	Electrical contract labor work @ Turkey Point 230 kV substation
57	131926	Open	6/14/10 - open	6/14/10 - open					Siemens Energy Inc.	Single Source	PSL2-19 Pre-planning TG Installation Work
58	131533	Open	6/10/10 - open	6/10/10 - open					AREVA	OEM	Non-Fuels NSSS Interim LAR (PSL 1 & 2)
59	131907	Open	6/11/10 - open	6/11/10 - open					AREVA	OEM	Fuels Related Interim LAR/MOD for EPU at PSL
60	131585	Open	6/15/10 - open	6/15/10 - open					Shaw - Stone & Webster	PDS	Interim LAR/MOD Support for EPU at PSL
61	131742	Open	6/16/10 - open	6/16/10 - open					Westinghouse	PDS	LAR/RAI for Non-Fuels NSS related scope (PSL)
62	132077	Open	6/17/10 - open	6/17/10 - open					Siemens Energy Inc.	Single Source	Siemens Dedicated Resident Site Manager PTN
63	132078	Open	6/17/10 - open	6/17/10 - open					Siemens Energy Inc.	Single Source	Siemens Dedicated Resident Site Manager PSL
64	132235	Open	6/24/10 - open	6/24/10 - open					Emerson	Single Source	NFPA 805/Appendix R Support for PTN
65	131987	Open	6/25/10 - open	6/25/10 - open					Sargent & Lundy Inc.	Single Source	Engineering for PSL 1 Steam Bypass Control
66	131940	Open	6/30/10 - open	6/30/10 - open					Westinghouse	Competitive	Main Steam Turbine Control Replacement (PSL)
67	132263	Open	6/28/10 - open	6/28/10 - open					Shaw - Stone & Webster	PDS	EPU Feedwater Pump Nozzle Load Reduction (PSL)
68	2259675	Open	7/23/10 - open	7/23/10 - open					Joseph Oat Corporation	Competitive	Furnish New Spent Fuel Pool Heat Exchangers (PTN)
69	2259669	Open	8/02/10 - open	8/02/10 - open					TAW	Competitive	Rewind/Refurbish/Upgrade Condensate Pumps (PTN)
70	2259997	Open	8/04/10 - open	8/04/10 - open					SPX Corporation	Competitive Replaces 115351	Valve Rework (PTN)
71	2259769	Open	8/06/10 - open	8/06/10 - open					Westinghouse	OEM	Design basis support for Umbrella Mods (PTN)
72	2260155	Open	8/16/10 - open	8/16/10 - open					Siemens Energy Inc.	Single Source	PSL 1-24 Pre-planning TG Installation Work
73	2260113	Open	8/23/10 - open	8/23/10 - open					Westinghouse	OEM	PSL Rod Control System Upgrades
74	2261536	Open	9/16/10 - open	9/16/10 - open					Washington Group	Competitive	PTN Feedwater Heater Ultrasonic Testing
75	2261750	Open	9/21/10 - open	9/21/10 - open					Modular Space	Competitive	PTN Lease of 15-Wide Trailers for EPU
76	2261747	Open	9/23/10 - open	9/23/10 - open					Westinghouse	PDS	EPU NSSS Engineering and Modification Support (PTN)
77	2262094	Open	9/28/10 - open	9/28/10 - open					Structural Integrity	Competitive	Assessment of Min Wall Thickness Effects (PTN)
78	2262201	Open	9/30/10 - open	9/30/10 - open					Fisher Controls	Competitive Replaces 131393	Heater Drain BOP Replacement Valves at PSL
79	2262387	Open	10/04/10 - open	10/04/10 - open					Techom International	Competitive	Engineering Services for Various Distributing Mods (PTN)
80	2262515	Open	10/08/10 - open	10/08/10 - open					Fisher Controls	Competitive Replaces 130579	Modified Feedwater Regulating Valves/Actuators (PSL)
81	2263036	Open	10/19/10 - open	10/19/10 - open					Flowserve Corp.	Competitive Replaces 130160	Replacement Condensate Pumps (PSL)

1 2 3 4 5 6 7 8 9 10 11 12

③

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed**

Schedule P-7A (Projection)

[Section (b) (6)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 110006-EI

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. (*)

For the Year Ended: 12/31/2012
Witness: Terry C. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Projected Expended as of Prior Year End 12/31/2011	Estimate of Amount to be Expended in Current Year (2012)	Projected Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
82	2284196	Open	11/16/10 - open	11/16/10 - open					Siemens Energy Inc.	OEM	Replacement Blade Rings (PSL)
83	2284240	Open	11/17/10 - open	11/17/10 - open					Siemens Energy Inc.	Single Source	T/G Installation SL2-19 Outage (PSL)
84	2283052	Open	11/11/10 - open	11/11/10 - open					Invensys	Single Source	Steam Bypass Control System (PSL)
85	2283549	Open	11/10/10 - open	11/10/10 - open					AREVA NP Inc	Competitive	Services of a Project Manager (PTN)
86	2284548	Open	11/19/10 - open	11/19/10 - open					Graybar Electric	Competitive	Wire Cable (PTN)
87	2283930	Open	11/11/10 - open	11/11/10 - open					Brand Energy Solutions	Competitive Replaces 131359	Supply Scaffolding Material (PTN)
88	2284842	Open	11/30/10 - open	11/30/10 - open					Ronnies Turbine Services Inc	Single Source	On Site SL2-19 Tech Support (PSL)
89	2284841	Open	11/30/10 - open	11/30/10 - open					Balsch Industries	Single Source	On Site SL2-19 Tech Support (PSL)
90	2284377	Open	11/30/10 - open	11/30/10 - open					Tachoom International	Competitive	Turbine Digital Controls Verification and Validation (PTN)
91	2284914	Open	12/07/10 - open	12/07/10 - open					Westinghouse Electric	OEM	CEDMS Power Switch Refurbishment (PSL2)
92	2283861	Open	11/04/10 - open	11/04/2010 - open					Graybar Electric	Competitive	Temporary Power Unit Substations for EPU (PTN)
93	2285418	Open	12/16/10 - open	12/16/2010 - open					Siemens Energy Inc.	OEM	Implementation Spares for Turbine Gen. Work During SL2-19 For EPU
94	4500569986	Open	7/06/10 - open	7/06/10 - open					Kennedy Construction	Competitive	Site preparation contract labor work @ Turkey Point 230 kV substation
95	2285720	Open	01/04/2011 - open	01/04/2011 - open					Emercon Services	Competitive	Licensing/Design Basis/Program Modification (PTN)
96	2287242	Open	01/27/2011 - open	01/27/2011 - open					Engineering Planning & Management	Competitive	Environmental Qualification Documentation Package (PTN)
97	2287468	Open	02/10/2011 - open	02/10/2011 - open					Feedforward Inc.	Competitive	Unit 1 DCS Mods (PSL)
98	2287971	Open	2/15/2011 - open	2/15/2011 - open					Foster Wheeler North America	OEM	SJAE Condensers (PTN)
99	130340	Open	04/02/2010 - open	04/02/2010 - open					M P R Associates INC	Competitive	Third Party Analysis T/G Rotor Train Analysis (PSL)
100	2286521	Open	01/18/2011 - open	01/18/2011 - open					Shaw - Stone & Webster	PDS	Unit 1 MSIC/MSCV Modification to Support EPU at PSL

Legend:

OEM = Original Equipment Manufacturer

PDS = Predetermined Source

PSL = St. Lucie

PTN = Turkey Point

Notes:

1. Includes Contracts through February 28, 2011. Does not include corporate blanket orders.

④

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO 121869

- 2 **Major Task or Tasks Associated With:**
Supply Eight (8) Normal Containment Coolers and provide Testing Services

- 3 **Vendor Identity:**
AAF MCQUAY

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

- 5 **Number of Vendors Solicited:**
4

- 6 **Number of Bids Received:**
2

- 7 **Brief Description of Selection Process:**
Competitive selection with a technical and commercial evaluation process resulting in an award to AAF McQuay.

- 8 **Dollar Value:**
Total Contract Value through Revision 2 is [REDACTED]

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
April 29, 2009

- 11 **Term End:**
Open

- 12 **Nature and Scope of Work:**
Supply Eight (8) Normal Containment Coolers and provide Testing Services.

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

1 Contract No.:

PSL PO 120769

2 Major Task or Tasks Associated With:

Replacement IsoPhase Bus Duct Coolers

3 Vendor Identity:

Calvert Company Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

4

6 Number of Bids Received:

1

7 Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 Dollar Value:

Total Dollar Value through Revision 2 is \$ [REDACTED]

9 Contract Status:

Active

10 Term Begin:

March 26, 2009

11 Term End:

Open

12 Nature and Scope of Work:

Replacement IsoPhase Bus Duct Coolers, Technical Installation Support and Field Testing.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2012
Witness: Terry O. Jones

DOCKET NO: 110009-EI

1 Contract No.:
PTN PO 124436

2 Major Task or Tasks Associated With:
Replacement Isolated Phase BusDuct

3 Vendor Identity:
Calvert Company Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 Dollar Value:
Total Dollar Value through Revision 1 is [REDACTED]

9 Contract Status:
Active

10 Term Begin:
July 17, 2009

11 Term End:
Open

12 Nature and Scope of Work:
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

1 Contract No.:

PSL PO 121985

2 Major Task or Tasks Associated With:

Replacement Main Feedwater Pumps

3 Vendor Identity:

Flowsolve Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

5

6 Number of Bids Received:

2

7 Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

8 Dollar Value:

Total Dollar Value through Revision 1 is [REDACTED]

9 Contract Status:

Active

10 Term Begin:

April 24, 2009

11 Term End:

Open

12 Nature and Scope of Work:

Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

A

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

1 Contract No.:

PTN PO 123137

2 Major Task or Tasks Associated With:

Main Feedwater Isolation Valves

3 Vendor Identity:

Flowsolve Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

3

6 Number of Bids Received:

3

7 Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

8 Dollar Value:

[REDACTED]

9 Contract Status:

Active

10 Term Begin:

May 28, 2009

11 Term End:

Open

12 Nature and Scope of Work:

Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation.

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

1 Contract No.:
PSL PO 125454

2 Major Task or Tasks Associated With:
Replacement Heater Drain Pumps

3 Vendor Identity:
Flowsolve Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

8 Dollar Value:
Total Dollar Value through Revision 1 is [REDACTED]

9 Contract Status:
Active

10 Term Begin:
August 28, 2009

11 Term End:
Open

12 Nature and Scope of Work:
Replacement Heater Drain Pumps, Spare Heater,
Technical Direction.

(6)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2012
Witness: Terry O. Jones

DOCKET NO: 110009-EI

- 1 Contract No.:
PTN PO 122154
- 2 Major Task or Tasks Associated With:
Step-Up Transformers
- 3 Vendor Identity:
Siemens Energy Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
2
- 6 Number of Bids Received:
2
- 7 Brief Description of Selection Process:
Competitive selection with a technical and commercial evaluation process resulting in an award to Siemens Energy Inc.
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
April 27, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Uprate Step-Up Transformers from 850 MVA to 970 MVA.

(7)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO 119078

- 2 **Major Task or Tasks Associated With:**
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

- 3 **Vendor Identity:**
Westinghouse Electric Co.

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

- 5 **Number of Vendors Solicited:**
1

- 6 **Number of Bids Received:**
1

- 7 **Brief Description of Selection Process:**
OEM

- 8 **Dollar Value:**
Total Dollar Value through Revision 5 is [REDACTED]

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
Letter of Authorization issued 12/9/08; PO issued 1/26/09

- 11 **Term End:**
Open

- 12 **Nature and Scope of Work:**
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO 119653

- 2 **Major Task or Tasks Associated With:**
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

- 3 **Vendor Identity:**
Westinghouse Electric Corp.

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

- 5 **Number of Vendors Solicited:**
1

- 6 **Number of Bids Received:**
1

- 7 **Brief Description of Selection Process:**
OEM

- 8 **Dollar Value:**
Total Dollar Value through Revision 4 is [REDACTED]

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
Letter of Authorization issued 11/24/08; PO issued 2/17/09

- 11 **Term End:**
Open

- 12 **Nature and Scope of Work:**
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2.

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

1 Contract No.:
PO 115297 (PSL)

2 Major Task or Tasks Associated With:
Design Review for LAR (Steam Generator and Reactor Head)

3 Vendor Identity:
AREVA

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
1

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
Single Source

8 Dollar Value:
Total Dollar Value through Revision 8 XXXXXXXXXX

9 Contract Status:
Active

10 Term Begin:
August 27, 2008

11 Term End:
Open

12 Nature and Scope of Work:
Design Review for LAR (Steam Generator and Reactor Head).

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2012
Witness: Terry O. Jones

DOCKET NO: 110009-EI

- 1 **Contract No.:**
PTN PO 115338

- 2 **Major Task or Tasks Associated With:**
Engineering Analysis

- 3 **Vendor Identity:**
AREVA

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1

- 6 **Number of Bids Received:**
1

- 7 **Brief Description of Selection Process:**
Single Source

- 8 **Dollar Value:**
Total Dollar Value through Revision 9: [REDACTED]

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
August 27, 2008

- 11 **Term End:**
Open

- 12 **Nature and Scope of Work:**
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BMI.

(11)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 105353
- 2 **Major Task or Tasks Associated With:**
Initial BOP Scoping Support for EPU
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Sole Source
- 8 **Dollar Value:**
Total Dollar Value through Revision 5, [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 2, 2007
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
BOP Scoping Support (engineering) for the EPU Project.

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO 117809
- 2 **Major Task or Tasks Associated With:**
Provide Engineering, Procurement and Construction Services for PTN
- 3 **Vendor Identity:**
Bechtel
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
6
- 6 **Number of Bids Received:**
5
- 7 **Brief Description of Selection Process:**
Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.
- 8 **Dollar Value:**
PO value through Rev 2/Rel 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 2, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface, and other services as designated in the Contract documents.

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 116088
- 2 **Major Task or Tasks Associated With:**
Turbine/Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify "direct" or "indirect"):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 29, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Engineering, Parts and Installation for PSL Turbine/Generator Uprate.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

1 Contract No.:

PSL PO 117820

2 Major Task or Tasks Associated With:

Provide Engineering, Procurement and Construction Services for PSL.

3 Vendor Identity:

Bechtel

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

6

6 Number of Bids Received:

5

7 Brief Description of Selection Process:

Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.

8 Dollar Value:

PO value through Rev 4/Rel 0 is [REDACTED]

9 Contract Status:

Active

10 Term Begin:

December 2, 2008

11 Term End:

Open

12 Nature and Scope of Work:

Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface, and other services as designated in the Contract documents.

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 116090
- 2 **Major Task or Tasks Associated With:**
PTN Turbine Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Contract Value through Rev. 1/Rel 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 28, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PTN Engineering, Parts and Installation for Turbine/Generator Uprate.

16

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 118328
- 2 **Major Task or Tasks Associated With:**
PTN Condenser Tube Bundles for Unit 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value Through Revision 4 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 19, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PTN Condenser Tube Bundles

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 118206
- 2 **Major Task or Tasks Associated With:**
PTN MSR's for Units 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 17, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PTN Moisture Separator Reheaters

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2012
Witness: Terry O. Jones

DOCKET NO: 110009-EI

- 1 **Contract No.:**
PO # 118205
- 2 **Major Task or Tasks Associated With:**
PSL MSR's for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value through Revision 3 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 17, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PSL Moisture Separator Reheaters

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 118241
- 2 **Major Task or Tasks Associated With:**
PTN Feedwater Heaters for Units 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Contract Value through Revision 1 [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 19, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PTN Feedwater Heaters

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 112221
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Blanket Purchase Order Max Value through
Revision 13 to Release 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 22, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL BOP Engineering

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 112177
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Blanket Purchase Order Max Value through
Revision 8 to Release 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 22, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Engineering for the PSL Uprate Project

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO 117272
- 2 **Major Task or Tasks Associated With:**
Gantry crane repair/modification
- 3 **Vendor Identity:**
American Crane & Equip.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Sole Source/OEM
- 8 **Dollar Value:**
Total Dollar Value after execution of revisions 1 through 6 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 13, 2008
- 11 **Term End:**
January 2011
- 12 **Nature and Scope of Work:**
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane.

St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PO # 118224
- 2 Major Task or Tasks Associated With:
PSL Feedwater Heaters for Units 1 & 2
- 3 Vendor Identity:
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
4
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:
Total Dollar Value thru Revision 4 [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
December 17, 2008
- 11 Term End:
open
- 12 Nature and Scope of Work:
Supply PSL Feedwater Heaters

24

**St. Lucie and Turkey Point Upstate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 115465
- 2 **Major Task or Tasks Associated With:**
Eng. Services for NSSS, BOP & Licensing Activities
- 3 **Vendor Identity:**
Proto-Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Dollar Value after execution of revisions 1 through 3 is [REDACTED]
- 9 **Contract Status:**
Active
- 16 **Term Begin:**
September 3, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PTN Eng. Services for NSSS, BOP and Licensing Activities.

(25)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2012
Witness: Terry O. Jones

DOCKET NO: 110009-EI

- 1 **Contract No.:**
PO # 118278
- 2 **Major Task or Tasks Associated With:**
PSL Heat Exchangers for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value after execution of revisions 1 -3 is
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 19, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply PSL Heat Exchangers

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 105720
- 2 **Major Task or Tasks Associated With:**
PSL Fuels Study
- 3 **Vendor Identity:**
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Original Order was issued at [REDACTED]. A series of purchase order revisions (revisions 1-16) have resulted in a revised dollar value of [REDACTED].
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 12, 2007
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Fuels Performance Study and Analysis

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 116796
- 2 **Major Task or Tasks Associated With:**
Ultrasonic Flow Measuring System
- 3 **Vendor Identity:**
Cameron Technologies
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Blanket Purchase Order Value through Revision 1 to Release 0 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 29, 2008
- 11 **Term End:**
March 2013
- 12 **Nature and Scope of Work:**
Ultrasonic Flow Measuring System for PTN

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO 116107
- 2 **Major Task or Tasks Associated With:**
Ultrasonic Flow Measuring System
- 3 **Vendor Identity:**
Cameron Technologies
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Purchase Order Value through Revision 1 is
[REDACTED]
- 9 **Contract Status:**
Awarded
- 10 **Term Begin:**
September 29, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Ultrasonic Flow Measuring System for PTN

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO 114114
- 2 **Major Task or Tasks Associated With:**
Staff Augmentation
- 3 **Vendor Identity:**
Richard Sipos
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source Justification
- 8 **Dollar Value:**
Total Blanket Purchase Order Value through Revision 6 is
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
July 3, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Project Management Services

St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PO # 4500521317
- 2 Major Task or Tasks Associated With:
Inductors
- 3 Vendor Identity:
Areva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
Competitive Selection
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
September 8, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Supply of Inductors

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2012
Witness: Terry O. Jones

DOCKET NO: 110009-EI

- 1 **Contract No.:**
PO # 126248
- 2 **Major Task or Tasks Associated With:**
Replacement Transformer Coolers
- 3 **Vendor Identity:**
ABB
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Competitive Selection, Commercial and Technical Evaluation
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 8, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Replacement Transformer Coolers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PO # 126453
- 2 **Major Task or Tasks Associated With:**
Turbine Plant Cooling Water Heat Exchangers
- 3 **Vendor Identify:**
Joseph Oat Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive Selection, Commercial and Technical Evaluation
- 8 **Dollar Value:**
Total Contract Value through revision 1 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 5, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply Turbine Plant Cooling Water Heat Exchangers

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO #127777
- 2 **Major Task or Tasks Associated With:**
Estimating Services
- 3 **Vendor Identity:**
High Bridge
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Contract Value through revision 2 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 8, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Estimating Services

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO # 127881
- 2 **Major Task or Tasks Associated With:**
Procedure Writers
- 3 **Vendor Identity:**
Absolute Consulting
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 22, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Procedure Writers

St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

1 Contract No.:

PSL PO #118988

2 Major Task or Tasks Associated With:

Fuel Storage Criticality and Related Analysis (PSL 2)

3 Vendor Identity:

Holtec

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

1

6 Number of Bids Received:

1

7 Brief Description of Selection Process:

Single Source

8 Dollar Value:

Total Purchase Order Value through Revision 4 is [REDACTED]

9 Contract Status:

Active

10 Term Begin:

January 22, 2009

11 Term End:

Open

12 Nature and Scope of Work:

Fuel Storage Criticality and Related Analysis (PSL 2)

36

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

1 Contract No.:

PSL PO #118563

2 Major Task or Tasks Associated With:

Fuel Storage Criticality and Related Analysis (PSL 1)

3 Vendor Identity:

Holtec

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

3

6 Number of Bids Received:

2

7 Brief Description of Selection Process:

Competitive

8 Dollar Value:

Total Purchase Order Value through Revision 5 is [REDACTED]

9 Contract Status:

Active

10 Term Begin:

January 14, 2009

11 Term End:

Open

12 Nature and Scope of Work:

Fuel Storage Criticality and Related Analysis (PSL 1)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO # 4500467077
- 2 **Major Task or Tasks Associated With:**
PSL Generator Step-up Transformers
- 3 **Vendor Identity:**
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
7
- 6 **Number of Bids Received:**
7
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 10, 2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL Generator Step-up Transformers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO # 130612
- 2 **Major Task or Tasks Associated With:**
Condensate Pumps
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 22, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Condensate Pumps

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PTN PO #130649
- 2 Major Task or Tasks Associated With:
Main Feedwater Pumps
- 3 Vendor Identity:
Flowsolve Corp
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 4 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Competitive
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
April 22, 2010
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Main Feedwater Pumps

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO # 126227
- 2 **Major Task or Tasks Associated With:**
Control System FWH, Moisture Separator
- 3 **Vendor Identity:**
Invensys
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
Total Dollar Value after four (4) revisions [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 13, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Control System FWH, Moisture Separator

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO # 129689
- 2 **Major Task or Tasks Associated With:**
Turbine Digital Upgrade
- 3 **Vendor Identity:**
Invensys
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
March 17, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Turbine Digital Upgrade

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PTN PO # 130272
- 2 Major Task or Tasks Associated With:
Electro-Hydraulic Fluid Systems
- 3 Vendor Identity:
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
Competitive
- 8 Dollar Value:
Total Dollar Value through Rev 2 is [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
April 8, 2010
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Electro-Hydraulic Fluid Systems

43

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO # 131928
- 2 **Major Task or Tasks Associated With:**
Pre-planning SL2-19
- 3 **Vendor Identity:**
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
June 14, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
SL2-19 Pre-planning work to support station milestones for the Turbine Generator Installation.

44

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PSL PO # 131533
- 2 Major Task or Tasks Associated With:
Non-Fuels NSSS Interim LAR (PSL 1 & 2)
- 3 Vendor Identity:
Areva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Predetermined Source
- 8 Dollar Value:
Total Contract Value through revision 3 is [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
June 10, 2010
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Non-Fuels NSSS Interim LAR (PSL 1 & 2)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO # 131907
- 2 **Major Task or Tasks Associated With:**
Fuels Related Interim LAR/MOD for EPU at PSL
- 3 **Vendor Identity:**
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Predetermined Source
- 8 **Dollar Value:**
Total Contract Value through Revision 1 is [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
June 11, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Fuels Related Interim LAR/MOD for EPU at PSL

St. Lucia and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PSL PO #131742
- 2 Major Task or Tasks Associated With:
LAR/Request for Additional Information
- 3 Vendor Identity:
Westinghouse
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Predetermined Source
- 8 Dollar Value:
Total Contract Value through Revision 1 is [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
June 16, 2010
- 11 Term End:
Open
- 12 Nature and Scope of Work:
LAR/Request for Additional Information for Non-Fuels related scope.

47

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #131940
- 2 **Major Task or Tasks Associated With:**
Main Steam Turbine Control Replacement
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
4
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
June 30, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Main Steam Turbine Control Replacement

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO #2259675
- 2 **Major Task or Tasks Associated With:**
Furnish New Spent Fuel Pool Heat Exchangers
- 3 **Vendor Identity:**
Joseph Oat Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
2
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
July 23, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Furnish New Spent Fuel Pool Heat Exchangers

(49)

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

Contract No.:

1 PTN PO # 2259669

Major Task or Tasks Associated With:

2 Rewind/Refurbish Upgrade Condensate Pumps

Vendor Identity:

3 Tampa Armature Works

Vendor Affiliation (specify 'direct' or 'indirect'):

4 Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

5 4

Number of Bids Received:

6 2

Brief Description of Selection Process:

7 Competitive

Dollar Value:

8 [REDACTED]

Contract Status:

9 Active

Term Begin:

10 August 2, 2010

Term End:

11 Open

Nature and Scope of Work:

12 Rewind/Refurbish Upgrade Condensate Pumps

St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PSL PO #2260113
- 2 Major Task or Tasks Associated With:
PSL Rod Control System Upgrades
- 3 Vendor Identity:
Westinghouse
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
OEM
- 8 Dollar Value:
Total Contract Value after Revision 1 is [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
September 23, 2010
- 11 Term End:
Open
- 12 Nature and Scope of Work:
PSL Rod Control System Upgrades

51

**St. Lucie and Turkey Point Upgrade Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PTN PO #2281747
- 2 **Major Task or Tasks Associated With:**
EPU NSSS Engineering and Modification Support
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Predetermined Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 23, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
EPU NSSS Engineering and Modification Support

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #2264240
- 2 **Major Task or Tasks Associated With:**
PSL 2-19 Turbine Generator Installation Contract
- 3 **Vendor Identity:**
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 17, 2010
- 4 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL 2-19 Turbine Generator Installation Contract

53

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details**

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 **Contract No.:**
PSL PO #2264914
- 2 **Major Task or Tasks Associated With:**
CEDMS Power Switch Refurbishment to Support EPU
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 7, 2010
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
CEDMS Power Switch Refurbishment to Support EPU

54

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PSL PO #2285418
- 2 Major Task or Tasks Associated With:
Implementation Spares for Turbine Generator Work
- 3 Vendor Identity:
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
OEM
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
December 16, 2010
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Siemens

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Costs
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012
Witness: Terry O. Jones

- 1 Contract No.:
PTN Contract 2285720
- 2 Major Task or Tasks Associated With:
Licensing
- 3 Vendor Identity:
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
2
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Competitive
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
January 4, 2011
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Licensing/Design Basis/Program Modification

Turkey Point Units 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

Schedule AE-7A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

[Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2011

DOCKET NO.: 110009-EI

Witness: Steven D. Scripps

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2010)	Estimate of amount to be Expended in Current Year (2011)	Projected Final Contract Amount	Name of Contractor (and Affiliation if any)	(1) Method of Selection and Document ID	Work Description
1	4500395492	Open- CO#31	11/8/2007- open	2/16/2011- open					Bechtel Power Corp ¹	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RAAs.
2	4500404639	Open- CO#5	1/31/2008- open	2/16/2011- open					Westinghouse Electric Co	Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RAAs.
3	4500421408	Open- CO#4	5/1/2008- open	11/24/2009- open					Ecological Associates	Single Source	Aquatic biological characterization and assessment- Sea grass Survey & Report
4	4500430034	Open- CO#1	8/16/2008- open	1/26/2011- open					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
5	4500443122	Open- CO#2	8/6/2008- open	12/17/2010- open					Eco Metrics, Inc.	Single Source	Environmental Consulting Services
6	4500452285	Open- CO#2	10/6/2008- open	9/11/2009- open					BVZ Power Partners- Nuclear ²	Single Source/ Predetermined Source	Preliminary Engineering and Construction Planning for Turkey Point 6&7
7	4500477244	Open- CO#1	1/2/2009- open	8/19/2009- open					HDR Engineering, Inc.	Single Source	Aquifer Performance Testing Support
8	4500517152	Open- CO#3	7/10/2009- open	12/17/2010- open					McNabb Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
9	4500518160	Open- CO#3	7/23/2009- open	12/17/2010- open					Goldier Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
10	4500518147	Open- CO#3	7/23/2009- open	9/10/2010- open					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support
11	4500536449	Open- CO#1	10/12/2009- open	4/26/2010- open					McNabb Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 UIC Subject Matter Expert Support
12	4500425707	Open- CO#5	5/23/2008- open	1/9/2011- open					HDR Engineering, Inc.	Comp Bid/ Single Source	Conceptual Engineering of Cooling Water Supply and Discharge
13	4500492222	Open- CO#2	3/17/2009- open	3/29/2010- open					Jefferson Wells International	Comp Bid/ Single Source	Turkey Point 6&7 audit
14	4500587306	Open- CO#1	8/29/2010- open	8/1/2010- open					Dickerson Florida Inc	Comp Bid	Turkey Point 6&7 Exploratory/UIC Well Site Development
15	4500652043	Open	3/3/2011- open	3/3/2011- open					Layne Christensen Company	Comp Bid	Turkey Point 6&7 Exploratory/UIC Well Installation

Notes:

- 1 Current Bechtel PO amount: [redacted] Change order expected in 2012.
- 2 BVZ PO value [redacted] Contract complete; actual value listed above for a savings of [redacted]

①

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Costs
Actual & Estimated Filing: Contracts Executed Details

Schedule AE-7B (Actual/Estimated)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500395492

- 2 **Major Task or Tasks Associated With:**
COLA and SCA preparation and support

- 3 **Vendor Identity:**
Bechtel Power Corporation

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct

- 5 **Number of Vendors Solicited:**
Two

- 6 **Number of Bids Received:**
Two

- 7 **Brief Description of Selection Process:**
Initial contract competitively bid; change orders #01-#11 issued single source; all subsequent change orders issued Predetermined Source

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active- CO#31

- 10 **Term Begin:**
11/6/2007

- 11 **Term End:**
12/31/2011

- 12 **Nature and Scope of Work:**
Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses.

Turkey Point 8&7
Pre-Construction Costs and Carrying Costs on Construction Costs
Actual & Estimated Filing: Contracts Executed Details

Schedule AE-7B (Actual/Estimated)

[Section (B)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract and the current nature/scope of work.

For the Year Ended 12/31/2011

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500404639

- 2 **Major Task or Tasks Associated With:**
COLA support

- 3 **Vendor Identity:**
Westinghouse Electric Company

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct

- 5 **Number of Vendors Solicited:**
One

- 6 **Number of Bids Received:**
One

- 7 **Brief Description of Selection Process:**
Sole source justification; designated as Predetermined
Source March 2009

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active- CO#5

- 10 **Term Begin:**
1/31/2008

- 11 **Term End:**
12/31/2013

- 12 **Nature and Scope of Work:**
Engineering Services to Support Preparation of COLA,
including post-submittal support for RAI responses.

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Costs
Actual & Estimated Filing: Contracts Executed Details

Schedule AE-7B (Actual/Estimated)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500430034

- 2 **Major Task or Tasks Associated With:**
Advanced Nuclear technology; Near term deployment of Advanced Light Water Reactors

- 3 **Vendor Identity:**
Electric Power Research Institute (EPRI)

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct

- 5 **Number of Vendors Solicited:**
One

- 6 **Number of Bids Received:**
One

- 7 **Brief Description of Selection Process:**
Single source justification

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active- CO#1

- 10 **Term Begin:**
6/16/2008

- 11 **Term End:**
12/31/2013

- 12 **Nature and Scope of Work:**
Advanced Nuclear technology; Near term deployment of
Advanced Light Water Reactors

Turkey Point 6&7

Pre-Construction Costs and Carrying Costs on Construction Costs
Actual & Estimated Filing: Contracts Executed Details

Schedule AE-7B (Actual/Estimated)

[Section (B)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500452285
- 2 **Major Task or Tasks Associated With:**
Preliminary Engineering and Construction Planning
- 3 **Vendor Identity:**
BVZ Power Partners- Nuclear
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
- 5 **Number of Vendors Solicited:**
One
- 6 **Number of Bids Received:**
One
- 7 **Brief Description of Selection Process:**
Single Source; Designated as Predetermined Source January 2009
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active- CO#2
- 10 **Term Begin:**
10/6/2008
- 11 **Term End:**
12/31/2012
- 12 **Nature and Scope of Work:**
Preliminary Engineering and Construction Planning

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Costs
Actual & Estimated Filing: Contracts Executed Details

Schedule AE-7B (Actual/Estimated)

[Section (B)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500518160

- 2 **Major Task or Tasks Associated With:**
Post SCA Submittal support

- 3 **Vendor Identity:**
Golder Associates, Inc.

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct or Indirect relationship with the vendor

- 5 **Number of Vendors Solicited:**
One

- 6 **Number of Bids Received:**
One

- 7 **Brief Description of Selection Process:**
Single source; Designated as Predetermined Source February 2010

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active- CO#3

- 10 **Term Begin:**
7/23/2009

- 11 **Term End:**
12/31/2011

- 12 **Nature and Scope of Work:**
Post SCA Submittal support

Turkey Point 6&7

Pre-Construction Costs and Carrying Costs on Construction Costs
Actual & Estimated Filing: Contracts Executed Details

Schedule AE-7B (Actual/Estimated)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract and the current nature/scope of work.

For the Year Ended 12/31/2011

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500518167
- 2 **Major Task or Tasks Associated With:**
SCA Support
- 3 **Vendor Identity:**
Environmental Consulting and Technology, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
- 5 **Number of Vendors Solicited:**
One
- 6 **Number of Bids Received:**
One
- 7 **Brief Description of Selection Process:**
Single source; Designated as Predetermined Source December 2009
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active- CO#3
- 10 **Term Begin:**
7/23/2009
- 11 **Term End:**
12/31/2011
- 12 **Nature and Scope of Work:**
SCA Support

Turkey Point 6&7

Pre-Construction Costs and Carrying Costs on Construction Costs
Actual & Estimated Filing: Contracts Executed Details

Schedule AE-7B (Actual/Estimated)

[Section (B)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract and the current nature/scope of work.

For the Year Ended 12/31/2011

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500587305
- 2 **Major Task or Tasks Associated With:**
Turkey Point Units 6&7 Exploratory/UIC Well Site Development
- 3 **Vendor Identity:**
Dickerson Florida, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
- 5 **Number of Vendors Solicited:**
Eight
- 6 **Number of Bids Received:**
Five
- 7 **Brief Description of Selection Process:**
Competitive Bid
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active- CO#1
- 10 **Term Begin:**
6/29/2010
- 11 **Term End:**
6/30/2011
- 12 **Nature and Scope of Work:**
Turkey Point Units 6&7 Exploratory/UIC Well Site Development

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Costs
Actual & Estimated Filing: Contracts Executed Details

Schedule AE-7B (Actual/Estimated)

(Section (B)(c))

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract and the current nature/scope of work.

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500652043
- 2 **Major Task or Tasks Associated With:**
Turkey Point Units 6&7 Exploratory/UIC Well Installation
- 3 **Vendor Identity:**
Layne Christensen Company
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
- 5 **Number of Vendors Solicited:**
Three
- 6 **Number of Bids Received:**
Three
- 7 **Brief Description of Selection Process:**
Competitive Bid
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
3/3/2011
- 11 **Term End:**
3/3/2012
- 12 **Nature and Scope of Work:**
Turkey Point Units 6&7 Exploratory/UIC Well Installation

Turkey Point Units 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

Schedule P-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. [Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY

Witness: Steven D. Scroggs

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual/ Estimate Expended as of Prior Year End (2010)	Estimate of amount to be Expended in Current Year (2011)	Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395492	Open- CO#20	2011	2011					Bechtel Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RAI's.
2	4500404839	Open- CO#3	2011	2011					Westinghouse Electric Co	Sole Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RAI's.
3	4500430034	Open	2011	2011					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors.
4	4500536449	Open	2009	2011					McNabb Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 UIC Subject Matter Expert Support.
1	2	3	4	5	6	7	8	9	10	11	12

①

Turkey Point Units 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY

Witness: Steven D. Scroggs

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:** 4500395492
- 2 **Major Task or Tasks Associated With:** COLA and SCA preparation and support
- 3 **Vendor Identity:** Bechtel Power Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect');** Direct
- 5 **Number of Vendors Solicited:** Two
- 6 **Number of Bids Received:** Two
- 7 **Brief Description of Selection Process:** Initial selection-Competitive Bid; Change Orders as either Single Source or Predetermined Source
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open- thru CO#20
- 10 **Term Begin:** 2007
- 11 **Term End:** 2011
- 12 **Nature and Scope of Work:** Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

Schedule P-7A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000 (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

[Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Projected Expended as of Prior Year End (2011)	Estimate of amount to be Expended in Current Year (2012)	Projected Final Contract Amount	Name of Contractor (and Affiliation if any)	(1) Method of Selection and Document ID	Work Description
1	4500395492	Open-CO#31	11/6/2007- open	2/16/2011- open					Bachtel Power Corp*	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RA's.
2	4500404639	Open-CO#5	1/31/2008- open	2/16/2011- open					Westinghouse Electric Co	Sole Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RA's.
3	4500421408	Open-CO#4	5/1/2009- open	11/24/2009- open					Ecological Associates	Single Source	Aquatic biological characterization and assessment - Sea grass Survey & Report
4	4500430034	Open-CO#1	6/16/2008- open	1/28/2011- open					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
5	4500443122	Open-CO#2	8/8/2006- open	12/17/2010- open					Eco Metrics, Inc.	Single Source	Environmental Consulting Services
6	4500452286	Open-CO#2	10/6/2008- open	9/11/2009- open					BVZ Power Partners-Nuclear	Single Source/ Predetermined Source	Preliminary Engineering and Construction Planning for Turkey Point 6&7
7	4500477244	Open-CO#1	1/2/2009- open	6/19/2009- open					HDR Engineering, Inc.	Single Source	Aquifer Performance Testing Support
8	4600517152	Open-CO#3	7/10/2009- open	12/17/2010- open					McNabb Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
9	4500519160	Open-CO#3	7/23/2009- open	12/17/2010- open					Golder Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
10	4500518167	Open-CO#3	7/23/2009- open	9/10/2010- open					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support
11	4500535449	Open-CO#1	10/12/2009- open	4/26/2010- open					McNabb Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 UIC Subject Matter Expert Support
12	4500425707	Open-CO#5	5/23/2008- open	1/6/2011- open					HDR Engineering, Inc.	Comp Bid/ Single Source	Conceptual Engineering of Cooling Water Supply and Discharge
13	4500492222	Open-CO#2	3/17/2009- open	3/29/2010- open					Jefferson Wells International	Comp Bid/ Single Source	Turkey Point 6&7 audit
14	4500587305	Open-CO#1	6/29/2010- open	9/1/2010- open					Dickerson Florida Inc	Comp Bid	Turkey Point 6&7 Exploratory/UIC Well Site Development
15	4500652043	Open	3/3/2011- open	3/3/2011- open					Layne Christensen Company	Comp Bid	Turkey Point 6&7 Exploratory/UIC Well Installation

Notes:

1. *Current Bachtel PO amount \$ [redacted] Change order expected in 2012.
2. *BVZ PO value is [redacted] Contract complete; actual value listed above for a savings of [redacted]

①

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

[Section (B)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

DOCKET NO.: 110009-EI

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500395492
- 2 **Major Task or Tasks Associated With:**
COLA and SCA preparation and support
- 3 **Vendor Identity:**
Bechtel Power Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
- 5 **Number of Vendors Solicited:**
Two
- 6 **Number of Bids Received:**
Two
- 7 **Brief Description of Selection Process:**
Initial contract competitively bid; change orders #01-#11 issued single source; all subsequent change orders issued Predetermined Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active- CO#31
- 10 **Term Begin:**
11/6/2007
- 11 **Term End:**
12/31/2011
- 12 **Nature and Scope of Work:**
Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses.

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

[Section (B)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

- 1 Contract No.:
4500404639
- 2 Major Task or Tasks Associated With:
COLA support
- 3 Vendor Identity:
Westinghouse Electric Company
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
- 5 Number of Vendors Solicited:
One
- 6 Number of Bids Received:
One
- 7 Brief Description of Selection Process:
Sole source justification; designated as Predetermined
Source March 2009
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active- CO#5
- 10 Term Begin:
1/31/2008
- 11 Term End:
12/31/2013
- 12 Nature and Scope of Work:
Engineering Services to Support Preparation of COLA,
including post-submittal support for RAI responses.

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

- 1 Contract No.:
4500430034

- 2 Major Task or Tasks Associated With:
Advanced Nuclear technology; Near term deployment of Advanced Light Water Reactors

- 3 Vendor Identity:
Electric Power Research Institute (EPRI)

- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

- 5 Number of Vendors Solicited:
One

- 6 Number of Bids Received:
One

- 7 Brief Description of Selection Process:
Single source justification

- 8 Dollar Value:
[REDACTED]

- 9 Contract Status:
Active- CO#1

- 10 Term Begin:
6/16/2008

- 11 Term End:
12/31/2013

- 12 Nature and Scope of Work:
Advanced Nuclear technology; Near term deployment of
Advanced Light Water Reactors

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500452285

- 2 **Major Task or Tasks Associated With:**
Preliminary Engineering and Construction Planning

- 3 **Vendor Identity:**
BVZ Power Partners- Nuclear

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct

- 5 **Number of Vendors Solicited:**
One

- 6 **Number of Bids Received:**
One

- 7 **Brief Description of Selection Process:**
Single Source; Designated as Predetermined Source January 2009

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active- CO#2

- 10 **Term Begin:**
10/6/2008

- 11 **Term End:**
12/31/2012

- 12 **Nature and Scope of Work:**
Preliminary Engineering and Construction Planning

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

[Section (b)(3)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-E1

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500518160

- 2 **Major Task or Tasks Associated With:**
Post SCA Submittal support

- 3 **Vendor Identity:**
Golder Associates, Inc.

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct or Indirect relationship with the vendor

- 5 **Number of Vendors Solicited:**
One

- 6 **Number of Bids Received:**
One

- 7 **Brief Description of Selection Process:**
Single source; Designated as Predetermined Source February 2010

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active- CO#3

- 10 **Term Begin:**
7/23/2009

- 11 **Term End:**
12/31/2011

- 12 **Nature and Scope of Work:**
Post SCA Submittal support

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500518167
- 2 **Major Task or Tasks Associated With:**
SCA Support
- 3 **Vendor Identity:**
Environmental Consulting and Technology, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
- 5 **Number of Vendors Solicited:**
One
- 6 **Number of Bids Received:**
One
- 7 **Brief Description of Selection Process:**
Single source; Designated as Predetermined Source December 2009
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active- CO#3
- 10 **Term Begin:**
7/23/2009
- 11 **Term End:**
12/31/2011
- 12 **Nature and Scope of Work:**
SCA Support

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO.: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500587305
- 2 **Major Task or Tasks Associated With:**
Turkey Point Units 6&7 Exploratory/UIC Well Site Development
- 3 **Vendor Identity:**
Dickerson Florida, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
- 5 **Number of Vendors Solicited:**
Eight
- 6 **Number of Bids Received:**
Five
- 7 **Brief Description of Selection Process:**
Competitive Bid
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active- CO#1
- 10 **Term Begin:**
6/29/2010
- 11 **Term End:**
6/30/2011
- 12 **Nature and Scope of Work:**
Turkey Point Units 6&7 Exploratory/UIC Well Site Development

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed Details

Schedule P-7B (Projection)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

DOCKET NO.: 110008-EI

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

-
- 1 **Contract No.:**
4500652043
 - 2 **Major Task or Tasks Associated With:**
Turkey Point Units 6&7 Exploratory/UIC Well Installation
 - 3 **Vendor Identity:**
Layne Christensen Company
 - 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
 - 5 **Number of Vendors Solicited:**
Three
 - 6 **Number of Bids Received:**
Three
 - 7 **Brief Description of Selection Process:**
Competitive Bid
 - 8 **Dollar Value:**
[REDACTED]
 - 9 **Contract Status:**
Active
 - 10 **Term Begin:**
3/3/2011
 - 11 **Term End:**
3/3/2012
 - 12 **Nature and Scope of Work:**
Turkey Point Units 6&7 Exploratory/UIC Well Installation