

Susan D. Ritenour
Secretary and Treasurer
and Regulatory Manager

One Energy Place
Pensacola, Florida 32520-0781

Tel 850.444.6231
Fax 850.444.6026
SDRITENO@southernco.com



September 14, 2009

Ms. Ann Cole, Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee FL 32399-0850

Dear Ms. Cole:

RE: Docket No. 090000

Enclosed are Gulf Power Company's comments to Commission Staff's confidential draft report dated August 21, 2009 regarding Gulf's Quality Assurance Process for Distribution Construction.

Also enclosed are an original and seven copies of Gulf Power Company's Request for Confidential Classification pertaining to certain information contained in Staff's draft report concerning its Review of Gulf's Quality Assurance Process for Distribution Construction.

Based on conversations with Audit Staff it is Gulf's understanding that the following documents will be returned to the Company and maintained in accordance with Gulf's retention schedule:

- CD 1 – Submitted with Gulf's responses to DR-1 dated February 23, 2009
- CD 2 – Submitted with Gulf's responses to Supplemental Request for DR-1 dated March 26, 2009
- Attachment 2.5 consisting of 119 pages
- Attachment 2.8 consisting of 12 pages
- Attachment 2.12 consisting of 30 pages
- Question 1 of Supplemental DR-2
- Attachment Sup. 2.4d consisting of 8 pages

Sincerely,

Susan D. Ritenour (lw)

Enclosures

Cc: Beggs & Lane
Jeffrey A. Stone

CUM _____
ECN _____
GCL J _____
GPC _____
RCP # _____
SSC _____
NGA _____
ADM _____
CLK I _____

DOCUMENT NUMBER-DATE
09563 SEP 15 08
FPSC-COMMISSION CLERK

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

IN RE: Review of Gulf Power Company's
Quality Assurance Process for Distribution
Construction

Docket No.: Undocketed
Date: September 14, 2009

REQUEST FOR CONFIDENTIAL CLASSIFICATION

GULF POWER COMPANY ["Gulf Power", "Gulf", or the "Company"], by and through its undersigned attorneys and pursuant to Rule 25-22.006, Florida Administrative Code, hereby files a request that the Florida Public Service Commission enter an order protecting from public disclosure certain information included in Commission Staff's draft report concerning its Review of Gulf Power Company's Quality Assurance Process for Distribution Construction (PA-09-02-006) (the "Review"). As grounds for this request, the Company states:


1. A portion of information contained in Staff's draft report relates directly to findings and results of audits performed by Gulf Power and its agents pertaining to the Company's distribution construction quality assurance processes. Specifically, the confidential information consists of findings derived from Gulf Power's own "DSO Process Audit" for the period August 2007 through August 2008 and a 2005 risk assessment audit performed by an independent audit company, AEGIS. This information is confidential pursuant to section 366.093(3)(b), Florida Statutes. Because this information could be utilized by Gulf Power's competitors to the Company's and its customers' disadvantage, Gulf Power also considers this information to be competitively sensitive and proprietary pursuant to section 366.093(3)(e), Florida Statutes.

2. The information filed pursuant to this request is intended to be, and is treated as, confidential by Gulf Power and, to this attorney's knowledge, has not been otherwise publicly disclosed.

3. Submitted as Exhibit "A" is one copy of Staff's draft report. The information for which confidential classification is requested is highlighted in yellow. Exhibit "A" should be treated as confidential pending a ruling on this request. Attached as Exhibit "B" are two (2) edited copies of the draft report, which may be made available for public review and inspection. Attached as Exhibit "C" to this request is a line-by-line/field-by-field justification for the request for confidential classification.

WHEREFORE, Gulf Power Company respectfully requests that the Commission enter an order protecting the information highlighted on Exhibit "A" from public disclosure as proprietary confidential business information.

Respectfully submitted this 14th day of September, 2009.



JEFFREY A. STONE
Florida Bar No. 325953
RUSSELL A. BADDERS
Florida Bar No. 007455
STEVEN R. GRIFFIN
Florida Bar No. 0627569
Beggs & Lane
P. O. Box 12950
Pensacola, FL 32591
(850) 432-2451
Attorneys for Gulf Power Company

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

IN RE: Review of Gulf Power Company's
Quality Assurance Process for Distribution
Construction

Docket No.: Undocketed
Date: September 14, 2009

REQUEST FOR CONFIDENTIAL CLASSIFICATION


EXHIBIT "A"

Provided to the Commission Clerk under separate cover as confidential
information.

EXHIBIT "B"

AUGUST 2009

CONFIDENTIAL DRAFT



REVIEW OF

Gulf Power Company's
Quality Assurance
Process
for
Distribution
Construction

By Authority of
The State of Florida
Public Service Commission
Division of Regulatory Compliance
Bureau of Performance Analysis

CONFIDENTIAL DRAFT
8/21/2009

Review of
**Gulf Power Company's
Quality Assurance Process
for
Distribution Construction**

**Victor Cordiano
Engineering Specialist II
Project Manager**

**Carl Vinson
Public Utilities Supervisor**

August 2009

**By Authority of
The State of Florida
Public Service Commission
Division of Regulatory Compliance
Bureau of Performance Analysis**

PA-09-02-006

TABLE OF CONTENTS

| Chapter | | Page |
|----------------|---|-------------|
| 1.0 | EXECUTIVE SUMMARY | |
| 1.1 | Objectives | 1 |
| 1.2 | Scope..... | 1 |
| 1.3 | Methodology | 1 |
| 1.4 | Background and Perspective..... | 2 |
| 1.5 | Overall Opinion | 3 |
| 2.0 | CONSTRUCTION QUALITY ASSURANCE PROCESS | |
| 2.1 | Contractor Oversight..... | 8 |
| 2.2 | Gulf Personnel Oversight..... | 12 |
| 2.3 | Distribution System Work Order Process Audit..... | 14 |
| 2.4 | Independent Audit Oversight..... | 20 |
| 2.5 | Conclusion | 22 |
| 3.0 | COMPANY COMMENTS | |
| 3.1 | Gulf Power Company | 25 |

TABLE OF EXHIBITS

| No. | Exhibit Name | Page |
|-----|--|------|
| 1. | Distribution System Work Order Process Audit Analysis..... | 16 |
| 2. | Periodic Quality Inspections/Audits | 17 |
| 3. | Distribution System Work Order Process Audit Deficiencies..... | 18 |

1.0 Executive Summary

1.1 Objectives

At the request of the Florida Public Service Commission's (FPSC) Division of Service, Safety and Consumer Assistance, the Division of Regulatory Compliance conducted a review of Gulf Power Company's (Gulf) quality control processes for its distribution construction projects. The objective of the review was to document and assess how Gulf monitors and evaluates its distribution construction project quality control and safety inspection.

The primary objectives of this review were to determine whether:

- ❖ Adequate operating policies and procedures are in place to limit the risks associated with constructing distribution facilities that are not in compliance;¹
- ❖ Adequate monitoring of the electric distribution construction processes exists to verify compliance.

1.2 Scope

FPSC audit staff's review examines Gulf's current policies, procedures, practices, and operational controls for monitoring its electric distribution construction processes to ensure compliance. The review involved gaining an understanding of Gulf's quality control and safety inspection procedures for its own personnel and contractors and evaluating the effectiveness and adherence to such procedures.

The sections of FPSC audit staff's review are focused on the following:

- ❖ Company goals and objectives
- ❖ Company practices and procedures
- ❖ Company controls and monitoring

Within these areas, FPSC audit staff evaluated the company's practices for both its own construction personnel and its contractors.

1.3 Methodology

FPSC audit staff prepared its review based upon an analysis of Gulf's responses to document requests, on-site interviews, and telephone conversations with key personnel. Specific

¹ Unless otherwise specified, the use of "compliance" throughout this review means that the distribution facilities are constructed in accordance with all applicable requirements, federal, state, local regulations, National Electric Safety Code (NESC), and other industry standards.

information reviewed included Gulf's organizational charts, position descriptions and responsibilities, distribution construction quality assurance (QA) policies and procedures, distribution construction QA-related documents, distribution bulletins, internal/external audit reports, contracts, training programs and manuals, design specifications and standards, National Electric Safety Code (NESC), and other industry standards.

1.4 Background and Perspective

Pursuant to Section 366.04(6), F.S., the FPSC has exclusive jurisdiction over prescribing and enforcing safety standards for distribution and transmission facilities of Florida's public electric utilities, including municipal and cooperative utilities. FPSC Rule 25-6.0345(2), F.A.C., requires that each electric investor-owned utility, municipal utility, and electric cooperative file with the FPSC a listing of each completed construction work order completed by the company each quarter.

The FPSC's Bureau of Safety periodically selects a sample of these work orders for an on-site inspection of the completed work. FPSC engineers inspect these distribution facilities and verify that they are constructed in accordance with all applicable requirements, federal, state, and local regulations, NESC, and other industry standards. If a variance is identified by the safety inspectors, the FPSC will notify the utility for corrective action. A follow-up inspection may be conducted to ensure compliance.

Gulf uses a combination of its own personnel and outside contractors to perform and complete its distribution construction projects. From August 2007 through August 2008, the company estimates that it completed 5,800 distribution construction projects: 3,525 (61 percent) were performed by Gulf personnel and 2,275 (39 percent) by contractors. In terms of construction man hours, Gulf states that its crews perform approximately 59 percent of the total work while its contractors perform approximately 41 percent of the total work.

Gulf's distribution construction QA program primarily includes a Distribution System Work Order (DSO) Process Audit to monitor completed work orders for compliance with all applicable engineering and construction requirements. Gulf's DSO Process Audit is conducted two times per year. For each audit, Gulf selects a statistically valid sample of qualifying DSOs consisting of at least one DSO per local office area within each district. Gulf engineers review the completed DSOs, which are outside of their respective areas, and perform on-site inspections using a standard checklist. The checklist includes both engineering and construction components.

While the majority of its distribution construction projects are completed by company personnel, Gulf places great emphasis on monitoring and oversight of its contractors. Gulf evaluates distribution construction QA for its contractors through the use of its Contract Services Construction Coordinators (CSCCs).

The company's current distribution construction QA monitoring and oversight of construction work performed by Gulf personnel is encompassed within the normal management activities of the Planning and Construction Team Leaders, Construction Supervisors, and others

responsible for distribution construction. Gulf places emphasis on its experienced and knowledgeable personnel through Gulf's specialized training and certification programs to ensure that all of its employees that design or construct its distribution construction facilities have the proficiency to do so within compliance.

1.5 Overall Opinion

The data analyzed by FPSC audit staff shows that Gulf has a well-defined QA process for distribution construction performed by its contractors and Gulf's own personnel. Audit staff, however, has identified some areas for improvement based on its review:

Gulf's Contractor Oversight

- ❖ Gulf's procedures should require retention of field review results necessary to:²
 - ❖ Monitor the number and frequency upon which each CSCC inspects distribution construction projects;
 - ❖ Verify the accuracy of the project completion performance evaluation summaries for distribution construction projects;
- ❖ CSCCs and Contract Services supervisory personnel should adhere to all of Gulf's performance evaluation summary completion procedures. Specifically, a number of the performance evaluation summaries are signed by the preparer, but the job title, location, and date are not shown on the form.

Gulf's Personnel Oversight

- ❖ Gulf should use independent personnel for real-time monitoring and documenting of distribution construction projects.

DSO Process Audits

- ❖ Gulf should include a formal process to document deficiency correction dates and follow-up inspection dates.
- ❖ Gulf should have a ranking system for deficiencies.

² FPSC audit staff notes Contract Services has drafted the *Gulf Power Company Power Delivery Contract Services Process* which addresses all of the process details such as the data retention requirements of the field notes, observations, and performance evaluation summary forms. This draft process was presented to all Contract Services employees at the departmental meeting in July 2009. Audit staff also encourages Gulf to consider having the data input into a database (similar to how the DSO Process Audit data is inputted) for tracking purposes.

2.0 Construction Quality Assurance Process

Which work groups are responsible for distribution construction quality assurance, and how does the company organize this function?

Quality assurance (QA) is the responsibility of multiple work groups within Gulf's organization, including Power Delivery Distribution, Training and Development, and Corporate Services. Risk Management is a unit of Corporate Services. Contract Services also supports Power Delivery. Gulf's Contract Services department employs Contract Services Construction Coordinators (CSCCs) who are responsible for performing distribution construction QA. The CSCCs are highly experienced design construction personnel whose job responsibilities are dedicated to monitoring and oversight of distribution construction work performed by contractors to ensure compliance. The monitoring and oversight of work performed by Gulf's own employees, on the other hand, is handled through the normal management activities of the Planning and Construction Team Leaders, Construction Supervisors, and others responsible for distribution construction QA. Brief descriptions of the employees responsible for distribution construction QA are as follows:

Corporate Oversight

- ❖ Power Delivery General Manager – provides leadership and guidance for the engineering, construction, operation, and maintenance of the Company's overhead and underground distribution system and the transmission system in the Pensacola, Ft. Walton and Panama City Districts.
- ❖ Power Delivery Services Manager – manages and guides activities associated with developing and maintaining policies and procedures for the engineering, design, construction, operation, and maintenance of the distribution system.

Gulf Personnel Oversight

- ❖ District Operations Manager – provides leadership in safety and fosters teamwork within the district management team, as well as with other Power Delivery, Gulf, and Southern Company teams.
- ❖ District Engineering Supervisor – reports directly to the District Operations Manager, leads the district's engineering employees, and uses Gulf's Target Zero safety approach to ensure quality engineering, job management, and customer satisfaction by working with the appropriate Construction Supervisor.
- ❖ District Construction Supervisor – reports directly to the District Operations Manager, leads the district's construction employees, and uses Gulf's Target Zero safety approach to ensure quality construction, high reliability, and customer satisfaction by working closely with the appropriate Engineering Supervisor in the district.

- ✦ Planning and Construction Team Leader – reports directly to the Construction Supervisor, leads crews responsible for service orders in addition to line construction and maintenance, and uses Gulf's Target Zero safety approach to ensure customer satisfaction, quality construction, and high reliability.

Gulf Contractor Oversight

- ✦ Contract Services Manager – manages the daily activities for all contractor services to ensure company-wide program consistency and effectiveness of Gulf's distribution contractors.
- ✦ Project Manager – provides centralized oversight, coordination, and management of designated distribution construction projects to ensure timely, efficient, and cost-effective completion of all projects and that appropriate processes and controls are implemented.

Other employees responsible for distribution construction QA activities include:

Corporate Oversight

- ✦ Line Equipment Service Center Supervisor
- ✦ Technical Services Manager
- ✦ OH Material & Specifications – Senior Engineer
- ✦ URD Material & Specifications – Senior Engineer
- ✦ Corporate Services General Manager
- ✦ Risk Management Manager
- ✦ Training and Development Manager
- ✦ Engineering Skills Development Supervisor
- ✦ Construction Skills Development Supervisor

Gulf Contractor Oversight

- ✦ Distribution Underground Contract Team Leader
- ✦ Underground Construction Coordinator
- ✦ Overhead Construction Coordinator
- ✦ Lighting Construction Coordinator

Has the company established goals and objectives for its quality assurance programs for distribution construction projects?

Gulf states that it does not have separate goals and objectives related to a specific distribution construction QA program. Gulf believes it integrates QA principles into the daily activities associated with distribution construction projects. Gulf states that QA is an integral part of its organizational responsibilities and systems to ensure that distribution facilities are constructed in compliance with NESC and Gulf procedures. Gulf further states that its organizational structure, together with its work order QA processes, illustrates Gulf's

commitment to QA of its distribution construction. Gulf's integrated distribution construction goals and objectives are focused on ensuring that projects are completed on time, within budget, and in compliance to allow for safe, reliable, and efficient distribution construction operations resulting in lower costs to ratepayers.

FPSC audit staff reviewed excerpts from Gulf's 2009 Performance Plan. This plan refers to Gulf's individual performance evaluations of company employees and covers areas of written individual goals and objectives relating to distribution construction QA employees.

How does Gulf work to achieve quality assurance?

The main process that supports distribution construction QA efforts is Gulf's DSO Process Audits. The audits sample DSOs completed by Gulf's personnel and its contractors to monitor both engineering and construction compliance. Additionally, Gulf uses CSCCs with job responsibilities dedicated to inspecting construction work as it is completed by Gulf's contractors. Construction work performed by Gulf employees is inspected by Planning and Construction Team Leaders and Construction Supervisors as part of their normal management activities. Gulf also depends on external reviews, such as the FPSC's electric safety inspection results, and AEGIS risk assessments.

Additionally, Gulf works toward achieving distribution construction QA through the following activities:

- ◆ Gulf promotes a "Target Zero" work environment in regard to safety.
- ◆ Gulf conducts extensive training on design, engineering, and construction standards for overhead and underground distribution facilities.
- ◆ Gulf employs subject matter experts for the construction design process to ensure the design meets or exceeds all distribution construction QA standards.

In recent years, Gulf has used improvement initiatives to strengthen quality oversight programs. These have included the following:

- ◆ 2005 – Management created a new department, Contract Services, to provide consistent management of contractor work on Gulf's distribution system. The DSO Process Audit procedures were developed and implemented as a pilot program. The initial primary focus of the DSO Process Audit was on engineering design compliance and providing input to the engineering groups. It was then expanded to also include the review of construction items and to provide feedback to the construction groups. At that time, it was left up to the individual supervisors and managers to address any corrections based on inspection results of engineering and construction checklist performance items.
- ◆ 2006 – Contract Services management identified the need to create a contractor evaluation process. Also, the Management Response and Corrective Action Plan

were added to the DSO Process Audit to give more validity to the process. This change was made based on a recommendation from an informal review by an internal auditor.

- * 2007 – Contract Services implemented the contractor evaluation process.
- * 2008 – Contract Services reviewed the contractor evaluation process, which was refined to include forms that Gulf began using in early 2009 to provide a consistent approach to documenting field inspections. Management also created two new positions, the Project Manager and Lighting Construction Coordinator, responsible for developing project management processes and the daily monitoring of lighting for construction activities to ensure contractors perform work timely, efficiently, and cost-effectively in compliance with Gulf's specifications and standards.
- * 2009 – Gulf developed a new *Contract Services Quality Assurance Observation* form (a.k.a. the *Field Observation Form*) along with new *Project Performance Summary* and *Quarterly Performance Summary* forms. In addition, Contract Services drafted the *Gulf Power Company Power Delivery Contract Services Process* which addresses all of the process details such as the data retention requirements of the field notes, observations, and performance evaluation summary forms.³

2.1 Contractor Oversight

Does the company employ outside contractors to complete distribution construction projects?

Gulf employs outside contractors to complete a portion of its distribution construction projects. For the 13-month period August 2007 through August 2008, Gulf contractors completed 2,275 construction projects. This number represents 39 percent of total distribution construction work completed by Gulf. Currently, the company has six active construction vendors under contract. Gulf's philosophy is to use contractors to handle peak, short-term projects that exceed Gulf's in-house capabilities. Such projects may involve specialized equipment or resources that Gulf does not possess. Gulf selects contractors through a request for proposal process. Sole-source contracts are used only in emergency conditions or for customer reimbursed projects which must be completed very quickly.

In order to be considered for eligibility, a contractor must register with Supply Chain Management and have an Experience Modification Rate (Workers' Compensation) of less than 1.0, carry appropriate insurance, have a formal drug and alcohol testing program in place, and agree to submit its personnel to background checks. If approved at this level, Supply Chain will obtain the contractor's signature on a Master Service Agreement which includes standard terms and conditions such as indemnification. Once the contractor passes screening by Supply Chain, the contractor's information is forwarded to Power Delivery Contract Services for qualifying.

³ This draft process was presented to all Contract Services employees at the departmental meeting in July 2009.

Contract Services contacts the contractor and requests copies of the following:

- ◆ Contractor's safety manual
- ◆ List of available equipment and resources
- ◆ List of capabilities
- ◆ Utility references

Contract Services reviews this material and contacts the references provided by the contractor. If all information is deemed acceptable, the contractor is declared eligible and may be allowed to bid on future projects.

When a project is bid out, Contract Services prepares bid specifications, known as Supplemental Terms and Conditions, specific to the project. The contractor sends a sealed bid to Supply Chain which examines the bid. The bid results are then sent to Contract Services, which evaluates the bid and recommends a bid award. Supply Chain reviews the evaluation information to ensure the analysis and documentation are in order and finally awards the contract to the successful bidder.

How does the company document the construction quality and compliance of projects completed by its outside contractors?

Gulf's Contract Services employs CSCCs who are responsible for the monitoring of contractor performance and quality of construction on a daily basis. CSCCs evaluate contractor performance on the ability to complete a project safely and in compliance with appropriate distribution specification plates and construction drawings. Gulf provides the plates and construction drawings to contractors on an as-needed basis. The plates and drawings are designed by Gulf or Southern Company engineers, and any project built in accordance with the plates and drawings should be in compliance with all applicable requirements, federal, state, and local regulations, NESC, and other industry standards.

Gulf's CSCCs field inspect contractor work to ensure the work is in compliance with the appropriate distribution specification plate. The level of field inspection varies by project. Complex projects may have a field inspector on-site for an extended period each day, while simple projects may be spot checked.

At the close of each project, the contractor foreman signs the Construction Complete section of the work order and returns a copy of the construction drawing to the CSCC. Any changes in construction material or method are noted on the drawing and reviewed by the CSCC to ensure compliance with appropriate standards. The CSCC responsible for the project then makes these changes on the final work order when reconciling the project. If the engineer has concerns about any changes not in compliance, he contacts the CSCC to require the contractor to take corrective action. The construction drawings are then filed with the work order and maintained in accordance with Gulf's retention schedule which requires retention for the life of the company.

The CSCC completes a project completion performance evaluation summary at the close of each major project assigned to Contract Services for construction. The performance of hourly or unit-priced contractors performing minor maintenance or construction projects is documented on a quarterly basis.

Does the company employ adequate management controls and resources to ensure that its contractors are in compliance with all applicable construction standards?

Gulf's Contract Services ensures that contractor performance is properly managed and routinely monitored. CSCCs, who are experienced and knowledgeable of Gulf's design and construction practices and distribution specification plates, are responsible for monitoring contractor work. Gulf's least experienced CSCC has over 18 years of experience in the actual construction of projects in compliance with appropriate distribution specification plates.

The CSCCs conduct field reviews to ensure compliance with the appropriate distribution specification plate. The CSCCs, along with Contract Services supervision, complete a performance evaluation summary on each contractor at the close of each major project and quarterly for contractors performing hourly or unit-priced work on minor maintenance or construction projects.

Gulf has six CSCCs: one for monitoring overhead construction; one for monitoring lighting construction activities; and four for monitoring underground construction. All CSCCs are responsible for ensuring that the distribution construction work by contractors is performed timely and in compliance with all applicable requirements.

Gulf also documents its distribution construction QA of its contractors through the use of its DSO Process Audits. This internal control is further discussed in Section 2.3.

Does the company have an adequate process to monitor the construction practices of its outside distribution contractors?

CSCC Quality Assurance Observations

The Contract Services Manager (CSM) is responsible for managing the daily activities for all contractor services to ensure company-wide program consistency and effectiveness of Gulf's distribution contractors. The CSM monitors and oversees the work performed by its CSCCs across all three districts in monitoring and documenting whether contractors are performing their work timely and in accordance with all applicable Gulf specifications and procedures, including federal, state, and local regulations, NESC, and other industry standards.

CSCCs monitor activities of contractor work and may field inspect complex projects for an extended period each day, while simple projects may be spot checked. The CSCCs document findings during each worksite visit using a field review form. Gulf states that all completed work which is built to the appropriate distribution specification plate is in compliance with

industry standards. Field review results are used to produce a performance evaluation summary for the contractor.

An additional layer of distribution construction QA is performed by the Underground Contract Team Leader (UG-TL). The UG-TL reviews the QA documentation of some work orders completed by each UG-CSCC to ensure that each UG-CSCC adequately assessed whether the completed work by the contractor is in compliance. The UG-TL reviews the QA documentation completed by each UG-CSCC to ensure that the documented findings are consistent with the actual observations at the worksite. The UG-TL records notes on a *Contract Services Quality Assurance Observations* form (referred to by Gulf employees as the field observation form) for each major project inspected by UG-CSCCs.

CSCC Contractor Performance Evaluations

CSCCs use field notes to produce project completion performance evaluation summaries. Gulf also requires the CSCC to complete a summary on a contractor at the close of each major project, and a quarterly summary of a contractor based on all of the minor projects the contractor completed during the three-month period.

Major Project Evaluations

Gulf states that the large and complex work orders (major projects) completed by contractors are low in number and easy to track without the necessity of an electronic database. Gulf completed seven major projects during the 13-month audit period, August 2007 through August 2008. A copy of the completed performance evaluation summaries for each was provided to FPSC audit staff.

Gulf's prior policy did not require retention of field review data. Therefore, assuming that the completed summaries accurately reflect what was recorded in the field review results for the 13-month audit period, FPSC audit staff found that 98 percent of the ratings were either "excellent" or "good".

Minor Project Evaluations

Gulf estimates that there were 2,268 minor projects completed by contractors during the 13-month audit period, August 2007 through August 2008. Gulf provided FPSC audit staff with 28 completed performance evaluation summary forms⁴ for all of its contractors some of which had multiple contracts.

FPSC audit staff's review of the 28 quarterly performance evaluation summaries reveals that 11 (39 percent) did not include the preparer's job title, location, and date, as Gulf's procedures require.

FPSC audit staff notes that Gulf could not provide supporting documentation listing all of the completed DSO numbers associated with each performance evaluation summary because Gulf does not have a policy in place to retain such data. Therefore, audit staff could not verify that all performance evaluation summaries were completed pursuant to Gulf's procedures.

⁴ Gulf originally provided 24 completed performance evaluation summary forms on March 26, 2009. On June 4, 2009, Gulf supplemented its response with four additional forms.

Assuming that the completed summaries accurately reflect what was recorded in the field review results for the 13-month audit period, FPSC audit staff found that 99 percent of the ratings were either “excellent” or “good”.

FPSC audit staff notes that Gulf has drafted a *Power Delivery Contract Services Process* which proposes a three-year data retention requirement for field notes, observations, and evaluation forms. Gulf presented this new process at its Contract Services departmental meeting in early July 2009. FPSC audit staff believes this proposal is appropriate. Audit staff also encourages Gulf to consider having the data input into an online database, as it does with its DSO Process Audit data. This database would establish a link between the field inspection observation data, DSO Process Audit data, and the performance evaluation summary results for data analysis, tracking, and comparison purposes.

2.2 Gulf Personnel Oversight

Does the company employ adequately trained and certified distribution construction personnel?

Gulf’s engineering and construction employees are expected to complete the following training:

- ✦ *Level 1 Certification Training* through courses within the Field Engineering Certification Level 1 program with certain courses taught one-on-one for new engineering personnel.
- ✦ *On-the-Job Training (OJT)* modules for the construction personnel that are specifically designed for employees with certain levels of experience on the job.
- ✦ *Earned Progression Training (EPT)* programs with OJT task sheets for distribution line construction. Gulf requires its employees to complete EPT programs by scoring a passing grade on written/hands-on skills tests with structured time of completion intervals. All tests must be passed with an 80 percent pass rate for the employees to be allowed to continue in the program. An employee can earn “Journeyman” status after 84 months of training.

Human Resources documents all completed training and required informational meetings and on-line reviews in SHIPS (human resource management system). Engineering employees are tracked by the training analysts as to completion of the Engineering Skills certification levels. Engineering supervisors have the overall responsibility to track employees who report to them, through the SHIPS system. The Engineering Skills certification courses include tests which must be passed in order to receive credit in SHIPS. The work order audits performed twice a year also provide information regarding the level of understanding each field engineering employee has of material that is taught.

On an annual basis each employee is given a proficiency assessment to determine any needs related to their ability to complete their job responsibilities from a technical and a safety perspective. Construction employees' training is tracked by the training analysts and this information is also stored in SHIPS.

Does the company have a detailed process to monitor the construction practices of Gulf's own distribution construction personnel?

Gulf's current distribution construction QA monitoring and oversight of its own personnel is encompassed within the normal management activities of the Planning and Construction Team Leader, Construction Supervisor, and others responsible for distribution construction QA oversight. Gulf states that it handles distribution construction QA activities through teamwork and management oversight. Gulf places emphasis on its experienced and knowledgeable personnel through Gulf's specialized training and certification programs to ensure that all of its employees that design or construct its distribution construction facilities have the proficiency to do so within compliance.

FPSC audit staff recognizes that Gulf's distribution construction employees are highly experienced with extensive design and construction knowledge. Audit staff generally encourages Gulf's informal process whereby it employs a "team concept" type of distribution construction QA monitoring and oversight. Gulf, however, may want to consider using inspectors who are independent of the operation being examined to avoid any partiality or bias.⁵

Audit staff also notes that the contractor QA evaluation process is more developed than the QA process for Gulf's own personnel.

How does the company document the construction quality and compliance of the projects completed by employees?

Gulf's Planning and Construction Team Leader signs off on the Construction Complete section of the work order and returns a marked copy of the construction drawing showing any changes in construction method or materials to the appropriate Gulf employee. The Gulf employee responsible for the project then makes these changes on the final work order when reconciling the project. If the engineer has concerns that any changes are not in compliance with NESC or other applicable rules and regulations, the Team Leader is contacted and is required to take corrective action. These construction drawings are filed with the work order and maintained in accordance with Gulf's retention schedule which is presently retained for the life of the company.

⁵ The Institute of Internal Auditors Standards for the Professional Practices of Internal Auditing, Standard 100.01 states "Internal auditors should be independent to the activities they audit...Independence permits internal auditors to render the impartial and unbiased judgments essential to proper conduct of audits."

Gulf also documents its construction quality and compliance of projects completed by its own personnel through the use of its DSO Process Audit results and the FPSC safety inspection results of completed work orders which will be discussed in more detail in the next two sections.

Does the company employ adequate management controls and resources to ensure that its staff is in compliance with all applicable construction standards?

Gulf states that its organizational structure ensures employee performance is properly managed and routinely monitored. Gulf believes its employees associated with distribution construction QA activities are knowledgeable of Gulf's construction practices and specifications. Gulf employees, within their normal work activities, perform distribution construction QA monitoring and oversight of company work in the field on a real-time basis. Additionally, Gulf conducts periodic auditing of construction project work orders to ensure compliance.

FPSC audit staff's review of excerpts from Gulf's 2009 Performance Plan reveals that the Construction Supervisors are expected to perform field inspections on work completed by Gulf's own employees. Engineering or Administrative assistants that work for each Gulf Construction Supervisor randomly select two DSOs per month to field inspect. The random selections result in DSO inspections ranging from very small simple overhead jobs to very large or complex overhead or underground jobs. Specifically, the Construction Supervisors are expected to perform field inspections on two completed work orders by the seventh of each month to verify whether the construction is in compliance. They are also to maintain a log containing all of the inspection results.

Gulf's specialized engineering and construction training programs ensure that its employees possess the technical expertise necessary to complete distribution construction projects in compliance with all applicable requirements, regulations, NESC, and other industry standards. Furthermore, its employees operate under a "team concept" QA process through engineering excellence meetings and out-in-the-field teamwork to ensure that distribution facilities are constructed in compliance. While FPSC audit staff sees possible benefits of such a team concept, Gulf may want to consider using independent inspectors with job responsibilities dedicated to real-time QA monitoring to ensure that its employees complete distribution construction projects in compliance.

2.3 DSO Process Audit

What is the DSO Process Audit?

Another layer of distribution construction QA monitoring involves the DSO Process Audit. This process audit is used to determine the design and construction compliance level of work completed by Gulf's own personnel and its contractors.

Gulf conducts the process audit two times per year. For each audit, Gulf selects a statistically valid sample⁶ of qualifying DSOs. The sample consists of at least one DSO per local office area engineer within each district. Gulf engineers serve as peer inspectors, but they may only perform field inspections of DSOs outside of their respective districts to remove any conflicts of interest. Audit checklists are used during the inspections and the results are entered into a database. A Final Audit Summary Report is produced for each audit which gives management an overall view of the results, indicating the primary deficiencies.

Upon review, the District Operations Managers and District Engineering Supervisors provide a Management Response and Corrective Action Plan. The appropriate District Operations Manager and District Engineering Supervisor are responsible for ensuring that all deficiencies are properly addressed. Input from Engineering Skills and Construction Skills Development departments is provided when a training deficiency is indicated, and Construction Supervisors are also provided copies to review for their input.

FPSC audit staff notes that Gulf currently does not document the deficiency correction/follow-up inspection dates associated with the *Management Response and Corrective Action Plan*. Gulf concedes that it does not have a formal process in place to document the deficiency corrections/follow-up inspection dates. Therefore, audit staff encourages Gulf to address deficiency correction and follow-up inspection date documentation procedures.

What DSOs are reviewed?

Qualifying DSOs

A qualifying DSO is one that has been completed and signed-off by the appropriate district area engineer/engineering representative. An ACCESS program is used to query the Job Estimating Tracking System (JETS) database⁷ and compile the list of qualifying DSOs.

Non-Qualifying DSOs

Non-qualifying DSOs are those prepared by Special Projects, Technical Services, and anyone not in the district area engineering group, and signed-off by the Special Projects Engineers or the Technical Services Engineers. For the 13-month audit period, approximately 1,504 large and complex DSOs (major projects) were excluded from the DSO Process Audit analysis.

Gulf does not maintain a compliance summary document for large and complex DSOs. These projects are monitored by Gulf personnel during the construction phase to ensure the job is being completed according to construction specifications. Upon completion, each major project

⁶ Gulf uses a sampling method similar to the one at <http://www.raosoft.com/samplesize.html>, with a 95 percent confidence level, a confidence interval of +/-15 percent or less, and a 50 percent distribution response to ensure the largest representative sample.

⁷ JETS serves as an internal control for estimating the cost of each project. All DSOs, whether assigned to contractors or Gulf's employees, are subject to compliance with Gulf's Management Procedure 110-010. This procedure outlines the management levels needed for approval which is based on the costs associated with the DSOs. Also, prior to the actual construction phase of new projects, appropriate distribution specification plates are provided to, and reviewed with, the contractors to ensure they are fully aware of Gulf's expectations.

managed by Contract Services is evaluated using an evaluation form to formally document the contractor's construction performance. Gulf further states that these large and complex DSOs are few in number and easy to track without the necessity of an electronic database.

Other Non-Qualifying DSOs

The other non-qualifying work orders are those that are produced by District Operations Supervision, their Engineering Assistants, and Corporate Departments such as Project Services and Technical Services. The work orders include both minor and major projects and blanket orders. Blanket orders are designed to provide an efficient way to charge and accumulate charges on frequently replaced, installed or removed items, such as services, grounds, cutouts and arrestors, etc. These types of work orders are not subject to the DSO Process Audit outlined in Distribution Bulletin 40. Gulf states, however, that over 90 percent of the non-qualifying work orders are either subject to inspection by Contract Services employees or generated by or under direct supervision of Company management.

Additionally, Gulf states that nearly 50 percent of all non-qualifying work orders were generated by Company management or under their direct supervision. Gulf also states that it does not subject work orders generated by Company management to the same level of scrutiny as those prepared by staff level engineers and engineering representatives due to the higher level of skill, knowledge, and expertise expected to be possessed by management.

What is FPSC audit staff's analysis of the DSO Process Audit results for the study period?

FPSC audit staff reviewed DSO Process Audit data covering the 13-month period, August 2007 through August 2008. The results are summarized in the two exhibits below. Exhibit 1 shows the number of qualifying work orders by district with the number of inspections completed. In the far right column, the compliance percentage is listed by district based on the criteria set forth in Distribution Bulletin 40.

| Work Order (DSO) Process Analysis – Quality Inspections/Audits August 2007 through August 2008 | | | | | |
|---|--------------------|-----------------|-----------------------|---|---|
| District | Number of Auditors | Qualifying DSOs | Inspections Completed | Sampling Rate** Conf Level/Conf Interval | % Inspections completed (1 per area eng per audit for compliance) |
| Eastern | 2* | 966 | 17 | n/a | 100% |
| Central | 2* | 828 | 21 | n/a | 100% |
| Western | 2* | 2,502 | 34 | n/a | 100% |
| Total Company | 6* | 4,296 | 72 | 95%/+11.45% | 100% |

* Indicates minimum number of auditors per district per audit period.
 ** Sampling Rate indices and validity is based on Total Company sample and is not relevant to individual districts, with a goal of 95% confidence level and better than +15% confidence interval.

EXHIBIT 1

Source: Supplemental DR-1.1f

8/21/2009

Exhibit 2 shows the number of audits performed and the respective level of compliance with procedures listed in Distribution Bulletin 40 for each audit period by local office.

| Periodic Quality Inspections/Audits on Completed DSOs August 2007 through August 2008 | | | | |
|---|---|---------------------------------------|---------------------------------------|----------------------------|
| Local Office | Last Period 2007* No. Audits | 1st Period 2008 No. Audits | 2nd Period 2008 No. Audits | Qualifying DSOs |
| Eastern District | | | | |
| Chipley | 0 | 2 | 2 | 287 |
| Panama City | 0 | 2 | 4 | 382 |
| Panama City Beach | 1 | 5 | 1 | 297 |
| Total | 1 | 9 | 7 | 966 |
| Central District | | | | |
| Crestview | 3 | 2 | 3 | 215 |
| Defuniak Springs | 0 | 1 | 0 | 96 |
| Destin | 1 | 4 | 1 | 172 |
| Ft Walton | 1 | 2 | 2 | 256 |
| Niceville | 0 | 1 | 0 | 89 |
| Total | 5 | 10 | 6 | 828 |
| Western District | | | | |
| Gulf Breeze | 1 | 2 | 3 | 517 |
| Milton | 3 | 4 | 3 | 592 |
| Pine Forest | 1 | 5 | 5 | 1,082 |
| Wright Street | 1 | 4 | 2 | 311 |
| Total | 6 | 15 | 13 | 2,502 |
| Grand Total: | 12 | 34 | 26 | 4,296 |
| *Note the Last Period 2007 column and 2 nd Period 2008 column do not contain the entire period of the actual audit which did not correspond with the dates of the FPSC's audit staff's requested audit period. | | | | |

EXHIBIT 2*Source: Supplemental DR-1.1f***Quality Inspection Deficiencies**

FPSC audit staff examined the number and type of deficiencies resulting from the DSO Process Audit for DSOs completed in the 13-month period, August 2007 through August 2008. Exhibit 3 details the type and number of deficiencies identified by district.




EXHIBIT 3

Source: DR-1.7c, DR-1.9c

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

As Exhibit 3 shows, [REDACTED] during the 72 quality inspections performed in the period. FPSC audit staff notes that of these, [REDACTED] Gulf does not rank deficiencies by level of severity stating that if it were to rank deficiencies by severity, those ranked as minor could get less attention.

FPSC audit staff believes there is value in having a deficiency ranking system for all companies big and small because priority is to be given to variances that have the potential of exposing the public to a hazardous condition. Audit staff suggests that Gulf consider a ranking system.

What are FPSC audit staff's concerns regarding the DSO Process Audit results?

Below are audit staff's concerns in regard to the results of Gulf's DSO Process Audit for the 13-month period, August 2007 through August 2008:

Overall Summary

- 1 ♦ Of 72 DSOs sampled from 4,296 total qualifying DSOs, [REDACTED] of the 72
2 DSOs inspected [REDACTED]
3 [REDACTED]
4 [REDACTED]
- ♦ The deficiency correction and follow-up inspection dates are not documented.
- ♦ Gulf is unable to query its DSO database to determine the breakdown of contractor versus Gulf employee-completed qualifying DSOs for each district. Consequently, audit staff could not determine whether Gulf is using a statistically valid sample of contractor versus Gulf employee-completed DSOs for each district.

Contractor-completed DSO Results

- 5 ♦ Of 72 total inspections, 16 (22 percent) involved contractor-completed DSOs. [REDACTED]
6 [REDACTED]
7 [REDACTED]

Gulf employee-completed DSO Results

- 8 ♦ Of 72 total inspections, 56 (78 percent) involved Gulf employee-completed DSOs.
9 [REDACTED]
10 [REDACTED]
- 11 ♦ [REDACTED] in the Western district were Gulf employee-completed DSOs.
- 12 ♦ Of the [REDACTED] were Gulf employee-completed DSOs in the Western and Eastern districts, 10 and 6, respectively.

2.4 Independent Audit Oversight

Does Gulf's Internal Audit Department periodically examine its distribution quality control assessment processes?

The DSO audits and the direct oversight by line supervisors and managers provide the internal assessment efforts for Gulf. Traditional internal audits have not been performed in this area. Gulf identifies and evaluates risks through the combined efforts of its Power Delivery, Risk Management, and Safety and Health Departments. The inherent review processes involved in evaluating new materials, new specifications, and construction practices require a coordinated effort of various subject matter experts to determine risks involved and the actions required to mitigate them. In addition, risks are identified and evaluated through the following activities:

- ✦ Gulf's DSO Process Audit.
- ✦ Best practices learned through Gulf's involvement in professional organizations and various industry groups, such as the Edison Electric Institute and Southeastern Electric Exchange.
- ✦ Evaluation of accident and claims investigations occurring on Gulf's distribution system.

Has Gulf's distribution construction quality control processes been reviewed by outside audit organizations?

AEGIS Review

Gulf has not had any formal risk analysis studies or evaluations completed during the last 36 months. Gulf did, however, provide distribution construction QA-related portions of its 2005 *Underwriting Risk Assessment* report conducted by AEGIS, an independent audit company. While Gulf does not have an external quality control review conducted by an independent reviewer at least once every three years as reflected in generally accepted government auditing standards,⁸ Gulf has a five-year AEGIS review process in place. Specifically, the AEGIS review service is provided by the insurance underwriter to facilitate Gulf's understanding of potential exposure to certain areas of risk from an insurance perspective. Gulf considers the findings and suggestions and determines what, if any, action is needed to address the findings.

1
2

⁸ GAO Government Auditing Standard 3.50, Quality Control and Assurance states that each audit organization performing audits or attestation engagements in accordance with generally accepted government auditing standards must: a) establish a system of quality control that is designed to provide the audit organization with reasonable assurance that the organization and its personnel comply with professional standards and applicable legal and regulatory requirements; and, b) have an external peer review at least once every 3 years.
<http://www.gao.gov/govaud/govaudhtml/d07731g-5.html#pgfid-1034319>

◆ [REDACTED]

[REDACTED]

◆ [REDACTED]

[REDACTED]

◆ [REDACTED]

[REDACTED]

◆ [REDACTED]

[REDACTED]

◆ [REDACTED]

[REDACTED]

FPSC Bureau of Safety Reviews

Gulf states that the FPSC's inspection results of completed work orders provide additional distribution quality control feedback. For the period August 1, 2007 through August 31, 2008, the safety engineers field-inspected 40 work orders containing a total of 595 possible inspection variance points on projects completed by either contractors or Gulf personnel. Of the 595 points, the safety engineers found a total of 13 inspection variance points. Seven were electrical-related and six were communications-related due to other utilities. Therefore, Gulf's variance points were approximately one percent of the total possible inspection variance points. The electrical-related variances included ground wires not secured properly to poles, guy wires not grounded properly, guy wires without protective guards, and guy wires not tightened properly.

2.5 Conclusion

The data analyzed by FPSC audit staff shows that Gulf has a well-defined QA process for distribution construction performed by its contractors and Gulf's own personnel. Audit staff, however, has identified some areas for improvement based on its review:

Gulf's Contractor Oversight

- ❖ Gulf's procedures should require retention of field review results necessary to:⁹
 - ❖ Monitor the number and frequency upon which each CSCC inspects distribution construction projects;
 - ❖ Verify the accuracy of the project completion performance evaluation summaries for distribution construction projects;
- ❖ CSCCs and Contract Services supervisory personnel should adhere to all of Gulf's performance evaluation summary completion procedures. Specifically, a number of the performance evaluation summaries are signed by the preparer, but the job title, location, and date are not shown on the form.

Gulf's Personnel Oversight

- ❖ Gulf should use independent personnel for real-time monitoring and documenting of distribution construction projects.

⁹ FPSC audit staff notes Contract Services has drafted the *Gulf Power Company Power Delivery Contract Services Process* which addresses all of the process details such as the data retention requirements of the field notes, observations, and performance evaluation summary forms. This draft process was presented to all Contract Services employees at the departmental meeting in July 2009. Audit staff also encourages Gulf to consider having the data input into a database (similar to how the DSO Process Audit data is inputted) for tracking purposes.

DSO Process Audits

- ◆ Gulf should include a formal process to document deficiency correction dates and follow-up inspection dates.
- ◆ Gulf should have a ranking system for deficiencies.

3.0 Company Comments

The following comments are provided by Gulf and are included in their entirety.

3.1 Gulf Power Company

GULF COMMENTS - FPSC REVIEW OF GULF's QUALITY ASSURANCE PROCESS FOR DISTRIBUTION CONSTRUCTION

General

Gulf Contractor Oversight

Gulf Personnel Oversight

EXHIBIT C

Line-by-Line/Field-by-Field Justification

Line(s)/Field(s)

Justification

Page 18
Exhibit 3, in its entirety and lines 1-5, as
specified in Exhibits A and B.

This information is entitled to confidential
classification pursuant to section
366.093(3)(b) and (e), Florida Statutes.
The basis for this information being
designated as confidential is more fully
set forth in paragraph 1.

Page 19
Lines 1-12, as specified in Exhibits A and B.

Page 20
Lines 1-2 in their entirety.

Page 21
In its entirety.

COMMISSIONERS:
MATTHEW M. CARTER II, CHAIRMAN
LISA POLAK EDGAR
KATRINA J. MCMURRIAN
NANCY ARGENZIANO
NATHAN A. SKOP

STATE OF FLORIDA



OFFICE OF COMMISSION CLERK
ANN COLE
COMMISSION CLERK
(850) 413-6770

Public Service Commission

ACKNOWLEDGEMENT

DATE: September 15, 2009

TO: Susan Ritenour, Gulf Power Company

FROM: Ruth Nettles, Office of Commission Clerk

RE: Acknowledgement of Receipt of Confidential Filing

This will acknowledge receipt of a **CONFIDENTIAL DOCUMENT** filed in Docket Number 090000 or, if filed in an undocketed matter, concerning certain information contained in staff's draft report concerning Review of Gulf's Quality Assurance Process for Distribution Construction, and filed on behalf of Gulf Power Company. The document will be maintained in locked storage.

If you have any questions regarding this document, please contact Marguerite Lockard, Deputy Clerk, at (850) 413-6770.

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD • TALLAHASSEE, FL 32399-0850
An Affirmative Action/Equal Opportunity Employer

PSC Website: <http://www.floridapsc.com>

Internet E-mail: contact@psc.state.fl.us

DOCUMENT NUMBER - DATE
09564 SEP 15 09
FPSC - COMMISSION CLERK

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

IN RE: Review of Gulf Power Company's
Quality Assurance Process for Distribution
Construction

Docket No.: Undocketed
Date: September 14, 2009

_____)

REQUEST FOR CONFIDENTIAL CLASSIFICATION

GULF POWER COMPANY ["Gulf Power", "Gulf", or the "Company"], by and through its undersigned attorneys and pursuant to Rule 25-22.006, Florida Administrative Code, hereby files a request that the Florida Public Service Commission enter an order protecting from public disclosure certain information included in Commission Staff's draft report concerning its Review of Gulf Power Company's Quality Assurance Process for Distribution Construction (PA-09-02-006) (the "Review"). As grounds for this request, the Company states:

1. A portion of information contained in Staff's draft report relates directly to findings and results of audits performed by Gulf Power and its agents pertaining to the Company's distribution construction quality assurance processes. Specifically, the confidential information consists of findings derived from Gulf Power's own "DSO Process Audit" for the period August 2007 through August 2008 and a 2005 risk assessment audit performed by an independent audit company, AEGIS. This information is confidential pursuant to section 366.093(3)(b), Florida Statutes. Because this information could be utilized by Gulf Power's competitors to the Company's and its customers' disadvantage, Gulf Power also considers this information to be competitively sensitive and proprietary pursuant to section 366.093(3)(e), Florida Statutes.

2. The information filed pursuant to this request is intended to be, and is treated as, confidential by Gulf Power and, to this attorney's knowledge, has not been otherwise publicly disclosed.

DOCUMENT NUMBER-DATE

09563 SEP 15 8

FPSC-COMMISSION CLERK

3. Submitted as Exhibit "A" is one copy of Staff's draft report. The information for which confidential classification is requested is highlighted in yellow. Exhibit "A" should be treated as confidential pending a ruling on this request. Attached as Exhibit "B" are two (2) edited copies of the draft report, which may be made available for public review and inspection. Attached as Exhibit "C" to this request is a line-by-line/field-by-field justification for the request for confidential classification.

WHEREFORE, Gulf Power Company respectfully requests that the Commission enter an order protecting the information highlighted on Exhibit "A" from public disclosure as proprietary confidential business information.

Respectfully submitted this 14th day of September, 2009.



JEFFREY A. STONE
Florida Bar No. 325953
RUSSELL A. BADDERS
Florida Bar No. 007455
STEVEN R. GRIFFIN
Florida Bar No. 0627569
Beggs & Lane
P. O. Box 12950
Pensacola, FL 32591
(850) 432-2451
Attorneys for Gulf Power Company

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

IN RE: Review of Gulf Power Company's
Quality Assurance Process for Distribution
Construction

Docket No.: Undocketed
Date: September 14, 2009

REQUEST FOR CONFIDENTIAL CLASSIFICATION

EXHIBIT "A"

Provided to the Commission Clerk under separate cover as confidential
information.

DOCUMENT NUMBER-DATE

09563 SEP 15 8


FPSC-COMMISSION CLERK

EXHIBIT "B"

AUGUST 2009

REDACTED

CONFIDENTIAL DRAFT



REVIEW OF

Gulf Power Company's
Quality Assurance
Process
for
Distribution
Construction

By Authority of
The State of Florida
Public Service Commission
Division of Regulatory Compliance
Bureau of Performance Analysis

DOCUMENT NUMBER-DATE

09563 SEP 15 8

FPSC-COMMISSION CLERK

CONFIDENTIAL DRAFT

8/21/2009

Review of
**Gulf Power Company's
Quality Assurance Process
for
Distribution Construction**

**Victor Cordiano
Engineering Specialist II
Project Manager**

**Carl Vinson
Public Utilities Supervisor**

August 2009

**By Authority of
The State of Florida
Public Service Commission
Division of Regulatory Compliance
Bureau of Performance Analysis**

PA-09-02-006

DOCUMENT NUMBER-DATE

09563 SEP 15 8

FPSC-COMMISSION CLERK

TABLE OF CONTENTS

| Chapter | | Page |
|---------|---|------|
| 1.0 | EXECUTIVE SUMMARY | |
| 1.1 | Objectives | 1 |
| 1.2 | Scope..... | 1 |
| 1.3 | Methodology | 1 |
| 1.4 | Background and Perspective..... | 2 |
| 1.5 | Overall Opinion | 3 |
| 2.0 | CONSTRUCTION QUALITY ASSURANCE PROCESS | |
| 2.1 | Contractor Oversight..... | 8 |
| 2.2 | Gulf Personnel Oversight..... | 12 |
| 2.3 | Distribution System Work Order Process Audit..... | 14 |
| 2.4 | Independent Audit Oversight..... | 20 |
| 2.5 | Conclusion | 22 |
| 3.0 | COMPANY COMMENTS | |
| 3.1 | Gulf Power Company | 25 |

TABLE OF EXHIBITS

| No. | Exhibit Name | Page |
|-----|--|------|
| 1. | Distribution System Work Order Process Audit Analysis..... | 16 |
| 2. | Periodic Quality Inspections/Audits | 17 |
| 3. | Distribution System Work Order Process Audit Deficiencies..... | 18 |

DOCUMENT NUMBER-DATE

09563 SEP 15 8

FPSC-COMMISSION CLERK

1.0 Executive Summary

1.1 Objectives

At the request of the Florida Public Service Commission's (FPSC) Division of Service, Safety and Consumer Assistance, the Division of Regulatory Compliance conducted a review of Gulf Power Company's (Gulf) quality control processes for its distribution construction projects. The objective of the review was to document and assess how Gulf monitors and evaluates its distribution construction project quality control and safety inspection.

The primary objectives of this review were to determine whether:

- ❖ Adequate operating policies and procedures are in place to limit the risks associated with constructing distribution facilities that are not in compliance;¹
- ❖ Adequate monitoring of the electric distribution construction processes exists to verify compliance.

1.2 Scope

FPSC audit staff's review examines Gulf's current policies, procedures, practices, and operational controls for monitoring its electric distribution construction processes to ensure compliance. The review involved gaining an understanding of Gulf's quality control and safety inspection procedures for its own personnel and contractors and evaluating the effectiveness and adherence to such procedures.

The sections of FPSC audit staff's review are focused on the following:

- ❖ Company goals and objectives
- ❖ Company practices and procedures
- ❖ Company controls and monitoring

Within these areas, FPSC audit staff evaluated the company's practices for both its own construction personnel and its contractors.

1.3 Methodology

FPSC audit staff prepared its review based upon an analysis of Gulf's responses to document requests, on-site interviews, and telephone conversations with key personnel. Specific

¹ Unless otherwise specified, the use of "compliance" throughout this review means that the distribution facilities are constructed in accordance with all applicable requirements, federal, state, local regulations, National Electric Safety Code (NESC), and other industry standards.

information reviewed included Gulf's organizational charts, position descriptions and responsibilities, distribution construction quality assurance (QA) policies and procedures, distribution construction QA-related documents, distribution bulletins, internal/external audit reports, contracts, training programs and manuals, design specifications and standards, National Electric Safety Code (NESC), and other industry standards.

1.4 Background and Perspective

Pursuant to Section 366.04(6), F.S., the FPSC has exclusive jurisdiction over prescribing and enforcing safety standards for distribution and transmission facilities of Florida's public electric utilities, including municipal and cooperative utilities. FPSC Rule 25-6.0345(2), F.A.C., requires that each electric investor-owned utility, municipal utility, and electric cooperative file with the FPSC a listing of each completed construction work order completed by the company each quarter.

The FPSC's Bureau of Safety periodically selects a sample of these work orders for an on-site inspection of the completed work. FPSC engineers inspect these distribution facilities and verify that they are constructed in accordance with all applicable requirements, federal, state, and local regulations, NESC, and other industry standards. If a variance is identified by the safety inspectors, the FPSC will notify the utility for corrective action. A follow-up inspection may be conducted to ensure compliance.

Gulf uses a combination of its own personnel and outside contractors to perform and complete its distribution construction projects. From August 2007 through August 2008, the company estimates that it completed 5,800 distribution construction projects: 3,525 (61 percent) were performed by Gulf personnel and 2,275 (39 percent) by contractors. In terms of construction man hours, Gulf states that its crews perform approximately 59 percent of the total work while its contractors perform approximately 41 percent of the total work.

Gulf's distribution construction QA program primarily includes a Distribution System Work Order (DSO) Process Audit to monitor completed work orders for compliance with all applicable engineering and construction requirements. Gulf's DSO Process Audit is conducted two times per year. For each audit, Gulf selects a statistically valid sample of qualifying DSOs consisting of at least one DSO per local office area within each district. Gulf engineers review the completed DSOs, which are outside of their respective areas, and perform on-site inspections using a standard checklist. The checklist includes both engineering and construction components.

While the majority of its distribution construction projects are completed by company personnel, Gulf places great emphasis on monitoring and oversight of its contractors. Gulf evaluates distribution construction QA for its contractors through the use of its Contract Services Construction Coordinators (CSCCs).

The company's current distribution construction QA monitoring and oversight of construction work performed by Gulf personnel is encompassed within the normal management activities of the Planning and Construction Team Leaders, Construction Supervisors, and others

responsible for distribution construction. Gulf places emphasis on its experienced and knowledgeable personnel through Gulf's specialized training and certification programs to ensure that all of its employees that design or construct its distribution construction facilities have the proficiency to do so within compliance.

1.5 Overall Opinion

The data analyzed by FPSC audit staff shows that Gulf has a well-defined QA process for distribution construction performed by its contractors and Gulf's own personnel. Audit staff, however, has identified some areas for improvement based on its review:

Gulf's Contractor Oversight

- ❖ Gulf's procedures should require retention of field review results necessary to:²
 - ❖ Monitor the number and frequency upon which each CSCC inspects distribution construction projects;
 - ❖ Verify the accuracy of the project completion performance evaluation summaries for distribution construction projects;
- ❖ CSCCs and Contract Services supervisory personnel should adhere to all of Gulf's performance evaluation summary completion procedures. Specifically, a number of the performance evaluation summaries are signed by the preparer, but the job title, location, and date are not shown on the form.

Gulf's Personnel Oversight

- ❖ Gulf should use independent personnel for real-time monitoring and documenting of distribution construction projects.

DSO Process Audits

- ❖ Gulf should include a formal process to document deficiency correction dates and follow-up inspection dates.
- ❖ Gulf should have a ranking system for deficiencies.

² FPSC audit staff notes Contract Services has drafted the *Gulf Power Company Power Delivery Contract Services Process* which addresses all of the process details such as the data retention requirements of the field notes, observations, and performance evaluation summary forms. This draft process was presented to all Contract Services employees at the departmental meeting in July 2009. Audit staff also encourages Gulf to consider having the data input into a database (similar to how the DSO Process Audit data is inputted) for tracking purposes.

2.0 Construction Quality Assurance Process

Which work groups are responsible for distribution construction quality assurance, and how does the company organize this function?

Quality assurance (QA) is the responsibility of multiple work groups within Gulf's organization, including Power Delivery Distribution, Training and Development, and Corporate Services. Risk Management is a unit of Corporate Services. Contract Services also supports Power Delivery. Gulf's Contract Services department employs Contract Services Construction Coordinators (CSCCs) who are responsible for performing distribution construction QA. The CSCCs are highly experienced design construction personnel whose job responsibilities are dedicated to monitoring and oversight of distribution construction work performed by contractors to ensure compliance. The monitoring and oversight of work performed by Gulf's own employees, on the other hand, is handled through the normal management activities of the Planning and Construction Team Leaders, Construction Supervisors, and others responsible for distribution construction QA. Brief descriptions of the employees responsible for distribution construction QA are as follows:

Corporate Oversight

- ◆ Power Delivery General Manager – provides leadership and guidance for the engineering, construction, operation, and maintenance of the Company's overhead and underground distribution system and the transmission system in the Pensacola, Ft. Walton and Panama City Districts.
- ◆ Power Delivery Services Manager – manages and guides activities associated with developing and maintaining policies and procedures for the engineering, design, construction, operation, and maintenance of the distribution system.

Gulf Personnel Oversight

- ◆ District Operations Manager – provides leadership in safety and fosters teamwork within the district management team, as well as with other Power Delivery, Gulf, and Southern Company teams.
- ◆ District Engineering Supervisor – reports directly to the District Operations Manager, leads the district's engineering employees, and uses Gulf's Target Zero safety approach to ensure quality engineering, job management, and customer satisfaction by working with the appropriate Construction Supervisor.
- ◆ District Construction Supervisor – reports directly to the District Operations Manager, leads the district's construction employees, and uses Gulf's Target Zero safety approach to ensure quality construction, high reliability, and customer satisfaction by working closely with the appropriate Engineering Supervisor in the district.

8/21/2009

- ❖ Planning and Construction Team Leader – reports directly to the Construction Supervisor, leads crews responsible for service orders in addition to line construction and maintenance, and uses Gulf's Target Zero safety approach to ensure customer satisfaction, quality construction, and high reliability.

Gulf Contractor Oversight

- ❖ Contract Services Manager – manages the daily activities for all contractor services to ensure company-wide program consistency and effectiveness of Gulf's distribution contractors.
- ❖ Project Manager – provides centralized oversight, coordination, and management of designated distribution construction projects to ensure timely, efficient, and cost-effective completion of all projects and that appropriate processes and controls are implemented.

Other employees responsible for distribution construction QA activities include:

Corporate Oversight

- ❖ Line Equipment Service Center Supervisor
- ❖ Technical Services Manager
- ❖ OH Material & Specifications – Senior Engineer
- ❖ URD Material & Specifications – Senior Engineer
- ❖ Corporate Services General Manager
- ❖ Risk Management Manager
- ❖ Training and Development Manager
- ❖ Engineering Skills Development Supervisor
- ❖ Construction Skills Development Supervisor

Gulf Contractor Oversight

- ❖ Distribution Underground Contract Team Leader
- ❖ Underground Construction Coordinator
- ❖ Overhead Construction Coordinator
- ❖ Lighting Construction Coordinator

Has the company established goals and objectives for its quality assurance programs for distribution construction projects?

Gulf states that it does not have separate goals and objectives related to a specific distribution construction QA program. Gulf believes it integrates QA principles into the daily activities associated with distribution construction projects. Gulf states that QA is an integral part of its organizational responsibilities and systems to ensure that distribution facilities are constructed in compliance with NESC and Gulf procedures. Gulf further states that its organizational structure, together with its work order QA processes, illustrates Gulf's

commitment to QA of its distribution construction. Gulf's integrated distribution construction goals and objectives are focused on ensuring that projects are completed on time, within budget, and in compliance to allow for safe, reliable, and efficient distribution construction operations resulting in lower costs to ratepayers.

FPSC audit staff reviewed excerpts from Gulf's 2009 Performance Plan. This plan refers to Gulf's individual performance evaluations of company employees and covers areas of written individual goals and objectives relating to distribution construction QA employees.

How does Gulf work to achieve quality assurance?

The main process that supports distribution construction QA efforts is Gulf's DSO Process Audits. The audits sample DSOs completed by Gulf's personnel and its contractors to monitor both engineering and construction compliance. Additionally, Gulf uses CSCCs with job responsibilities dedicated to inspecting construction work as it is completed by Gulf's contractors. Construction work performed by Gulf employees is inspected by Planning and Construction Team Leaders and Construction Supervisors as part of their normal management activities. Gulf also depends on external reviews, such as the FPSC's electric safety inspection results, and AEGIS risk assessments.

Additionally, Gulf works toward achieving distribution construction QA through the following activities:

- ◆ Gulf promotes a "Target Zero" work environment in regard to safety.
- ◆ Gulf conducts extensive training on design, engineering, and construction standards for overhead and underground distribution facilities.
- ◆ Gulf employs subject matter experts for the construction design process to ensure the design meets or exceeds all distribution construction QA standards.

In recent years, Gulf has used improvement initiatives to strengthen quality oversight programs. These have included the following:

- ◆ 2005 – Management created a new department, Contract Services, to provide consistent management of contractor work on Gulf's distribution system. The DSO Process Audit procedures were developed and implemented as a pilot program. The initial primary focus of the DSO Process Audit was on engineering design compliance and providing input to the engineering groups. It was then expanded to also include the review of construction items and to provide feedback to the construction groups. At that time, it was left up to the individual supervisors and managers to address any corrections based on inspection results of engineering and construction checklist performance items.
- ◆ 2006 – Contract Services management identified the need to create a contractor evaluation process. Also, the Management Response and Corrective Action Plan

were added to the DSO Process Audit to give more validity to the process. This change was made based on a recommendation from an informal review by an internal auditor.

- * 2007 – Contract Services implemented the contractor evaluation process.
- * 2008 – Contract Services reviewed the contractor evaluation process, which was refined to include forms that Gulf began using in early 2009 to provide a consistent approach to documenting field inspections. Management also created two new positions, the Project Manager and Lighting Construction Coordinator, responsible for developing project management processes and the daily monitoring of lighting for construction activities to ensure contractors perform work timely, efficiently, and cost-effectively in compliance with Gulf's specifications and standards.
- * 2009 – Gulf developed a new *Contract Services Quality Assurance Observation* form (a.k.a. the *Field Observation Form*) along with new *Project Performance Summary* and *Quarterly Performance Summary* forms. In addition, Contract Services drafted the *Gulf Power Company Power Delivery Contract Services Process* which addresses all of the process details such as the data retention requirements of the field notes, observations, and performance evaluation summary forms.³

2.1 Contractor Oversight

Does the company employ outside contractors to complete distribution construction projects?

Gulf employs outside contractors to complete a portion of its distribution construction projects. For the 13-month period August 2007 through August 2008, Gulf contractors completed 2,275 construction projects. This number represents 39 percent of total distribution construction work completed by Gulf. Currently, the company has six active construction vendors under contract. Gulf's philosophy is to use contractors to handle peak, short-term projects that exceed Gulf's in-house capabilities. Such projects may involve specialized equipment or resources that Gulf does not possess. Gulf selects contractors through a request for proposal process. Sole-source contracts are used only in emergency conditions or for customer reimbursed projects which must be completed very quickly.

In order to be considered for eligibility, a contractor must register with Supply Chain Management and have an Experience Modification Rate (Workers' Compensation) of less than 1.0, carry appropriate insurance, have a formal drug and alcohol testing program in place, and agree to submit its personnel to background checks. If approved at this level, Supply Chain will obtain the contractor's signature on a Master Service Agreement which includes standard terms and conditions such as indemnification. Once the contractor passes screening by Supply Chain, the contractor's information is forwarded to Power Delivery Contract Services for qualifying.

³ This draft process was presented to all Contract Services employees at the departmental meeting in July 2009.

Contract Services contacts the contractor and requests copies of the following:

- ◆ Contractor's safety manual
- ◆ List of available equipment and resources
- ◆ List of capabilities
- ◆ Utility references

Contract Services reviews this material and contacts the references provided by the contractor. If all information is deemed acceptable, the contractor is declared eligible and may be allowed to bid on future projects.

When a project is bid out, Contract Services prepares bid specifications, known as Supplemental Terms and Conditions, specific to the project. The contractor sends a sealed bid to Supply Chain which examines the bid. The bid results are then sent to Contract Services, which evaluates the bid and recommends a bid award. Supply Chain reviews the evaluation information to ensure the analysis and documentation are in order and finally awards the contract to the successful bidder.

How does the company document the construction quality and compliance of projects completed by its outside contractors?

Gulf's Contract Services employs CSCCs who are responsible for the monitoring of contractor performance and quality of construction on a daily basis. CSCCs evaluate contractor performance on the ability to complete a project safely and in compliance with appropriate distribution specification plates and construction drawings. Gulf provides the plates and construction drawings to contractors on an as-needed basis. The plates and drawings are designed by Gulf or Southern Company engineers, and any project built in accordance with the plates and drawings should be in compliance with all applicable requirements, federal, state, and local regulations, NESC, and other industry standards.

Gulf's CSCCs field inspect contractor work to ensure the work is in compliance with the appropriate distribution specification plate. The level of field inspection varies by project. Complex projects may have a field inspector on-site for an extended period each day, while simple projects may be spot checked.

At the close of each project, the contractor foreman signs the Construction Complete section of the work order and returns a copy of the construction drawing to the CSCC. Any changes in construction material or method are noted on the drawing and reviewed by the CSCC to ensure compliance with appropriate standards. The CSCC responsible for the project then makes these changes on the final work order when reconciling the project. If the engineer has concerns about any changes not in compliance, he contacts the CSCC to require the contractor to take corrective action. The construction drawings are then filed with the work order and maintained in accordance with Gulf's retention schedule which requires retention for the life of the company.

The CSCC completes a project completion performance evaluation summary at the close of each major project assigned to Contract Services for construction. The performance of hourly or unit-priced contractors performing minor maintenance or construction projects is documented on a quarterly basis.

Does the company employ adequate management controls and resources to ensure that its contractors are in compliance with all applicable construction standards?

Gulf's Contract Services ensures that contractor performance is properly managed and routinely monitored. CSCCs, who are experienced and knowledgeable of Gulf's design and construction practices and distribution specification plates, are responsible for monitoring contractor work. Gulf's least experienced CSCC has over 18 years of experience in the actual construction of projects in compliance with appropriate distribution specification plates.

The CSCCs conduct field reviews to ensure compliance with the appropriate distribution specification plate. The CSCCs, along with Contract Services supervision, complete a performance evaluation summary on each contractor at the close of each major project and quarterly for contractors performing hourly or unit-priced work on minor maintenance or construction projects.

Gulf has six CSCCs: one for monitoring overhead construction; one for monitoring lighting construction activities; and four for monitoring underground construction. All CSCCs are responsible for ensuring that the distribution construction work by contractors is performed timely and in compliance with all applicable requirements.

Gulf also documents its distribution construction QA of its contractors through the use of its DSO Process Audits. This internal control is further discussed in Section 2.3.

Does the company have an adequate process to monitor the construction practices of its outside distribution contractors?

CSCC Quality Assurance Observations

The Contract Services Manager (CSM) is responsible for managing the daily activities for all contractor services to ensure company-wide program consistency and effectiveness of Gulf's distribution contractors. The CSM monitors and oversees the work performed by its CSCCs across all three districts in monitoring and documenting whether contractors are performing their work timely and in accordance with all applicable Gulf specifications and procedures, including federal, state, and local regulations, NESC, and other industry standards.

CSCCs monitor activities of contractor work and may field inspect complex projects for an extended period each day, while simple projects may be spot checked. The CSCCs document findings during each worksite visit using a field review form. Gulf states that all completed work which is built to the appropriate distribution specification plate is in compliance with

industry standards. Field review results are used to produce a performance evaluation summary for the contractor.

An additional layer of distribution construction QA is performed by the Underground Contract Team Leader (UG-TL). The UG-TL reviews the QA documentation of some work orders completed by each UG-CSCC to ensure that each UG-CSCC adequately assessed whether the completed work by the contractor is in compliance. The UG-TL reviews the QA documentation completed by each UG-CSCC to ensure that the documented findings are consistent with the actual observations at the worksite. The UG-TL records notes on a *Contract Services Quality Assurance Observations* form (referred to by Gulf employees as the field observation form) for each major project inspected by UG-CSCCs.

CSCC Contractor Performance Evaluations

CSCCs use field notes to produce project completion performance evaluation summaries. Gulf also requires the CSCC to complete a summary on a contractor at the close of each major project, and a quarterly summary of a contractor based on all of the minor projects the contractor completed during the three-month period.

Major Project Evaluations

Gulf states that the large and complex work orders (major projects) completed by contractors are low in number and easy to track without the necessity of an electronic database. Gulf completed seven major projects during the 13-month audit period, August 2007 through August 2008. A copy of the completed performance evaluation summaries for each was provided to FPSC audit staff.

Gulf's prior policy did not require retention of field review data. Therefore, assuming that the completed summaries accurately reflect what was recorded in the field review results for the 13-month audit period, FPSC audit staff found that 98 percent of the ratings were either "excellent" or "good".

Minor Project Evaluations

Gulf estimates that there were 2,268 minor projects completed by contractors during the 13-month audit period, August 2007 through August 2008. Gulf provided FPSC audit staff with 28 completed performance evaluation summary forms⁴ for all of its contractors some of which had multiple contracts.

FPSC audit staff's review of the 28 quarterly performance evaluation summaries reveals that 11 (39 percent) did not include the preparer's job title, location, and date, as Gulf's procedures require.

FPSC audit staff notes that Gulf could not provide supporting documentation listing all of the completed DSO numbers associated with each performance evaluation summary because Gulf does not have a policy in place to retain such data. Therefore, audit staff could not verify that all performance evaluation summaries were completed pursuant to Gulf's procedures.

⁴ Gulf originally provided 24 completed performance evaluation summary forms on March 26, 2009. On June 4, 2009, Gulf supplemented its response with four additional forms.

Assuming that the completed summaries accurately reflect what was recorded in the field review results for the 13-month audit period, FPSC audit staff found that 99 percent of the ratings were either “excellent” or “good”.

FPSC audit staff notes that Gulf has drafted a *Power Delivery Contract Services Process* which proposes a three-year data retention requirement for field notes, observations, and evaluation forms. Gulf presented this new process at its Contract Services departmental meeting in early July 2009. FPSC audit staff believes this proposal is appropriate. Audit staff also encourages Gulf to consider having the data input into an online database, as it does with its DSO Process Audit data. This database would establish a link between the field inspection observation data, DSO Process Audit data, and the performance evaluation summary results for data analysis, tracking, and comparison purposes.

2.2 Gulf Personnel Oversight

Does the company employ adequately trained and certified distribution construction personnel?

Gulf’s engineering and construction employees are expected to complete the following training:

- ❖ *Level 1 Certification Training* through courses within the Field Engineering Certification Level 1 program with certain courses taught one-on-one for new engineering personnel.
- ❖ *On-the-Job Training (OJT)* modules for the construction personnel that are specifically designed for employees with certain levels of experience on the job.
- ❖ *Earned Progression Training (EPT)* programs with OJT task sheets for distribution line construction. Gulf requires its employees to complete EPT programs by scoring a passing grade on written/hands-on skills tests with structured time of completion intervals. All tests must be passed with an 80 percent pass rate for the employees to be allowed to continue in the program. An employee can earn “Journeyman” status after 84 months of training.

Human Resources documents all completed training and required informational meetings and on-line reviews in SHIPS (human resource management system). Engineering employees are tracked by the training analysts as to completion of the Engineering Skills certification levels. Engineering supervisors have the overall responsibility to track employees who report to them, through the SHIPS system. The Engineering Skills certification courses include tests which must be passed in order to receive credit in SHIPS. The work order audits performed twice a year also provide information regarding the level of understanding each field engineering employee has of material that is taught.

On an annual basis each employee is given a proficiency assessment to determine any needs related to their ability to complete their job responsibilities from a technical and a safety perspective. Construction employees' training is tracked by the training analysts and this information is also stored in SHIPS.

Does the company have a detailed process to monitor the construction practices of Gulf's own distribution construction personnel?

Gulf's current distribution construction QA monitoring and oversight of its own personnel is encompassed within the normal management activities of the Planning and Construction Team Leader, Construction Supervisor, and others responsible for distribution construction QA oversight. Gulf states that it handles distribution construction QA activities through teamwork and management oversight. Gulf places emphasis on its experienced and knowledgeable personnel through Gulf's specialized training and certification programs to ensure that all of its employees that design or construct its distribution construction facilities have the proficiency to do so within compliance.

FPSC audit staff recognizes that Gulf's distribution construction employees are highly experienced with extensive design and construction knowledge. Audit staff generally encourages Gulf's informal process whereby it employs a "team concept" type of distribution construction QA monitoring and oversight. Gulf, however, may want to consider using inspectors who are independent of the operation being examined to avoid any partiality or bias.⁵

Audit staff also notes that the contractor QA evaluation process is more developed than the QA process for Gulf's own personnel.

How does the company document the construction quality and compliance of the projects completed by employees?

Gulf's Planning and Construction Team Leader signs off on the Construction Complete section of the work order and returns a marked copy of the construction drawing showing any changes in construction method or materials to the appropriate Gulf employee. The Gulf employee responsible for the project then makes these changes on the final work order when reconciling the project. If the engineer has concerns that any changes are not in compliance with NESC or other applicable rules and regulations, the Team Leader is contacted and is required to take corrective action. These construction drawings are filed with the work order and maintained in accordance with Gulf's retention schedule which is presently retained for the life of the company.

⁵ The Institute of Internal Auditors Standards for the Professional Practices of Internal Auditing, Standard 100.01 states "Internal auditors should be independent to the activities they audit...Independence permits internal auditors to render the impartial and unbiased judgments essential to proper conduct of audits."

Gulf also documents its construction quality and compliance of projects completed by its own personnel through the use of its DSO Process Audit results and the FPSC safety inspection results of completed work orders which will be discussed in more detail in the next two sections.

Does the company employ adequate management controls and resources to ensure that its staff is in compliance with all applicable construction standards?

Gulf states that its organizational structure ensures employee performance is properly managed and routinely monitored. Gulf believes its employees associated with distribution construction QA activities are knowledgeable of Gulf's construction practices and specifications. Gulf employees, within their normal work activities, perform distribution construction QA monitoring and oversight of company work in the field on a real-time basis. Additionally, Gulf conducts periodic auditing of construction project work orders to ensure compliance.

FPSC audit staff's review of excerpts from Gulf's 2009 Performance Plan reveals that the Construction Supervisors are expected to perform field inspections on work completed by Gulf's own employees. Engineering or Administrative assistants that work for each Gulf Construction Supervisor randomly select two DSOs per month to field inspect. The random selections result in DSO inspections ranging from very small simple overhead jobs to very large or complex overhead or underground jobs. Specifically, the Construction Supervisors are expected to perform field inspections on two completed work orders by the seventh of each month to verify whether the construction is in compliance. They are also to maintain a log containing all of the inspection results.

Gulf's specialized engineering and construction training programs ensure that its employees possess the technical expertise necessary to complete distribution construction projects in compliance with all applicable requirements, regulations, NESC, and other industry standards. Furthermore, its employees operate under a "team concept" QA process through engineering excellence meetings and out-in-the-field teamwork to ensure that distribution facilities are constructed in compliance. While FPSC audit staff sees possible benefits of such a team concept, Gulf may want to consider using independent inspectors with job responsibilities dedicated to real-time QA monitoring to ensure that its employees complete distribution construction projects in compliance.

2.3 DSO Process Audit

What is the DSO Process Audit?

Another layer of distribution construction QA monitoring involves the DSO Process Audit. This process audit is used to determine the design and construction compliance level of work completed by Gulf's own personnel and its contractors.

Gulf conducts the process audit two times per year. For each audit, Gulf selects a statistically valid sample⁶ of qualifying DSOs. The sample consists of at least one DSO per local office area engineer within each district. Gulf engineers serve as peer inspectors, but they may only perform field inspections of DSOs outside of their respective districts to remove any conflicts of interest. Audit checklists are used during the inspections and the results are entered into a database. A Final Audit Summary Report is produced for each audit which gives management an overall view of the results, indicating the primary deficiencies.

Upon review, the District Operations Managers and District Engineering Supervisors provide a Management Response and Corrective Action Plan. The appropriate District Operations Manager and District Engineering Supervisor are responsible for ensuring that all deficiencies are properly addressed. Input from Engineering Skills and Construction Skills Development departments is provided when a training deficiency is indicated, and Construction Supervisors are also provided copies to review for their input.

FPSC audit staff notes that Gulf currently does not document the deficiency correction/follow-up inspection dates associated with the *Management Response and Corrective Action Plan*. Gulf concedes that it does not have a formal process in place to document the deficiency corrections/follow-up inspection dates. Therefore, audit staff encourages Gulf to address deficiency correction and follow-up inspection date documentation procedures.

What DSOs are reviewed?

Qualifying DSOs

A qualifying DSO is one that has been completed and signed-off by the appropriate district area engineer/engineering representative. An ACCESS program is used to query the Job Estimating Tracking System (JETS) database⁷ and compile the list of qualifying DSOs.

Non-Qualifying DSOs

Non-qualifying DSOs are those prepared by Special Projects, Technical Services, and anyone not in the district area engineering group, and signed-off by the Special Projects Engineers or the Technical Services Engineers. For the 13-month audit period, approximately 1,504 large and complex DSOs (major projects) were excluded from the DSO Process Audit analysis.

Gulf does not maintain a compliance summary document for large and complex DSOs. These projects are monitored by Gulf personnel during the construction phase to ensure the job is being completed according to construction specifications. Upon completion, each major project

⁶ Gulf uses a sampling method similar to the one at <http://www.raosoft.com/samplesize.html>, with a 95 percent confidence level, a confidence interval of +/-15 percent or less, and a 50 percent distribution response to ensure the largest representative sample.

⁷ JETS serves as an internal control for estimating the cost of each project. All DSOs, whether assigned to contractors or Gulf's employees, are subject to compliance with Gulf's Management Procedure 110-010. This procedure outlines the management levels needed for approval which is based on the costs associated with the DSOs. Also, prior to the actual construction phase of new projects, appropriate distribution specification plates are provided to, and reviewed with, the contractors to ensure they are fully aware of Gulf's expectations.

8/21/2009

managed by Contract Services is evaluated using an evaluation form to formally document the contractor's construction performance. Gulf further states that these large and complex DSOs are few in number and easy to track without the necessity of an electronic database.

Other Non-Qualifying DSOs

The other non-qualifying work orders are those that are produced by District Operations Supervision, their Engineering Assistants, and Corporate Departments such as Project Services and Technical Services. The work orders include both minor and major projects and blanket orders. Blanket orders are designed to provide an efficient way to charge and accumulate charges on frequently replaced, installed or removed items, such as services, grounds, cutouts and arrestors, etc. These types of work orders are not subject to the DSO Process Audit outlined in Distribution Bulletin 40. Gulf states, however, that over 90 percent of the non-qualifying work orders are either subject to inspection by Contract Services employees or generated by or under direct supervision of Company management.

Additionally, Gulf states that nearly 50 percent of all non-qualifying work orders were generated by Company management or under their direct supervision. Gulf also states that it does not subject work orders generated by Company management to the same level of scrutiny as those prepared by staff level engineers and engineering representatives due to the higher level of skill, knowledge, and expertise expected to be possessed by management.

What is FPSC audit staff's analysis of the DSO Process Audit results for the study period?

FPSC audit staff reviewed DSO Process Audit data covering the 13-month period, August 2007 through August 2008. The results are summarized in the two exhibits below. Exhibit 1 shows the number of qualifying work orders by district with the number of inspections completed. In the far right column, the compliance percentage is listed by district based on the criteria set forth in Distribution Bulletin 40.

| District | Number of Auditors | Qualifying DSOs | Inspections Completed | Sampling Rate** Conf Level/Conf Interval | % Inspections completed (1 per area eng per audit for compliance) |
|----------------------|--------------------|-----------------|-----------------------|---|---|
| Eastern | 2* | 966 | 17 | n/a | 100% |
| Central | 2* | 828 | 21 | n/a | 100% |
| Western | 2* | 2,502 | 34 | n/a | 100% |
| Total Company | 6* | 4,296 | 72 | 95%/+11.45% | 100% |

* Indicates minimum number of auditors per district per audit period.
 ** Sampling Rate indices and validity is based on Total Company sample and is not relevant to individual districts, with a goal of 95% confidence level and better than +15% confidence interval.

EXHIBIT 1

Source: Supplemental DR-1.1f

8/21/2009

Exhibit 2 shows the number of audits performed and the respective level of compliance with procedures listed in Distribution Bulletin 40 for each audit period by local office.

| Periodic Quality Inspections/Audits on Completed DSOs August 2007 through August 2008 | | | | |
|---|---|---------------------------------------|---------------------------------------|----------------------------|
| Local Office | Last Period 2007* No. Audits | 1st Period 2008 No. Audits | 2nd Period 2008 No. Audits | Qualifying DSOs |
| Eastern District | | | | |
| Chipley | 0 | 2 | 2 | 287 |
| Panama City | 0 | 2 | 4 | 382 |
| Panama City Beach | 1 | 5 | 1 | 297 |
| Total | 1 | 9 | 7 | 966 |
| Central District | | | | |
| Crestview | 3 | 2 | 3 | 215 |
| Defuniak Springs | 0 | 1 | 0 | 96 |
| Destin | 1 | 4 | 1 | 172 |
| Ft Walton | 1 | 2 | 2 | 256 |
| Niceville | 0 | 1 | 0 | 89 |
| Total | 5 | 10 | 6 | 828 |
| Western District | | | | |
| Gulf Breeze | 1 | 2 | 3 | 517 |
| Milton | 3 | 4 | 3 | 592 |
| Pine Forest | 1 | 5 | 5 | 1,082 |
| Wright Street | 1 | 4 | 2 | 311 |
| Total | 6 | 15 | 13 | 2,502 |
| Grand Total: | 12 | 34 | 26 | 4,296 |
| *Note the Last Period 2007 column and 2 nd Period 2008 column do not contain the entire period of the actual audit which did not correspond with the dates of the FPSC's audit staff's requested audit period. | | | | |

EXHIBIT 2*Source: Supplemental DR-1.1f***Quality Inspection Deficiencies**

FPSC audit staff examined the number and type of deficiencies resulting from the DSO Process Audit for DSOs completed in the 13-month period, August 2007 through August 2008. Exhibit 3 details the type and number of deficiencies identified by district.




EXHIBIT 3

Source: DR-1.7c, DR-1.9c

1
2
3
4
5

As Exhibit 3 shows, [REDACTED] during the 72 quality inspections performed in the period. FPSC audit staff notes that of these, [REDACTED] Gulf does not rank deficiencies by level of severity stating that if it were to rank deficiencies by severity, those ranked as minor could get less attention.

FPSC audit staff believes there is value in having a deficiency ranking system for all companies big and small because priority is to be given to variances that have the potential of exposing the public to a hazardous condition. Audit staff suggests that Gulf consider a ranking system.

What are FPSC audit staff's concerns regarding the DSO Process Audit results?

Below are audit staff's concerns in regard to the results of Gulf's DSO Process Audit for the 13-month period, August 2007 through August 2008:

Overall Summary

- 1 ♦ Of 72 DSOs sampled from 4,296 total qualifying DSOs, [REDACTED] of the 72
2 DSOs inspected [REDACTED]
3 [REDACTED]
4 [REDACTED]
- ♦ The deficiency correction and follow-up inspection dates are not documented.
- ♦ Gulf is unable to query its DSO database to determine the breakdown of contractor versus Gulf employee-completed qualifying DSOs for each district. Consequently, audit staff could not determine whether Gulf is using a statistically valid sample of contractor versus Gulf employee-completed DSOs for each district.

Contractor-completed DSO Results

- 5 ♦ Of 72 total inspections, 16 (22 percent) involved contractor-completed DSOs. [REDACTED]
6 [REDACTED]
7 [REDACTED]

Gulf employee-completed DSO Results

- 8 ♦ Of 72 total inspections, 56 (78 percent) involved Gulf employee-completed DSOs.
9 [REDACTED]
10 [REDACTED]
- 11 ♦ [REDACTED] in the Western district were Gulf employee-completed DSOs.
- 12 ♦ Of the [REDACTED] were Gulf employee-completed DSOs in the Western and Eastern districts, 10 and 6, respectively.

2.4 Independent Audit Oversight

Does Gulf's Internal Audit Department periodically examine its distribution quality control assessment processes?

The DSO audits and the direct oversight by line supervisors and managers provide the internal assessment efforts for Gulf. Traditional internal audits have not been performed in this area. Gulf identifies and evaluates risks through the combined efforts of its Power Delivery, Risk Management, and Safety and Health Departments. The inherent review processes involved in evaluating new materials, new specifications, and construction practices require a coordinated effort of various subject matter experts to determine risks involved and the actions required to mitigate them. In addition, risks are identified and evaluated through the following activities:

- ✦ Gulf's DSO Process Audit.
- ✦ Best practices learned through Gulf's involvement in professional organizations and various industry groups, such as the Edison Electric Institute and Southeastern Electric Exchange.
- ✦ Evaluation of accident and claims investigations occurring on Gulf's distribution system.

Has Gulf's distribution construction quality control processes been reviewed by outside audit organizations?

AEGIS Review

Gulf has not had any formal risk analysis studies or evaluations completed during the last 36 months. Gulf did, however, provide distribution construction QA-related portions of its 2005 *Underwriting Risk Assessment* report conducted by AEGIS, an independent audit company. While Gulf does not have an external quality control review conducted by an independent reviewer at least once every three years as reflected in generally accepted government auditing standards,⁸ Gulf has a five-year AEGIS review process in place. Specifically, the AEGIS review service is provided by the insurance underwriter to facilitate Gulf's understanding of potential exposure to certain areas of risk from an insurance perspective. Gulf considers the findings and suggestions and determines what, if any, action is needed to address the findings.

1
2

⁸ GAO Government Auditing Standard 3.50, Quality Control and Assurance states that each audit organization performing audits or attestation engagements in accordance with generally accepted government auditing standards must: a) establish a system of quality control that is designed to provide the audit organization with reasonable assurance that the organization and its personnel comply with professional standards and applicable legal and regulatory requirements; and, b) have an external peer review at least once every 3 years.
<http://www.gao.gov/govaud/govaudhtml/d07731g-5.html#pgfid-1034319>

◆ [REDACTED]

[REDACTED]

◆ [REDACTED]

[REDACTED]

◆ [REDACTED]

[REDACTED]

◆ [REDACTED]

[REDACTED]

◆ [REDACTED]

[REDACTED]

FPSC Bureau of Safety Reviews

Gulf states that the FPSC's inspection results of completed work orders provide additional distribution quality control feedback. For the period August 1, 2007 through August 31, 2008, the safety engineers field-inspected 40 work orders containing a total of 595 possible inspection variance points on projects completed by either contractors or Gulf personnel. Of the 595 points, the safety engineers found a total of 13 inspection variance points. Seven were electrical-related and six were communications-related due to other utilities. Therefore, Gulf's variance points were approximately one percent of the total possible inspection variance points. The electrical-related variances included ground wires not secured properly to poles, guy wires not grounded properly, guy wires without protective guards, and guy wires not tightened properly.

2.5 Conclusion

The data analyzed by FPSC audit staff shows that Gulf has a well-defined QA process for distribution construction performed by its contractors and Gulf's own personnel. Audit staff, however, has identified some areas for improvement based on its review:

Gulf's Contractor Oversight

- ❖ Gulf's procedures should require retention of field review results necessary to:⁹
 - ❖ Monitor the number and frequency upon which each CSCC inspects distribution construction projects;
 - ❖ Verify the accuracy of the project completion performance evaluation summaries for distribution construction projects;
- ❖ CSCCs and Contract Services supervisory personnel should adhere to all of Gulf's performance evaluation summary completion procedures. Specifically, a number of the performance evaluation summaries are signed by the preparer, but the job title, location, and date are not shown on the form.

Gulf's Personnel Oversight

- ❖ Gulf should use independent personnel for real-time monitoring and documenting of distribution construction projects.

⁹ FPSC audit staff notes Contract Services has drafted the *Gulf Power Company Power Delivery Contract Services Process* which addresses all of the process details such as the data retention requirements of the field notes, observations, and performance evaluation summary forms. This draft process was presented to all Contract Services employees at the departmental meeting in July 2009. Audit staff also encourages Gulf to consider having the data input into a database (similar to how the DSO Process Audit data is inputted) for tracking purposes.

DSO Process Audits

- ◆ Gulf should include a formal process to document deficiency correction dates and follow-up inspection dates.
- ◆ Gulf should have a ranking system for deficiencies.

3.0 Company Comments

The following comments are provided by Gulf and are included in their entirety.

3.1 Gulf Power Company

GULF COMMENTS - FPSC REVIEW OF GULF's QUALITY ASSURANCE PROCESS FOR DISTRIBUTION CONSTRUCTION

General

Gulf Contractor Oversight

Gulf Personnel Oversight

EXHIBIT C

Line-by-Line/Field-by-Field Justification

Line(s)/Field(s)

Justification

Page 18
Exhibit 3, in its entirety and lines 1-5, as
specified in Exhibits A and B.

This information is entitled to confidential
classification pursuant to section
366.093(3)(b) and (e), Florida Statutes.
The basis for this information being
designated as confidential is more fully
set forth in paragraph 1.

Page 19
Lines 1-12, as specified in Exhibits A and B.

Page 20
Lines 1-2 in their entirety.

Page 21
In its entirety.